

PWD(R&B)DIVISION POONCH

**PHYSICAL & FINANCIAL PROGRESS REPORT UNDER CRF
FOR THE YEAR 2021-22**

Rs. In lacs

#	Name of work	Scope/ Length (In Kms)	Completion		Appvd. Cost	Cumm. Expdt. 3/2021	Cummulative Achievement ending 03/2021	Funds released 2021-22	Expdtt. 2021- 22 ending 6/2021	Achievements ending 6/2021	Remarks
			Date of Start	Expected date of Completion							
1	Construction of 140 m (4x35m) span double lane pre-stressed concrete motorable bridge with 1.2 m wide walk way on both sides over Mendhar Nallah at Mankote	140M	2016-17	3/2022	1109.90	901.27	Bridge completed	0.00	0.00	Bridge completed, RHS Approach completed . LHS Approach in Progress	
2	Const. of 110M span Double lane pre stressed concrete motorable bridge with 1.2M wide walkway on both sides over Mandi nallah at Mandi	110M	2016-17	3/2022	1125.10	365.18	Status by JKPC:- Sub Str. completed except approaches	0.00	0.00	Sub str. completed	
3	Const. of double lane motorable bridge upstream/ downstream Mendhar Town	140M	2018-19	3/2022	1340.00	44.72	2nd span slab shuttering in progress	0.00	0.00	Upstream bridge completed except approaches. Contractor stopped the work due to non availability of funds	
Total					3575.00	1311.17		0.00	0.00		

**Executive Engineer
PWD (R&B) Division
Poonch**