

**MPLADS WORKS OF TSUNAMI RECONSTRUCTION / REHABILITATION UNDER MPLADS AUTHORIZED WITH FUNDS
CONSENTED BY – LOK SABHA**

Sl. No.	Work	Implementing Agency	Cost (Rs.in lakhs)	Fund received	Funds released (75%/50% & Advance) on	Date when funds received	Date of commencement of work	Target Date of completion of the work as per G.O.I	Present status of the ongoing works/Physical Progress.	Tentative Date of Completion	Expenditure (Rs in lakhs)	Remarks/ Reasons for delay in completion of works and date of likely completion.
1	Construction of Model Sr. Sec.School having classes from I to XII with hostel facility, Diglipur, (Sitnagar) North Andaman District.	ALHW	554.60064	600.00	554.60064 (100%) 27/02/06 & 20.11.09	Details of funds & date of funds received attached as annexure - 'B'.	29/12/06	31/03/07	90 %	31/12/07 03/2008 10/2008 31/03/2009, 08/2009,12/2009,31/03/10	412.00	Work is ongoing.
2	C/o Transit Hostel for 50 persons at Kamorta, Nicobar District.	APWD	125.75992	125.75992	125.75992 (100%) 25/07/06 & 20.11.09	_-do-	30/12/06	31/01/07	85 % (All civil work completed except first floor finishing, I.E.L work is progress.	29/12/07 31/3/08, 31/3/09, 31/07/09 31.01.2010	117.07	Work is in progress. Ground floor of the building handed over to AC Nancowrie. The sanctioned amount exceeded due to increasing quantity of R.C.C items as per ANNA UNIVERSITY design and site condition.
3	Construction of Work Shed in Tsunami affected under MPLADS fund S.W: C/o Work shed at Hut	Zilla Parishad	77.02881	77.02881	77.02881 14/7/06 & 23.11.09	_-do-	02/04/07	31/03/07	90 %	30/11/07 31/12/07 31.08.08 31/10/08 15/06/09 30/09/09	57.58079	Remote area, delay due to late surrender of land and transportation of material from Port Blair to Hut Bay. Doors, windows and finishing

	Bay, L/Andaman.									31/12/09 Targeted date of completion shall be achieved.		works in progress
4	Construction of Work Shed at Bambooflat Jetty Area/Bambooflat Bazaar under Bambooflat Gram Panchayat.	Zilla Parishad	67.59470	59.39263	67.59470 14/7/06 & 23.11.09	- do-	31/12/06	31/03/07	70 % work in progress	31/10/07 31/12/07 30/06/08 31/08/08 31/3/2009 12/09	23,96,081/-	Work hampered due to delay in accord of write off sanction (for demolishing the old existing structure) from the competent authority.
5	Construction of 50 beded Transit accommodation at Campbell Bay, Nicobar District.	Zilla Parishad	82.17868	82.17868	82.17868	27.2.06	02/08/06	01/07/07	95 %	31/10/07 31/12/07 30/06/08 31/07/08 30/10/08 15/06/09 30/09/09 31/12/09	66,64,230/-	Remote area, delayed due to transportation of materials from Port Blair to Campbell bay. Doors, windows and finishing work in progress.
6	Development of Fish Market at Bamboo flat Andaman District. (in place of Sl.No.3)	Zilla Parishad	10.08622	10.08622	10.08622 (100%) 24/3/06 & 23.11.09	-do-	14/06/06	31/03/07	80 % work is in progress	31.08.07 31.12.07 31/03/08 12/09	8.97687	Out of 22 shops 8 Nos. shops completed. Extra expenditure incurred for development of the site due to tsunami. Revised sanction is awaited from the Ministry for completion work in full shape.
7	Construction of Work Shed at Namunaghar under Namunaghar	Zilla Parishad	45.67228	45.67228	45.67228 16/01/08	Do	25/11/06	31/03/07	95% work nearing completion	31/10/07 31/12/07 30/04/08	4567228	<u>Work held up due to Stay by the Hon'ble High court. IEI & flooring works are</u>

	Gram Panchayat.											<u>left.</u>
8	Construction of Work Shed at Wandoor.	Zilla Parishad	43.79369	43.79369	43.79369	-do-	24/11/06	31/03/07	100%	31/8/07, 31/10/07. Work completed.	4709682	Work completed. UC received on 27.03.09.
9	C/o Work Shed at Beodnabad (Burmanallah), South Andaman.	Zilla Parishad	65.57913	65.57913	65.57913	-do-	10/12/06	31/03/07	100%	<u>31/10/07</u> 31/1/08 31/03/08 , (work completed on 31.03.08)	7562755	Work completed UC received on 27.03.09.
10	Construction of Work Shed at near Guptapara, Panchayat Market, Guptapara village.	Zilla Parishad	50.21415	50.21415	50.21415	-do-	16/11/06	31/03/07	100 %	31/10/07 31/12/07 Work completed on 31/12/07.	52,11,042/-	Work completed UC received on 27.03.09.
11	Construction of Work Shed at Chouldari Bazaar at Chouldari.-	Zilla Parishad	52.72730	52.72730	52.72730	-do-	23/11/06	31/03/07	100%	<u>31/10/07</u> 31/12/07 work completed on 31.12.07.	52,72,730/-	work completed UC received on 27.03.09.
12	Construction of Work Shed at Sippighat village under Sippighat Gram Panchayat.	Zilla Parishad	46.23088	46.23088	46.23088	-do-	16.11.06	31/03/07	100%	<u>31/10/07</u> 31/12/07 30/04/08 Work completed on 30/04/08.	59,20,035/-	Work completed. UC received on 27.03.09.

13	Construction of Work Shed at Sun Set Bay at Collinpur under Tushnabad Gram Panchayat.	Zilla Parishad	56.79793	50.00	56.79793 14/7/06 &23.11.09	-do-	23/12/06	31/03/07	100%	<u>31/12/07</u> 31/12/07 31/05/08. 10/07/08	5212004	Work completed. UC received on 27.03.09.
----	---	----------------	----------	-------	----------------------------------	------	----------	----------	------	--	---------	---

**MPLADS WORKS OF TSUNAMI RECONSTRUCTION / REHABILITATION UNDER MPLADS AUTHORIZED WITH FUNDS
CONSENTED BY – LOK SABHA**

Sl. No.	Work	Implementing Agency	Cost (Rs.in lakhs)	Fund received	Funds released (75%/50% & Advance) on	Date when funds received	Date of commencement of work	Target Date of completion of the work as per	Present status of the ongoing works/Physical Progress.	Tentative Date of Completion	Expenditure (Rs in lakhs)	Remarks/ Reasons for delay in completion of works and date of likely completion.
<i>1</i>	<i>2</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>	<i>14</i>
1	Construction of Community Hall at Ferrargunj, Andaman District.	ALHW	47, 81, 243/-	47, 81, 243/-	47, 81, 243/-	-do-	25/7/06	31/03/07	100 %	30/06/07 10/2008	4779851	The building completed and handed over to Tehsildar on 13.06.07, CR received on 07.05.2009. The Balance of Rs 1392 /- received from ALHW.
2	Construction of Model Sr.Sec. School having classes from I to XII at Kamorta	APWD	592.62	600.00	592.62 (100%) 25/4/06 & 20.11.09	Details of funds & date of funds received attached as annexure- 'A'.	01/11/06	4/10/07	88 %	30/06/08, 31/7/09, 12/2009 02/2010	476.19	All civil work nearing completed in ground floor. In second floor roofing, hollow block walling completed. plastering work is in progress.

3	Construction of Community Hall at Joginder Nagar, Campbell Bay, Nicobar District.	APWD	65,08,915/-	66.34361	48.81686 (Advance) 27/2/06	- do-	NA at this stage (Probable date of commencement Sept., 07 16/08.	31/03/07	50 %	15/2/2/08 31/12/08, 15/02/09 31/08/09. 12.01.10 28.02.2010	16.89	Work is in progress and Hollow block walling in is progress.
4	Construction of Community Hall at Katchal, Nicobar District.	APWD	64,59,037/-	67.81989	6239115 27/2/06 & 02.12.09.	-do-	23/8/06	31/03/07	100%. Building portion completed in all respect.	26/08/07	6239115	Work completed and handed over to DDO Nancowry on 28/8/2007. UC Received on 30.04.2009
5	Construction of Community Hall at Govind Nagar, Campbell Bay, Nicobar District.	APWD	66,08,915/-	68.64041	6.8915	- do-	04.09.06	31/03/07	(Work completed)on 10.07.07 (100%)	10/07/07	68.19028	Work completed and handed over to PRI Campbell bay Utilization and Completion certificate received on 7/4/08.