

### 1. List of works which have already been started on ground (Road, Building & Bridge / ROB / RUB)

Circle :- Ambala

Division :- Provincial Division No.1, PWD B&R Branch, Ambala Cantt.

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
<b>1)</b>	<b>Road works</b>								
1	Construction of Road from Railway Crossing Nanhera to Ramgarh on Tangri Bandh in Ambala District.	815.34	363.39	23.11.2017	22.11.2018 31.03.2019	65%	365.07	M/s Bansal Builders, Panchkula	Shifting of Electric Poles in progress.
2	<b>FOUR LANNING OF 2 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH AMBALA CANTT IN AMBALA DISTT. WORK PROGRAMME UNDER HEAD 5054 FOR THE YEAR 2016 – 17 (AMBALA CITY CONSTITUENCY) (ROAD ID 221 &amp; 222).</b>	488.55	265.18	25.08.2017	24.05.2018 / 31.03.2019	50%	179.10	M/s Bal Singh and Sons, 65 Ranjit Nagar, Ambala Cantt	Shifting of Electric Poles in progress.
i)	G.T. road to Dhulkot Railway Station A/City (KM 0.00 to KM 1.03) (Road ID 221)					50%			Work in progress.
ii)	G.T. road to Dhulkot Railway Station to Sultanpur (KM 0.00 to KM 0.78) (Road ID 222)					50%			Work in progress.
3	<b>WIDENING &amp; STRENGTHENING OF 4 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH AMBALA CANTT IN AMBALA DISTT UNDER HEAD 5054 (AMBALA CITY CONSTITUENCY) (ROAD ID 2, 15, 24 &amp; 9245).</b>	420.09	309.74	05.01.2018	04.01.2019	75%	171.08	M/s Bal Singh and Sons, 65 Ranjit Nagar, Ambala Cantt	Work in progress.
i)	WIDENING & STRENGTHENING ON LINK ROAD FROM AMBALA BARAULA ROAD TO LAKHNAUR SAHIB (KM 0.00 TO KM 0.580) (ROAD ID 2) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)					100%			Work in progress.

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
ii)	WIDENING & STRENGTHENING ON LINK ROAD FROM AMBALA BARAULA ROAD TO LAKHNAUR SAHIB TO MATHERI SHEIKHAN (KM 0.00 TO KM 4.500) (ROAD ID 15) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)					90%			Work in progress.
iii)	WIDENING & STRENGTHENING OF LINK ROAD FROM AMBALA BARAULA ROAD TO BEHBALPUR TO MOHRI (ROAD ID 24) (RD KM 2.775 TO KM 3.375) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)					100%			Work completed
iv)	WIDENING & STRENGTHENING ON ROAD FROM SADOPUR TO GURUDWARA MANJI SAHIB (KM 0.00 TO KM 3.500) (ROAD ID 9245) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)					20%			Work in progress.
4	<b>RESTORATION OF ROAD DAMAGES DUE TO LAYING OF SEWER LINE BY PUBLIC HEALTH DEPARTMENT ON LINK ROAD FROM JANDLI TO KAULAN IN AMBALA DISTT. (RD 125 TO 1700) (ROAD ID 213, 211 &amp; 212, 214)</b>	428.48	411.40	12.01.2018	11.10.2018	85%	261.07	Sh. Jaswinder Singh Contractor, Zirakpur.	Work completed
5	<b>WIDENING &amp; STRENGTHENING OF LINK ROAD FROM AMBALA HISSAR ROAD TO MATHERI SHEIKHAN NANEOLA ROAD IN AMBALA DISTT. (KM 0.00 TO KM 6.000) (ROAD ID 71) (5.50 MTR. TO 7.00 MTR.)</b>	336.08	349.88	05.01.2018	04.07.2018 / 11.12.2018	70%	52.83	M/s Inder Pal and Company, Panchkula	Work in progress.
6	<b>STRENGTHENING OF OLD DELHI ROAD IN AMBALA DISTT. WORK PROGRAMME UNDER HEAD 5054 FOR THE YEAR 2016 – 17 (ROAD ID 217) (KM 0.470 to KM 3.470) (AMBALA CITY CONSTITUENCY).</b>	890.71	613.88	25.01.2017	24.07.2017 / 31.08.2018	90%	446.73	M/s S.S. Associates, Ambala City	Work in progress.
7	<b>WIDENING &amp; STRENGTHENING OF 4 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH AMBALA CANTT IN AMBALA DISTRICT IN AMBALA CITY CONSTITUENCY UNDER HEAD 5054 (ROAD ID 24, 113, 120 &amp; 140).</b>	519.77	401.01	16.03.2018	15.09.2018	30%	141.64	M/s S.S. Associates, Ambala City	Work in progress.
i)	LINK ROAD FROM AMBALA BARAULA ROAD TO BEHBALPUR TO MOHRI					90%	--		Work in progress.

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
ii)	LINK ROAD FROM AMBALA HISSAR ROAD TO KHERA TO METLAN					40%	--		Wdg. work in progress.
iii)	LINK ROAD FROM AMBALA HISSAR ROAD TO KHERA METLAN TO RASOOLPUR					50%	--		Work in progress.
iv)	LINK ROAD FROM AMBALA HISSAR ROAD TO NADIALI KHERA					90%	--		Work in progress.
8	<b>WIDENING &amp; STRENGTHENING OF 3 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH AMBALA CANTT IN AMBALA DISTRICT IN AMBALA CITY CONSTITUENCY UNDER HEAD 5054 (ROAD ID 115, 133 &amp; 135).</b>	505.72	393.17	10.03.2018	09.09.2018	50%	317.28	M/s Bal Singh and Sons, 65 Ranjit Nagar, Ambala Cantt	Work in progress.
i)	LINK ROAD FROM AMBALA HISSAR ROAD TO JAIPUR JANDHERI FROM KKR BOUNDARY					90%			Work in progress.
ii)	LINK ROAD FROM AMBALA HISSAR ROAD TO KALAWAR (FROM DISTT. BOUNDRY)					90%			Work in progress.
iii)	LINK ROAD FROM AMBALA HISSAR ROAD TO AHEMA TO CHOURMASTPUR VIA MUZAFFRA					70%			Work in progress.
9	<b>WIDENING &amp; STRENGTHENING OF VARIOUS 3 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH, AMBALA CANTT IN AMBALA DISTT IN AMBALA CANTT &amp; AMBALA CITY CONSTITUENCY UNDER HEAD 5054. (ROAD ID 36, 174, 175). (WORK PROGRAMME 2017 – 18)</b>	306.60	242.05	29.03.2018	28.06.2018 28.11.2018	90%	208.13	M/s IPJ Infratech, Panchkula	Work in progress.
i)	LINK ROAD FROM GHEL TO KALU MAJRA IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (Road ID 36) (KM 0.00 TO KM 1.560)					100%			Work in progress.
ii)	LINK ROAD FROM BABYAL TO BHOOR MANDI IN AMBALA DISTT. (KM 0.00 TO KM 1.400) (3.66 MTR. TO 5.50 MTR.) (Road 174) (KM 0.00 TO KM 1.400)					100%			Work completed.

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
						Physically	Financially			
iii)	LINK ROAD FROM MES ROAD TO BOH TO PB. BORDER (KM 0.00 TO KM 1.630) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (Road ID 175) (KM 0.00 TO KM 1.630)					85%			Work in progress.	
10	<b>STRENGTHENING OF VARIOUS 10 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH, AMBALA CANTT IN AMBALA DISTT IN AMBALA CITY &amp; MULLANA CONSTITUENCY UNDER HEAD 3054. (ROAD ID 17, 33, 50, 91, 122, 128, 178, 197, 205 &amp; 325) (WORK PROGRAMME 2017 – 18)</b>		279.50	206.98	29.03.2018	28.06.2018 30.11.2018	85%	177.88	M/s Balaji Construction, Hissar	Work in progress.
i)	LINK ROAD FROM AMBALA BARAULA ROAD TO THARWA PHIRNI (Road ID 17) (KM 0.00 TO KM 0.150)						100%			Work completed
ii)	LINK ROAD FROM AMBALA KALKA ROAD TO VILLAGE DANGDHERI (Road ID 33) (KM 0.00 TO KM 1.200)						100%			Work completed
iii)	LINK ROAD FROM G.T. ROAD TO MOHRA DURANA ROAD TO CHHOTA KOT KATCHWA (Road ID 50) (KM 0.300 TO KM 0.530)						100%			Work completed
iv)	LINK ROAD FROM NANEOLA TO DELA MAJRA TO H.B. MANDIR (Road ID 91) (KM 0.00 TO KM 0.350)						100%			Work completed
v)	LINK ROAD FROM AMBALA HISSAR ROAD TO BAKNAUR TO MANDIR (Road ID 122) (KM 0.00 TO KM 0.200)						100%			Work completed
vi)	LINK ROAD FROM AMBALA HISSAR ROAD TO NIHARSI ROAD TO JANSUI SCHOOL (Road ID 128) (KM 0.00 TO KM 0.140, KM 0.140 TO KM 0.420 & KM 0.700 TO Km 0.800)						100%			Work completed
vii)	LINK ROAD FROM JAGADHRI AMBALA ROAD TO MUNNERHERI (Road ID 178) (KM 0.00 TO KM 0.300)						--			Yet to be started. Work of sewer line is to be done by M.C. Ambala

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
viii)	OLD LUDHIANA ROAD TO AMBALA CITY (Road ID 197) (KM 0.00 TO KM 1.600)					100%			Work completed
ix)	ROAD FROM DEVI NAGAR TO GHREL (Road ID 205) (KM 0.00 TO KM 0.230)					100%			Work completed
x)	LINK ROAD TO G.P.S. DHURALA (Road ID 325) (KM 0.00 TO KM 0.170)					100%			Work completed
11	<b>WIDENING &amp; STRENGTHENING OF AMBALA BARAULA ROAD IN AMBALA DISTT. (KM 0.00 TO KM 16.290) (ROAD ID 9) (5.50 MTR. TO 7.00 MTR.)</b>	868.62	744.91	29.03.2018	28.03.2019	50%	177.04	M/s Inder Pal and Company, Panchkula	Work in progress.
12	<b>WIDENING &amp; RECONSTRUCTION OF ROAD FROM M.S.N. ROAD TO JAGOU LI (KM 0.00 TO KM 6.270) (ROAD ID 74) IN AMBALA DISTRICT IN AMBALA CITY CONSTITUENCY UNDER HEAD 5054.</b>	436.26	328.03	17.02.2018	16.08.2018 31.12.2018	50%	--	M/s S.S. Associates, Ambala City	Work in progress.
13	<b>SPECIAL REPAIR OF 5 NOS. ROADS BY PROVIDING PREMIX CARPET UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH, AMBALA CANTT. IN AMBALA CANTT &amp; AMBALA CITY CONSTITUENCY UNDER HEAD 3054. (ROAD ID 19, 124, 195, 208 &amp; 227) (WORK PROGRAMME 2017 – 18)</b>	74.55	26.70	26.02.2018	25.05.2018 / 31.12.2018	40%	--	M/s IPJ Infatech Pvt. Ltd., Panchkula	Work in progress.
i)	LINK ROAD FROM AMBALA CANTT TO UGARA BARA TO SHIVALA MANDI (Road ID 19) (KM 0.00 TO KM 0.550 )					--			Yet to be started
ii)	LINK ROAD FROM AMBALA HISSAR ROAD TO KHERA METLAN ROAD TO VILLAGE KHANNA MAJRA PHIRNI (Road ID 124) (KM 0.00 TO KM 0.330)					--			Yet to be started
iii)	LINK ROAD FROM APPROACH ROAD TO MIXI CHOWK TO OLD SESSION COURT & RAILWAY X-ING NAYA CHOWK AMBALA CITY (Road ID 195) ( KM 0.45 TO KM 0.55)					100%			Work completed.

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
iv)	ROAD FROM DEVI NAGAR TO GHEL (Road ID 208) (KM 0.00 TO KM 0.500)					100%			Work completed.
v)	ROAD FROM AMBALA CITY TO NISSIMBLI (Road ID 227) (KM 0.00 TO KM 1.890)					100%			Work completed
14	<b>WIDENING &amp; STRENGTHENING OF 4 NOS. ROADS UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH AMBALA CANTT IN AMBALA DISTRICT IN AMBALA CITY CONSTITUENCY UNDER HEAD 5054 (ROAD ID 8, 90, 95 &amp; 9230).</b>	345.79	322.30	18.07.2018	17.01.2019	20%	104.17	M/s Payal Construction Company Hissar	Work in progress.
i)	LINK ROAD FROM AMBALA BARAULA ROAD TO DHARALA (KM 0.00 TO KM 1.900) (Road ID 8)					90%			Work in progress.
ii)	LINK ROAD FROM AMBALA HISSAR ROAD TO BALLANA TO DHURALA (KM 0.00 TO KM 3.200) (Road ID 90)					40%			Work in progress.
iii)	LINK ROAD FROM AMBALA HISSAR ROAD TO BALLANA TO SULLAR (KM 0.00 TO KM 2.600) (Road ID 95)					30%			Work in progress.
iv)	ROAD FROM SULLAR TO AHEMA (KM 0.00 TO KM 2.240) (Road ID 9230)					--			Yet to be started
15	<b>SPECIAL REPAIR OF 4 NOS. ROADS BY PROVIDING WIDENING &amp; STRENGTHENING UNDER PROVINCIAL DIVISION NO.1, PWD B&amp;R BRANCH, AMBALA CANTT IN AMBALA DISTT IN AMBALA CANTT CONSTITUENCY UNDER HEAD 5054. (ROAD ID 52, 56, 68, 70).</b>	329.29	214.19	15.11.2018	14.05.2019	--	--	M/s Aggarwal Engineers & Contractors, Chandigarh	Work in progress.
i)	WIDENING & STRENGTHENING ON LINK ROAD FROM G.T. ROAD TO MACHHOUNDA (KM 0.00 TO KM 1.300) (ROAD ID 52) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.).								Yet to be started
ii)	WIDENING & STRENGTHENING ON LINK ROAD FROM G.T. ROAD TO SHAHPUR TO MACHOUNDA (KM 0.00 TO KM 0.980) (ROAD ID 56) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)								Yet to be started

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks
						Physically	Financially		
iii)	WIDENING & STRENGTHENING ON LINK ROAD FROM MACHHAUNDA TO CHANDERPURI (KM 0.00 TO KM 1.350) (ROAD ID 68) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)								Yet to be started
iv)	WIDENING & STRENGTHENING ON LINK ROAD FROM MACHHONDA TO NEW SEWA SAMITI SCHOOL (KM 0.00 TO KM 0.810) (ROAD ID 70) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)								Yet to be started
16	PROVIDING FOOTPATH ON OLD JAGADHRI ROAD (KM 0.00 TO KM 1.530) (ROAD ID 218) IN AMBALA DISTT.	43.07	37.40	11.10.2018	10.11.2018 25.01.2019	50%	18.27	M/s Alive Developers Private Limited, Kurukshetra	Work in progress.
17	WIDENING & STRENGTHENING ON LINK ROAD FROM MES ROAD TO WATER WORKS BABYAL (KM 0.00 TO KM 1.200) (ROAD ID 151) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)	51.37	49.46	14.06.2018	13.09.2018 31.12.2018	100%	25.92	M/S Sridhar Associate, Yamunanagar	Work completed.
18	STRENGTHENING ON LINK ROAD FROM AMBALA HISSAR ROAD TO BALLANA TO LADANA (KM 0.300 TO KM 3.400) (ROAD ID 94) IN AMBALA DISTT.	166.90	64.56	08.03.2019	07.06.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
19	WIDENING & STRENGTHENING ON ROAD FROM BARA TO BABAHERI (KM 0.00 TO KM 2.613) (ROAD ID 6) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	103.66	105.50	16.03.2019	15.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
20	WIDENING & STRENGTHENING ON LINK ROAD FROM AMBALA CANTT TO BARA TO THARWA (KM 0.00 TO KM 1.283) (ROAD ID 14) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	61.48	56.98	08.03.2019	07.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
						Physically	Financially			
21	WIDENING & STRENGTHENING ON LINK ROAD FROM M.S.N. ROAD TO JAGOULI TO SAINIPURA (KM 0.00 TO KM 0.730) (ROAD ID 79) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		34.50	27.79	17.01.2019	16.05.2019	--	--	Sh. Jaspal Singh, Hisar	Work in progress
22	WIDENING & STRENGTHENING OF LINK ROAD FROM AMBALA HISSAR ROAD TO MUZAFFRA (KM 0.00 TO KM 1.054) (ROAD ID 105) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		44.86	37.23	11.01.2019	10.07.2019	15%	--	M/s Rise Infra, Panchkula	Work in progress
23	WIDENING & STRENGTHENING ON LINK ROAD FROM AMBALA HISSAR ROAD TO BALLANA TO PB BORDER (KM 0.00 TO KM 1.827) (ROAD ID 148) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		74.11	71.71	21.03.2019	20.09.2019	--	--	--	Work in progress
24	WIDENING & STRENGTHENING ON ROAD FROM JAIPURA TO CHHAPRA (KM 0.00 TO KM 1.216) (ROAD ID 9232) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		53.87	51.68	08.03.2019	07.03.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
25	WIDENING & STRENGTHENING ON ROAD FROM MALAUR TO TIWANA BORDER (KM 0.00 TO KM 2.350) (ROAD ID 9234) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		127.06	97.64	21.03.2019	20.09.2019	--	--	--	Work in progress
26	WIDENING & STRENGTHENING ON ROAD FROM DHANAURI TO CHORPUR (KM 0.00 TO KM 1.383) (ROAD ID 9236) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		57.18	56.44	08.03.2019	07.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
27	WIDENING & STRENGTHENING ON ROAD FROM KURCHANPUR TO PB. BORDER (KM 0.00 TO KM 2.719) (ROAD ID 9240) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)		104.66	108.41	16.03.2019	15.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress



Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks
						Physically	Financially		
28	WIDENING & STRENGTHENING ON ROAD FROM BHURANGPUR TO KHANNA MAJRA (KM 0.00 TO KM 3.588) (ROAD ID 9241) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	279.76	267.91	03.02.2019	02.08.2019	--	--	M/s Inder Pal and Company, Panchkula	Work in progress
29	WIDENING & STRENGTHENING ON ROAD FROM JANSUA TO PB. BORDER (KM 0.00 TO KM 2.103) (ROAD ID 9242) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	84.21	84.37	08.03.2019	07.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
30	WIDENING & STRENGTHENING ON ROAD FROM DUKHERI TO CHUDIYALI (KM 0.00 TO KM 2.360) (ROAD ID 9243) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	123.92	109.01	22.01.2019	21.07.2019	40%	--	M/s Budha Groups, KKR	Work in progress
31	WIDENING & STRENGTHENING ON LINK ROAD FROM AMBALA BARAULA ROAD TO THARWA (KM 0.00 TO KM 1.500) (ROAD ID 1) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	64.95	58.88	21.03.2019	20.09.2019	--	--	M/s Inder Pal and Company, Panchkula	Work in progress
32	WIDENING & STRENGTHENING ON ROAD FROM KALWAR TO PB. BORDER (KM 0.00 TO KM 1.690) (ROAD ID 9235) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.) (NABARD SCHEME)	84.34	86.92	08.03.2019	07.09.2019	--	--	M/s Aggarwal Engineers & Cont., Chandigarh	Work in progress
33	STRENGTHENING OF LINK ROAD FROM M.S.N. ROAD TO BHURANGPUR IN AMBALA DISTT. (KM 0.00 TO KM 0.350) (ROAD ID 84)	20.15	19.33	26.02.2019	25.05.2019	15%	--	Sh. Jaspal Singh, Hisar	Work in progress
34	STRENGTHENING OF LINK ROAD FROM M.S.N. ROAD TO CHAURMASTPUR IN AMBALA DISTT. (KM 0.00 TO KM 0.340) (ROAD ID 108)	19.58	18.86	23.03.2019	22.06.2016	--	--	Sh. Harish Chander, Govt. Contractor, Ambala Cantt	Work in progress
35	WIDENING & STRENGTHENING OF LINK ROAD FROM AMBALA HISSAR ROAD TO NIHARSI (KM 0.00 TO KM 6.492) (ROAD ID 141) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)	416.05	336.81	13.03.2019	12.09.2019	--	--	M/s Budha Groups, KKR	Work in progress

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
						Physically	Financially			
36	WIDENING & RECONSTRUCTION OF ROAD FROM NIHARSI TO NAI NIHARSI (KM 0.00 TO KM 1.785) (ROAD ID 4296) IN AMBALA DISTT. (3.66 MTR. TO 5.50 MTR.)		139.62	146.60	--	--	--	--	M/s Aggarwal Engineers & Contractors, Chandigarh	Work in progress
38	WIDENING & STRENGTHENING OF NH-65 (NEW NH-152) AMBALA - HISSAR ROAD FROM KM.13.60 TO 15.20 (MATHERI VILLAGE) IN AMBALA DISTT IN HARYANA STATE		339.00	222.55	--	--	--	--	M/s S.S. Associates, Ambala City	Acceptance issued to M/s S.S. Associates, Ambala City vide SE Ambala No. 48613 dated 07.03.2019.
39	WIDENING & STRENGTHENING OF NH-65 (NEW NH-152) AMBALA - HISSAR ROAD FROM KM 22.100 TO 24.300 (JANSUI VILLAGE) IN AMBALA DISTT IN HARYANA STATE		437.28	295.19	--	--	--	--	M/s Inder Pal and Company, Panchkula	Acceptance issued to M/s Inder Pal and Company, Panchkula vide SE Ambala No. 48614 dated 07.03.2019.
40	PROVIDING 80MM INTERLOCKING PAVER BLOCK BETWEEN CARRIAGE WAY & DRAIN IN VILLAGE UGARA IN AMBALA DISTT. (KM 2.200 TO KM 2.490) (ROAD ID 4)		43.35	37.83	--	--	--	--	M/S RISE INFRA	Work in progress
41	WIDENING & STRENGTHENING OF LINK ROAD FROM AMBALA HISSAR ROAD TO MATHERI SHEIKHAN NANEOLA ROAD (KM 6.00 TO KM 15.146) IN AMBALA DISTT. (5.50 MTR. TO 7.00 MTR.) (Road ID 71)		1141.77	648.47	--	--	--	--	M/s Inder Pal and Company, Panchkula	Acceptance issued to M/s Inder Pal and Company, Panchkula vide SE Ambala No. 48602 / R dated 07.03.2019.



Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
						Physically	Financially			
46	SPECIAL REPAIR OF 5 NOS. ROADS BY PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS UNDER PROVINCIAL DIVISION NO.1, PWD B&R BRANCH, AMBALA CANTT IN AMBALA DISTT IN AMBALA CANTT CONSTITUENCY UNDER HEAD 3054. (ROAD ID 151, 152, 164, 231 & 233).		103.41	89.69	--	--	--	--	M/s S.S. Associates, Ambala City	Acceptance issued to M/s S.S. Associates, Ambala City vide this office No. 1865 dated 08.03.2019.
i)	PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS ON LINK ROAD FROM MES ROAD TO WATER WORKS BABYAL IN AMBALA DISTT. (KM 0.000 TO KM 1.200) (Road ID 151)									
ii)	PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS ON LINK ROAD FROM MES ROAD TO VILLAGE BOH IN AMBALA DISTT. (KM 0.00 TO KM 2.350) (Road ID 152)									
iii)	PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS ON LINK ROAD FROM MES ROAD TO BOH TO HANUMAN MANDIR IN AMBALA DISTT. (KM 0.00 TO KM 0.850) (Road ID 164)									
iv)	PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS ON LINK ROAD FROM AMBALA KALA AMB ROAD TO KHATAULI IN AMBALA DISTT. (KM 0.00 TO KM 0.700) (Road ID 231)									
v)	PROVIDING 80MM INTERLOCKING PAVER BLOCK ON BERMS ON LINK ROAD FROM AMBALA KALA AMB ROAD TO GARNALA IN AMBALA DISTT. (KM 0.00 TO KM 1.000) (Road ID 233)									
<b>II) Building works</b>										
1	Up-gradation of Stadium (Construction Stadium, IAAF approved synthetic track, FIFA approved artificial Football Turf) in War Heroes Memorial Stadium at Ambala Cantt in Ambala District.		4857.10	4048.64	11.04.2017	10.04.2019	75%	3148.37	M/s Garg & Co., Jind	Work in progress.

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks
						Physically	Financially		
2	Construction of Community Health Centre alongwith Residential quarters at Chaurmastpur in Ambala District. (Including Boundary Wall, Road & Parking, Public Health and E.I. works.(R)	690.85	590.75	15.04.17	14.10.2018	95%	675.67	M/s Ravi Singla Engineers & Contractors, Sector - 7, Kurukshetra	CHC Building completed and handed over. Finishing work in progress in Residential Accommodation.
3	CONSTRUCTION OF GOVT. INDUSTRIAL TRAINING INSTITUTE AT HASANPUR IN AMBALA DISTRICT. (Hon'ble C.M. Announcement No.12654 dated 28.05.2016).	767.86	638.10	04.12.2017	03.06.2019	80%	580.31	M/s Ravi Singla Engineers & Contractors, Sector - 7, Kurukshetra	Work in progress.
4	CONSTRUCTION OF DEO OFFICE BUILDING AT AMBALA CITY IN AMBALA DISTT. (Hon'ble Chief Minister's Announcement No. 12650 dated 28.05.2016)	823.54	492.23	30.10.2017	29.01.2019	85%	451.48	M/s A.T. Construction, # 302, Sector – 10, Panchkula	Work in progress. Flooring, Joinery Finishing work in progress.
5	CONSTRUCTION OF 12 BAYS BUS STAND AT AMBALA CITY IN AMBALA DISTRICT	1800.00	1060.27	17.04.2018	16.01.2020	25%	423.16	M/s BULAND CONSTRUCTIONS, 218, Patrakar Parisar, Sector – 05, Vasundhara, Ghaziabad, Uttar Pradesh	Work in progress. Plinth Beam up to first floor completed.
6	CONSTRUCTION OF AGRICULTURE OFFICE BUILDING (KRISHI BHAWAN) AT AMBALA CITY IN AMBALA DISTRICT	643.95	352.51	11.07.2018	10.10.2019	30%	70.88	Sh. Satish Kumar Gupta, Govt. Contractor, Ambala City	Work in progress.

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks
						Physically	Financially		
7	CONSTRUCTION OF S.C. BOYS HOSTEL AT AMBALA CANTT IN AMBALA DISTT.	801.67	763.24	04.06.2018	03.12.2019	25%	236.65	M/s Aggarwal Engineers & Contractors, Chandigarh	Work in progress. Slab in Ground Floor in Progress.
8	Construction of Govt. Veterinary Dispensaries i.e. at Village Sambalkha in Ambala District	32.58	31.83	25.07.2018	24.04.2019	75%	4.50	M/s Raj Associates, # 33 Nirmal Vihar, Ambala City	Work in progress.
9	Construction of Govt. Veterinary Dispensaries i.e. at Village Tharwa in Ambala District	32.58	32.51	12.06.2018	11.03.2019	40%	--	Sh. Gourav Singh Johar, Ambala Cantt	Work in progress.
10	Construction of Veterinary Dispensaries at Village Kaulan in Ambala District	32.58	34.17	25.07.2018	24.04.2019	--	--	Sh. Vikas Sharma, Govt. Contractor, Ambala Cantt	Work in progress.
11	CONSTRUCTION OF WAR MEMORIAL AT AMBALA CANTT IN THE HONOUR OF MARTYRS OF THE FIRST WAR OF INDIA'S INDEPENDENCE, 1857, AMBALA CANTT IN DISTRICT AMBALA	17449.00	18940.86	01.08.2018	31.07.2020	6%	1386.59	M/s A.S. Enterprises 62 B, Modal Town Patiala	Work in progress.
12	CONSTRUCTION OF BUILDING OF GOVT. COLLEGE FOR WOMEN AT AMBALA CITY IN AMBALA DISTT.	1400.00	1176.27	03.12.2018	02.09.2020	--	--	M/s Garg & Co., Jind	Work in progress.
13	CONSTRUCTION OF BOUNDARY WALL FOR VLD DIPLOMA COLLEGE, LUVAS AT LAKHNAUR SAHIB IN AMBALA DISTRICT	284.91	220.53	21.12.2018	20.06.2019	--	--	M/s Payal Construction Company Hissar	Work in progress.

Sr. No.	Name of Work & A/A Amount		Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks
						Physically	Financially		
14	CONSTRUCTION OF ACADEMIC AND ADMINISTRATIVE BLOCK, VETERINARY BLOCK AND MORTUARY BLOCK FOR DIPLOMA COLLEGE OF LUVAS AT LAKHNAUR SAHIB IN AMBALA DISTRICT.	1145.71	716.36	01.03.2019	31.08.2020	--	--	M/s Garg & Co., Jind	Work in progress.
15	CONSTRUCTION OF ADMINISTRATIVE BLOCK – PHASE III IN THE CAMPUS OF MINI SECTT. AT AMBALA CITY IN AMBALA DISTRICT.	7894.00	2683.45	--	--	--	--	M/s Garg & Co., Jind	Work in progress.
16	REPAIR OF GYMNASIUM HALL IN WAR HEROES MEMORIAL STADIUM AT AMBALA CANTT IN AMBALA DISTRICT.	448.25	288.12	02.02.2019	01.08.2019	--	--	M/s Garg & Co., Jind	Work in progress.
17	CONSTRUCTION OF ALL WEATHER SWIMMING POOL IN SPORTS COMPLEX AT AMBALA CANTT IN AMBALA DISTRICT.	1370.75	829.50	27.03.2019	26.09.2020	--	--	M/s Unique Marketing Services	Work in progress.
18	CONSTRUCTION OF ADMINISTRATIVE BLOCK IN SDO CIVIL COMPLEX AT AMBALA CANTT IN AMBALA DISTRICT.	4152.00	1559.32	27.02.2019	26.11.2012	--	--	M/s Hans Raj Kohli & Company, Chandigarh	Work in progress.
19	UPGRADATION OF CIVIL HOSPITAL (200 BEDDED TO 300 BEDDED) AT AMBALA CITY IN AMBALA DISTRICT	6471.00	2670.33	28.03.2019	27.03.2021	--	--	M/s B.S. Construction Co.. KKR	Work in progress.
20	CONSTRUCTION OF MORTUARY BUILDING IN CIVIL HOSPITAL AT AMBALA CANTT IN AMBALA DISTRICT.	181.19	119.33	--	--	--	--	M/s Aggarwal Engineers & Contractors, Chandigarh	Acceptance issued to M/s Aggarwal Engineers & Contractors, Chandigarh vide SE Ambala No. 44637 / B dated 02.03.2019.
<b>III)</b>	<b>Bridges/ROBs / RUBs</b>								
1	Construction of RUB at Link road from G.T. road to Ghel (RUB) at L/C No. 128 - C in Ambala Distt.	760.00	297.30	03.02.17	02.11.17 / 31.10.18	70%	194.31	M/s Krishna Construction CO. KKR	Railway Work in progress.

Sr. No.	Name of Work & A/A Amount	Agreement amount (Rs. in Lacs)	Date of Start	Date of completion	Status of work		Name of Agency	Remarks	
					Physically	Financially			
2	Construction of 2 lane RUB on Manav Chowk to Railway Crossing at Level Crossing No. 126 on Ambala Saharanpur Railway Line in Ambala District.	500.00	298.45	11.01.2018	10.01.2019	10%	27.26	M/s A.T. Construction, # 302, Sector – 10, Panchkula	Work started by railway authorities.
3	CONSTRUCTION OF 4 BAY RCC BOX TYPE BRIDGE ON LINK ROAD FROM JAGADHARI AMBALA ROAD TO BRAHMAN MAJRA ROAD AT RD2840 IN AMBALA DISTT	189.57	142.18	11.09.2018	10.09.2019	--	30.65	M/s jai jawala constructions, Panchkula	Work in progress.
4	CONSTRUCTION OF H.L. BRIDGE 8 SPANS 18.00 MTR. EACH (NOW 6 SPANS 25.00 MTR. EACH) OVER TANGRI NADI ON LINK ROAD FROM BABYAL TO CHANDPURA IN AMBALA DISTRICT.	1066.50	574.50	--	--	--	--	M/s HINDUSTAN INFRA, Zirakpur	Acceptance issued to M/s HINDUSTAN INFRA, Zirakpur vide SE Ambala No. 47263 / R dated 05.03.2019.

Executive Engineer  
Provincial Division No.1  
PWD B&R Br; Ambala Cantt