

**Progress Report of Surcharge of MMAJNBY Scheme For the month 07/18 Year 2015-16**

Sr.No.	Name of Gram Panchayat	Name of work	Fund Sanctioned	Fund Received	Exp.	Balance	Remarks
1	Akalgarh	Comp. of Phirni from School to Old age Home.	1500000	1500000	0	1500000	Amount Transfer to XEN(PR)
2	Kambass	Const. of Street from School to Shamsan Ghat.	1400000	1400000	0	1400000	Amount Transfer to XEN(PR)
3	Kambassi	Const. of Street from Ravidass Mandir to Khera	1400000	1400000	0	1400000	Amount Transfer to XEN(PR)
4	Allawalpur	Street from h/o Gian to PWD Road.	900000	900000	425000	475000	In Prog.
5	Manu Majra	Rasta of Shamshan Ghat.	1000000	1000000	500000	500000	In Prog.
6	Malikpur T	B/Wall & Rasta of S/Ghat &Phirni.	800000	800000	490000	310000	In Prog.
7	Malikpur T	Const. of Phirni.	700000	700000	398000	302000	In Prog.
8	Talheri R	Street from Peer Mari to Pond.	800000	800000	335000	465000	In Prog.
9	Subhri	Const. of Street form Ravi Shop to h/o Om Parkash	300000	300000	125000	175000	In Prog.
10	Thamber	Rasta of S/ghat Balmiki Choupal to PWD Road.	1000000	1000000	485000	515000	In Prog.
11	Adhoya H	Const. of S.C Streets.	800000	800000	600000	200000	In Prog.
12	Adhoya M	B/Wall of S/Ghat.	800000	800000	500000	300000	In Prog.
13	Adhoyi	Phirni along School.	800000	800000	325000	475000	In Prog.
14	Dahiya Majra	Street of H/o Jaspal to Ravidas Mandir.	900000	900000	475000	425000	In Prog.
15	Ugala	Street from Sohata Road to Subhri Road.	1500000	1500000	0	1500000	Amount Transfer to XEN(PR)
16	Ugala	B/Wall of S/Ghat.	500000	500000	125000	375000	In Prog.
17	Subhri	Ex. Sarpanch Roshni Devi Wali Gali.	400000	400000	225000	175000	In Prog.
18	Kaserla Khurd	Rasta of Shamshan Ghat.	900000	900000	320000	580000	In Prog.
19	Kaserla Kalan	Const. of Inder Lock Street.	500000	500000	280000	220000	In Prog.

20	Abdulagarh	Verandah in Balmiki Choupal.	900000	900000	450000	450000	In Prog.
21	Khanpura	Street from School to Sohata Road.	900000	900000	600000	300000	In Prog.
22	Tandwali	Const. of Nala including Boosting pump.	1400000	1400000	0	1400000	Amount Transfer to XEN(PR)
23	Tandwal	Completion of Multipurpose Hall.	1200000	1200000	0	1200000	Amount Transfer to XEN(PR)
24	Dadupur	Const. of Rasta from h/o Sant Ram to Rajokheri Road.	900000	900000	480000	420000	In Prog.
25	Siwan Majra	Const. of Phirni.	800000	800000	625000	175000	In Prog.
26	Siwan Majra	Const. of Bajigar Choupal	800000	800000	0	800000	N/S
27	Nahra	Completion of Ambedkar Bhawan & Const. of street Main Road to Panchayat Ghar.	900000	900000	490000	410000	In Prog.
28	Aliyaspur	Const. of Ambedkar Bhawan	800000	800000	228000	572000	In Prog.
29	Sherpur	Const. of Phirni.	1500000	1500000	0	1500000	Amount Transfer to XEN(PR)
30	Sulkhani	Const. of Panchayat Ghar.	700000	700000	325000	375000	In Prog.
31	Binjalpur	Cosnt. Of Street H/o Maya Ram to H/o Jagan Nath Panch.	700000	700000	0	700000	N/S
32	Budion	Const. of Jogi Choupal.	800000	800000	0	800000	N/S
33	Budion	Const. of Phirni.	500000	500000	0	500000	N/S
34	Sirasgarh	Const. of street h/o Naterpal Rana to Sadhoura Road & Balbir to Main Street & Const. of Nala from Firni to Barara Road.	2000000	2000000	0	2000000	Amount Transfer to XEN(PR)
35	Dulyani	Const. of Nala along with Firni & Const. of rasta Saini Dera to PWD Road.	2000000	2000000	0	2000000	Amount Transfer to XEN(PR)
36	Jaffarpur	Const. of Streets & Drain.	1000000	1000000	380000	620000	In Prog.

37	Holi	Const. of Streets & Drain.	1000000	1000000	425000	575000	In Prog.
38	Dhanoura	Const. of R/Wall of Pond & Const. of Street.	2000000	2000000	0	2000000	Amount Transfer to XEN(PR)
39	Tangail	Const. of Phirni & Nala along with Phirni.	1000000	1000000	625000	375000	In Prog.
40	Tangail Rolaheri	Const. of Nala & Street.	1000000	1000000	780000	220000	In Prog.
41	Salahpur	Const. of Nala along with Firni.	1000000	1000000	480000	520000	In Prog.
42	Salahpur Jamal Majra	Const. of Street & Drain in S.C Basti.	800000	800000	425000	375000	In Prog.
43	Adoyi	Const. of Shed in Shamshan Ghat.	200000	200000	85000	115000	In Prog.
44	Alipur	const. of Shed & Baranda in Shamshan Ghat.	800000	800000	390000	410000	In Prog.
45	Jahagirpur	Const. of Nala & Drain.	600000	600000	360000	240000	In Prog.
46	Milkdhankota	Const. of Street from Exciting CC street to h/o Vicky	600000	600000	290000	310000	In Prog.
47	Manka	Const. of Community Center.	1500000	1500000	0	1500000	Amount Transfer to XEN(PR)
48	Subhri	l/Lock Street from Tandwali Road to h/o Naresh.	1200000	1200000	0	1200000	Amount Transfer to XEN(PR)
<b>Total</b>			<b>46400000</b>	<b>46400000</b>	<b>13046000</b>	<b>33354000</b>	