


List of work which has already been started on ground

Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Status	Adm. App. Amt (Tech. San. Amt)	Cumulative Exp. Upto February 2019
Ambala Circle				
Ambala City PHED				
1	Addo Majra- Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	30.35	15.84
2	Ambala City - Construction of Nala along G.T. Road from Kalka chowk to Banuri Nakka extension (RD 205.9 Km to 211.46 Km)[Revised dt.-27/04/2017][21/03/2012] -[23/12/2013]-[30/04/2019]	In Progress	1093.62	746.33
3	Ambala City - Supplementary estimate for augmentation sewerage scheme in Ambala City previously under ESP Phase-3rd[26/04/2016] - [05/09/2012]-[31/12/2018]	In Progress	852.21	809.99
4	Ambala City - Supplementary estimate for augmentation water supply scheme in Ambala City previously under ESP Phase-3[26/04/2016] - [15/05/2013]-[30/08/2018]	In Progress	919.17	897.14
5	Ambala City town- Estimate for construction of RCC covered storm water drain (Box Type) at Kalka Chowk area along HN-1(Vidhan Sabha Matter)[26/04/2016] -[21/07/2016]-[30/04/2019]	In Progress	619.30	565.43
6	Ambala City Town, Detailed Estimate for construction of 1 No. 1882 sft. area house near office of the Executive Engineer[26/04/2018] - [05/09/2018]-[31/10/2019]	In Progress	51.75	22.68
7	Anandpur Jalbhara- Estimate for Prov. and laying of DI pipe line in balance streets.[Revised dt.-06/03/2019][26/04/2018] - [09/09/2018]-[31/01/2019]	In Progress	5.64	2.93
8	Balana, Providing and Installing 1 No. Tubewell in place of abandoned T/well, Distt. Ambala.[Civil Component][Civil Comp. : 3.66; Mech. Comp.:12.77] [26/04/2018] -[13/08/2018]-[31/01/2019]	In Progress	3.66	2.59
9	Ballana- Prov. and laying of DI pipe line in balance streets.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	16.57	7.43
10	Bamba Village, Providing and installing 1 No. New Tubewell in place of abandoned tubewell, Distt. Ambala.[Civil Component][Civil Comp. : 3.69;Mech.Comp.:14.69][11/12/2018] -[31/08/2019]	In Progress	3.69	0.00
11	Batrohan Village, Providing and installing 1 No. New Tubewell in place of abandoned tubewell, Distt. Ambala.[Civil Component][Civil Comp. : 6.25;Mech.Comp.:14.69][11/12/2018] -[31/08/2019]	In Progress	6.25	0.00
12	Bhanokheri- Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	21.79	9.70
13	Bhari- Prov. and laying of D I Pipe line in new Abadi.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/03/2019]	In Progress	21.44	9.66
14	Bhunni-prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	9.81	4.37
15	Bhurangpur-Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[10/09/2018]-[31/01/2019]	In Progress	38.83	24.19
16	Bishangarh Village, Providing and installing 1 No. new tubewell in place of abandoned T/well, Distt. Ambala.[26/04/2018] -[06/07/2018]-[31/01/2019]	In Progress	18.22	15.61
17	Chhapra, Estimate for laying new DI pipe line Distt. Ambala.[Revised dt.-06/03/2019][26/04/2018] -[10/09/2018]-[30/04/2019]	In Progress	64.20	29.08
18	Jansui- Providing and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	5.48	2.42

19	Kalu Majra, Providing and Laying of D.I. Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	10.01	2.88
20	Kangwal- Providing and laying of D I Pipe line in balance streets of village[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	18.91	8.55
21	Kanwala- Const. of Boosting Station, laying of D I rising main and pipe line in balance streets of village. Distt. Ambala.[27/05/2016] - [07/08/2018]-[31/03/2019]	In Progress	24.92	16.13
22	Kathgarh- Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[13/09/2018]-[31/01/2019]	In Progress	6.87	3.07
23	Khurachanpur, estimate for Prov. and Laying of D.I. Pipe line in balance streets [Revised dt.-06/03/2019][26/04/2018] -[10/09/2018]-[31/01/2019]	In Progress	42.40	19.94
24	Kurbanpur - Prov. and Instt. 1 no. t/well against abandoned t/well.Distt. Ambala.[Civil Component][Civil Comp. : 8.84;Mech.Comp.:14.75] [27/05/2016] -[05/09/2016]-[31/03/2019]	In Progress	8.84	7.22
25	Lakhnaur Sahib- Estimate for Prov. and laying of DI pipe line in balance streets.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	9.81	4.37
26	Liharsa Village, Providing and installing 1 No. new tubewell in place of abandoned T/well of Distt. Ambala.[Civil Component][Civil Comp. : 5.34;Mech.Comp.:13.98][26/04/2018] -[13/08/2018]-[31/01/2019]	In Progress	5.34	3.91
27	Liharsa, Providing and Laying of D.I Pipe line in Balance Streets of Village.[Revised dt.-06/03/2019][26/04/2018] -[07/09/2018]-[31/01/2019]	In Progress	42.26	21.99
28	Matheri Jattan Village, Providing and instaling 1 NO. new tubewell in place of abandoned T/wel of Ambala City.Distt Ambala[Civil Component][Civil Comp. : 24.73;Mech.Comp.:13.35][27/04/2017] - [28/07/2017]-[31/03/2019]	In Progress	24.73	16.72
29	Matheri Shekhan, Estimate for Laying new DI pipe in village Matheri Shekhan.[Revised dt.-06/03/2019][26/04/2018] -[10/09/2018]-[30/04/2019]	In Progress	80.73	36.82
30	Mota Majra Village, Providing and installing 1 No. New Tubewell in place of abandoned tubewell, Distt. Ambala.[Civil Component][Civil Comp. : 3.54;Mech.Comp.:14.69][11/12/2018] -[31/08/2019]	In Progress	3.54	0.00
31	Nanyola, Providing and Installing 1 No. additional Tubewell upto 250mtr. depth distt. Ambala.[Civil Component](CM Announcement)[Civil Comp. : 15.19;Mech.Comp.:14.70][25/10/2018] -[18/02/2019]-[31/07/2019]	In Progress	15.19	0.00
32	Naseerpur, Providing and installing 1 No. New dep Tubewell in place of abandoned tubewell.[Civil Component][Civil Comp. : 1.86;Mech.Comp.:23.10][30/01/2019] -[31/10/2019]	In Progress	1.86	0.00
33	Niharsi Village, Providing and Installing 1 No. Tubewell in place of abandoned T/well, Distt. Ambala.[Civil Component][Civil Comp. : 30.06;Mech.Comp.:12.41][03/10/2017] -[07/09/2018]-[31/03/2019]	In Progress	30.06	25.39
34	Nizampur- Provd. and Instt. of 1 No. Addl t/well, Consty-Ambala City, Distt- Ambala[Civil Component][Civil Comp. : 49.00;Mech.Comp.:14.41][27/05/2016] -[02/08/2016]-[31/12/2018]	In Progress	49.00	39.17
35	Panjola, Providing and laying of D.I. pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	23.85	10.78

All Amt. Rs. in Lacs

36	Sakhroan- Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	14.04	6.32
37	Sarangpur Village, Providing and Installing 1 No. Tubewell in place of abandoned T/well, Distt. Ambala.[Civil Component][Civil Comp. : 9.05;Mech.Comp.:12.41][03/10/2017] -[01/08/2018]-[31/12/2018]	In Progress	9.05	4.07
38	Sarangpur, Providing and installing 1 No. Tubewell in place of abandoned Tubewell Ambala City.[Civil Component][Civil Comp. : 6.50;Mech. Comp.: 12.46][26/04/2018] -[13/08/2018]-[31/01/2019]	In Progress	6.50	3.90
39	Sonta- Prov. and laying of D I Pipe line in balance streets of village.[Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	14.61	6.49
40	Sonti - Prov. and laying of D I Pipe line in balance streets of village [Revised dt.-06/03/2019][26/04/2018] -[04/09/2018]-[31/01/2019]	In Progress	6.25	2.79



Executive Engineer,
Public Health Engg. Division,
Ambala City.

All Amt. Rs. in Lacs

All Amt. Rs. in Lacs

List of fresh work which has not already been started on ground

Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Status	Adm. App. Amt (Tech. San. Amt)	Cumulative Exp. Upto February 2019
	Ambala Circle			
	Ambala City PHED			
1	Ambala City - Rough cost est, to create tertiary treatment facility at STP of existing STP 3.25 MLD based on MBBR Tech[30/01/2019] -[-[31/12/2020]	In Progress	350.50	0.00
2	Ambala City - Rough cost est. to create tertiary treatment facility at STP existing STP 3.25 MLD Unit-I and 3 MLD Unit-II[30/01/2019] -[-[31/12/2021]	In Progress	517.00	0.00
3	Ambala City - Rough cost est. to create tertiary treatment facility at STP of existing STP 3.00 MLD based on MBBR Tech.[30/01/2019] -[-[31/12/2020]	In Progress	274.70	0.00
4	Ambala City - Rough cost est. to create tertiary treatment facility STP of existing STP 5 MLD Unit-I and 3.25 MLD[30/01/2019] -[-[31/12/2021]	In Progress	661.70	0.00
5	Ambala City - Rough cost estiamte to create tertiary treatment facility at STP existing STP 5 MLD Unit-1 and 5 MLD Unit-II[30/01/2019] -[-[31/12/2021]	In Progress	825.80	0.00
6	Naidali, Providing and Installing 1 No. Additional Tubewell upto 250 mtr. Depth Distt. Ambala.[Civil Component](CM Announcement)[Civil Comp. : 24.79;Mech.Comp.:14.70][25/10/2018] -[-[13/03/2019]-[31/07/2019]	In Progress	24.79	0.00


Executive Engineer,
Public Health Engg. Division,
Ambala City.