

D/10

**04/2018**

**JHARKHAND GOVERNMENT**



**BUILDING DIVISION,  
SAHEBGANJ**

**MONTHLY PROGRESS REPORT FOR THE MONTH OF  
APRIL 2018 (2018-19)**

Running Scheme / Project

(Page-1)

Building Division, Sahebganj

Progress Report-April 2018

Sl. No	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost (in lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost (in lakh)	Agreement date	Amount receive in 2017-18 (in lakh)	Amount spent till 2017-18 (in lakh)	Amount receive in 2018-19 (in lakh)	Amount spent in 2018-19 (in lakh)	Total Amount receive till now (in lakh) (15+17)	Total Expenditure till now (in lakh) (16+18)	Completion date	Physical status (in %)	Additional requirement in current financial year (in lakh)	Project status (Complete, Handover, Process)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	Building Circle, Dumka	Building Div, Sahebganj	4059		Construction of Canteen in the campus of Civil Court, Sahebganj.	18.0460	1244	4-7-16	yes	27.02.17	M/S Sanjay Enterprises	16.62660	27.2.17	12.30381	12.30381	0.00000	0.00000	12.30381	12.30381	26-6-17	85%	-	-	work in progress
														12.30381	12.30381	0.00000	0.00000	12.30381	12.30381					

*anlu*  
23/5/18  
Executive Engineer.  
Building Division, Sahebganj

## Deposit Scheme / Project

(Page No.1)

Office :- Building Division, Sahebganj

Monthly Progress for month of April 2018

Sl. No.	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost (In lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost (In lakh)	Agreement date	Amount receive till (In lakh)	Amount spent till 2017-18 (In lakh)	Amount receive in 2018-19 (In lakh)	Amount spent in 2018-19 (In lakh)	Total Amount receive till now (In lakh) (15+17)	Total Expenditure till now (In lakh) (16+18)	Completion date	Physical status (in %)	Additional requirement in current financial year (in lakh)	Project status (Complete, Handover, Process)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	Building Circle, Dumka	Building Div, Sahebganj	B.C.D.	Collectoriate Sahebganj	Construction of Rajswa Kutchery Office cum Residence at Borio	20.5397	-	8.7.16	yes	9.11.16	Arwind Kumar Yadav	20.51	9.11.16	20.55884	19.80622	0.000	0.00000	20.55884	19.80622	8.05.17	100%		Complete	Complete	
2	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Residen. Mandro	20.5397	-	8.7.16	yes	18.1.17	Uttam Kumar Bhagat	20.53	18.1.17	20.55884	10.82345	0.000	0.00000	20.55884	10.82345	17.07.17	95%		Final Stage		
3	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi. Sahebganj	20.5397	-	8.7.16	yes	29.3.17	Surendra nath Tiwary	18.49	29.3.17	20.55884	18.48572	0.000	0.00000	20.55884	18.48572	28.07.17	100%		Complete	Complete	
4	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi. at Rajmahal	20.5397	-	8.7.16	yes	14.3.17	Gaya Yadav	20.49	14.3.17	20.55884	20.48732	0.000	0.00000	20.55884	20.48732	13.7.17	100%		Complete	Complete	
5	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi. Barharwa	36.1717	-	1.7.17	yes	16.11.17	Serajul Shekh	32.55	16.11.17	36.2205	0.00000	0.000	0.00000	36.2205	0.00000	15-7-18	60%		Work in Progress		
6	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi. at Udhawa	36.1714	-	1.7.17	yes	28.2.18	Ranjan Kumar	32.55	15.3.18	36.2205	0.00000	0.000	0.00000	36.2205	0.00000	15.11.18	35%		Work in Progress		
7	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi at Barheit	36.1696	-	1.7.17	yes	24.2.18	Santosh kumar Yadav	36.17	24.2.18	36.2205	0.00000	0.000	0.00000	36.2205	0.00000	23.10.18	10%		Work in Progress		
8	-do-	-do-	-do-	-do-	Construction of Rajswa Kutchery Office cum Resi.Pathna	36.1717	-	1.7.17	yes	24.2.18	Niranjan Yadav	36.17	24.2.18	36.2205	0.00000	0.000	0.00000	36.2205	0.00000	23.8.18	30%		Work in Progress		
														227.11736	69.60271	0.0000	0.00000	227.11736	69.60271						

  
 Executive Engineer  
 Building Division, Sahebganj.

# Deposit Scheme / Project

(Page No.2)

Office :- Building Division, Sahebganj

Monthly Progress for month of April 2018

Sl.No.	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost (In lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost (In lakh)	Agreement date	Amount receive till 2017-18 (In lakh)	Amount spent till 2017-18 (In lakh)	Amount receive in 2018-19 (In lakh)	Amount spent in 2018-19 (In lakh)	Total Amount receive till now (In lakh) (15+17)	Total Expenditure till now (In lakh) (16+18)	Completion date	Physical status (in %)	Additional requirement in current financial year (in lakh)	Project status (Complete, Handover, Process)	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
1	Building Circle, Dumka	Building Div, Sahebganj	B.C.D.	Collectorate Sahebganj	Construction of Boundary wall and repairing of Damin Dakbanglow at Borio	24.1555			Yes	01.6.2017	Shivlal	21.74	01.6.2017	42.720	6.20551	0.00000	0.00000	42.720	6.20551	-	100%		Complete			
2	-do-	-do-	-do-	-do-	Repairing of Dak Banglow in campus of Mandro Block at Sahebganj	17.8122			Yes	01.6.2017	Anil Kumar	16.03	01.6.2017		16.02000	0.00000	0.00000		16.02000	-	100%		Complete			
3	-do-	-do-	-do-	-do-	Construction of Helipad and reception room at Shivgadi (Barheit)	100.0			No					100.0	0.00	0.00000	0.00000	100.00	0.00	-	0%	<i>Land for helipad</i>	Not start	Agreement with Contractor is still pending due to non availability of land for Helipad. The land for reception room was identified till yet only.		
4	-do-	-do-	-do-	-do-	Renovation of Eklavya Model School, Bhognadih	101.38			No					101.38	0.0000	0.0000	0.00000	0.00000	0.00000	-	0%		work to be started soon.	Agreement work is under process.		
5	-do-	-do-	-do-	-do-	Construction of School including Boundry wall , Worship, Samudayik Bhawan etc at Samdanala, Sahebganj	122.428			No					122.428	0.0000	0.0000	0.00000	0.00000	0.00000	-	0%		work started at Chamartoli	Agreement work is under process.		
6	-do-	-do-	-do-	-do-	Renovation of Boundary wall of S.T. Girls School Hostel, Amberi	8.744			Yes					8.744	0.0000	0.0000	0.00000	0.00000	0.00000	-	0%		work not start	Tender work is under process		
														14277200	22.2255	0.0000	0.00000	142.720	22.22551							

*only 2015/18*  
**Executive Engineer**  
 Building Division, Sahebganj.

## Deposit Scheme / Project

(Page No.3)

Office :- Building Division, Sahebganj

Monthly Progress for month of April 2018

Sl.No.	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost (In lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost (In lakh)	Agreement date	Amount receive till 2017-18 (In lakh)	Amount spent till 2017-18 (In lakh)	Amount receive in 2018-19 (In lakh)	Amount spent in 2018-19 (In lakh)	Total Amount receive till now (In lakh) (15+17)	Total Expenditure till now (In lakh) (16+18)	Completion date	Physical status (In %)	Additional requirement in current financial year (in lakh)	Project status (Complete, Handover, Process)	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
1	Building Circle, Dumka	Building Div, Sahebganj	B.C.D.	Health Dept.	Construction of Health Sub Centre Dighhi Pathna	22.490	-	-	yes	4-2-12	Ravindra Mahto	21.456	4-2-12	17.3314	17.3314	0.0000	0.0000	17.3314	17.3314	03-8-12	100%	4.12	Complete	⊕		
2	-do-	-do-	-do-	-do-	Construction of Health Sub Centre Jhimoli, Berheit	25.000	-	-	yes	16-7-14	M/S Zahid Hussain	24.595	16-7-14	13.8218	13.8218	0.0000	0.0000	13.8218	13.8218	16-1-15	100%	10.77	Complete	⊕		
3	-do-	-do-	-do-	-do-	Construction of Health Sub Centre Kitajor, Berheit	25.000	-	-	yes	16-7-14	M/S Zahid Hussain	24.595	16-7-14	17.1142	17.1142	0.0000	0.0000	17.1142	17.1142	16-1-15	100%	7.48	Complete	⊕		
4	-do-	-do-	-do-	-do-	Construction of Health Sub Centre Jamalpur, Rajmahal	34.742	27-8-14	27-8-14	yes	11-5-16	M/S Babu Construction	34.462	11-5-16	34.4621	34.4621	0.0000	0.0000	34.4621	34.4621	10-11-16	100%	-	Hand over	✓		
5	-do-	-do-	-do-	-do-	Construction of Health Sub Centre Lehri	42.073	27-5-15	27-5-15	yes	11-5-16	M/S Saha Construction	36.953	11-5-16	36.9533	19.8320	0.0000	0.0000	36.9533	19.8320	05-7-16	90%	-	work in progress	⊕		
6	-do-	-do-	-do-	-do-	Construction of Health Sub Centre Banjhi, Pathna	34.742	27-8-14	27-8-14	yes	6-1-16	M/S Laxmi Construction	35.790	6-1-16	34.7420	14.7420	0.0000	0.0000	14.7420	14.7420	05-7-16	100%	-	Complete	⊕		
7	-do-	-do-	-do-	-do-	Construction of Homeopathic Aushdhalya, pathna	26.348	27-8-14	27-8-14	yes	23-9-15	Dheeraj kumar Singh	27.202	23-9-15	25.0000	16.4369	0.0000	0.0000	25.0000	16.437	22-8-16	100%	2.20	Complete	⊕		
8	-do-	-do-	-do-	-do-	Construction of waiting Hall cum rest House at Sadar Hospital, Sahebganj	-	-	-	yes	-	-	-	-	12.8140	0.0000	0.0000	0.0000	0.0000	0.0000	-	0%	-	Not start	work kept pending due to non submission of required documents		
														192.2389	133.740	0.000	0.0000	159.425	133.741							

  
 Executive Engineer  
 Building Division, Sahebganj.

Ref  
 estimate


## Deposit Scheme / Project

(Page No.4)

Office :- Building Division, Sahebganj

Monthly Progress for month of April 2018

Sl.No.	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost ( In lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost ( In lakh)	Agreement date	Amount receive till 2017-18 ( In lakh)	Amount spent till 2017-18 ( In lakh)	Amount receive in 2018-19 ( In lakh)	Amount spent in 2018-19 ( In lakh)	Total Amount receive till now ( In lakh) (15+17)	Total Expenditure till now ( In lakh) (16+18)	Completion date	Physical status ( in %)	Additional requirement in current financial year (In lakh)	Project status (Complete, Handover, Process)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	Building Circle, Dumka	Building Div, Sahebganj	B.C.D.	Jail Dept.	Remaining construction of 100 Prisoners Barrack at Sahebganj	43.6		31.12.10	Yes	31.12.10	Kundan Kumar Sinha's agreement Closed	38.25	31.12.10	43.601	5.7448	0.000	0.0000	43.6010	5.7448	30.11.11	12%		Incomplete	T/S Estimate of remaining work already submitted to Supt. Jail, Sbg for approval	
2	-do-	-do-	-do-	-do-	Construction of Boundary wall at Sub Jail Rajmahal	36.54		23.03.13	Yes	9.2.2013	Sailendra Kumar	33.22	9.2.2013	32.450	27.343	0.000	0.0000	32.4500	27.3428	08.07.13	100%		Complete		
3	-do-	-do-	-do-	-do-	S/R to 100 male Prisoners ward at Sub jail Rajmahal	7.987		14.12.17	Yes	26.12.17	Amar Kumar Yadav	6.53	26.12.17	7.987	0.000	0.000	0.0000	7.9870	0.0000	13.02.17	50%		Incomplete		
4	-do-	-do-	-do-	-do-	Laying of Concertina Coil over newly constructed Boundary wall at Sub Jail, Rajmahal	8.828		14.12.17	Yes	12.2.2018	Uma Shankar	7.94	12.2.2018	8.828	0.000	0.000	0.0000	8.8280	0.0000	30.3.18	20%		Incomplete		
5	-do-	-do-	-do-	-do-	Construction of Remaining works of Jail Superintendent Quarter at Sub Jail, Rajmahal	37.75		16.2.18	Yes		Sailendra Kumar's old agreement stopped and new agreement is under process.	40.67		44.119	37.750	0.000	0.0000	44.119	37.7500		90% previous work complete & 10% remaining work		Pending work not start	Pending work's agreement is under process.	
6	-do-	-do-	-do-	-do-	Construction of 10 Nos. Toilets for Male at Sub Jail, Rajmahal	7.405		14.12.17	Yes					8.828	0.000	0.000	0.0000	8.8280	0.0000		0%		Not start	under agreement process.	
7	-do-	-do-	-do-	-do-	Repairing work of warden Barrack of Sub Jail, Rajmahal	3.87		18.3.18	Yes					3.87	0.000	0.000	0.0000	3.8700	0.0000		0%		Not start	Under tender process.	
														149.683	70.838	0.000	0.0000	149.6830	70.8375						

  
 Executive Engineer  
 Building Division, Sahebganj.

## Deposit Scheme / Project

(Page No.5)

Office :- Building Division, Sahebganj

Monthly Progress for month of April 2018

Sl.No.	Circle	Division	Departments+ Head	Sub Departments	Name of the Scheme / Project	Administrative Approval cost (In lakh)	Administrative Approval Letter No.	Administrative Approval date	Land Availability Status	Work ordered date	Work awarded to	Agreement cost (In lakh)	Agreement date	Amount receive till 2017-18 (In lakh)	Amount spent till 2017-18 (In lakh)	Amount receive in 2018-19 (In lakh)	Amount spent in 2018-19 (In lakh)	Total Amount receive till now (In lakh) (15+17)	Total Expenditure till now (In lakh) (16+18)	Completion date	Physical status (in %)	Additional requirement in current financial year (In lakh)	Project status (Complete, Handover, Process)	Remarks										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25										
1	Building Circle, Dumka	Building Div, Sahebganj	BCD	Health Dept.	Const. of Vetenary Hospital Barharwa	30.01000	-	19.1.13	Yes	9.2.13	M/S Sweta Construction	9.990	9.2.13	40.01400	28.62300	0.00000	0.00000	40.01400	28.62300	8.8.13	100%		Complete	✓										
2	-do-	-do-	-do-		Const. of Vetenary Hospital Kotalpokhar				Yes	4.2.13	Anil Kumar Yadav	8.415	4.2.13																3.7.13	95%		Incomplete		
3	-do-	-do-	-do-		Const. of Vetenary Hospital Suranga				Yes	24.1.13	Ziaul Shekh	9.900	24.1.13																	23.7.13	100%		Complete	✓
4	-do-	-do-	-do-		Const. of Vetenary Hospital Mandro				Yes	31.1.13	Abhimayu Mandal	9.900	31.1.13																		30.7.13	100%		Complete
7	-do-	-do-	-do-	Agriculture Department	Construction of different type of works at Gorawari haat, Sahebganj	19.5863	-	-	Yes					19.5863	0.0000	0.0000	0.00000	19.58630	0.00000	-	0%		work not start	Tender work is under process										
														59.600	28.623	0.0000	0.0000	59.6003	28.6230															

  
**Executive Engineer**  
 Building Division, Sahebganj.