

**Details of Approved Languishing Projects of various Departments in respect of district Jammu**

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
<b>A) SE, PWD</b>								
<b>a) PDW Div-I</b>								
2	Roads in Bathindi area including 4 nos. bridges on bathindi Nallah(02 on upstream and 2 no. down stream of Makkah Masjid)	957.89	729.76	220.26	180.54	910.30	-	100%
3	Roads from NHI to Kiryani Talab to Dongian via Kargil colony	394.00	21.40	370.20	271.57	292.97	0.00	100%
4	Const. of various links/approach road to Jeevan Nagar Murallian Miran Sahib road Jammu	344.79	51.00	293.79	287.80	338.80	0.00	<b>Completed</b>
6	<u>Roads in Digiana</u>	<u>817.00</u>	<u>568.77</u>	<u>236.03</u>	<u>233.11</u>	<u>801.88</u>	<u>0.00</u>	<b><u>completed</u></b>
7	Const. of road form Fatwal to chumbian Panditian L=1 kms	57.60	10.00	47.60	47.56	57.56	0.00	<b>completed</b>
8	Imp./Upgradation of link road to Bishnah Ashram W. No 02 upto to KC Morh Bishnah L=1.20 kms	103.80	15.00	86.80	82.50	97.50		<b>100% completed,</b>
9	Const. of Road from Nandpur to Pindi Charkan Via Duali Khui in Km 3rd Rd 800 -1000 km 4th &5th L=22 mtrs	154.50	70.50	81.00	73.88	144.38		<b>completed</b>
10	Const. of Road from Palli to Chak Avtara L=3 kms	156.80	54.05	99.80	96.13	150.18		<b>Complete</b>
11	Const. of Road at Sarore along Distributory No. 3 L=2.40 kms	122.50	35.24	83.24	80.10	115.34	0.00	<b>100% complete</b>
12	Const. of link road from Sai Khurd to Sardari Camp (Birdhipur Bana) L=2 kms	149.70	60.54	86.70	62.88	123.42	0.00	<b>100% complete</b>
13	Cosnt. Of Road from Chak Keema to Karyal L=2 kms	79.50	22.09	54.86	54.72	76.81	0.00	<b>completed</b>
14	Const. of link road from Kalapul Satrayian to Chowala Fattu Chak L=1.15 kms	135.20	50.00	85.20	52.99	102.99	-	<b>completed,</b>
15	Const. of Road form Mana to Shamshan Ghat L=2.10 kms	157.50	38.54	116.50	74.23	112.77		<b>completed</b>
16	Const. of Road from Talli Morh to Darsopur Ganda L=1.50 kms	99.50	25.06	70.50	41.29	66.35	0.00	<b>completed</b>
17	Const. of Road from Gondla to Shamshan Ghat (Village Agwan)L=1.75 kms	149.60	46.54	100.10	56.81	103.35	0.00	<b>completed</b>
18	Const. of link rod from Baspur to Samka (Suchetgarh Constituency L=1.80 kms	187.35	61.22	123.35	84.44	145.66	0.00	<b>completed</b>

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
19	Imp/ Upgradation of link road Nari Khaper L=1.10 kms	71.00	19.00	50.00	27.51	46.51	0.00	completed
20	Const. of Internal links at Dhyansar L=2.50 kms	125.60	37.25	87.10	80.60	117.85	_	100% complete,
21	Imp/ Upgradation of Road from Krishna Nagar to Gazian(Muralian Upto Shamshan Ghat ) L=1 kms	71.85	30.00	41.85	33.14	63.14	0.00	100% complete,
22	Const. of Road from Salehar to Chak Majra L- 3 kms	150.85	35.00	115.85	113.10	148.10	0.00	completed
23	Const. of Road from Kothi Morh to Lala Chak Road at RD 2-450 on Bari Brahmana Bishnah Road L=1.90 km	129.50	60.00	69.50	69.38	129.38	0.00	100% complete,
24	Const. of link road from Biaspur Parlah to Talad road L=1.40 kms	180.75	62.50	118.25	88.26	150.76	0.00	100% completed
25	Const./ Extension of Road from Kotli Charkan to Bypass Road Bishnah via Dhinday Khurd including links L-2 kms	187.55	60.00	126.55	97.43	157.43		completed
26	Const. of Road from Tanda to Chowala Fattu Chak L 3 kms	172.55	35.07	132.55	122.19	157.26	0.00	100% complete,
28	Imp./upgradation and strengthening of Road from Pindi Sarochan to Garore Nallah L=0.96 kms	129.00	32.50	95.00	64.72	97.22	0.00	100% complete,
29	Const. of Road from Deoli Preet Nagar to Shamshan Ghat L=1.80 kms	91.35	24.00	66.35	46.89	70.89	0.00	100% completed
30	Const. of link road from Devigarh to Jobowal L 2.20 kms	137.25	21.75	114.75	100.73	122.48	0.00	100% complete,
31	Const. of Road from Makhanpur to Pasgal L 2.50 kms	133.00	34.36	97.00	96.58	130.94	0.00	100% completed
32	Const. of Road from Palli to Bhatyari via Kanhal L 3 kms	150.10	55.53	92.60	88.24	143.77		100% complete,
35	Const of road from Bund - Khandyal-Lalyal	174.00	91.51	82.49	73.46	164.97	0.00	Completed & inaugurated
36	Construction of road from Malik Derian, Bhalla Enclave to Rama Channi, Masjid Mohalla (Length = 2.00 Kms) upto ITBP Camp including construction of Vented Causeway	74.50	12.00	57.00	51.98	63.98	0.00	Completed & inaugurated
37	Construction of double lanning of road on Right Side of Satwari-Airport-R.S.Pura road near NIITS College to village Kharian (Public Park) Length = 1.40 Kms.	291.60	140.00	151.60	115.87	255.87	0.00	completed
41	Roads in Sainik Colony	1091.91	691.25	383.91	382.98	1074.23	0.00	Completed
42	Const of Road from Bathindi to Ratti Sarari Vai Bermini	430.00	232.78	197.22	155.92	388.70	0.00	Completed

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
43	Improvement/Upgradation of roads in Shastri Nagar including drain, metalling in Sector-1 & 2 at Sanjay Nagar	853.56	451.48	398.06	388.53	840.01	0.00	Completed
<b>Total (PWD Div-I) Roads</b>		<b>8713.15</b>	<b>3985.69</b>	<b>4633.56</b>	<b>3978.06</b>	<b>7963.75</b>	<b>0.00</b>	
<b>Bridges</b>								
47	Construction of 15.00 Mtrs Span Single Lane RCC Bridge over Palyal Nallah on Kotli Palyal road at Chowadhi, Jammu	86.00	25.00	61.00	42.07	67.07	0.00	Completed and Inaugurated
48	Construction of 15.30 Mtrs Span Vented Causeway near Temple/Little Flower School at Greater Kailash, Jammu	74.50	7.56	43.44	43.21	50.77	-	Completed and Inaugurated
50	Const of 33m concrete motorable bridge over Nallah between Sec.A & G Sainik Colony Adjacent to Railway Track	155.00	0.00	120.00	119.90	119.90	-	Completed
51	Construction of 18 M Span through type Steel Girder Motorable Bridge over Balole Nallah on link road Shamshan Ghat at Bhore Camp	193.20	110.00	83.20	67.60	177.60	-	Completed and Inaugurated
<b>Total Div-I-Jmu Bridges</b>		<b>508.70</b>	<b>142.56</b>	<b>307.64</b>	<b>272.78</b>	<b>415.34</b>	<b>0.00</b>	
<b>Total Div-I (Road + Bridges)</b>		<b>9221.85</b>	<b>4128.25</b>	<b>4941.20</b>	<b>4250.84</b>	<b>8379.09</b>	<b>0.00</b>	
<b>b) PDW Div-II</b>								
53	Improvement/Upgradation of road from Kangrail Majali road to Ratti Chappri	116.28	11.00	105.28	68.52	79.52		Completed
54	Improvement & Upgradation of link road from main road Jandyal to Tower road via Bhupa Talab Beri Chapri Ranjan	130.00	42.50	87.50	53.23	95.73		Completed
57	<u>Imp &amp; Up-Gradation of Link Road from Beri Chapri to Mera Dabbar Jandiyal</u>	<u>186.00</u>	<u>25.00</u>	<u>161.00</u>	<u>100.21</u>	<u>125.21</u>	<u>0.00</u>	<u>100%</u>
58	<u>Const of road Bajalata Peer Baba including link of Mohalla Mohd Ali</u>	<u>513.20</u>	<u>52.00</u>	<u>461.20</u>	<u>265.38</u>	<u>317.38</u>	<u>0.00</u>	<u>Completed</u>
59	Imp & Up-gradation of Road from Sarah Sandori	448.00	121.50	326.50	212.23	333.73	0.00	100%
63	<u>Imp./ Upgradation of Road from Jagti to Tanda</u>	<u>627.18</u>	<u>38.00</u>	<u>589.18</u>	<u>387.08</u>	<u>425.08</u>	<u>41.93</u>	<u>Completed</u>
<b>Total (PWD Div-II)</b>		<b>2020.66</b>	<b>290.00</b>	<b>1730.66</b>	<b>1086.65</b>	<b>1376.65</b>	<b>41.93</b>	
<b>C) PDW Div-III</b>								

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
70	Construction of link road from 4th Bridge to Karnale Chak via Tawi Island in Block Marh, District -Jammu	214.25	138.50	70.35	65.60	204.10	0.00	Completed
71	Up-gradation of Dori Dagair Road from Single Lane to Double Lane	404.00	111.25	291.00	255.24	366.49	0.00	Completed
74	Gajnsoo bazar to Rathua on lohri chak road	106.30	38.00	68.30	22.70	60.70	0.00	100%
75	const. of road from Shama chak to chak Makani village	138.00	16.00	96.00	49.65	65.65	0.00	100%
76	const. of link road from pannu the hatti road to (sualpur road) to H/O sh. Ram lal Sharma marh	95.28	23.00	72.26	56.72	79.72	0.00	Completed
77	const. of road from dub soodan to rakh kharoon	114.96	56.00	58.96	44.85	100.85	0.00	completed
79	<u>const. of road from Ganeshu chak to Karnale chak upto Shamshan ghat</u>	<u>129.54</u>	<u>20.00</u>	<u>109.54</u>	<u>97.53</u>	<u>117.53</u>	0.00	completed
80	<u>imp./upgd. Of road from machine Domana to Chibbe Chak in Marh block</u>	<u>150.00</u>	<u>35.00</u>	<u>115.00</u>	<u>48.28</u>	<u>83.28</u>	25.36	<u>completed</u>
81	<u>const. of road by way of metalling and premixing Phallian to chak desa singh</u>	<u>238.00</u>	<u>34.00</u>	<u>204.00</u>	<u>108.63</u>	<u>142.63</u>	32.00	<u>100%</u>
<b>Total (PWD Div-III) Roads</b>		<b>1590.33</b>	<b>471.75</b>	<b>1085.41</b>	<b>749.20</b>	<b>1220.95</b>	<b>57.36</b>	
<b>Bridges</b>								
85	Construction of Bridge over Kanah Nallah Seoni to Lale Da Chabara	252.00	16.00	236.00	235.25	251.25	0.00	100% completed,
86	Construction of Multi Span Box Culvert on Pouni Chak to Akalpur Road with approaches	100.00	65.00	35.00	33.00	98.00		completed
87	Construction of 13 Mtr Span RCC Culvert on link road from Nai Basti to Govt. Middle School Lower Muthi Jammu	40.00	8.00	32.00	13.82	21.82		completed
88	Construction of Multi Span Box Culvert vented causeway (13.50 Mtr. span) on Lohri Chak, Sohagni Nallah (construction of 26.70 Mtr span Multi Box vented causeway) and on Choi Nallah at Dhateryal at village Halqua	235.10	88.50	146.61	101.70	190.20		completed

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
89	Construction of 27.70 Mtr Span Vented Causeway with 5 No vents (5.0M x 5.0M) on Road from Ghari to Ladore, Block Marh	115.00	30.00	85.00	71.82	101.82		<b>Completed</b>
	<b>Total Div-III Bridges</b>	<b>742.10</b>	<b>207.50</b>	<b>534.61</b>	<b>455.59</b>	<b>663.09</b>	<b>0.00</b>	
	<b>Total (PWD Div III)( Road + Bridges)</b>	<b>2332.43</b>	<b>679.25</b>	<b>1620.02</b>	<b>1204.79</b>	<b>1884.04</b>	<b>57.36</b>	
	<b>Total PWD</b>	<b>13574.94</b>	<b>5097.50</b>	<b>8291.88</b>	<b>6542.28</b>	<b>11639.78</b>	<b>99.29</b>	

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8

### A) Hydraulic

a) PHE Rural Division								
1	WSS Tawi Vihar Sidhra	103.44	80.00	23.44	18.56	98.56	0.00	Completed
2	WSS Karal	115.00	58.98	56.02	55.32	114.30	0.00	completed
3	WSS Churta	75.00	34.24	40.76	40.26	74.50		Completed
6	Imp. & Aug. of water supply Nagrota WSS water supply to uncovered pop. / deficit areas in Vill. Tarh under Kanyala in Dansal Block	92.33	5.00	87.33	40.10	45.10	0.00	completed
10	WSS revamping of filtration Plant at Jhajjar Kotli	151.00	5.00	146.00	40.12	45.12	0.00	Completed
13	WSS Langrail	54.00	0.00	54.00	38.88	38.88	0.00	Completed
14	Fattu Chak	158.77	136.78	21.99	21.99	158.77	0.00	Completed
<b>Total (a)(PHE Rural Division)</b>		<b>749.54</b>	<b>320.00</b>	<b>429.54</b>	<b>255.23</b>	<b>575.23</b>	<b>0.00</b>	

b) PHE Division Akhnoor								
15	WSS Sungal Paloundi	179.88	76.50	103.38	30.47	106.97	-	100% Work completed
16	WSS Dhok Khalsa	158.87	57.61	101.26	45.34	102.95		100% Work completed
19	WSS Kanger	204.90	36.80	168.10	120.82	157.62	0.00	100 % Work completed
44	Providing water supply to Rashtriya Sanskrit Sansthan Deemed University Kot Bhalwal	87.41	5.00	82.41	8.16	13.16	0.00	100% Work completed
<b>Total (b)(PHE Div. Akhnoor)</b>		<b>631.06</b>	<b>175.91</b>	<b>455.15</b>	<b>204.79</b>	<b>380.70</b>	<b>0.00</b>	
		<b>1380.60</b>	<b>495.91</b>	<b>884.69</b>	<b>460.02</b>	<b>955.93</b>	<b>0.00</b>	
<b>Total ( a + b )</b>		<b>1380.60</b>	<b>495.91</b>	<b>884.69</b>	<b>460.02</b>	<b>955.93</b>	<b>0.00</b>	

### B) PHE Mech. Urban

a) PHE City Div. No. I								
2	Improvement of water treatment at sitlee for improvement of water supply to Jammu city	329.94	107.91	200.28	89.31	197.22	20.16	completed on 30.04.2021
3	Interconnection of renovation of valves Rising main with new circular type 3.00 lac gallons sump tank	96.79	37.47	38.57	38.57	76.04		100% completed
<b>Total (a)(PHE city div. I)</b>		<b>426.73</b>	<b>145.38</b>	<b>238.85</b>	<b>127.88</b>	<b>273.26</b>	<b>20.16</b>	
b) PHE City Div. No. II								
8	Augmentation of water supply, Jawahar Nagar, Jammu	124.74	103.37	21.47	13.87	117.24	-	work completed,

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
	<b>Total (b)(PHE city div. II)</b>	<b>124.74</b>	<b>103.37</b>	<b>21.47</b>	<b>13.87</b>	<b>117.24</b>	<b>0.00</b>	
<b>c) PHE Mech. Div. North</b>								
10	Installation of additional KSB make KRTE pump sets at new collection channel sitlee	146.00	50.00	96.00	68.10	118.10	–	<b>100% completed</b>
11	Improvement/ upgradation/ recaptalization/ rehabilitation of pumping machinery under jurisdiction of PHE Mech. Sub Division Dhounthly	119.60	63.33	56.27	56.27	119.60	–	<b>100% Completed</b>
12	Improvement/ augmentation of water supply from CPS Medical Bohri and Anand Nagar area by modification & upgradation of electromechanical equipment.	149.00	69.01	79.99	79.99	149.00	–	<b>100% Completed</b>
13	Improvisation of pumping machinery & connecting components installed at central pumping station Company Bagh, CPS Parade, CPS Samadhian & CPS Gujjar Nagar.	125.70	70.99	54.71	54.71	125.70	0.00	<b>100% Completed</b>
14	Improvement of installed electromechanical infrastructure at Sitlee.	142.00	57.26	84.74	79.34	136.60	–	<b>100% completed</b>
	<b>Total (c) PHE Mech. Div. North</b>	<b>682.30</b>	<b>310.59</b>	<b>371.71</b>	<b>338.41</b>	<b>649.00</b>	<b>0.00</b>	
<b>d) PHE Mech. Div. South</b>								
16	Creation of Machinery Bank in Bathindi, Chatha, Gandhi Nagar & Sainik Colony	299.00	45.00	254.00	174.78	219.78	0.00	<b>completed</b>
17	Improvement of water supplies in Boria, Gorkha Nagar, Sunjwan, Gangyal, Trikuta Nagar & Nanak Nagar by way of replacement of old machinery.	198.68	14.00	184.68	148.89	162.89	6.70	<b>completed</b>
	<b>Total (d) PHE Mech. Div. South</b>	<b>497.68</b>	<b>59.00</b>	<b>438.68</b>	<b>323.67</b>	<b>382.67</b>	<b>6.70</b>	
<b>e) PHE Mech. Rural Division</b>								
18	Upgradation of Machinery & Equipment in Marh, RS Pura, Bishnah, Suchetgarh & other areas of Jammu Division	287.70	162.55	125.15	87.71	250.26	0.00	<b>100% Work completed</b>
19	Upgradation of Electromechanical Machinery at Central Pumping Stations in Domana nad Nagrota areas of jammu Urban	143.00	54.00	89.00	74.91	128.91	10.65	<b>100% Work completed</b>
	<b>Total (e) PHE Mech. Rural Div.</b>	<b>430.70</b>	<b>216.55</b>	<b>214.15</b>	<b>162.61</b>	<b>379.16</b>	<b>10.65</b>	
	<b>Total(a + b+ c + d + e )</b>	<b>2162.15</b>	<b>834.89</b>	<b>1284.86</b>	<b>966.44</b>	<b>1801.33</b>	<b>37.51</b>	

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8

#### D) EM&RE

<b>a) EM&amp;RE Div-I</b>								
3	Bifurcation / re-alignment of 11 KV Kattal-Battal, Bamyal and Nagrota Feeder.	27.09	5.00	22.09	0.00	5.00	22.09	Completed
<b>Total EM&amp;RE Div-I</b>		<b>27.09</b>	<b>5.00</b>	<b>22.09</b>	<b>0.00</b>	<b>5.00</b>	<b>22.09</b>	
<b>b) EM&amp;RE Div-II</b>								
5	Improvement of HT/LT in Bathindi and Adjoining areas	243.99	50.00	193.99	190.97	240.97		completed
6	Strengthening of power supply in Kotli Mian Fateh & Marallian Bishnah	24.88	10.00	14.88	14.87	24.87		completed
7	Strengthening of power supply in Salehar	24.72	10.00	14.72	14.70	24.70		Completed
9	Creation of 100 KVA sub-station alongwith its HT/LT line at Gaushala Sohanjawna under Tawi section.	4.54	0.00	4.54	0.00	0.00		Completed
10	Augmentation of Sub-Station in Bishnah and its adjoining area	172.72	30.00	142.72	139.46	169.46		completed
<b>Total EM&amp;RE Div-II</b>		<b>470.85</b>	<b>100.00</b>	<b>370.85</b>	<b>360.00</b>	<b>460.00</b>	<b>0.00</b>	
<b>d) STD-I</b>								
19	Creation of 3.15 MVA 33/11 KV R/Stn. At village Mathwar	357.97	150.00	207.98	123.04	273.04	13.43	Completed
20	Construction of 33/11 KV 6.3 MVA R/Stn. Domana	295.08	287.25	7.23	7.22	294.47		100% completed
22	Additioanl 10 MVA Power Transformer at Receiving Station Bantalab	107.36	55.00	52.36	0.00	55.00	29.43	Completed
24	Replacement of damaged cable of 33 KV G-4 line by 33 KV Single Core 630 mm2 XPLE Power Cable alongwith construction of RCC cable trench at railway crossing Near Police Post Baghe-Bahu	40.85	2.00	38.85	29.55	31.55	0.00	100% completed
25	Shifting / Realignment of 33 KV G-9 line passing over Chandergufa Complex on Circular Road near Panjtirthi Chowk Jammu	15.32	0.50	14.82	14.82	15.32	0.00	Completed
<b>Total STD-I</b>		<b>1265.32</b>	<b>519.75</b>	<b>744.98</b>	<b>174.63</b>	<b>694.38</b>	<b>42.86</b>	

#### E) TLMD-VIII

1	Construction of 132 KV Ring Main Gladni-Nagrota Link	95.00	0.00	95.00	86.80	86.80		Completed
3	Replacement Tower loc. No. 33 on 132 KV S/C Barn-Jourian Line	44.36	0.00	43.90	35.55	35.55		Completed
<b>Total TLMD-VIII</b>		<b>139.36</b>	<b>0.00</b>	<b>138.90</b>	<b>122.35</b>	<b>122.35</b>		

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8

**F) S & O**

1	Servicing of 50 MVA 132/33 KV transformer installed at Grid Station, Canal	217.52	81.78	124.00	124.00	205.78	0.00	Completed
	<b>Total S&amp;O</b>	<b>217.52</b>	<b>81.78</b>	<b>124.00</b>	<b>124.00</b>	<b>205.78</b>		

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8

### G) Sewerage & Drainage, UEED

1	Improvement to Drainage system in Peerkho Areas D/s Circular Road	144.00	28.11	115.89	96.42	124.53	0.00	100% completed
2	Drainage scheme Dhounthly, Karan Nagar and D/s Panjthirthi	147.50	37.66	109.84	46.32	83.98	36.56	100% completed
4	Drainage scheme Gujjar Nagar and its adjoining area	149.28	32.89	116.39	76.23	109.12	0.00	Work completed physically
5	Const. of Drain/Impvt. Of Drainage system Shastri Nagar near Printing Press from H. No. 245 onwards at its adjoining area	144.98	17.88	127.10	91.96	109.84	0.00	Completed
6	Drainage Scheme Hari Singh Nagar and its adjoining area.	200.00	52.46	147.54	146.00	198.46	-	completed
7	Drainage Scheme Shakti Nagar and its adjoining area.	200.00	60.13	139.87	99.77	159.90	26.91	Completed
8	Drainage Scheme Rajeev Nagar Nallah from National Highway Bridge Kalika Colony.	196.00	39.23	156.77	41.00	80.23	66.67	Completed
12	Drainage Scheme Channi Himmat.	386.40	28.66	357.74	220.81	249.47	46.12	COMPLETED
13	Drainage Scheme Sidhra.	320.00	183.35	136.65	96.35	279.70	13.26	Work completed physically
18	Laying of RCC Slab over nallah adjoining Dogra Samarak near Karan Nagar Jammu.	65.90	2.00	63.90	40.90	42.90	0.00	Work completed,
	<b>Total Sewerage &amp; Drainage</b>	<b>2322.21</b>	<b>530.37</b>	<b>1791.84</b>	<b>955.75</b>	<b>1486.12</b>	<b>189.51</b>	

### H) Industries & Commerce

1	LUP 1710 Upgradation of Industrial Estate Digiana (Jammu)	462.00	273.00	189.00	0.00	273	50.39	Work Completed
2	LUP 1712 Upgradation of Industrial Estate Digiana Jammu Construction of 1x6.3 MVA, 33/11KVA receiving station at Industrial Estate Digiana, Jammu.	358.00	85.00	204.26	156.00	241	42.39	Work completed
3	LUP 1713 Upgradation of Industrial Estate Gangyal Phase-II, Jammu	835.00	0	835.00	649.00	649.00	181.21	Completed
4	Completion of Testing centre, Birpur	572.00	0.00	572.00	385.00	385.00	12.00	Work completed
6	LUP 1488 Upgradation of Industrial Estate Akhnoor Including Power Infrastructure by creation of 250KVA substation at Akhnoor	68.37	0.00	10.00	8.85	8.85	7.97	Work completed
	<b>Total DIC</b>	<b>2295.37</b>	<b>358.00</b>	<b>1810.26</b>	<b>1198.85</b>	<b>1556.85</b>	<b>243.57</b>	

### I) Sports Council

1	Construction of new Indoor Stadium Complex at M.A. Stadium Jammu	810.00	550.00	250.00	211.87	761.87	-	Work completed
---	--	--------	--------	--------	--------	--------	---	----------------

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
2	Development of outdoor stadium at Bana Singh Stadium by way of RBM/ Good earth filling, illumination, Parking & other components of R.S. Pura.	76.00	7.00	69.00	49.87	56.87	–	<b>Work completed</b>
3	Development of K.K Hakku Stadium by way of construction of approach road, parking , change room (B&G)	55.00	23.74	31.00	22.71	46.45	–	<b>Work completed</b>
4	Construction of pavilion at Kabaddi ground at M.A. Stadium Jammu	46.18	33.18	13.00	7.80	40.98		<b>100% completed,</b>
5	Construction of Archery court at M.A Stadium Jammu	18.60	6.60	12.00	11.23	17.83		<b>Work Completed</b>
6	Development of playfield at Govt. Middle school Mill Area R.S Pura	14.00	7.22	6.78	0.00	7.22		<b>Work Completed</b>
8	Development of playfield at Marh	193.00	15.00	178.00	135.47	150.47		<b>Work Completed</b>
11	Construction of sports field at Sainik colony, Jammu	125.00	10.00	115.00	60.25	70.25		<b>Work Completed</b>
12	Development of indoor complex at M.A Stadium Jammu by way of P/L of sports flooring in various Halls	75.00	3.25	72.00	4.20	7.45		<b>Work Completed</b>
14	Construction of indoor stadium near BHSS Akhnoor incl. Development of	195.00	60.65	134.00	51.00	111.65		<b>Work Completed</b>
16	Construction of change room in upper Terrace of Mini stadium Parade	21.50	1.50	20.00	7.43	8.93		<b>Work Completed</b>
17	Construction of wrestling akhara at M.A Stadium Jammu	16.25	5.00	11.00	8.45	13.45	0.00	<b>Completed</b>
19	Construction of pavilion at K.K.Hakku Hockey Stadium Jammu	177.78	130.39	48.00	31.00	161.39		<b>Work Completed</b>
20	Development of playfield at Shastri Nagar Jammu	163.00	9.00	154.00	59.85	68.85		<b>Work Completed</b>
23	Development of Sports House at MA Stadium Jammu	25.00	2.38	23.00	17.78	20.16		<b>Work Completed</b>
24	Development of boxing ring at M.A Stadium, Jammu	23.86	8.96	15.00	6.39	15.35		<b>Work Completed</b>
25	Development of playfield at Old Satwari Jammu.	15.22	5.11	10.00	8.90	14.01		<b>Work Completed</b>

S.No.	Name of the work	Estimated/ Revised Cost	Cumm. Expdt. Before Approval of work under Languishing Projects through JKIDFC Ltd.	Amount Sanctioned under Languishing Projects through JKIDFC Ltd.	Expdt. Incurred out of the funds sanctioned under Languishing Projects	Cumulative expdt. (Col. 4+6)	Bills Uploaded	Physical status of the work
1	2	3	4	5	6	7		8
	<b>Total Sports Council</b>	<b>2050.39</b>	<b>878.98</b>	<b>1161.78</b>	<b>694.20</b>	<b>1573.18</b>	<b>0.00</b>	

### L) Health

1	Up-gradation of Pathology Department in Govt. Medical College, Jammu	102.52	30.00	70.00	47.58	77.58	0.00	<b>completed</b>
3	Upgradation of Bio-Chemistry Lab in Govt. MC, Jammu	101.80	40.00	60.00	59.00	99.00	0.00	<b>Completed</b>
4	Const. Of Pateint attendant Sarai at SMGS Hospital, Jammu	175.25	57.44	117.25	53.22	110.66	0.00	Work Completed (except supply of furniture)
	<b>Total Health</b>	<b>379.57</b>	<b>127.44</b>	<b>247.25</b>	<b>159.80</b>	<b>287.24</b>	<b>0.00</b>	