

1. List of works which has already been started on ground


Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Estt. Cost	Funds During 18- 19	Upto date Exp.	Physical Progress
NRDWP(NWQSM)[4215-01-102-98-91-16]					
1	Dubal- Providing Independent Canal Based Water Works in village Dubal Tehsil and Distt. Kaithal [27/05/2016] - [15/11/2017]-[31/03/2019]	139.45	120.55	78.55	Work in progress
2	Kheri Sheru- Providing safe drinking water in fluoride effected village Kheri Sheru Tehsil and Distt. Kaithal [27/04/2017] - [15/11/2017]-[30/04/2019]	154.50	86.78	127.18	Work in progress
Program Total		374.95	249.99	205.73	
NRDWP(Coverage) [4215-01-102-98-99-16]					
3	Dumara-Providing and Strengthening of distribution System in Village Dumara Teh. and Distt. Kaithal[26/04/2018] - [01/09/2018]-[31/10/2019]	55.60	25.00	21.56	Work in progress
4	Gogh - Estimate for Providing and Strengthening of distribution system in village Gogh Distt. Kaithal [26/04/2018] - [01/09/2018]-[31/01/2019]	10.71	10.71	8.49	Work in progress
5	Harigarh Kingan-Prov.D.I. Pipe Line in place of damaged PVC Pipe line from Tubwell No.1 to Dera Bazigar[26/04/2018] - [17/10/2018]-[31/01/2019]	4.35	4.35	3.81	Work in progress
6	Haripura-Laying of D.I. Pipe line in balanc street and boundary wall of village Haripura Teh. Distt. kaithal[26/04/2018] - [01/09/2018]-[31/01/2019]	8.39	8.39	4.37	Work in progress
7	Ladana Chakoo- Laying of Pipeline in village Chaku Ladana Tehsil Guhla Distt. Kaithal[26/04/2018] -[01/09/2018]-[30/04/2019]	42.25	23.00	19.88	Work in progress
8	Majra Rohera- Providing and Strengthening of distribution system in village Majra Rohera Distt. Kaithal[26/04/2018] -[31/01/2019]	11.90	11.90	9.43	Work in progress
9	Parbhawat-Rough cost estimate for prov. and strengthening of distribution system in village Parbhawat Teh.Guhla and Distt.[26/04/2018] -[01/09/2018]-[31/01/2019]	20.60	20.00	14.76	Work in progress
10	Roherian- Providing and strengthening of distribution system in village Roherian Tehsil and Distt. Kaithal [26/04/2018] - [01/09/2018]-[31/01/2019]	15.10	15.00	10.96	Work in progress
11	Rough Cost Estimate for prov. and strengthening of distribution system in village Hemu Majra Teh. Guhla and Distt. Kaithal[26/04/2018] -[31/01/2019]	15.40	15.40	10.73	Work in progress
12	Rough Cost Estimate for prov. and strengthening of distribution system in village Shadipur teh. Guhla distt. kaithal[26/04/2018] - [01/09/2018]-[30/04/2019]	21.95	16.00	12.49	Work in progress
13	Sarakpur- Providing and strengthening of distribution system in village Sarakpur Teh. and Distt. Kaithal [26/04/2018] - [01/09/2018]-[31/01/2019]	16.90	16.90	15.59	Work in progress
Program Total		231.40	174.90	137.56	
Rural Aug. [4215-01-102-93-94-16]					
14	Kailram- Installation of 2 No. deep tubewell and const. of 1 No. Boosting Station[Civil Component][Civil Comp. : 57.15;Mech.Comp.:25.70][26/04/2018] -[24/12/2018]-[30/04/2019]	57.15	6.00	4.75	Work in progress
15	Kakot (VAGY) - Prov. and Inst. 1 no.Additional tubewell Distt. Kaithal [Civil Component][Civil Comp. : 80.40;Mech.Comp.:15.70][27/05/2016] -[24/10/2016]-[31/12/2018]	80.40	10.00	33.36	Work in progress
16	Kharkan-Strengthening of Distribution System and 1 No. Additional T/Well in village Kharkan Distt. Kaithal(Vidhayak Adarsh Gram Yojna(VAGY))[27/04/2017] -[28/02/2018]-[31/12/2018]	59.90	25.00	40.57	Work in progress

Development of works

17	Kolekhan- Aug. Water Supply Scheme in village Kolekhan[26/04/2018] -[28/12/2018]-[31/10/2019]	58.95	30.00	18.97	Work in progress
18	Matour- Const. of boosting station and laying of balance internal pipe line in village Matour Tehsil and Distt. Kaithal.[26/04/2018] -[01/10/2018]-[30/04/2019]	35.45	25.00	0.46	Work in progress
19	Nand Karan Majra- 1 No. Additional Tubewell in village Nand Karan Majra Tehsil and Distt Kaithal. [Civil Component][Civil Comp. : 6.67;Mech.Comp.:8.72][24/11/2017] -[20/07/2018]-[31/10/2018]	6.67	6.65	3.63	Work in progress
20	Narar- Providing Independent Canal Based Water Works in village Narar Tehsil and Distt. Kaithal[27/04/2017] - [23/06/2017]-[30/04/2019]	225.40	56.08	149.70	Work in progress
21	Simla- Construction of boosting station and laying of pipe line in village Simla Tehsil and Distt. Kaithal[26/04/2018] - [01/10/2018]-[30/04/2019]	27.60	10.00	4.41	Work in progress
22	Sisla- Const. of boosting station and Lying of DI pipeline in balance streets.[27/05/2016] -[10/11/2017]-[31/01/2019]	68.90	9.00	32.70	Work in progress
23	Siwan-Detailed Project Report (DPR) for Water Supply Scheme Siwan[Civil Component][CM Announcement][Civil Comp. : 351.05; Mech.Comp.:66.24] [27/04/2017] -[16/08/2017]-[30/04/2019]	351.05	100.00	172.32	Work in progress
24	Siwan-Detailed Project Report (DPR) for Water Supply Scheme Siwan[Mech. Component][CM Announcement][Civil Comp. : 351.05; Mech.Comp.:66.24][27/04/2017] -[02/01/2018]-[30/04/2019]	66.24	47.04	19.45	Work in progress
Program Total		2080.67	338.69	480.31	
Urban Sew. [4215-02-101-94-51-16]					
25	Guhla Cheeka-Up-gradation and commissioning of existing 10 MLD STP based on MBBR Technology followed by Tertiary Treatment[22/09/2017] -[19/01/2018]-[31/08/2019]	519.12	300.00	377.02	Work in progress
26	Guhla-Cheeka Town Providing Extension of Sewerage Scheme[Revised dt.-14/02/2017][09/06/2009] -[15/01/2009]-[31/03/2019]	1540.00	70.01	1417.11	Work in progress
27	Kalayt - Aug. Sewerage Scheme Kalayat Town[26/04/2016] - [04/02/2016]-[31/03/2019]	240.00	50.01	122.82	Work in progress
28	Kalayt - Up-gradation and commissioning of existing 5 MLD STP based on MBBR Technology followed by Tertiary Treatment[22/09/2017] -[01/03/2018]-[31/08/2019]	461.55	150.01	125.64	Work in progress
Program Total		2760.67	570.03	2042.59	
Urban W/S [4215-01-101-99-99-16]					
29	Guhla Cheeka - Detailed Project Report for improvement of water supply District Kaithal[20/06/2018] -[04/01/2019]-[30/06/2021]	696.04	170.00	137.91	Work in progress
30	Kalayt - Aug. Water Supply Scheme Kalayat Town [26/04/2016] -[25/07/2016]-[30/04/2019]	412.00	50.00	187.82	Work in progress
31	Rajound- Providing 1 no. tubewell in place of failed tubewell at Garri Patti in Rajound Town Tehsil and Distt. Kaithal[Civil Component][Civil Comp. : 0.37;Mech.Comp.:9.60] [05/06/2018] - []-[28/02/2019]	0.37	0.37	0.00	Work in progress
Program Total		1116.72	221.14	325.73	
Deposit {(Capital/Special Repair) Rural} [8443-51-108-99-51-16]					
32	Siwan-Detailed Project Report for Const. of Sewage Treatment Plant and Sewerage Network in Village Siwan Distt. Kaithal - 27/04/2017	3060.45	1500.00	833.37	Work in progress
Program Total		3060.45	1500.00	833.37	

2. List of fresh works which has not started on ground

Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Estt. Cost	Funds During 18- 19	Upto date Exp.	Physical Progress
	-Nil-				


EXECUTIVE ENGINEER
g/e