

HSAMB KAITHAL					
Sr. No.	ID	Name of work	Constituency	Length (In Km)	Present status
1	2	3	4	5	6
1	H-8768	Const. of link road from Bhuna to Sair.	Guhla	2.72	only premix carpet balance.
2	H-9073	Const. of link road from Theh Banhera to Peedal via Urlana Minor.	Guhla	7.82	only premix carpet balance.
3	H-9071	construction of link road from village Salempur Gamri to Nandgarh., Distt. Kaithal. CM Annc. Code No. 21042	Guhla	1.5	only premix carpet balance.
4	6975	Construction of main link road Deeg Chochra via Power House 33 K.V to Pangala	Pundri	1.25	only premix carpet balance.
5	9135	Demand for Construction of link road from Bhana to Karora.	Pundri	2.15	Only PC Balance.
6	9136	Demand for const. of road from Sadh wala Mod to Satsang Bhawan of vill. Sangroli.	Pundri	1.52	Earthwork started and held up due to rain.
7	9137	Demand for construction of outer Ring Bandh from Rajound road to Bhana-Karora road at village Bhana (by giving relaxation in norms)	Pundri	0.95	only premix carpet balance.
8	9138	Demand for construction of pucca road from Punri-Dhand road to Kaithal-Karnal road via Jheel at village Fatehpur (by giving relaxation in norms)	Pundri	3.00	Earthwork completed in 200m and held up due to rain.
9	9139	Demand for construction of pucca road from Canal to Dera Buta Singh S/o Sardar Sisha Singh at Village Habri (by giving relaxation in norms)	Pundri	3.00	Brick paving removal is in progress.
10	9141	Demand for construction of pucca road from Pai-Kaithal road to Songal Drain via KVM Public School at village Pai (by giving relaxation in norms)	Pundri	2.10	GSB I completed and further work is in progress.
11	9142	Demand for construction of pucca road from Ring Bandh Gamri to Pundri Drain at village Pai	Pundri	3.175	GSB completed and further work is in progress.
12	9146	Demand for construction of pucca road from Outer Ring Road Pai to Pai-Pilni road (by giving relaxation in norms)	Pundri	3.75	GSB completed in 3.5 KM and further work is in progress.
13	9147 & 9149	Construction of road from Pai to Dera Hakam, Dera Babu (Khet Rasta) (by giving relaxation in norms).	Pundri	2.31	GSB I completed and further work is in progress.
14	9148	Construction of road from Pai Gate Drain RD to Dera Dharampal Dera Shriram (Khet Rasta) (by giving relaxation in norms)	Pundri	2.61	GSB is in progress.
15	9145	construction of road from Chochra wali road which is A part of bye pass 22' and 2 Km in length from Rugsana road in village Deeg (by giving relaxation in norms)	Pundri	2.12	only premix carpet balance.

HSAMB KAITHAL					
Sr. No.	ID	Name of work	Constituency	Length (In Km)	Present status
1	2	3	4	5	6
16	9140	Construction of outer ring bandh opposite Pilni road to Pai-Kaithal road near Govt. School at village Pai by giving relaxation in norms.	Pundri	1.092	Earthwork started and now held up due to PHED is laying DI pipes.
17	8164	Construction of link road from HAFED Godowns to NH 65 upto ITI.(C/L/R From New Grain Market Kalayat to ITI(NH-152)MC Kalayat	Kalayath	1.96	Only PC Balance.
18	8188	Construction of link road from Sangan to Budha khera.	Kalayath	2.08	Earth work is in progress.