

PROGRESS UNDER 2BHK IN WARDHANNAPET CONSTITUENCY AS ON 26.06.2019

Sl. No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Dist Collector	Tenders called	Tenders finalized	Area in Acres	No of Blocks	Expansion in Lakhs	Numbers Grounded	No of houses Completed	No of houses In Progress	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	2015-16 SRQ	S.R. Nagar (G+1)	Khila Warangal	792	208	208	208	Ac. 6.70 gts	27	1124.49	208	104	104	Progress : 1) Walling Completed - 08 2) Plastering Completed -96 ----- 104 3) Completed in all Respect -104	
		Paidipalli (G+1)	Warangal		70	70	0	Ac. 0.38Gts		0	0	0	0	Tenders called but no response	
		Battupalli (G+3)	Kazipet		40	40	0	-		0	0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement	
		Madikonda (G+3)	Kazipet		100	100	0	-		0	0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement	
		Vangaphad (G+3)	Hasanparthi		60	60	0	Ac. 1.16 Gts		0	0	0	0	Tenders called but no response	
		Enumamula, Fire victims (Near Kotilingala temple)	Warangal		23	0	0		Individual	0	0	0	0	Estimates to be Submitted to Superintending Engineer (R&B)	
		SRQ Total		792	501	478	208			1124.49	208	104	104		
2	2015-16 (400)	Nandanam (Kakkiralapally)	Inavolu	230	20	20	20	2.35 Acres	Individual	79.79	20	0	20	Progress 20 Houses completed except infrastructure	
		Kakkiralapally	Inavolu		20	20	0				0	0	0	Tenders called but no response	
3		Vanamalakaniparthi	Inavolu		20	20	0				0	0	0	Tenders called but no response	
4		Narsihmulagudem	Inavolu		30	30	0				0	0	0	Tenders called but no response	
5		Ontimamidipalli	Inavolu		20	20	0				0	0	0	Tenders called but no response	
7		Kondaparthi	Inavolu		40	40	0	Ac 1.0465 Guntas	Individual		0	0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement
8		Siddapur (Independent)	Hasanparthi		20	20	20		Individual	74.46	20	0	20	20	20 Houses completed except infrastructure
9		Arvapally (Independent)	Hasanparthi		20	20	20		Individual	73.69	20	0	20	20	20 Houses completed except infrastructure
10		Madipalli	Hasanparthi		20	20	0				0	0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement
		Vanamalakaniparthi	Inavolu		8	0	0				0	0	0	0	
	Siddapur	Hasanparthi	12	12	12		Individual	13.31	12	0	12	12	12 Houses- slabs completed		
	Total			230	230	222	72			241.25	72	0	72		
WARDHANNAPET CONSTITUENCY				1022	731	700	280			1365.74	280	104	176		

PROGRESS UNDER 2BHK IN WARANGAL WEST CONSTITUENCY AS ON 26.06.2019

Sl. No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Collector	Tenders called	Tenders Finalized	Area in Acres	No of Blocks	Expandature in Lakhs	Numbers Grounded	No of houses Completed	No of houses In progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	2015-16 SRQ	Ambedkar Nagar (G+3)	Hanamkonda	1505	592	592	592	Ac 6.33 Guntas	(G+3) 37 Blocks 16 Flats per Block	3634.33	592	592	0	All (592 Nos.) houses completed and finishing works of Over head tank & Sump in progress. For external electrification & Panel boards permission sought recently from competent authority and work will be taken up accordingly.
2	2015-16 2017-18	Laskar Singaram (NK) G+3	Hanamkonda		208	208	0	1 Ac 10 Guntaa	(G+3)	-	0	0	0	LOA issued to the Agency for concluding Agreement. The site is also not feasible to take up work which needs retaining wall for adjoining nalla. The Municipal authorities yet to started the retaining wall construction.
		Shayampet (J) G+3	Khazipet		608	608	608	Ac.7.52 Guntas	(G+3) 19 Blocks 32 Flats per Block	864.34	608	0	608	1) Plinth Beam Completed -368 2) Sald laid over columns -104 3) Walling completed -136
Warangal West Total				1505	1408	1408	1200			4498.67	1200	592	608	

PROGRESS UNDER 2BHK IN WARANGAL EAST CONSTITUENCY AS ON 26.06.2019

Sl. No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Dist Collector	Tenders called	Tenders Finalized	Area in Acres	No of blocks	Expandature in Lakhs	Numbers Grounded	No of houses Completed	No of houses in progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	2015-16	Dupakunta (G+3)	Khila warangal	400	400	400	400	Ac 3.22 Gts	(G+3) 25 Blocks 16 Flats per Block	1142.86	400	0	400	D) Progress of (400) houses 1) all slabs laid 2) Walling Completed - 248
2	2017-18	Dupakunta (G+3)	Khila warangal	1000	1000	1000	1000	Ac. 8.04 Gts	(G+3) 63 Blocks 16 Flats per Block	1060.6	1000	0	1000	D) Progress of (1000) houses 1) Slab laid - 164 2) Plinth beam casted - 836
		TOTAL		1400	1400	1400	1400			2203.46	1400	0	1400	

PROGRESS UNDER 2BHK IN GHANPUR (STN) CONSTITUENCY AS ON 26.06.2019

Sl. No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Dist Collector	Tenders called	Tenders finalized	Area in Acres	No of blocks	Expenditure in Lakhs	Numbers Grounded	No of houses Completed	No of houses in progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	2015-16	Peddapendyala	Dharmasagar	75	25	25	0	-		0	0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement
		Narayanagiri			25	25	0	-		0	0	0	4times Tenders called but no response	
		Devunuru			25	25	0	-		0	0	0		
		Total		75	75	75	0			0	0	0		
2	2017-18	Peddapendyala (Wadderacolony)	Dharmasagar	155	40	40	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement
		Mupparam						-		0	0	0	Agreement Concluded. Work Yet to be commenced	
		Velair	Velair		40	40	0	-		0	0	0	2times Tenders called but no response	
		Peechara			40	40	0	-		0	0	0		
		Total			155	150	150	0			0	0	0	
Constituency Total				230	225	225	0			0	0	0		

PROGRESS UNDER 2BHK IN HUZURABAD CONSTITUENCY AS ON 26.06.2019

Sl. No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Dist Collector	Tenders called	Tenders finalized	Area in Acres	No of Blocks	Expandature in Lakhs	Numbers Grounded	No of houses Completed	No of houses in progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
2	2015-16 & 2017-18	Maripalligudem	Kamalapur	792	100	100	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Gudur			50	50	0	-			0	0	0	-
		Kamalapur (G+1)			320	320	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Shambunipalli			50	50	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Kannuru			50	50	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Vangapalli			100	100	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Ambala			50	50	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
		Uppal			50	50	0	-			0	0	0	Letter of Acceptance issued to the contractor for concluding Agreement but the contractor is not entering into agreement .Hence the tender is canceled and Re Called
Constituency Total				792	770	770	0			0	0	0	0	

PROGRESS UNDER 2BHK IN HUSNABAD CONSTITUENCY AS ON 26.06.2019

Sl.No	Year	Locations	Mandal	Allotted by Govt	Administrative sanction accorded by Dist Collector	Tenders called	Tenders finalized	Area in Acres	No of Blocks	Expandature in Lakhs	Numbers Grounded	No of houses Completed	No of houses in progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	2015-16 (400)	Mulkanur	Bheemadevarapalli	80	40	40	40		Individual	20.53	20	0	20	Progress : 1) Plinth Beam Casted - 14 2) 6 houses columns completed further work is in progress
		Keshavapur	Elkathurthy		40	40	40		Individual	0	0	0	0	
		Total			80	80	80	80			20.53	20	0	20
2	2017-18 (1000)	Dandepalli	Elkathurthy	192	20	0	0				0	0	0	Tender Called but No Response
		Jeelugula			20	0	0			0	0	0		
		Damera			25	0	0			0	0	0		
		Elkathurthy			20	0	0			0	0	0		
		Bheemadevarapalli	Bheemadevarapalli		65	0	0			0	0	0		
		Kannaram	Velair		20	0	0			0	0	0		
Total			192	170	0	0				0	0	0		
Constituency Total				272	250	80	80			20.53	20	0	20	

WARANGAL URBAN DISTRICT
STATUS OF PROGRESS UNDER 2BHK as on 26.06.2019

Name of the Executive Agency : R&B, Warangal Urban

Sl.No	Constituency	Allotted by Govt	Administrative sanction accorded by Dist Collector	No of Mandals	No of Locations	Tenders Called	Tenders finalized	Number of houses Grounded	Number of houses Not started	No of houses Completed	No of houses In progress	Expendature in Lakhs
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Wardhannapet	1022	731	5	14	700	280	280	0	104	176	1365.74
2	Warangal West	1505	1408	2	3	1408	1200	1200	0	592	608	4498.67
3	Warangal East	1400	1400	1	2	1400	1400	1400	0	0	1400	2203.46
4	Ghanpur (Stn)	230	225	2	7	225	0	0	0	0	0	0
5	Huzurabad	792	770	1	8	770	0	0	0	0	0	0
6	Husnabad	272	250	3	8	80	80	20	60	0	20	20.53
Warangal Urban District		5221	4784	14	42	4583	2960	2900	60	696	2204	8088.4

