

कार्यपालक अभियंता का कार्यालय

पथ निर्माण विभाग, पथ प्रमण्डल, हजारीबाग

पत्रांक :.....

दिनांक :.....

प्रेषक— कार्यपालक अभियंता,
पथ निर्माण विभाग
पथ प्रमण्डल, हजारीबाग।

सेवा में,
अधीक्षण अभियंता,
पथ निर्माण विभाग,
पथ अंचल, हजारीबाग।

विषय—योजना एवं गैर योजना मद अन्तर्गत चल रहे कार्यों का माह दिसम्बर'2019 का मासिक प्रगति प्रतिवेदन समर्पित करने के संबंध में।

प्रसंग— आपका पत्रांक 2019 दिनांक 28.11.08

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में पथ निर्माण विभाग, पथ प्रमण्डल, हजारीबाग के अधीनस्थ योजना एवं गैर योजना मद अन्तर्गत चल रहे कार्यों का माह दिसम्बर 2019 का मासिक प्रगति प्रतिवेदन छः प्रतियों में सी.डी. के साथ आवश्यक कार्रवाई हेतु समर्पित।

अनु.:- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता
प.नि.वि. पथ प्रमण्डल, हजारीबाग

ज्ञापांक दिनांक

प्रतिलिपि :- उपायुक्त, हजारीबाग/अध्यक्ष, जिला पर्वद, हजारीबाग/उप विकास आयुक्त, हजारीबाग/जिला सूचना एवं विज्ञान पदाधिकारी, एन.आई.सी., हजारीबाग को प्रगति प्रतिवेदन की प्रति आवश्यक कार्रवाई हेतु समर्पित।

अनु.:- यथोक्त।

कार्यपालक अभियंता
प.नि.वि. पथ प्रमण्डल, हजारीबाग



ROAD CIRCLE HAZARIBAG

प्रगति प्रतिवेदन

माह—दिसम्बर 2019

वित्तीय वर्ष : 2019-20

पथ निर्माण विभाग,

पथ अचल, हजारीबाग

iFk izEk.My] gtkjhckx


वित्तीय वर्ष 2019-20 में प्राप्त आवंटन के विरुद्ध मासिक व्यय विवरणी

माह दिसम्बर, 2019

क्र. सं.	मद	प्राप्त आवंटन (लाख में)			व्यय (लाख में)				शेष राशि (लाख में)	अभ्युक्ति
		पिछले माह तक	इस माह प्राप्त	कुल	पिछले माह तक	इस माह का व्यय	प्रत्यार्पित राशि	कुल		
1	2	3	4	5	6	7	8	9	10	11
1	योजना मद-शीर्ष-5054- सड़के एवं पुल (पथ कार्य)	7251.75828	0.00	7251.75828	5721.89801	136.89221	0.00	5858.79022	1392.96806	
2	योजना मद-शीर्ष-5054- सड़के एवं पुल (पुल कार्य)	-	-	-	-	-	-	-	-	-
3	योजना मद-शीर्ष-5054- सड़के एवं पुल (4/2 लेन पथ का मुआवजा)	-	-	-	-	-	-	-	-	-
4	योजना मद-शीर्ष-5054- प्रारम्भिक सर्वेक्षण एवं मिट्टी सर्वेक्षण	-	-	-	-	-	-	-	-	-
	कुल (योजना मद)	7251.75828	0.00	7251.75828	5721.89801	136.89221	0.00	5858.79022	1392.96806	
1	गैर योजना मद (शीर्ष 3054)	569.76077	0.00	569.76077	267.61640	131.67522	0.00	399.29162	170.46915	-
2	गैर योजना मद (विवेकाधीन एवं रोड फर्नीचर)	30.00	0.00	30.00	11.99805	7.75966	0.00	19.75771	10.74229	
	कुल	599.76077	0.00	599.76077	279.61445	139.43488	0.00	4190.04933	180.71144	

कार्यपालक अभियंता
पथ निर्माण विभाग, पथ प्रमण्डल,
हजारीबाग।

हजारीबाग मानचित्र में प्रदर्शित पथ



पथ प्रमण्डल, हजारीबाग के अन्तर्गत पथों की वास्तविक एवं समतुल्य लम्बाई की विवरणी

क्र. सं.	पथ का नाम	SH/MDR ODR/Others	लम्बाई (कि.मी. में)	Carriage width				Equilateral length (I Km)	Bridge		Nos. of Culverts		Remarks
				Single Lane (in Km)	Intermediate lane in Km	Double Lane in Kma	Fourth lane in Km		No.	Length In m	RCC	HP	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
01	धोबियाडीह से धमना पथ भाया बरही चौक (षहरी बाजार अंष)	NH-2	3.875	-	-	3.875	-	7.75	-	-	-	-	On Going Scheme
02	कोनार पुल (एन.एच. 33) से हवाई अड्डा पथ (30.95 से 40.35)	NH-33	9.4	-	-	9.40	-	18.8	01	-	--	-	
03	हजारीबाग-बड़कागांव टण्डवा पथ	SH-07	47.05	-	-	47.05	-	94.10	11	-	59	-	
04	जीहू-ईटखोरी पथ	MDR-069	9.80	-	-	9.80	-	14.37	1	-	21	-	
05	हजारीबाग-कटकमसांडी पथ	MDR-070	29.20	-	29.20	-	-	43.20	3	-	29	-	
06	बनासो-बुडगड्डा भाया गालोबार पेंक पथ	MDR-093	28.00	28.00	-	-	-	28.00	0	-	29	-	
07	बगोदर-हजारीबाग पथ (कोर्सा चौक से संत कोलंबस मोड़ तक)	MDR-094	1.775	-	-	1.775	-	3.55	0	-	03	-	
08	खोरहर-गोरिया-करमा पथ	MDR-096	9.60	-	9.60	-	-	14.07	1	-	09	-	
09	हजारीबाग लेक पथ	MDR-097	8.40	-	8.40	-	-	12.32	0	-	17	-	
10	मुकुन्दगंज-हरहद-हुपाद भाया डेमोटांड पथ	MDR-098	7.25	7.25	-	-	-	7.25	0	-	09	-	
11	द्वारी से रौल पथ	MDR-099	25.92	25.92	-	-	-	25.92	0	-	66	-	
12	हजारीबाग (संत कोलम्बस कॉलेज)-चुरचु-हत्यारी मोड़ (NH-33) पथ	ODR	30.038	-	30.038	-	-	45.06	-	-	77	-	
13	ईचाक (NH-33) से बरकट्टा (NH2) पथ	ODR	31.383	-	31.383	-	-	47.07	-	-	36	-	

14	बड़कागाँव (SH-07) पथ से बादम भाया विश्रामपुर चौक पथ	ODR	12.400	12.40	-	-	-	12.40	2	-	8	-	
15	बरकड़ा से तेतरोन पथ	ODR	32.10	-	32.10	-	-	48.15	-	-	36	-	
16	बॉडम बाजार महावीर मंदिर से कल्लु चौक तक पथ निर्माण।	ODR	1.1	1.10	-	-	-	1.1		-	-	-	
17	कुआँ चौक से कुम्हार टोली पीपल चौक तक पथ।	ODR	1.30	1.30	-	-	-	1.30		-	-	-	
18	वार्ड नम्बर 07 में जैन मीडिल स्कूल चौक से विष्णुपुरी चौक रामनगर होते हुए मस्जिद चौक तक पथ।	ODR	3.0	3.00	-	-	-	3.0		-	-	-	
19	अलका होटल से झण्डा चौक बड़ा अखाड़ा महावीर मंदिर तक पथ।	ODR	2.0	-	-	2.00	-	4.0		-	-	-	
20	हुरहुरु रोड (कारगिल पेट्रोल पम्प से सिमरा रेस्ट हाउस तक) पथ।	ODR	1.55	-	-	1.55	-	3.10	-	-	3	-	
21	सर्किट हाउस से एस. पी. कोठी होते हुए पी.टी.सी. चौक से पी.डब्लू.डी. चौक तक।	ODR	2.25	-	2.25	-	-	3.30	-	-	2	-	
22	NH-33 कुलपति आवास के सामने से दीपूगढ़ा आवासीय कॉलोनी होते हुए कनहरी हील तक पथ।	ODR	1.00	-	1.00	-	-	1.77	-	-	1	-	
23	हीराबाग चौक से मटवारी होते हुए एन.एच.-100 पार करके 2.2 कि.मी. पी.डब्लू.डी. रोड देवांगना चौक तक।	ODR	2.20	2.20	-	-	-	2.2	-	-	-	-	
24	कोर्दा चौक से जबरा रोड (जिबल्टार हाउस) एन.एच. 100 तक पथ।	ODR	2.00	2.00	-	-	-	2.00	-	-	-	-	
25	हुरहुरु मुख्य पथ से बाबा पथ के अंतिम छोर तक पथ।	ODR	1.30	1.30	-	-	-	1.30	-	-	-	-	
26	अन्नदा चौक से पुराना बस	ODR	2.00	-	2.00	-	-	3.00	-	-	-	-	

	स्टैण्ड होते हुए मिशन अस्पताल से आगे हुरहुरु रोड तक पथ।												
27	निलाम्बर-पिताम्बर चौक से पोस्ट ऑफिस होते हुए एस.बी. आई. तक पथ।	ODR	1.56	-	-	1.56	-	3.12	-	-	4.	-	
28	एस.पी. कोठी से हजारीबाग पावर स्टेशन (NH-33) भाया कनहरी हील पथ।	ODR	4.05	-	4.05	-	-	6.075	-	-	2	-	
29	संत कोलम्बस कॉलेज से हरनगंज होते हुए अरण्य विहार होटल तक पथ।	ODR	1.66	1.66	-	-	-	1.66	-	-	-	-	
30	पी.डब्लू.डी. रोड से लम्बोदर पाठक के घर के सामने से खिरगाँव होते हुए NH-100 तक।	ODR	1.00	1.00	-	-	-	1.00	-	-	-	-	
31	NH-100 मटवारी गाँधी मैदान के चारो ओर पथ।	ODR	1.00	-	1.00	-	-	1.5	-	-	-	-	
32	ईचाक से झुमरा पथ	ODR	9.30	-	9.30	-	-	14.10	-	-	-	-	
33	चोरदाहा चेक पोस्ट	ODR	1.21	-	-	1.21	-	2.42	-	-	2	-	
34	बरकड़ा (NH-2) से सूरजकुण्ड (सूर्य मन्दिर गर्म जल कुण्ड) तक पथ।	ODR	2.34	-	-	2.34	-	4.68	-	-	-	-	
35	महतो-अहरा-रामपुर-बसरिया (चौपारण) पथ।	ODR	32.850	-	-	32.85	-	74.17	-	-	50	19	
36	हेमिल्टन स्कूल चौक से हुरहुरु पथ भाया न्यू बस स्टैण्ड रामनारायण यादव पथ-रविन्द्र पथ (संत जोसेफ स्कूल) फोरेस्ट कॉलोनी-पंडितजी रोड -हुरहुरु और एन.एच. 33-हुरहुरु भाया फोरेस्ट कॉलोनी पथ (कि.मी. 0 से 3.	ODR	3.50	-	3.50	-	-	5.56	-	-	-	-	

	5)।												
37	जैन पेट्रोल पम्प से संत जेवियर स्कूल (एन.एच. 100) भाया संत मेरी चर्च सुरेश कॉलोनी चौक, इलेक्ट्रीसिटी ऑफिस-संत रोबर्ट गर्ल्स हाई स्कूल-राष्ट्रीय उच्च पथ कार्यालय-पी.डब्लू.डी. आई.बी. और पी. डब्लू.डी. ऑफिस चौक से हुरहुरु दूर्गा मंदिर चौक भाया कॉर्मल स्कूल चौक पथ (कि.मी. 0 से 3)।	ODR	3.00	-	3.00	-	-	4.50	-	-	-	-	
38	गौरिया करमा (MDR-096) से केवटा पुल (MDR-069) पथ के कि.मी. 0.00 से 10.48 (कुल लम्बाई 10.48 कि०मी०)।	ODR	10.480	-	10.48	-	-	18.59	-	-	-	-	
39	चरही धाटो पथ।	ODR	5.20	-	-	5.20	-	11.74	3	-	4	-	
40	कल्लु चौक (MDR-070)&मंडईखुर्द -सिन्दुर (NH-33) पथ। (कुल लम्बाई 7.965 कि.मी.)	ODR	7.965	-	7.965	-	-	14.13	-	-	6	-	-
41	पलमा-मस्केडीह-चौबे-केशवारी पथ (कुल लम्बाई 16.79 कि.मी)	ODR	16.79	16.79	-	-	-	16.79	-	-	27	-	On going scheme
42	राष्ट्रीय उच्च पथ-33 के 11वें कि.मी. में मुख्य द्वार (थाना चौक) से हवा महल प्रखण्ड कार्यालय, रेलवे स्टेशन, पदमा बाजार तक पथ (कुल लम्बाई 8.07 कि.मी.)	ODR	8.07	8.07	-	-	-	8.07	1	-	12	-	On going scheme
43	षंकरपुर (SH-07)-नृसिंह स्थान -कपसिया- कुण्डीलबागी पथ (कुल लम्बाई 6.725 कि.मी.)	ODR	6.725	6.725	-	-	-	6.725	1	-	14	-	

44	ईचाक मोड़-डुमरॉन बहिमर MDR 07 पथ।	ODR	17.825	17.825	-	-	-	17.825	-	-	41	-	-
45	सुलताना (NH-100 पर) से छड़वा (MDR-070) पथ एवं रामनगर-कस्तुरीखाप - पेलावल-गदोखर लिंक पथ।	ODR	21.125	21.125	-	-	-	21.125	01	-	42	-	-
46	जैक एण्ड जिल स्कूल से विषेष्वर दयाल पथ	ODR	1.00	0.00	1.00	0.00	-	1.00	-	-	-	-	-
47	मेन रोड ड्रग हाउस से कर्जन स्टेडियम पथ।	ODR	0.925	-	0.925	-	-	1.64	-	-	1	-	-
48	दीपूगढ़ा सिंचाई कॉलोनी से कनहरी अवासीय कॉलोनी।	ODR	1.525	-	1.525	-	-	2.70	-	-	2	-	-
49	पैगोड़ा चौक से कल्लु चौक पथ मन्ना सिंह चौक।	ODR	2.02	0.00	2.02	-	-	2.02	-	-	-	-	-
50	कृष्णापुरी एन.एच. 100 से कृष्णापुरी तालाब पेरिफेरियल पथ।	ODR	0.920	0.00	0.920	-	-	0.920	-	-	-	-	-
51	हीराबाग चौक से सरकारी बी. एड. कॉलेज पथ।	ODR	0.575	-	0.575	-	-	1.02	-	-	-	-	-
52	झुरझुरी मोड़ (NH 2) में पिपचो (MDR 90) पथ।	ODR	22.93	22.93	-	-	-	22.93	-	-	-	-	On going scheme
53	TOP 3 (NH-100) मुकुन्दगंज (NH-33) भाया लालपुर ओरैया पथ।	ODR	18.764	18.764	-	-	-	18.765	-	-	-	-	On going scheme

54	मलकाना-लराही (चौपारण) पथ	ODR	7.20	7.20	-	-	-	7.20	-	-	-	-	On going scheme
55	हेदलाग से कंचनपुर (NH 100) पथ एवं लिंक पथ काली मंदिर (छड़वा डैम)।	ODR	6.59	6.59	-	-	-	6.59	-	-	-	-	On going scheme
56	विष्णुपुरी से महोदर (NH-100) पथ।	ODR	1.64	1.64	-	-	-	1.64	-	-	-	-	On going scheme
57	ढेंगुरा मोड़ (SH 07) से ढेंगुरा रेलवे पुल कुद (NH-100) पथ एवं लिंक पथ डामोडीह सिरसी (SH 07) पथ।	ODR	7.275	7.275	-	-	-	7.275	-	-	-	-	On going scheme
	कुल		532.93	190.789	223.531	118.61		757.045	22		555		

कार्यपालक अभियंता,
प.नि.वि., पथ प्रमण्डल, हजारीबाग

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March 19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Ordinary Repair work in KM 0 to 28 of Banaso Budgadda via Galaobar Penk road for the Year 2018-19	-	-	15.000	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	14.99912	dt. 15.06.18 E.E., RCD, Road Div., Hazaribag	13.49921	10 F2 of 2018-19 02.08.2018	2.02488	11.47433	6.63053	8.65541	64.00%
2	Special repair/ Reconstruction of C'type Quarter Doubl story Approach road and Garriage at Zulu Park Lakra Godown for the Year 2018-19	-	-	26.927	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	26.92700	dt. 15.06.18 S.E., RCD, Road Circle, Hazaribag Lt. No. 353 (Encl.)	24.22593	24 F2 of 2018-19 21.08.2018	16.17655	8.00481	8.00481	24.18360	100.00%
3	Road furniture and shoulder dressing work in Around Gandhi Maidan road (Length 1 Km) NH 3 old road, Surajkund road Barkatha, Korra chowk to St. Columbus college more, St. Columbus more-Churchu-Hatyari more road, Defferent road of town portion udner Non Plan for the Year 2018-19	-	-	25.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	25.00000	dt.11.02.189 S.E., RCD, Road Circle, Hazaribag Lt. No. 187 (W/E.)	24.99596	44 F2 of 2018-19 25.02.2019	3.74933	21.24663	21.24663	24.99596	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	Construction Pedestral in with paver block in front of Mtwari Gandhi Maidan (Left side of PWD road under RCD, Road Non Plan for the Year 2018-19	-	-	90.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	90.00000	dt.02.07.18 E.E., RCD, Road Div., Hazaribag	89.09937	46 F2 of 2018-19 26.02.2019	13.36491	75.71664	75.71664	13.36491	15.00%
5	Construction of NH 100 road Bagodar-Hazaribag Chatra road in Ch 50.29 to 51.6 (Matwari Gandhi Maidan to District Board Chowk) for smooth	-	-	55.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	54.97448	dt. 28.06.18 E.E., RCD, Road Div., Hazaribag	54.97433	45 F2 of 2018-19 26.02.2019	8.24615	46.72818	46.72818	54.97433	15.00%
6	Special repair work in Barkagaon Rest shed and staff quarter for the Year 2018-19	-	-	10.000	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	9.99391	dt. 15.06.18 S.E., RCD, Road Circle, Hazaribag Lt. No. 250(Encl.(8.16202 Quotation 0.9250	13 F2 of 2018-19 04.08.2018	8.14033	0.92500	0.92500	9.06533	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	Construction of Paver Block in West side DDC Awas Near District Board Chowk (NH-33) and S/R of District Hospital & Approach road of College Under Non Plan under RCD, Road Division, Hazaribag for the Year 2018-19	-	-	66.000	dt. 07.03.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 1594(S)	65.63152	dt.20.02.19 S.E., RCD, Road Circle, Hazaribag Lt. No. 187 (W/E.)	65.63154	01 F2 of 2019-20 04.06.2019	-	65.63152	50.51127	50.51127	100.00%
8	Construction of Paver Block Near District Board chowk East side DIG Awas, Tree Painting, Hazaribag Lake Road and road Safety work under Non Plan, RCD, Road Division, Hazaribag for the Year 2018-19	-	-	58.000	dt. 07.03.2019 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 1594(S)	57.85633	dt.22.02.19 S.E., RCD, Road Circle, Hazaribag Lt.No. 231	57.85633	2 F2 of 2019-20 26.06.2019	-	57.85633	57.85334	57.85334	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
9	Ordinary repair of NH 33 Hawai Add to Konar Bridge from Km 30.95 to 40.35 under Non Plan for the Year 2019-20	-	9.40	15.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	14.99566	dt. 15.07.19 E.E., Road Div., Hazaribag	13.49610	11F2 of 2019-20 dt. 14.09.2019	-	13.49610	13.39125	13.39125	100.00%
10	Ordinary repair of Hazaribag (St. Columbus College) Churchu Hatyari More (NH-33) Road rom Km 0 to 30.038 under Non Plan for the Year 219-20	-	30.038	25.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	24.98121	dt. 15.07.19 E.E., Road Div., Hazaribag	22.48309	29F2 of 2019-20 dt. 28.09.19	-	10.00000	-	-	-
11	Ordinary repair of Ichak (NH-33) to Barkatha (NH-2) Road from Km 0 to 31.383 Under Non Plan for the Year 2019-20	-	31.383	30.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	29.99917	dt. 11.07.19 S.E., RCD, Road Circle, Hazaribag Vide Lt. No. 638(WE)	29.99917	28F2 of 2019-20 dt. 19.09.19	-	15.00000	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
12	Ordinary reapiir of Ichak to Jhumra Road from Km 0 to 9.30 Under Non Plan for the Year 2019-20	-	9.30	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.97496	dt. 15.07.19 E.E., Road Div., Hazaribag	8.97746	6F2 of 2019-20 dt. 13.09.19	-	8.97496	8.97496	8.97496	100.00%
13	Ordinary Repair of Barkatha (NH-2) to Suraj Kund Road from Km 0 to 2.34 under Non Plan for the Year 2019-20	-	2.34	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	10.00000	dt. 15.07.19 E.E., Road Div., Hazaribag	8.99999	22F2 of 2019-20 dt. 16.09.19	-	8.99999	-	-	-
14	Ordinary Repoair of Goriya Karma to Kewata Bridge from Km 0 to 10.48 under Non Plan for the Year 2019 20	-	10.48	11.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	10.99629	dt. 15.07.19 E.E., Road Div., Hazaribag	9.89666	19F2 of 2019-20 dt. 16.09.19	-	9.89666	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
15	Ordinary repair of Hazaribag-Barkagaon-Tandwa road (Town Portion) from Km 0.00 to 2.02 Under Non Plan for the Year 2019-20	-	2.02	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.99430	dt. 15.07.19 E.E., Road Div., Hazaribag	9.99427	20 F2 of 2019-20 dt. 16.09.19	-	5.00000	3.42154	3.42154	34.23%
16	Special Reapir of Hazaribag-Barkagaon - Tandwa road from Km 44(P), 45, 46 & 47 under Non Plan for the Year 2019-20	-	3.50	100.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	99.99500	dt. 02.07.19 S.E., RCD, Road Circle, Hazaribag Vide Lt. No. 583(WE)	89.99464	24F2 of 2019-20 dt. 16.09.19	-	67.00000	43.00303	43.00303	47.78%
17	Ordinary repair of Barkagaon to Badam Road from Km 8 to 12.4 under Non Plan for the Year 2019-20	-	5.40	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.99520	dt. 15.07.19 E.E., Road Div., Hazaribag	8.99562	21F2 of 2019-20 dt. 16.09.19	-	5.00000	5.00000	5.00000	50.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :- Dec.'19**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
18	Construction of Triple Cell Box Culvert in 15/2 of Dawari Roll road under Non Plan for the Year 2019-20	-	-	90.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	90.00000	dt. 06.07.19 S.E., RCD, Road Circle, Hazaribag Vide Lt. No. 589(WE)	80.99974	18F2 of 2019-20 dt. 16.9.19	-	40.00000	-	-	-
19	Repair of Bridge/Guard wall in 14th Km of Hazaribag (St. Columbus College)-Churchu-Hatyari more (NH-33) road under Non Plan for the Year 2019-20	-	-	30.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	29.99700	dt. 02.07.19 S.E., RCD, Road Circle, Hazaribag Vide Lt. No. 582(WE)	26.99713	17F2 of 2019-20 dt. 16.09.19	-	13.00000	-	-	-
20	Special Repair of Sub-Division 2 Office under Non Plan for the Year 2019-20	-	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.99800	dt. 22.07.19 E.E., Road Div., Hazaribag	7.19962	26F2 of 2019-20 dt. 16.09.19	-	4.00000	4.00000	4.00000	56.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
21	Special repair of Road Circle Hazaribag Office Under Non Plan for the Year 2019-20	-	-	14.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	13.99600	dt. 22.07.19 E.E., Road Div., Hazaribag	12.59909	8F2 of 2019-20 dt. 13.09.19	-	9.00000	-	-	-
22	Repair of Road Construction Department office under Non plan for the Year 2019-20	-	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.90500	dt. 22.07.19 E.E., Road Div., Hazaribag	7.11447	14F2 of 2019-20 dt. 16.09.19	-	4.00000	4.00000	4.00000	50.00%
23	Construction of four unit Peon Quarter road Circle Hazaribag and road Division, Hazaribag Campus Under Non Plan for the Year 2019-20	-	-	20.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	19.99414	dt. 22.07.19 E.E., Road Div., Hazaribag	17.99472	23F2 of 2019-20 dt. 16.09.19	-	8.00000	8.00000	8.00000	44.45%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :- Dec.'19**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)					
	Name	ID. No.	(KM)	Amount	Date/	Amount	Date/	Amount	Date/	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial	
					Ref No.		Ref. No.		Ref. No.					Achievement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
24	Repairing and colouring of West side Boundary wall and Inspection Bunglow RCD Hazribag Under Non Plan for the Year 2019-20	-	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.84279	dt. 22.07.19 E.E., Road Div., Hazaribag	7.05838	12F2 of 2019-20 dt. 14.09.19	-	4.00000	-	-	-	-
25	Construction of Double Story Ç'Type Awas in Zulu Park Lakra Godown Campus Under Non Plan for the Year 2019-20	-	-	48.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	47.99997	dt. 27.07.19 S.E., RCD, Road Circle, Hazaribag Vide Lt. No. 731(WE)	43.19952	16F2 of 2019-20 dt. 16.09.19	-	20.00000	10.08763	10.08763	23.35%	
26	Ordinary Repair of Two Unit Assistant Engineer and Two Unit Junior Engineer Quarter Under Non Plan for the Year 2019-20	-	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.82138	dt. 22.07.19 E.E., Road Div., Hazaribag	7.03925	09F2 of 2019-20 dt. 13.09.19	-	5.00000	-	-	-	

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
27	Special Repair of Four Unit Staff Quarter of RCD, office and Raod Circle Hazaribag Under Non Plan for the Year 2019-20	-	-	12.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	11.96164	dt. 22.07.19 E.E., Road Div., Hazaribag	10.76547	25F2 of 2019-20 dt. 16.09.19	-	5.00000	5.00000	5.00000	46.44%
28	Special Repair of Supertendent Engineer Quarter under Non Plan for the Year 2019-20	-	-	5.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	4.95112	dt. 22.07.19 E.E., Road Div., Hazaribag	4.45601	7F2 of 2019-20 dtl 13.09.19	-	4.45601	4.45588	4.45588	100.00%
29	Special Repair of Executive Engineer Quarter Under Non Plan for the Year 2019-20	-	-	5.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	4.87633	dt. 22.07.19 E.E., Road Div., Hazaribag	4.87633	13F2 of 2019-20 dt. 16.09.19	-	4.87633	4.87633	4.87633	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
30	Construction of One No. Full Gantry of Ch. 39.50 in Hawaii Adda to Konar Bridge (NH 33 Road Under Non Plan for the Year 2019-20	-	-	15.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	14.97476	dt. 05.07.19 E.E., Road Div., Hazaribag	13.47728	10F2 of 2019-20 dt. 14.09.19	-	13.47728	13.46460	13.46460	100.00%
31	Special repair of Two Unit Quarter, P.C.C. Road and Main Gate in Campus of Barkagaon IB & J.E. Office Under Non Plan for the Year 2019-20	-	-	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.99700	dt. 22.07.19 E.E., Road Div., Hazaribag	8.35122	15F2 of 2019-20 dt. 16.09.19	-	4.00000	4.00000	4.00000	47.89%
32	Ordinary repair in Dwari roll road in Km 2(P), 3(P), 5(P), 12(P), 16(P), 19(P), & 21(P) and Rumble Strip, Road Signage Between 0 to 25.92Km under Non Plan RCD, Road Division,	-	-	13.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	12.99329	dt. 10.10.19 E.E., Road Div., Hazaribag	11.69396	dt. 30.10.19 41F2 of 2019-20	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
33	Ordinary repair of Banaso Budgadda via Galobar Penk road in Km 4(P), 6(P), 11(P), 12(P), 16(P), to 18(P) and 21(P) to 22(P) Under Non Plan Road Division, Hazaribag for the Year 2019-20	-	-	10.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	9.98175	dt. 10.10.19 E.E., Road Div., Hazaribag	8.98358	dt. 31.10.19 43F2 of 2019-20	-	-	-	-	-
34	Signage speed limit, marking work in Town Portion road Under Road Safety,RCD, Road Division, Hazaribag for the Year 2019-20	-	-	9.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	8.99743	dt. 10.10.19 E.E., Road Div., Hazaribag	8.09769	dt. 31.10.19 44F2 of 2019-20	-	-	-	-	-
35	Construction of Retaining wall and Earth Protection work near Constructed High Level Bridgh in Charhi Ghato road in Km 5.1, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2019-20	-	-	15.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	14.98613	dt. 10.10.19 E.E., Road Div., Hazaribag	10	dt. 25.10.19 40F2 of 2019-20	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15

Under Vivekadhn

1	New construction of work if Kitchen Verandah in IB campus of Zulu Park Lakra Godown under Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.44413	Dt. 20.06.19 EE,RCD, Hazaribag	2.44145	03F2 of 2019-20 dt. 15.07.19	-	-	2.44145	2.44145	100%
2	Repair work of IB. of Zulu Park Lakra Godown Hazaribag and Painting of Sub-division Office-II Hazaribag under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	-	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.39696	Dt. 26.07.19 EE,RCD, Hazaribag	-	30F2 of 2019-20 dt. 28.09.19	-	30.00000	2.39454	2.39454	100%
3	Electrification & water supply work in IB campus Gariage Verandah & Kitchen of Zulu Prk Lakra Godown, Hazaribag Under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	-	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.38526	Dt. 16.08.19 EE,RCD, Hazaribag	2.38503	27F2 of 2019-20 dt. 19.09.19	-	-	2.36999	2.36999	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :- Dec.'19**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	Construction of Shed in South side Qtr. At Zulu Park Lakra Godown and Deep Boring in Staff Qtr. Under RCD Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.86896	Dt. 15.09.19 EE,RCD, Hazaribag	1.86709	31F2 of 2019-20 dt. 09.10.19	-	-	1.86709	1.86709	100%
5	Repair of Drain work in NH 33 (Town Portion) Under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.74136	Dt. 07.09.19 EE,RCD, Hazaribag	1.73967	32F2 of 2019-20 dt. 14.10.19	-	-	1.73961	1.73961	100%
6	Repair of Flank & Bush cutting in Dwari role road from Km 0 to 25.92 Under RCD Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.18537	Dt. 26.08.19 EE,RCD, Hazaribag	1.18536	33F2 of 2019-20 dt. 14.10.19	-	-	1.18537	1.85370	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	Bush cutting in circuit house to PWD chowk road, Jain Petrol Pump to Hurhuru Durga Mandir road and Flank repair in Jain petrol Pump to Hurhuru Durgamandir Road under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.52242	Dt. 03.10.19 EE,RCD, Hazaribag	1.52226	34F2 of 2019-20 dt. 23.10.19	-	-	-	-	-
8	Repair of Metal Beam Crash barrier in Ichak Barkatha road under RCD, Road Division, Haaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.42083	Dt. 10.10.19 EE,RCD, Hazaribag	2.41841	35F2 of 2019-20 dt. 25.10.19	-	-	-	-	-
9	Repair of F.I. Post Return wall and Bush cutting at 6.15 Km Bridge in Ichak Jhumra Road Under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.75966	Dt. 21.10.19 EE,RCD, Hazaribag	1.75966	46F2 of 2019-20 dt. 01.11.19	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
1	Neha Enterprises, Village-Hethli, P.O.-Chotha, P.S.-Birugarha, District Hazaribag 9708518886	Work Complete	-	100%	01.11.2018		CP	Y	Work Complete
2	M/s Sindhu Construction, Village-Lutta, P.O.-Kadma, District-Hazaribag. 825264748	Plaster work in Progress	-	100%	20.01.19		CP	-	Work Complete
3	M/s Kumar Construction, Hazaribag	Work Complete	-	100%	24.03.19		CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
4	Ajanta Construction, Bansilal Chowk, Hazaribag	Work Complete	-	100%	25.03.19		CP	Y	Work Complete
5	M/s Sidhartha Engicon Pvt. Ltd., Hazaribag	Work Complete	-	100%	25.03.19		CP	Y	Work Complete
6	Sri Rakshpal Dangi Banshidhar Colony, PTC Chowk, Hazaribag 9905288705	Work Complete	-	100%	3.022019		CP	Y	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
16	17	18	19	20	21	22	23	24	25
7	M/s Siddhartha Engicon Pvt. Ltd., Hazaribag	Work Complete	-	100%	03.07.19		CP	-	Work Complete
8	M/s Veer Construction Bishnupur Asram, Road, Jhumri Tilaiya, Koderma	Work Complete	-	100%	25.07.19		CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
16	17	18	19	20	21	22	23	24	25
9	Sri Mithlesh Kumar, Hazaribag 7634860095	Work Complete	-	100%	25.11.19	-	CP	N	Work Complete
10	Rama Shankar Yadav, Sinha Market, Birsa Chowk, Doranda, Ranchi. 9386076351	-	-	100%	27.12.19	-	CP	-	Work Complete
11	Ashok Kumar Village & P.O.-Dhargulli, District-Giridih	-	-	100%	18.12.19	-	CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
12	Rakshpal Dangi, P.T.C. Chowk, Hazaribag 9431920744	Work Complete	-	100%	01.11.19	-	CP	-	Work Complete
13	Sanjay Kumar, Barkatha 8294844940	Work Complete	-	100%	15.11.19	-	CP	-	Work Complete
14	M/s Bisheshwar Yadav and Construction, Kedarut, Deochanda, Barhi, Hazaribag 6202863622	Work Complete	-	100%	15.11.19	-	CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
16	17	18	19	20	21	22	23	24	25
15	Maa Gitanjali Construction, Katkamsandi, Hazaribag 8340161163	-	-	100%	15.12.19	-	CP	-	Work is Complete
16	Sri Mukesh Kumar, Hurhuru, Hazaribag 7352254047	-	-	100%	15.12.19	-	CP	-	Work is Complete
17	Muktinath Singh, Hazaribag 9304365606	-	-	100%	15.12.19	-	CP	-	Work is Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks	
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)		
16	17			18	19	20	21	22	23	24
18	Sri Pankaj Kumar Jha, Deputy Pra, P.S. Lalpur, Ranchi 7979802006	-	-	100%	15.12.19	-	CP	-		
19	Laxmikant Jha, Deputy Para, Ranchi 7979802006	-	-	100%	15.12.19	-	CP	-	Work Complete	
20	Ranjeet Kumar, Jumari Telaiya, Koderma 8709260368	-	-	100%	15.12.19	-	CP	-	Work complete	

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18	19	20	21	22	23
21	Jagdish Yadav, Dwari, Chatra 9470933544	-	-	100%	01.12.19	-	CP	-	Work Complete
22	Shankar Dayal Singh, Hazaribag 9413798253	-	-	100%	15.12.19	-	CP	-	Work Complete
23	Shanbhu Prajapati, Hazaribag 9430409889	-	-	100%	15.12.19	-	CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
16	17	18	19	20	21	22	23	24	25
24	Rajendra Prasad Yadav, Hazaribag 8340175552	-	-	100%	13.12.19	-	CP	-	Work Complete
25	Sri Sanjeet Kumar Singh, Lutadih, Bagra, Simariya, District- Cahtra 9162112536	-	-	80%	15.01.20	-	IP	-	Roof casting complete plaster work & Finishing work in Progress
26	Prabhat Kumar Singh, Hazaribag 9955709411	-	-	100%	12.12.19	-	CP	-	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
27	Gaurav Kumar Yadav, Hazaribag 6203838169	-	-	100%	15.12.19	-	CP	-	Work Complete
28	Virendra Rajak, Hazaribag 9471365830	Work Complete	-	100%	12.11.19	-	CP	N	Work Complete
29	Anand Kumar Singh, Mayurhand, Chatra	Work Complete	-	100%	15.11.19	-	CP	N	Work Complete

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17								18
30	Mithlesh Kumar, Hazaribag 7634860095	Work Complete	-	100%	13.10.19	-	CP	N	Work completed
31	M/s Sudama Construction, Hazaribag 8434012220	-	-	100%	15.12.19	-	CP	-	Work completed
32	Sumitra Construction Qtr. No. At 7/OHC, Beside Vidhan Sabha, HEC Colony, Sector-2, Dhurwa, Ranchi.	-	-	70%	29.12.19	-	IP	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18	19	20	21	22	23
33	Minakshi Devi, Gowal Toli, Hazaribag	-	-	100%	30.12.19		CP	-	Work completed
34	Arvind Kumar Ratu Road Indarpuri Road, Hehal, Sukhdeo Nagar, Ranchi	-	-	100%	30.12.19		CP	-	Work completed
35	Sri Anil Kumar Singh, Ananda Chowk, Hazaribag	-	-	100%	24.12.19		IP	-	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19

Under Vivekadhin

1	M/s Mithlesh Kumar, Sarley, Hazaribag	Work Complete	-	100%	24.07.19		CP	Y	Work completed
2	Sri Prabhat Kumar Singh, Suresh Colony, Hazaribag	Work Complete	-	100%	07.10.19		CP	N	Work completed
3	M/s Mithlesh Kumar, Sarley, Hazaribag	Work Complete	-	100%	28.09.19		CP	Y	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
4	Sri Shambhu Prajapati, Noora Pugmal, Hazaribag	Work Complete	-	100%	18.10.19		CP	Y	Work completed
5	Sri Arun Kumar Mehta, Asiya, Hazaribag	Work Complete	-	100%	23.10.19		CP	Y	Work completed
6	Sri Minakshi Devi, 440 Gowal Toli, Boddom Bazar, Hazaribag	Work Complete	-	100%	23.10.19		CP	Y	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :- Dec.'19**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17			18					19
7	Sri Rajendra Prasad Yadav, Banadag, Hazaribag	Work Complete	-	100%	01.11.19		CP	Y	Work completed
8	Sri Rama Shankar Yadav, Sinha Market, Birsa Chowk, Ranchi	Work Complete	-	100%	03.11.19		CP	Y	Work completed
9	M/s Kumar Construction, Matwari, Hazaribag	Work Complete	-	100%	10.11.19		IP	Y	Work completed

Executive Engineer
RCD, Road Division, Hazaribag

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Widening, Strengthening Reconstruction of Barkatha (NH-2) to Tetran Road for the Year 2014-15	-	32.100 32.450 revised length	5927.156	13.10.2014 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7631 (S)	6412.38500 Revised 6882.906	Dt. 21.05.15 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 638(Enc) Rev. Lt. No. 481 dt. 30.05.16	46310021 777.5800911 228.48798 5637.06928	21(SBD) of 15-16 06.08.15 Suppl. 02(SBD) of 2016-17 dt. 10.05.16 Supp P-II 33SBD of 16-17 dt. 30.12.16	5398.40100	229.51005	229.51005	5627.91100	99.85%
2	Widening & Strengthening/Reconstruction of Shankarpur-Narsingh Asthan-Kapasias Kundil Bagi (SH-07) with H.L. Bridge for the Year 216-17	-	6.725	1820.8400	28.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1187 (S)	1820.84000	Dt. 14.10.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1035(Enc)	1415.652	43(SBD) dt. 2017-18 dt. 11.12.17	1181.64600	232.06222	158.23783	1339.88383	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
3	IRQP work of Hazaribag Bagodar Road (MDR-94) (St. Columba's College to Korrah Chowk) from Km 0.00 to 1.775 for the Year 2016-17		1.775 Km	164.921	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5049 (S) dt. 01.09.17	164.921	C.E. (CDO) Jharkhand, Ranchi Lt. 1025 (Enc.) dt. 07.10.16	146.8325	16.11.17 of 39F2 of 2017-18	124.9749	0.0000	0.0000	124.9749	100.00%
4	IRQP work of Konar Bridge to Hawaii Adda road (NH-33) Town portion from Km 30.15 to 40.35 for the Year 2016-17		9.40 Km	679.660	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5473 (S) dt. 04.10.17	679.66	C.E. (CDO) Jharkhand, Ranchi Lt. 1147 (Enc.) dt. 19.10.16	649.26	15.02.18 of 49(SBD) 2017-18	649.2600	14.65398	14.65398	663.91398	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achieve-ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
5	W/S (i) Jack & Jill School to Bisheshwar Dayal Chowk Via Zakir Hussain Marg, Chhoti Gawal Toli, Gilan Chowk Pustakayan Chowk (1 Km) (ii) Main Road Drug House to Karzan Statium road (0.925 Km) (iii) Dipugarha Irrigation Colony to Canary residential colony Via RWD Circle Office, Divine Mercy Ashram, Police Acadmy on NH-33 (1.525 Km) (iv) Pagoda Chowk to Kallu Chowk Via New area and Jamun tree Lohsingna to Manna Singh Chowk (2.102 Km) (v) Krishnapuri NH-100 to Krishnapuri Talab peripheral road (0.920 Km) and (vi) Heera bag Chowk to Government B. Ed. College road via DVC Chowk (0.575 Km) under Road Division, Hazaribag for the Year 2017-18		7.047 Km	2853.348	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5658 (S) dt. 11.10.17	2853.348	C.E. (CDO) Jharkhand, Ranchi Lt. 972 (Enc.) dt. 27.07.17	1900.27965	dt. 21.12.17 45(SBD) of 2017-18	1264.70053	100.00	60.85877	1325.5593	69.75%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
6	Widening & Strengthening of Road from 11th Km of NH-33 Padma Mahal Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block Office, S. Railway Station with H.C. Bridge for the Year 2016-17	-	8.070	1876.3510	27.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1155 (S)	1876.35100	Dt. 11.08.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 810(Enc)	1676.17365	44(SBD) of 2017-18 dt. 14.12.17	1187.37480	200.00000	100.00000	1287.37480	78.80%
7	Widening & Strengthening/Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	-	16.790	4706.4600	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	4706.46000	Dt. 09.08.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 801(Enc)	3283.28928	dt. 15.09.2017 18 SBD of 2017-18	1695.50970	750.00000	361.99911	2057.50881	62.66%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/Ref No.	Amount	Date/Ref. No.	Amount	Date/Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
8	Reconstruction of Ichak more (NH-33) Dumraon Bahimar Chowk PWD Road from Km 0.00 to 17.825 (Total Length 17.825 Km) under Road Divison, Hazaribag for the Year 2017-18	-	17.825	5877.10300	03.05.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S)	5897.10300	Dt.28.11.16 6 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1230(Enc)	4516.87944	dt. 31.10.2017 34 SBD of 2017-18	3132.81250	1381.57077	1196.17078	4328.98328	95.84%
9	Reconstruction of Ram Nagar to Charwa Via Bishnupuri, Godokhar Salgawan Pelawal, Kasturikhap Sultana More Road for the Year 2017-18		21.845	6931.03	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3055 (S) dt. 05.06.17	6931.028	C.E. (CDO) Jharkhand, Ranchi Lt. 1208(Enc) dt. 24.11.16	5070.72607	16.01.18 of 48(SBD) of 2017-18	2924.58526	2100.00	1816.89593	4751.48119	93.50%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/Ref No.	Amount	Date/Ref. No.	Amount	Date/Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10	Construction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18		100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	5331.74	C.E. (CDO) Jharkhand, Ranchi Lt. 1168 dt. 13.11.16	4945.44994	dt. 09.11.17 36(SBD) of 2017-18	1787.5130	1200.00	1179.00000	2986.51300	60.39%
11	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19		3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	2080.13	C.E. (CDO) Jharkhand, Ranchi Lt. 1364(Enc) dt. 20.11.2018	1456.26144	DT. 05.08.19 04(SBD) of 2019-20	-	300.00	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achieve-ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
12	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19		18.764	5622.094	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	5622.094	C.E. (CDO) Jharkhand, Ranchi Lt. 1520(Enc) dt. 31.12.18	4239.10958	dt. 25.10.19 38(SBD) of 2019-20	-	-	-	-	-
13	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hazaribag/Koderma for the Year 2018-19		27.85 H.-22.93 K 4.92	6890.945	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	6890.945	C.E. (CDO) Jharkhand, Ranchi Lt. 1362(Enc) dt. 19.11.2018	4474.15335	dt. 25.10.19 39 (SBD) of 2019-20	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achieve-ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
14	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20		6.59	1283.991	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt. 24.07.2019	1283.991	C.E. (CDO) Jharkhand, Ranchi Lt.(Enc) dt.	1005.99568	dt. 30.10.19 42(SBD) of 2019-20	-	-	-	-	-
15	Reconstruction work of Vishnupuri to Mahodar (NH-100) Road (Total Length 1.64Km) under Road Division, Hzaribag for the Year 2019-20		1.64	545.027	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3672(S) dt. 24.07.2019	531.742	C.E. (CDO) Jharkhand, Ranchi Lt.(Enc) dt.28.06.19	404.33575	dt. 25.10.19 37(SBD) of 2019-20	-	-	-	-	-
16	Reconstruction of Dhengura more (SH 07) to Dhengura, Railway Bridge Kud (NH-100) Road and Link Road Damodih, Sirsi (SH07) (Total Length 7.275 Km) under Road Division, Hazaribag for the Year 2019-20		7.275	1411.980	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3867(S) dt. 02.08.2019	1411.980	C.E. (CDO) Jharkhand, Ranchi Lt.(Enc) dt. 22.07.19	1142.42214	dt. 25.10.19 36 (SBD) of 2019-20	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
17	IRQP work of Ananda Chowk to Hurhuru Via Old Bus stand Mission Hospital from Km 0 to 2.00 (Total Length 2.00Km) for the Year 2018-19)		2.00	90.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3842 (S) dt. 03.07.18	90.992	C.E. (CDO) Jharkhand, Ranchi Lt. 593(Enc) dt. 26.04.18	91.47009	dt. 25.09.18 28F2 of 2018-19	25.00	66.47009	66.03077	91.03077	100.00%
18	IRQP work of Alka Hotel Chowk to Badha Mahavir Mandir Chowk Round Via Jhanda Chowk, Badha Akhara road from Km 0.00 to 2.00 (Total Length 2.00Km) for the Year 2018-19		2.00	88.075	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3843 (S) dt. 03.07.18	88.075	C.E. (CDO) Jharkhand, Ranchi Lt. 608(Enc) dt. 07.05.18	88.71578	dt. 25.09.18 29F2 of 2018-19	25.00	63.71578	63.37255	88.37255	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achieve-ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
19	IRQP work of Post Office Chowk to SBI Main Branch from Km 0.00 to 0.525 (Total Length 0.525 Km) for the Year 2018-19		0.525	68.934	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3844 (S) dt. 03.07.18	67.81159	C.E. (CDO) Jharkhand, Ranchi Lt. 609(Enc) dt. 05.07.18	67.81159	dt. 01.10.18 30F2 of 2018-19	25.00	42.77345	67.77345	67.81159	100.00%
20	IRQP work of Lake Road (MDR 97) (Total Length 7.548 KM) for the Year 2018-19		7.545	310.947	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3845 (S) dt. 03.07.18	310.947	C.E. (CDO) Jharkhand, Ranchi Lt. 504(Enc) dt. 19.04.18	306.50008	dt. 24.01.19 43(SBD) of 2018-19	15.00	291.50008	291.50008	306.50008	100.00%
21	IRQP work of PWD chowk to Circuit House Via S.P. Residence from Km 0 to 2.25 (Total Length 2.25Km) for the Year 2018-19		2.25	210.26	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3871 (S) dt. 03.07.18	210.26	C.E. (CDO) Jharkhand, Ranchi Lt. 601(Enc) dt. 07.05.18	208.72031	Dt. 12.10.18 33F2 of 2018-19	25.00	183.72031	136.56858	161.856858	77.40%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
22	IRQP work of Mukundganj Harhad Hupad Via Demotand (MDR 98) FROM Km 0.00 to 7.75) Total Length 7.75 Km) for the Year 2018-19		7.75	115.404	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3873 (S) dt. 03.07.18	115.404	C.E. (CDO) Jharkhand, Ranchi Lt. 697(Enc) dt. 10.05.18	118.28022	Dt. 01.1.18 36F2 of 2018-19	70.00	48.28022	42.64309	112.64309	100.00%
23	IRQP work of Kuwan Chowk to Kumahar Toli Pipal Chowk from Km 0.00 to 1.30 (Total Length 1.30 Km) for the Year 2018-19		1.30	37.024	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3872 (S) dt. 03.07.18	37.024	C.E. (CDO) Jharkhand, Ranchi Lt. 629(Enc) dt. 10.05.18	41.51800	Dt. 23.10.18 34F2 of 2018-19	20.00	21.51800	21.37072	41.37072	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
24	IRQP work of Dipugarha Awasiya Colony to V.C. Residence (NH-33) (Town Portion) (Total Length 1.00Km) for the Year 2019-20		1.00	29.11627	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 2673 (S) dt. 30.05.19	29.11627	S.E. Circle, Hazaribag Vide Lt. 118(W/E) dt. 25.01.19	25.94519	Dt 10.08.19 05F2 of 2019-20	-	25.94519	25.21806	25.21806	100.00%
25	IRQP work of S.P. Kothi to Hazaribag Power Sub-Station (NH-33) Via Canarhi Hill (Total Length 4.05Km) for the Year 2019-20		4.05	264.040	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 2679 (S) dt. 30.05.19	264.04	C.E. (CDO) Jharkhand, Ranchi Lt. 327(Enc) dt. 23.02.19	210.42301	dt. 31.10.19 45(SBD) of 2019-20	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Bridge)

RCPLWE BRIDGE WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No	Sanctioned Scheme		Total length (In M)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March19	Allotment in 19-20	Expenditure in 19-20	Total Expenditure (11+13)	% Financial Achieve- ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Construction of HL Bridge (i) In Km 16th of Barkatha-Tetraon Road Over Dulki River under RCPLWE for the Year 2018-19		2 x 16.00	525.30	dt. 22.02.2018 Govt. of India, Ministry of Rural Development Lt. No. 17024/11(i) 2017- RC(358261)	333.81000	07.04.2018 CE, CDO, Ranchi Vide Lt. No. 453 (WE)	215.40597	17.07.18 3 (SBD) of 2018-19	53.13449	300.00000	17.62538	70.75987	28.96%
	(ii) In Km 13th of Ichak-Barkatha road over Furukka (Siwane) River and		3 x 21.00			402.58700	07.04.2018 CE, CDO, Ranchi Vide Lt. No. 454 (WE)	267.6533		0.00000		77.58885	77.58850	10.89%
					TOTAL	736.39700		483.05927		53.13449		95.21423	148.34837	

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Expected Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	M/s Ganesh Yadav, Anandnagar P.O.-ISM Saraidhela, Dhanbad 9304624925	<u>32.25</u> 32.25	<u>32.25</u> 32.25	<u>32.25</u> 32.25	<u>32.25</u> 32.25	<u>32.25</u> 32.25	-	<u>35</u> 36 casted Drain- <u>5.8</u> <u>Km</u> 6.5 Km Protection wall <u>1.30Km</u> 1.8 Km	N	98%	05.02.17	31.03.18	CP	Y	Work Complete, Land acquisition work in Progress
2	M/s Sidhartha Construction, Hazaribag.	<u>6.75</u> 6.75	<u>4.798</u> 4.798	<u>4.798</u> 4.798	<u>4.798</u> 4.798	<u>5.831</u> 5.831	<u>2.156</u> 2.156	<u>11</u> 18 Culvert Complete <u>1717</u> 4330 Drain Complete	Y	100%	10.04.19	-	CP	Y	Work Completed Land acquisition work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
3	M/s Puja Enterprises, Simaria, Chatra	-	-	-	<u>1.775</u> 1.775	<u>1.775</u> 1.775	-	<u>1322</u> 1600	Y	100%	15.02.18	-	CP	Y	Work Complete
4	M/s Puja Enterprises, Simaria, Chatra	-	-	-	<u>9.40</u> 9.40	<u>9.40</u> 9.40	-	-	Y	100%	14.05.18	-	CP	Y	Work Complete

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
5	M/s Shidhartha Construction, Hazaribag.	<u>7.047</u> 7.047	<u>7.047</u> 7.047	<u>3.991</u> 3.991	<u>3.991</u> 3.991	<u>7.047</u> 7.047	<u>3.056</u> 3.056	150 M Drain 50M/GW	Y	90%	20.06.18	-	CP	Y	work Complete

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
6	M/s Sidhartha Construction, Hazaribag.	<u>7.85</u> 8.07	<u>7.85</u> 8.07	<u>7.85</u> 8.07	<u>7.85</u> 8.07	<u>7.30</u> 8.07	-	<u>11</u> 12 Drain <u>2.00</u> 3.60km 0/1 HLB <u>0.333</u> 0.333	-	85%	13.08.19	-	IP	-	BC 7.30/8.07 Complete in HLB (A2-P3) (P3-P2) Deck Slab complete Work of Progress
7	Hills Trade-RK(JV) Gurgaon	<u>15.00Km</u> 16.79	<u>15.00 Km</u> 16.79	<u>15.00</u> 16.79	<u>12.00</u> 16.79	<u>10.00</u> 16.79	<u>0.850</u> 0.890	<u>19</u> 27	-	80%	14.01.19	-	IP	-	DBM-12/16.79Km, BC-10/16.79KM Complete, Work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
8	M & S Company, Dumka	<u>17.825</u> 17.825	<u>17.825</u> 17.825	<u>17.825</u> 17.825	<u>17.825</u> 17.825	<u>17.825</u> 17.825	-	40/41 Culvert, 4.39 4.39 G/W 1/1 HLB	Y	100%	30.01.19	-	CP	-	Work Completed
9	M/s Sidhartha Construction, Hazaribag	<u>21.845</u> 21.845	<u>19.903</u> 19.903	<u>19.903</u> 19.903	<u>19.903</u> 19.903	<u>19.903</u> 19.903	<u>1.942</u> 1.942	38 49 Drain 9.75 11.538K m G/W 4.05m 4.24 1/1 HLB	-	97%	15.04.19	-	CP	-	Work complete

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
10	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad	<u>7.20</u> 7.20	<u>7.20</u> 7.20	<u>7.20</u> 7.20	<u>7.00</u> 7.20	<u>7.00</u> 7.20	-	<u>8</u> 8 0/ HLB Crash Barrier-4 Km Drain 3.00/10.0 0	-	80%	08.11.19	-	IP	-	A1 & A2 up to Cap, P1 and P2 Shaft complete P3 & P4 Piling complete P5 boring work Under Progress
11	M/s Siddharth Construction, Korambey House, Hazaribag	<u>1.00</u> 3.30	<u>0</u> 3.3	<u>0</u> 3.3	<u>0</u> 3.3	<u>0</u> 3.3	=	<u>0</u> 2 Drain 1200/250 6	-	22%	04.07.20	-	-	-	Drain Work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
12	M/s Siddhartha Malti (JV), Hazaribg	5.00 18.764	1.0 18.764	0 12.762	0 12.762	0 12.762	0 6.002	0 37	- culvert 0/10.195 Km Drain 0/6.082K m G/W	8%	24.02.21	-	IP	-	GSB Work in Progress
13	M/s Siddhartha Construction (JV), Hazaribag	0 22.85 KM	0 22.85	0 20.879	0 20.879	0 20.879	0 1.971	0/49 Culvert 0/2 H.L.B. 0/1048 GW 0/3.267Km Drain	-	3%	24.06.21	-	IP	-	Clearing and Grabbing work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
14	M/s Sanjay Construction, Saram, Bokaro	<u>4.00</u> 6.590	<u>0</u> 6.590	<u>0</u> 1.710	<u>0</u> 1.710	<u>0</u> 1.710	<u>0</u> 4.880	0/14 Culvert 0/1.271 Drain 0/0.280 G Wall	-	9%	29.04.20	-	-	-	GSB work in Progress and Five Culvert in Progress
15	Jai Mata Dee Construction, Ranchi,	<u>1.00</u> 1.64	<u>0.20</u> 1.64	<u>0</u> 1.64	<u>0</u> 1.64	<u>0</u> 1.64	=	0/7 Culvert 0/638m Drain	-	3%	24.02.20	-	-	-	GSB work in Progress
16	Jai Mata Dee Construction, Ranchi,	<u>3.00</u> 7.275	<u>3.00</u> 7.275	<u>0</u> 4.860	<u>0</u> 4.860	<u>0</u> 4.860	<u>0</u> 2.415	0/14 Culvert 0/2.4Km Drain 0/302m G/Wall	-	10%	24.04.20	-	-	-	3.00 Km GSB Complete Work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
17	M/s Ajanta Construction, Bimla Complex, Bansilal Chowk, Hazaribag 9304623496	=	=	=	=	<u>2.00</u> 2.00	=	=	-	100%	24.12.18	-	CP	Y	Work Complete
18	Sri Mahesh Prasad, Village- Parbata, Barkatha, Hazaribag 9801348593	=	=	=	=	<u>2.00</u> 2.00	=	=	-	100%	24.12.18	-	CP	Y	Work Complete

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
19	M/s Ajay Quality Construction Pvt. Ltd., Mission School, Hazaribag 8002630197	0.525	<u>0.525</u> 0.525	<u>0.525</u> 0.525	<u>0.525</u> 0.525	<u>0.525</u> 0.525	=	=	-	100%	31.12.18	-	CP	Y	Work Complete
20	Amitabh Construction Pvt. Ltd., Koderma	-	-	-	<u>7.545</u> 7.545	<u>7.545</u> 7.545	=	=	-	100%	23.05.19	-	CP	Y	Work Complete
21	M/s Archana Construction, Matwari, Hazaribag 8340634638	=	=	=	<u>2.00</u> 2.25	<u>2.00</u> 2.25	=	=	-	90%	11.01.19	-	IP	-	DBM 2.25 Km and BC 2.00 Km Complete Work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
22	Mukesh Kumar, Hurhuru, Hazaribag 7352254047	=	=	=	<u>7.25</u> 7.25	<u>7.25</u> 7.25	=	=	-	100%	31.01.19	-	CP	Y	Work Complete
23	Prena Construction, Bhusai, Ichak, Hazaribag 7903355390	=	=	=	<u>1.30</u> 1.30	<u>1.30</u> 1.30	=	=	-	100%	20.01.19	-	CP	Y	Work Complete

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work (In km)	G S B (In km)	WBM/ WMM (In km)	BM/ BUSG (In km)	SDBC BC (In km)	P.Q.C. (In km)	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
24	Raju Kumar, Near Bholatiya Dhanrmsala, Jhumaritieliya, Koderma	=	=	=	=	1.00 1.00	=	=	-	100%	09.11.19	-	CP	N	Work Completed
25	M/s Narayan Construction, Matwari, Hzaribag	=	=	=	=	=	=	=	-	40%	30.01.20	-	IP	-	Paver Block work and Road Work in Progress

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Bridge-Plan)

RCPLWE BRIDGE WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Dec.'19

Sl. No.	Name of Contractor	Physical Progres in %									Completion Progress				Remarks
		Founda-tion	Flooring	Pier/ Abutment	Deck Slab	Wearing Coat	Railing	Approach	Bridge furniture (Y/N)	Ovell all Achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	Sri Ramchandra Yadav, H. No. 4A, Mohalla-Budhiadih, P.O. & P.S.- Barkatha, Hazaribag. 9431163506	100%	-	100%	50%	=	-	=	-	60%	16.07.19	-	IP	-	In Barkatha-Tetroun HL Bridge A1, P and A2 shaft complete (A1-P) deck slab complete Work in Progress
		100%	-	100%	33%	=	-	=	-	55%			IP	-	In Ichak Barkatha HL Bridge All shaft complete (A1-P1) Slab complete (A2-P2) deck Slab complete Work in Progress

Executive Engineer
RCD, Road Division, Hazaribag

Road Construction Department

Road Circle, Hazaribag

दिनांक 01.04.2019 से 31.12.2019 तक कराये गये कार्यों की विवरणी :-

Name of Division	Expenditure (Rs. In Lakh)			Physical (Km)				No. of Completed Schemes				Remarks
	Road	Bridge	Total	Widening (Upto WMM)	BM/DBM	BC	Rigid Pavement	Bridge		Roads		
								No. of Completed Schemes	Length (m)	No.	Length (KM)	
1	2	3	4	5	6	7	8	9	10	11	12	13
Hazaribag	5858.79022	-	5858.79022	10.808	24.823	49.218	0.815	-	-	3	46.395	

**Executive Engineer,
RCD, Road Divison, Hazaribag**

प्रपत्र - 3

महालेखाकार को समर्पित लेखा एवं पुनरीक्षित फार्म - 51 की अद्यतन स्थिति

माह : दिसम्बर 2019

प्रमण्डल का नाम :- पथ निर्माण विभाग, पथ प्रमण्डल, हजारीबाग।

(वित्तीय वर्ष 2019-20)

क्र.सं.	मासिक लेखा की विवरणी		महालेखाकार कार्यालय से मासिक लेखा का सत्यापन	फार्म- 51 की विवरणी		माहवारी व्यय की विवरणी (रु. लाख में)		शेष राशि की विवरणी (रु. लाख में)		अभ्युक्ति
	माह	प्रसंग		माह	प्रसंग	शीर्ष 5054	शीर्ष 3054	शीर्ष 5054	शीर्ष 3054	
1	2	3	4	5	6	7	8	9	10	11
1.	नवम्बर'2019	पं.-1431अनु. दि. 03.12.2019	सितम्बर'2019 तक	अक्टूबर'19	पं.-1394(अनु.) दि.-21.11.2019	5858.79022	419.04933	1392.96806	180.71144	-

कार्य मद में प्राप्त आवंटन एवम व्यय :-

	प्राप्त आवंटन	व्यय	शेष राशि	% व्यय
योजना मद- शीर्ष - 5054-सड़के एवं पुल (पुल कार्य)-	0.00000	0.00000	0.00000	
योजना मद- शीर्ष - 5054-सड़के एवं पुल (पथ कार्य)-	7251.75828	5858.79022	1392.96806	
योजना मद- शीर्ष - 5054-सड़के एवं पुल (4/2 लेन पथ का मुआवजा)-	0.00000	0.00000	0.00000	
योजना मद-शीर्ष-5054-प्रारम्भिक सर्वेक्षण एवं मिट्टी सर्वेक्षण	0.00000	0.00000	0.00000	
Total	7251.75828	5858.79022	1392.96806	
गैर योजना मद- शीर्ष - 3054-सड़के एवं पुल	0.00000	0.00000	0.00000	
गैर योजना मद- शीर्ष - 3054-सड़के एवं पुल (विवेकाधीन)	30.00000	19.75771	10.24229	
गैर योजना मद- शीर्ष - 3054-सड़के एवं पुल (रोड फर्निचर)	569.76077	399.29162	170.46915	
Total	599.76077	419.04933	180.71144	
स्थापना मद में प्राप्त आवंटन एवम व्यय				
	प्राप्त आवंटन	व्यय	शेष राशि	
3054 - सड़के और पुल - वेतन -	330.00000	238.542750	91.45725	
यात्रा व्यय -	0.40000	0.32665	0.07335	
कार्यालय व्यय -	1.20000	1.14911	0.05089	
मोटरगाडी -	1.40000	1.40000	0.00000	
दूरभाष -	0.20000	0.11951	0.08049	
विधि प्रभार	0.40000	0.30260	0.09740	
वर्दी -	0.80000	0.00000	0.80000	
संविदा भत्ता	3.15600	2.36700	0.78900	
विद्युत	1.00000	1.00000	0.00000	

कार्यपालक अभियंता,
पथ निर्माण विभाग,
पथ प्रमण्डल, हजारीबाग