

DETAILS OF ON GOING WORKS FALLS UNDER JURISDICTION OF FARIDABAD WATER SERVICES DIVISION, FARIDABAD
AS ON 14/03/2019

Sr. No.	Name of Work	Agreement Amount (In Lacs)	Agreement No. & Date	Physical Progress	Expenditure (In Lacs)	Status
1.	Construction of Sehatpur Drain with Brick lining with M.S Railing to Carry storm water from RD 11000 to 19000 and remodeling katcha reach from RD 0 to 11000	594.14	No.11 dt 29.06.2017	98%	576.00	Work in Progress
2.	Estimate for road adjacent to Gurgaon Canal on bypass road of sector 2& 3 will construction by bitumen under CM Announcement code No. 11028 dated 6.2.2016	486.05	No.47 dt 18.12.2017	75%	493.00	Work in Progress
3.	Estimate for constructing 3 nos. new bridges on Gaunchi Main Drain connecting villages (i) Sarurpur-Samaypur RD 222500 (ii)Bhanakpur-Harphala RD205000 (iii)Harphali-Chhaprola RD194500.	300.24	No.60 dt 07.05.2018	95%	294.00	Work in Progress
4.	Reconstruction of collapsed bridge at RD 13700 across Gurgaon Canal connecting Sector 24&25 to Sec 55 Faridabad by 6-lane span bridge.	552.41	No.86 dt 11.10.2018	32%	188.88	Work in Progress
5.	Reconstruction of 2-lane single span bridge at RD 50844 on Gurgaon Canal Feeder near village Baroli.	318.80	No.93 dt 20.12.2018	35%	64.50	Work in Progress
6.	Repairing of Chhainsa Disty. From RD 75000 to 109300.	133.00	No.102 dt 05.03.2019	15%	38.00	Work in Progress
7.	I/C of Chhainsa Disty. From RD 1300 to 75000.	3.25	No.103 dt 05.03.2019	75%	2.40	Work in Progress
8.	I/C of Harphla Minor from RD 0 to 26725 and Sehrala Minor from RD 0 to 3980.	1.32	No.104 dt 05.03.2019	30%	0.40	Work in Progress
9.	Repairing of 07 Nos. stone studs to protect village abadi and its agricultural land of village Dadaisa/Kidawli AF/2018.	85.75	No.105 dt 07.03.2019	10%	-	Work in Progress
10.	Providing 460' edge protection to protect village abadi and its agricultural land of village Mohna AF 2018.	30.11	No.106 dt 07.03.2019	30%	-	Work in Progress
11.	Providing 06 Nos. stone studs to protect village abadi and its agricultural land of village Chandpur AF 2018.	129.71	No.107 dt 07.03.2019	20%	-	Work in Progress
12.	Earth filling on Govt. land of Irrigation & WR Dept. Haryana at Molarband, Delhi.	3.31	No.108 dt 07.03.2019	-	-	Work in Progress
13.	Providing and fixing tack coat premix carpet and seal coat on road surface in Canal Colony, Sector-16A, Faridabad.	1.73	No.109 dt 07.03.2019	85%	1.47	Work in Progress

16.	Repair and maintenance of banglow No. B-6 in Canal colony, Sector-16A, Faridabad.	3.80	No.112 dt 07.03.2019	40%	1.52	Work in Progress
17.	Construction of new 2 lane bridge on Gurgaon Canal RD 7150 connecting Sector-4, 6 and 7 to Chawla Colony, Ballabgarh.	172.14	No.113 dt 07.03.2019	-	-	Work in Progress /Mobilization started
18.	Construction of boundary wall at RD 29800 of Gurgaon Canal Feeder.	4.48	No.114 dt 07.03.2019	40%	-	Work in Progress
19.	Construction of CC open drain from RD 0 to 2000 and laying of RCC hume pipe from RD 2000 to 6000 of Badkhal Escape Channel for disposal of flood water and storm water of village Badkhal and Ankhir.	323.86	No.115 dt 08.03.2019	5%	-	Work in Progress /Mobilization started
20.	Lining of Harchandpur Disty. From RD 53550 to 65000 and repairing from RD 0 to 53550.	216.09	No.116 dt 08.03.2019	-	-	Mobilization started
21.	Construction of wing wall/parapet wall and laying CC to protect structure from erosion at RD 400 of Ali Link drain near Village Basantpur, Faridabad.	2.69	08.03.2019	70%	-	Work in Progress
22.	Repair of road and wing wall of bridge at RD 14100 of Gurgaon Canal Feeder near village Palla, Faridabad.	2.12	No.118 dt 08.03.2019	-	-	Work in Progress
24.	Providing and fixing metal beam crash barrier on both side ramp and construct on additional X-ramp on temple side on bridge at RD 00 to Buriya Nallah near Village Alipur Tilori, Faridabad.	5.20	No.120 dt 08.03.2019	30%	-	Work in Progress
25.	Re-construction of 03 Nos. bridges at RD 201500, 191000 and 208500 of Gaunchi Main Drain.	343.70	No.122 dt 08.03.2019	-	-	Mobilization started
27.	Construction of boundary wall to protect Govt. land from RD 5000 to 6300 along Gurgaon Canal Feeder Molarband, Delhi.	8.08	No.121 dt 08.03.2019	30%	-	Work in Progress
28.	Jungle clearance of Kheri Kalan Minor, Faridpur Sub Minor & Mujheri Sub Minor.	3.15	No.98 dt 23.01.2019	80%	1.32	Work in Progress
29.	Internal clearance of Rampur Disty. from RD 0 to 100250 AF 2018	7.71	No.87 dt 23.10.2018	85%	4.50	Work in Progress
30.	Construction of boundary wall to protect Govt. land RD 2245 bridge on Gurgaon Canal to Syphon area near village Sihi Sector 8 Faridabad.	2.97	No.123 dt 08.03.2019	10%	-	Work in Progress
31.	Estimate for providing brick wall on the edge of Sikri Disty. from RD 19100 to 20300 and earth filling b/w the wall and interlocking tiles.	6.20	No.100 dt 04.02.2019	50%	3.10	Work in Progress
32.	Repairing and replacement of slab at RD 57300 of VR bridge of Rampur Disty.	3.64	No.101 dt 05.02.2019	40%	1.45	Work in Progress
33.	Renovation/Repairing of Banglow No. B-7 cum Committee Room Canal Colony, Sector-16A, Faridabad.	4.00	No.97 dt 22.01.2019	51%	2.05	Work in Progress

Executive Engineer
FFD W/S DIV
Faridabad