

Detail of funds utilized for various schemes in the Distt Ambala (XEN Panchayati Raj Ambala)

Executing Agency : XEN Panchayati Raj, Ambala

Sr.no.	Name of scheme	Constituent	Year	Name of village	Name of Block	Name of work	Amt Sanctioned	Amt released	Remarks
1	HRDF	Naraingarh	2018-19	Andheri	Naraingarh	Const. of Community centre	25.00	20.00	In progress
2	AYUSH	Naraingarh	2018-19	Korwa Khurd	Shahzadpur	Renovation of Govt. Ayurvedic Dispensaries	4.39	4.39	In progress
3	AYUSH	Ambala City	2018-19	Dhurkara	Ambala-I	Const. of Ayush Dispensary	17.75	17.75	In progress
4	AWC	Naraingarh	2017-18	Badholi	Naraingarh	Const. of AWC	9.95	9.95	plaster work in progress
5	AWC	Naraingarh	2017-18	Kurali	Naraingarh	Const. of AWC	9.95	9.95	plaster work in progress
6	MP LOK SABHA	Naraingarh	2018-19	Behlohi	Shahzadpur	Const. of Ambedkar Bhawan Hall	11.00	11.00	in progress
7	MP LOK SABHA	Mullana	2018-19	Thamber	Barara	Const. of Vaish Dharamshala	11.00	11.00	in progress
8	MP LOK SABHA	Naraingarh	2018-19	Behlohi	Shahzadpur	Const. of Ambedkar Bhawan Hall	11.00	11.00	in progress
9	MP LOK SABHA	Mullana	2018-19	Sirasgarh	Barara	Const. of rooms in Guru Ravidas SC welfare society	11.00	11.00	in progress
10	MP LOK SABHA	Mullana	2018-19	Barara	Barara	Const. of cow shed in Shree Gobind Gaushala	11.00	11.00	in progress
11	VAGY	Ambala City	2017-18	Lakhnaur Sahib	Ambala-I	Const. of welcome Gate	6.00	6.00	in progress
12	VAGY	Ambala Cantt	2017-18	Panjokhra	Ambala-II	Const. of meeting hall & renovation of building of gram sachiavlya	14.91	14.91	in progress
13	VAGY	Mullana	2017-18	Thamber	Barara	Const. of room for Kumhar & Gardaria jatti	10.00	10.00	in progress
14	SDA	Mullana	2018-19	Sambalkha	Saha	Const. of Culverts	15.00	10.35	in progress
15	SDA	Mullana	2018-19	Sabanpur	Saha	Const. of Retaining Wall of pond	22.00	15.17	in progress
16	SDA	Mullana	2018-19	Sabanpur	Saha	Const. of Culvert and way for connectivity of village abadi to community centre	18.00	12.41	in progress
17	SDA	Mullana	2018-19	Akbarpur	Saha	Const. of Retaining wall of pond near public health tubewell	12.00	8.28	in progress
18	CM Annc 15012	Mullana	2018-19	Kaleran	Ambala-I	Const. of Streets & drains	22.39	20.00	60% work completed
19	CM Annc 15012	Mullana	2018-19	Mohri	Ambala-I	Const. of Streets & drains	22.60	20.00	In progress
20	CM Annc 15012	Mullana	2018-19	Mohra	Ambala-I	Const. of Nala	24.30	20.00	In progress
21	CM Annc 15012	Mullana	2018-19	Mohra	Ambala-I	Const. of Nala	27.00	20.00	In progress
22	CM Annc 15012	Mullana	2018-19	Dukheri	Ambala-I	Const. of Nala	38.20	20.00	40% work completed
23	CM Annc 15013	Mullana	2017-18	Dheen	Barara	Const. of Community centre	38.30	38.30	slab laid (vernadah)
24	CM Annc 15013	Mullana	2017-18	Dhanoura	Barara	Const. of Community centre	38.30	38.30	Fund utilized
25	CM Annc 15013	Mullana	2017-18	Hemamajra	Barara	Const. of Community centre	38.30	38.30	Fund utilized

26	CM 15013	Annc	Mullana	2017-18	Khan Ahmedpur	Barara	Const. of Community centre	38.30	38.30	slab laid
27	CM 15013	Annc	Mullana	2017-18	Jahangirpur	Barara	Const. of Community centre	38.30	38.30	Fund utilized
28	CM 15013	Annc	Mullana	2017-18	Milk Dhankota	Barara	Const. of Community centre	38.30	38.30	vendah slab laid
29	CM 15013	Annc	Mullana	2017-18	Barouli	Ambala-I	Const. of Community centre	38.30	38.30	Fund utilized
30	CM 15013	Annc	Mullana	2017-18	Bhuramajra	Ambala-I	Const. of Community centre	38.30	38.30	Fund utilized
31	CM 15013	Annc	Mullana	2017-18	Durana	Ambala-I	Const. of Community centre	38.30	38.30	Fund utilized
32	CM 15013	Annc	Mullana	2017-18	Dukheri	Ambala-I	Const. of Community centre	38.30	38.30	roof laid
33	CM 15013	Annc	Mullana	2017-18	Fazailpur	Ambala-I	Const. of Community centre	38.30	38.30	in progress
34	CM 15013	Annc	Mullana	2017-18	Jalalpur	Ambala-I	Const. of Community centre	38.30	38.30	Fund utilized
35	CM 15013	Annc	Mullana	2017-18	Kaleran	Ambala-I	Const. of Community centre	38.30	38.30	Fund utilized
36	CM 15013	Annc	Mullana	2017-18	Mohra	Ambala-I	Const. of Community centre	38.30	38.30	in progress
37	CM 15013	Annc	Mullana	2017-18	Mohri (Tejan)	Ambala-I	Const. of Community centre	38.30	38.30	roof laid
38	CM 15013	Annc	Mullana	2017-18	Jharumajra	Saha	Const. of Community centre	38.30	38.30	Fund utilized
39	CM 15013	Annc	Mullana	2017-18	Landa	Saha	Const. of Community centre	38.30	38.30	Fund utilized
40	CM 15013	Annc	Mullana	2017-18	Nurd	Saha	Const. of Community centre	38.30	38.30	slab laid
41	CM 15013	Annc	Mullana	2017-18	Rampur	Saha	Const. of Community centre	38.30	38.30	slab laid
42	CM 15013	Annc	Mullana	2017-18	Tepla	Saha	Const. of Community centre	38.30	38.30	slab laid
43	CM 15013	Annc	Mullana	2017-18	Dakola	Saha	Const. of Community centre	38.30	38.30	Fund utilized
44	CM 15013	Annc	Mullana	2018-19	Adhoya H	Barara	Const. of Community centre	38.30	20.00	in progress
45	CM 15013	Annc	Mullana	2018-19	Allawalpur	Barara	Const. of Community centre	38.30	20.00	door level
46	CM 15013	Annc	Mullana	2018-19	Ghelri	Barara	Const. of Community centre	38.30	20.00	in progress
47	CM 15013	Annc	Mullana	2018-19	Kasrela Khurd	Barara	Const. of Community centre	38.30	20.00	door level
48	CM 15013	Annc	Mullana	2018-19	Manki	Barara	Const. of Community centre	38.30	20.00	DPC level
49	CM 15013	Annc	Mullana	2018-19	Mullana	Barara	Const. of Community centre	38.30	20.00	Excavation in progress
50	CM 15013	Annc	Mullana	2018-19	Rajouli	Barara	Const. of Community centre	38.30	20.00	in progress

51	CM 15013	Annc	Mullana	2018-19	Sajjanmajri	Barara	Const. of Community centre	38.30	20.00	in progress
52	CM 15013	Annc	Mullana	2018-19	Sarakpur	Barara	Const. of Community centre	38.30	20.00	Excavation in progress
53	CM 15013	Annc	Mullana	2018-19	Sardheri	Barara	Const. of Community centre	38.30	20.00	DPC level
54	CM 15013	Annc	Mullana	2018-19	Sohata	Barara	Const. of Community centre	38.30	20.00	DPC level
55	CM 15013	Annc	Mullana	2018-19	Dhanoura	Ambala-I	Const. of Community centre	38.30	20.00	roof level
56	CM 15013	Annc	Mullana	2018-19	Dhurali	Ambala-I	Const. of Community centre	38.30	20.00	DPC level
57	CM 15013	Annc	Mullana	2018-19	Lalana	Ambala-I	Const. of Community centre	38.30	20.00	in progress
58	CM 15013	Annc	Mullana	2018-19	Majri	Ambala-I	Const. of Community centre	38.30	20.00	in progress
59	CM 15013	Annc	Mullana	2018-19	Sahibpura	Ambala-I	Const. of Community centre	38.30	20.00	roof level
60	CM 15013	Annc	Mullana	2018-19	Tharwa	Ambala-I	Const. of Community centre	38.30	20.00	door level
61	CM 15013	Annc	Mullana	2018-19	Jawahargarh	Saha	Const. of Community centre	38.30	20.00	door level
62	CM 15013	Annc	Mullana	2018-19	Kalpi	Saha	Const. of Community centre	38.30	20.00	DPC level
63	CM 15013	Annc	Mullana	2018-19	Mehtabgarh	Saha	Const. of Community centre	38.30	20.00	door level
64	CM 15013	Annc	Mullana	2018-19	Panjail	Saha	Const. of Community centre	38.30	20.00	slab laid
65	CM 15013	Annc	Mullana	2018-19	Uplana	Saha	Const. of Community centre	38.30	20.00	DPC level
66	CM 18361	Annc	Ambala City	2017-18	Chugna	Ambala-I	Const. of Streets & drains	20.38	20.00	In progress
67	CM 18361	Annc	Ambala City	2017-18	Sonta	Ambala-I	Const. of Streets & drains	21.22	20.00	In progress
68	CM 22363	Annc	Ambala City	2018-19	Nadiali	Ambala-I	Const. of Streets & drains	21.40	20.00	In progress
69	Anganwari		Ambala city	2018-19	Baknaur	Ambala-I	Const. of AWC	9.95	9.95	In progress
70	HRDF		Ambala Cant	2018-19	Brahmamajra	Ambala-II	Const. of Nala	30.00	20	In progress
71	HRDF		Ambala Cant	2018-19	Bara	Ambala-I	Const. of Streets & drains	33.50	20	In progress
72	CM Annc code 19787		Mullana	2018-19	Rajokheri	Barara	SLWM project	18.12	18.12	In progress
73	RURBAN scheme		Mullana	2018-19	Sajjanmajri	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
74	RURBAN scheme		Mullana	2018-19	Budion	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
75	RURBAN scheme		Mullana	2018-19	Mullana	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
76	RURBAN scheme		Mullana	2018-19	Sirasgarg	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
77	RURBAN scheme		Mullana	2018-19	Sohata	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress

78	RURBAN scheme	Mullana	2018-19	Rajouli	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
79	RURBAN scheme	Mullana	2018-19	Chahal majri	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
80	RURBAN scheme	Mullana	2018-19	Simbla	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
81	RURBAN scheme	Mullana	2018-19	Sarakpur	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
82	RURBAN scheme	Mullana	2018-19	Subri	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
83	RURBAN scheme	Mullana	2018-19	Dadupur	Barara	Const. of Gram Sachivalya	23.38	23.38	In progress
84	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Const. of welcome gate	1.50	1.50	In progress
85	RURBAN scheme	Mullana	2018-19	Subri	Barara	Const. of welcome gate	1.50	1.50	In progress
86	RURBAN scheme	Mullana	2018-19	Sarakpur	Barara	Const. of welcome gate	1.50	1.50	In progress
87	RURBAN scheme	Mullana	2018-19	Rajouli	Barara	Const. of welcome gate	1.50	1.50	In progress
88	RURBAN scheme	Mullana	2018-19	Budion	Barara	Const. of welcome gate	1.50	1.50	In progress
89	RURBAN scheme	Mullana	2018-19	Chahalmajra	Barara	Const. of welcome gate	1.50	1.50	In progress
90	RURBAN scheme	Mullana	2018-19	Simbla	Barara	Const. of welcome gate	1.50	1.50	In progress
91	RURBAN scheme	Mullana	2018-19	Rajokheri	Barara	Const. of welcome gate	1.50	1.50	In progress
92	RURBAN scheme	Mullana	2018-19	Sohata	Barara	Const. of welcome gate	1.50	1.50	In progress
93	RURBAN scheme	Mullana	2018-19	Sajjanmajri	Barara	Const. of welcome gate	1.50	1.50	In progress
94	RURBAN scheme	Mullana	2018-19	Sohana	Barara	Const. of welcome gate	1.50	1.50	In progress
95	RURBAN scheme	Mullana	2018-19	Dadupur	Barara	Const. of welcome gate	1.50	1.50	In progress
96	RURBAN scheme	Mullana	2018-19	Sirasgarh	Barara	Const. of welcome gate	1.50	1.50	In progress
97	RURBAN scheme	Mullana	2018-19	Mullana	Barara	Const. of welcome gate	1.50	1.50	In progress
98	RURBAN scheme	Mullana	2018-19	Dadupur	Barara	B/wall of S/Ghat	2.00	2.00	In progress
99	RURBAN scheme	Mullana	2018-19	Dadupur	Barara	Rasta of S/Ghat	0.88	0.88	In progress
100	RURBAN scheme	Mullana	2018-19	Budion	Barara	B/wall of S/Ghat	4.99	4.99	In progress
101	RURBAN scheme	Mullana	2018-19	Budion	Barara	shed of S/Ghat	3.74	3.74	In progress
102	RURBAN scheme	Mullana	2018-19	Budion	Barara	Rasta of S/Ghat	4.10	4.10	In progress

103	RURBAN scheme	Mullana	2018-19	Simbla	Barara	B/wall of S/Ghat	5.00	5.00	In progress
104	RURBAN scheme	Mullana	2018-19	Simbla	Barara	shed of S/Ghat	1.87	1.87	In progress
105	RURBAN scheme	Mullana	2018-19	Sarakpur	Barara	B/wall of S/Ghat	3.34	3.34	In progress
106	RURBAN scheme	Mullana	2018-19	Sarakpur	Barara	shed of S/Ghat	1.87	1.87	In progress
107	RURBAN scheme	Mullana	2018-19	Sajjanmajri	Barara	shed of S/Ghat	1.87	1.87	In progress
108	RURBAN scheme	Mullana	2018-19	Rajokheri	Barara	B/wall of S/Ghat	4.94	4.94	In progress
109	RURBAN scheme	Mullana	2018-19	Rajokheri	Barara	shed of S/Ghat	1.87	1.87	In progress
110	RURBAN scheme	Mullana	2018-19	Subri	Barara	B/wall of S/Ghat	3.08	3.08	In progress
111	RURBAN scheme	Mullana	2018-19	Subri	Barara	Rasta of S/Ghat	4.45	4.45	In progress
112	RURBAN scheme	Mullana	2018-19	Mullana	Barara	B/wall of S/Ghat	3.08	3.08	In progress
113	RURBAN scheme	Mullana	2018-19	Mullana	Barara	shed of S/Ghat	7.48	7.48	In progress
114	RURBAN scheme	Mullana	2018-19	Ugala	Barara	B/wall of S/Ghat	3.42	3.42	In progress
115	RURBAN scheme	Mullana	2018-19	Ugala	Barara	shed of S/Ghat	3.74	3.74	In progress
116	RURBAN scheme	Mullana	2018-19	Ugala	Barara	shed of S/Ghat	3.74	3.74	In progress
117	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Rasta of S/Ghat	8.21	8.21	In progress
118	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Rasta of S/Ghat	4.79	4.79	In progress
119	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Rasta of S/Ghat	3.42	3.42	In progress
120	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Rasta of S/Ghat	2.74	2.74	In progress
121	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Verandah of S/Ghat	5.00	5.00	In progress
122	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Verandah of S/Ghat	5.00	5.00	In progress
123	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Verandah of S/Ghat	5.00	5.00	In progress
124	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Verandah of S/Ghat	5.00	5.00	In progress
125	RURBAN scheme	Mullana	2018-19	Sajjanmajri	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
126	RURBAN scheme	Mullana	2018-19	Budion	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
127	RURBAN scheme	Mullana	2018-19	Sohata	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress

128	RURBAN scheme	Mullana	2018-19	Ugala	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
129	RURBAN scheme	Mullana	2018-19	Sohana	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
130	RURBAN scheme	Mullana	2018-19	Rajouli	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
131	RURBAN scheme	Mullana	2018-19	Chahal majri (tandwal)	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
132	RURBAN scheme	Mullana	2018-19	Simbla	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
133	RURBAN scheme	Mullana	2018-19	Sarakpur	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
134	RURBAN scheme	Mullana	2018-19	Subri	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
135	RURBAN scheme	Mullana	2018-19	Dadupur	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
136	RURBAN scheme	Mullana	2018-19	Rajokheri	Barara	Const. of Bus Que Shelter	2.00	2.00	In progress
137	RURBAN scheme	Mullana	2018-19	14 no. villages in this cluster	Barara	Signing of streets	10.00	10.00	In progress
138	RURBAN scheme	Mullana	2018-19	14 no. villages in this cluster	Barara	Const. of cattle shed	7.00	7.00	In progress
						Total	2579.71	2090.32	