

STATUS REPORT OF ONGOING WORKS UNDER PHED AMBALA CANTT.

All Amt. Rs. in Lacs

**Division :Ambala PHED
Assembly Constituency :AMBALA CANTT.
District Name : AMBALA
Selection of Report : In Progress Works**

C-2 Status report ongoing (14.3.19)

Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Status of work	Adm. App.Amt	Exp Upto 31/03/2018	Funds During 18- 19	Exp. During 18- 19 upto Feb. 2019.	Cumulative Exp. Upto Feb. 2019
	Ambala Circle Ambala PHED						
1	Ambala - Upgradation of water supply in deficient area of Ambala Sadar including extended limit of MC Ambala, Haryana[Revised dt.- 27/05/2016][07/02/2016] - [02/05/2016]-[31/12/2019]	In Progress	3767.00	2076.60	660.00	694.22	2770.81
2	Ambala Sadar - Prov. and fixing Gaseous type chlorination system at Indira Park, Subhash Colony, Arya Nagar B/Stns[22/05/2015] -[30/04/2019]	In Progress	16.10	1.78	14.30	0.00	1.78
3	Ambala Sadar - .Suppl. Est. for compl. and commissioning of balance works allotted to various agencies covered UIDSSMT[23/01/2018] - [08/01/2018]-[31/01/2021]	In Progress	634.55	70.76	300.00	314.96	385.71
4	DHANKAUR village, Estimate for laying of pipe lines in balance streets of Distt. Ambala[26/04/2018] - [01/09/2018]-[31/03/2019]	In Progress	16.10	0.00	16.00	16.00	16.00
5	GARNALA village, Estimate for laying of pipe lines in balance streets of Distt. Ambala[26/04/2018] - [01/09/2018]-[31/03/2019]	In Progress	15.30	0.00	15.00	7.57	7.57
6	KHATAULI village, Estimate for laying of pipe lines in balance streets of Distt. Ambala[26/04/2018] - [01/09/2018]-[31/03/2019]	In Progress	9.99	0.00	9.90	9.90	9.90

Sr. No	Name of Work/Adm Approval Date/Start Dt./Work Closure Dt	Status of work	Adm. App.Amt	Exp Upto 31/03/2018	Funds During 18- 19	Exp. During 18- 19 upto Feb. 2019.	Cumulative Exp. Upto Feb. 2019
7	PANJOKHRA village, Estimate for laying of pipe lines in balance streets of Distt. Ambala[26/04/2018] - [01/09/2018]-[31/03/2019]	In Progress	23.51	0.00	23.50	23.50	23.50
8	TUNDLI village, Estimate for laying of pipe lines in balance streets of Distt. Ambala[26/04/2018] - [01/09/2018]-[31/03/2019]	In Progress	6.12	0.00	6.00	0.00	0.00

Executive Engineer,
Public Health Engg. Divn.
Ambala Cantt.

