

STATUS OF CONSTRUCTION OF NEW LINK ROADS (DIVISION AMBALA) as on 14.3.2019										
S.No	Road I.D.	Name of work	Constituency	Length (In Km)	No. & Date of A/A	Amt. of A/A (In Lacs)	Date of allotment/ completion	Likely date of completion	Exp.	Remarks
Work in Progress										
1	8351	Construction of road from Sohana to Ghelri (C.M.A Code 15221)	Mullana	2.45	CRR-5427/17 10 dt. 13.02.2017	82.41	16.02.2017 15.12.2017	31.3.2019	54.18	PC Pending
2	7961	Shahpur to Bara via Machaunda & Machaundi	Ambala Cantt	3.89	CRR-5351/13538 dt. 28.12.2016	108.48	29.3.2017 28.9.2017	31.3.2019	96.28	Work completed except in 424mtr length due to status quo. Now, the case for finalising the work as it is has been submitted to S.E(P) office vide this office Memo no. 2919 dt. 5.6.2018
3	8354	Construction of road from Sarakpur to Bhudian (C.M.A Code 15231)	Mullana	1.70	4472 24.04.2017	56.40	17.11.2017 16.04.2018	31.3.2019	0.23	WBM in Progress
4	8352	Construction of road from Uplana to Kalyana. (C.M.A Code 15228)	Mullana	1.35	9072 27.8.2018	85.16	04.12.2017 03.05.2018	31.3.2019	41.59	Cause way in Progress and PC Pending
5	8718	Construction of road from Nanduwali to Shakarpura (C.M.A Code 19763)	Naraingarh	1.21	6641/10178 dt. 4.9.2017	45.54	29.11.2017 28.03.2018	31.3.2019	20.61	WBM in Progress
6	8719	Construction of new road from Budha Khera to Jeolly. (C.M.A Code 19766)	Naraingarh	1.12	6643/10171 dt. 4.9.2017	30.73	08.12.2017 07.04.2018	31.3.2019	16.55	WBM completed. except disputed portion
7	8717	Construction of road from village Bharheri Khurd to Nekkawan (C.M.A Code 19762)	Naraingarh	2.13	6642/10164 dt. 4.9.2017	60.77	10.01.2018 09.06.2018	31.3.2019	40.69	PC Pending
8	8359	Construction of road from Chappra to Shergarh. (C.M.A Code 15227)	Mullana	2.74	5094 02.05.2017	86.92	10.01.2018 09.07.2018	31.3.2019	45.31	PC Pending
9	8716	Const. of road to Shahpur, to make shortcut road from via Tangri River to Gurudwara Mardon Sahib. (C.M.A Code 19754)	Ambala Cantt	6.57	6.7.2018	227.08	27.02.2018 26.10.2018	31.3.2019	91.43	WBM 2nd layer in Progress

10	5584	Construction of link road from Village Shahpur to Fatehpur M.C & Constituency Naraingarh, Distt. Ambala (C.M.A Code 20806 dt. 13.3.2018)	Naraingarh	2.62	3328 4.4.2018	94.41	11.5.2018 10.10.2018	31.3.2019	23.17	WBM in Progress
11	8168	Construction of link road from Village Kalyana to Bhadoli M.C & Constituency Naraingarh, Distt. Ambala (C.M.A Code 20749 dt. 13.3.2018)	Naraingarh	1.49	3356 4.4.2018	80.36	11.5.2018 10.10.2018	31.3.2019	19.49	WBM in Progress
12	9388	Construction of link road from Village Bihta to Chhapra M.C Barara & Constituency Mullana, Distt. Ambala (C.M.A Code 22951 dt. 15.8.2018)	Mullana	0.74	11279 4.10.2018	21.20	3.12.2018 2.3.2019		0.01	Earth work in Progress
13	9382	Construction of link road from Village Nurd to Shahpur M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22942 dt. 15.8.2018)	Mullana	1.076	11212 4.10.2018	36.47	3.12.2018 2.3.2019		16.50	Earth work in Progress
14	9389	Construction of link road from Village Raulaheri to Duliya M.C Barara & Const. Mullana, Distt. Ambala (C.M.A Code 22953 dt. 15.8.2018)	Mullana	0.74	11258 4.10.2018	21.44	6.12.2018 5.3.2019		6.00	Earth work in Progress
15	9394	Construction of link road from Village Mohri Tejan to Majri M.C Barara & Const. Mullana, Distt. Ambala (C.M.A Code 22959 dt. 15.8.2018)	Mullana	2.29	11265 4.10.2018	75.63	6.12.2018 5.05.2019		15.66	Earth work in Progress
16	9393	Construction of link road from Village NH-73 Saha to Tepla M.C & Const. Mullana, Distt. Ambala (C.M.A Code 22958 dt. 15.8.2018)	Mullana	1.79	11205 4.10.2018	65.80	27.12.2018 26.05.2019		0.32	Earth work in Progress
17	9381	Construction of link road from Village Tapriyan to Kakarkunda M.C & Const. Mullana, Distt. Ambala (C.M.A Code 22933 dt. 15.8.2018)	Mullana	1.80	11785 22.10.2018	45.04	27.12.2018 26.05.2019		4.97	Earth work in Progress
18	9384	Construction of link road from Village Uplana Nakhdauli M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22946 dt. 15.8.2018)	Mullana	2.14	11970 25.10.2018	71.15	27.12.2018 26.06.2019		0.00	Earth work in Progress

19	9383	Construction of link road from Village Binjalpur to Dhanaura M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22945 dt. 15.8.2018)	Mullana	2.14	11963 25.10.2018	70.07	27.12.2018 26.06.2019		0.21	Earth work in Progress
20	9379	Construction of link road from Village Kambass to Kambassi M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22931 dt. 15.8.2018)	Mullana	0.77	CRR7342 /12121 dt. 30.10.2018	33.10	27.12.2018 26.03.2019		4.58	Earth work in Progress
21	8240	Construction of link road from Vill. Thakurpura to Badholi M.C & Const. Mullana, Distt. Ambala (C.M.A Code 22943 dt. 15.8.2018)	Mullana	2.575	950 14.1.2019	101.29	15.1.2019 14.7.2019		0.28	Earth work in Progress
22	9386	Construction of link road from Village Thakurpura to Jharumajra M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22948 dt. 15.8.2018)	Mullana	3.90	957 14.1.2019	141.50	15.1.2019 14.11.2019		0.02	Earth work in Progress
23	9395	Construction of link road from Vill. Sambalkha to Manglai M.C Ambala Cantt & Constituency Mullana, Distt. Ambala (C.M.A Code 22960 dt. 15.8.2018)	Mullana	1.455	889 14.1.2019	53.36	16.1.2019 15.6.2019		0.21	Earth work in Progress
24	9390	Construction of link road from Village Sherpur to Sahela M.C Barara & Const. Mullana, Distt. Ambala (C.M.A Code 22954 dt. 15.8.2018)	Mullana	1.95	15172 24.12.2018	72.94	01.01.2019 30.06.2019		0.00	Earth work in Progress
25	9307	Construction of link road from Village Dubli to Chudiyala Constituency Mullana, Distt. Ambala (C.M.A Code 22952 dt. 15.8.2018)	Mullana	2.11	11778 22.10.2018	73.97	10.1.2019 9.6.2019		19.07	Earth work in Progress
26	9387	Construction of link road from Village Tamnauli to Saha M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22949 dt. 15.8.2018)	Mullana	2.39	11792 22.10.2018	78.77	25.01.2019 24.9.2019		0.00	Earth work in Progress

Work recently allotted										
27	9391	Construction of link road from Village Rampur Industrial Area to Allapur M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22956 dt. 15.8.2018)	Mullana	2.105	11985 25.10.2018	48.90	22.2.2019 21.6.2019		0.00	Work allotted on 22.2.2019
28	9380	Construction of link road from Vill. Sirasgarh to Budiyan (Buria) M.C & Const. Mullana, Distt. Ambala (C.M.A Code 22932 dt. 15.8.2018)	Mullana	1.656	11978 25.10.2018	54.16	25.1.2019 24.6.2019		0.00	Work allotted on 25.1.2019
29	9392	Construction of link road from NH-73 Mehmudpur to Gola village in M.C & Const. Mullana, Distt. Ambala (C.M.A Code 22957 dt. 15.8.2018)	Mullana	2.74	CRR7375 /115510 dt. 19.12.2018	88.94	27.2.2019 26.10.2019		0.00	Work allotted on 27.02.2019
30	9489	Construction of link road from Matheri Jattan to Kaula in the N.A of M.C & Const. Ambala City, Distt. Ambala (C.M.A Code 23588 dt. 26.9.2018)	Ambala City	2.58	CRR- 7433/21 9 2.1.2019	76.88	8.3.2019 7.8.2019		0.01	Work allotted on 8.3.2019
31	5595	Construction of link road from Roshanpur to Kathgarh in the N.A of M.C & Const. Ambala City, Distt. Ambala (C.M.A Code 23582 dt. 26.9.2018)	Ambala City	1.50	CRR- 7433/23 4 2.1.2019	47.97	8.3.2019 7.8.2019		0.01	Work allotted on 8.3.2019
32	5741	Construction of link road from Nadiyali to Amipur in the N.A of M.C & Const. Ambala City, Distt. Ambala (C.M.A Code 23586 dt. 26.9.2018)	Ambala City	1.04	CRR- 7433/22 7 2.1.2019	34.51	21.2.2019 20.6.2019		0.00	Work allotted on 21.2.2019
33	5592	Construction of link road from Tangoriya to Punjab Border in the N.A of M.C Naneola & Const. Ambala City, Distt. Ambala (C.M.A Code 23584 dt. 26.9.2018)	Ambala City	1.18	CRR- 7433/21 2 2.1.2019	36.23	21.2.2019 20.6.2019		0.00	Work allotted on 21.2.2019
34	5590	Construction of link road from Mokha to Durkhera in the N.A of M.C & Const. Ambala City, Distt. Ambala (C.M.A Code 23583 dt. 26.9.2018)	Ambala City	1.08	CRR- 7444/29 3 4.1.2019	25.01	21.2.2019 20.6.2019		0.00	Work allotted on 21.2.2019
35	9490	Construction of link road from Jatpura School to Kathgarh in the N.A of M.C & Const. Ambala City, Distt. Ambala (C.M.A Code 23589 dt. 26.9.2018)	Ambala City	1.03	CRR- 7455/ 1053 15.1.2019	30.80	8.3.2019 7.7.2019		0.00	Work allotted on 8.3.2019

36	9487	Construction of link road from Bhuni Mandi Road to the field of Mohan Singh Namberdar in Market Committee Naneola (C.M.A Code :23580 dated 26.09.2018)	Ambala City	1.25	CRR-7457/930 14.1.2019	37.33	8.3.2019 7.7.2019		0.00	Work allotted on 8.3.2019
37	5604	Construction of link road from Satsang Bhawan Naneola to Pur Mandi in the N.A of M.C Naneola & Const. Ambala City, Distt. Ambala (C.M.A Code 23585 dt. 26.9.2018)	Ambala City	1.43	CRR-7474/1067 15.1.2019	54.01	8.3.2019 7.7.2019		0.00	Work allotted on 8.3.2019
38	9644	Construction of link road from Sohana Hema Majra to Ambala Jagadhari road via Guru Nanak Engineering college in the N.A of M.C Barara & Const. Mullana Distt. Ambala (C.M.A Code 22955 dt. 15.8.2018)	Mullana	1.37	CRR 7559/2149 22.1.2019	43.93	8.3.2019 7.8.2019		0.00	Work allotted on 8.3.2019
39	9306	Construction of link road from Khuddi to Sapera in the N.A of MC Ambala Cantt & Const. Naraingarh Distt. Ambala (CM approved on dt. 21.9.2018)	Naraingarh	2.28	CRR 7589/2958 5.2.2019	92.81	8.3.2019 7.11.2019		0.00	Work allotted on 8.3.2019
40	8028	Construction of link road from Bichpari to Kakkar Majra in the N.A of MC & Const. Naraingarh Distt. Ambala (CM approved on dt. 21.5.2018)	Naraingarh	0.86	CRR 7593/2979 5.2.2019	34.92	8.3.2019 7.7.2019		0.00	Work allotted on 8.3.2019
41	9661	Construction of link road from Berkheri to Gadholi in the N.A of MC & Const. Naraingarh Distt. Ambala (CM A Code 23391 dt. 17.9.2018)	Naraingarh	2.12	CRR7642 3806 dt 12.2.2019	70.65	8.3.2019 7.9.2019		0.00	Work allotted on 8.3.2019
42	8242	Construction of link road from Village Baroula to Jalalpur M.C & Constituency Mullana, Distt. Ambala (C.M.A Code 22944 dt. 15.8.2018)	Mullana	1.33	CRR7376 /14560 dt. 19.12.201 8	49.68	1.3.2019 30.6.2019		0.00	Work allotted on 1.3.2019
				80.67		2746.72			517.38	