

PWD (R&B) DIVISION POONCH

INFRASTRUCTURE SECTOR (BRIDGES) FOR THE YEAR 2021-22

Rs. in lacs

S. No	Name of the Scheme/ work	Span of Bridge	AA Cost	Cumm. Expdt. Ending 03/2021	Cummul. Achievements ending 3/2021	Proposed allocation 2021-22	Funds released 2021-22	Expdt 2020-21 ending 6/2021	Proposed Target 2021-22	Physical Achievements ending 6/2021
1	2	3	4	5	6	7	8	9	10	11
CONSTRUCTION OF BRIDGES										
1	Const. FJB at Trangawali, Loran Poonch & Const. of FJB at Lowpari Arigam Loran		230.65	162.04	Completed	0.00	0.00	0.00	Completion of approaches	
2	Const. of 30 M span steel Foot Jhulla Bridge at Bela Bhala tehsil Mandi distt., poonch.	30.00	85.00	65.28	Abutments completed	19.72	9.86	0.00	Completion of super structure	
3	Const. of of 15M span M/able bridge at Wand Tantrian	15.00	138.00	53.72	Sub Str. completed	50.00	0.00	0.00	Completion of super str	
4	Const. of 35 mtr span Qasba to Islamabad Drungli (New Scheme)	35.00	195.82	110.90	Completed	45.00	22.50	0.00	--	
5	Const. of 28 mtr span Jhulla Bridge at Qasba Kerni (New Scheme)	28.00	185.18	48.45	Completed	0.00	0.00	0.00	--	
6	Const. of FJB at Mohalla Cheeran Surankote (60 Mtr. Span)	60.00	163.77	131.42	Completed	20.00	0.00	0.00	--	
7	80M span FJB at Seri Chowana (80 Mtr. Span)	80.00	232.00	66.00	Bridge Completed, Site dispute for const. Of approaches	30.00	0.00	0.00	Completion of approaches	
8	Construction of balance work of 150 Mtr. Span FS bridge at Dhara Samote	150.00	355.72	258.19	Sub str. Completed, Launching of Super str. In progress	50.00	0.00	0.00	Completion of bridge	
9	Const. of 25M span Steel FJB on Sangla Nallah at Kokowala Batwara near flour mill of Haji Sahib	25.00	75.00	35.81	Launching of Super str. In progress	20.00	10.00	0.00	Completion of Sub str.	
10	Const of 50 Mtr motorable bridge on Harni BG Road take off point.	50.00	350.00	298.05	Bridge and LHS approach completed	15.00	0.00	0.00	Completion of RHS approach	
11	Construction of 3*35 Mtr (105 Mtr) span motorable bridge over Mandari Nallah at Chajjla	105.00	777.12	678.99	Completed	0.00	0.00	0.00		
12	Const. Of Sub Str. Of 76M span Steel FJB at Mankote near Zairat Rajja Shah	76.00	150.00	0.00	--		10.00	0.00	Completion of Sub str.	
13	Const. Of 10M span RCC Culvert on Makhuwala Taranwali road	10.00	0.00	0.00	Launching of Super str. In progress	38.20	0.00	0.00	Completion of culvert	

PWD (R&B) DIVISION POONCH

INFRASTRUCTURE SECTOR (BRIDGES) FOR THE YEAR 2021-22

Rs. in lacs

S. No	Name of the Scheme/ work	Span of Bridge	AA Cost	Cumm. Expdt. Ending 03/2021	Cummul. Achievements ending 3/2021	Proposed allocation 2021-22	Funds released 2021-22	Expdtt 2020-21 ending 6/2021	Proposed Target 2021-22	Physical Achievements ending 6/2021
1	2	3	4	5	6	7	8	9	10	11
14	Const. of bailey type motorable bridge at bela Sanai on Kareem Shah Zairat via Mohalla Drougian Poonch		290.73	40.00	Sub Str. In progress	41.23	20.62	0.00	Completion of Sub str.	
15	Design and Const., of super strutcure of 50M span Sngle lane trussed motorable bridge at fazlabad		147.50	0.00	Completed	45.00	0.00	0.00		
	Total		3376.49	1908.85		374.15	72.98	0.00		

Executive Engineer
PWD (R&B) Division
Poonch