

Details of 16th Lok Sabha works recommended by Hon'ble MP

Sanctioned works (Ongoing)

Sl. No.	Name of Works/ Recommendation Letter No. & Date	Land status Set apart Order No./NOC &DATED	Letter No./Date to executing agency for preparing estimate	Executing Agency/ Name of Contractor and phone no. with date of award	Estimate received with date and amount	Date of Sanction and amount	MPLAD Deptt. Send letter/No. & Date for obtaining upkeep & maintenance by PRI's and reply by PRI's through letter no. & date	Date of awarded work with letter no. & date 50% amount released with Cheque no. & date	Date of commence ment & completion	Physical/financial progress
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)
1.	Construction of Community Hall , Near Kali Mandir, Shoal Bay No. 15 under Gram Panchayat Shoalbay, Ferrargunj Tehsil on Sy. No. 76/1 area 7.85 hect L. no. 62/MP/ANI/MPLAD/20 15/231 dt. 19.02.2015 received date 23.02.2015 Imp Agency:- ALHW	Set apart order No.. 388 dated 29.03.2016	L. No. 15- 30/Dev/2014- 15/13/1985dt. 10.03.2015	ALHW/ Shri Ram	27.05.2015 Amount 36,59,008/-	Sanctioned O/No. 407 dt. 31.03.2016 amount 36,06,262/-	L. No. 15- 30/Dev/2014- 15/13/1986 dt. 10.03.2015 U&M received letter no. GP/SB/03/15-16/245 DT. 26.10.2015	Cheque issued on 27,04,697/- Ch. No. 902627 dt. 31/03/16	Commenced on 29.05.2017 and to be Completed on 30.09.2017	Ongoing
2.	Development of burning ghat at Junglighat including Compound wall, construction of retaining wall, Security room and Entrance gate at Ward No. 7, Junglighat, Port Blair Tehsil, South Andaman District(Phase) 62 /BPR/MP/ ANI / MPLAD /2016/181 dt. 17.02.2016 received on 22.02.2016 Imp Agency:- ALHW	L. no. TPB /2016/725 DT. 08.04.2016	L. No. 15- 30/Dev/2015- 16/38/2376 dt. 02.03.2016	ALHW/Shri C. Alague	09.06.2016 amount 13281071 and revised estimate vide dated 10.01.2017 amount 5666703/-	65 dt. 20.01.2017 56,66,703/-	L. No. 15- 30/Dev/2015- 16/38/2377 dt. 02.03.2016 U&M received from EE, Work, PBMC on 11.03.2016	Ch. No.902652 dt. 07.02.2017 42,50,027/-	Work commenced on 29.05.2017 To be completed by 30.10.2017	Ongoing
3.	Laying of 80 mm (or above) dia GI Branch water pipe line from Gandhinagar to Parking space, Carbines Cove, under Ward No.12, Port Blair 62 /MP/ ANI / MPLAD /SA//2016/861 dt. 09.04.2016 received on 13.04.2016 Imp Agency:- PBMC	L. no. VF- 11/TPB/2016/ 1431 DT. 03.08.2016/enc rouched land		PBMC	18.07.20 16 amount 646068/-	20 dt. 08.01.2018 Rs.700012/-	L. no. 15-30/Dev/2015- 16/39/4300 dt. 29.04.2016 U&M received from EE, Work, PBMC on 18.07.2016	Ch. No. 363022 dt. 15.01.2018 Released amount 5,25,009/-		Ongoing

4.	C/o Black top road length 200 mtrs. Approximately from Gurunth house to Binu House at Mahaveer Nagar, Prothrapur, Mahaveer Nagar, Prothrapur, Ward No. 23, Port Blair, South Andaman 62 / MP / ANI / MPLAD/N&M/2016/1236 dt.11.07.2016 received on 15.07.2016 Imp Agency:- EE, CD-III, Prothrapur, APWD	RC. No. 873/TPB/2017 dt. Nil received on 20.06.2017	Letter No. 15-30/Dev/2016-17/46/8301 dt. 19.07.2016	EE, CD-III, Prothrapur	Estimate to be submitted by 31.07.2017 amount 29,79,813	1500 Dt. 21.11.2017 ` 29,84,763	-	Ch. No. 363016 dt. 28.11.2017 22,38,572.00	-	Ongoing	
5.	Construction of RCC Bridge with Box Culvert of Ranchi Basti, Tushnabad, South Andaman under MPLAD Scheme 62/MP/ANI/MPLAD/2016/1374 dt. 06.09.2016 received on 13.09.16 Imp Agency:- ALHW	Set apart order No. 1203 dt. 18.10.2016	L. no. 15-30/Dev/2016-17/48/10139 dt. 19.09.2016	ALHW/	18.10.2016 amount 28,22,110/- and revised estimate dt. 28.10.2016 amount 17,89,761/-	Sanctioned No.1284 dt. 03.11.2016 amount 17,89,761/-	O. dt. Rs.	L. No. 15-30/Dev/2016-17/48/10141 dt. 19.09.2016 U & M received from Pradhan GP, Tushnabad on 24.09.2016	Ch. No. 902645 dt. 09.11.2016 Released amount 13,42,321/-	Commenced on 01.02.2017 and to be completed by 31.08.2017	Ongoing
6.	C/o Youth Club ward no. 2 Ferrargunj 62/MP/ANI/MPLAD/SA/2016/1390 dt. 13/09/2016 received on 15-09.2016 Imp Agency:- EE, Panchayat & Samiti	Set apart order received No. 1133 dated 28.09.2016	L. No. 15-30/Dev/2016-17/52/10092 dt. 16.09.2016	EE, GP&PS/ Shri Aslam	27.09.2016 amount 9,23,653/-	O/No. 1285 dt. 03.11.2016 amount Rs. 9,16,866/-		L. No. 15-30/Dev/2016-17/52/10089 dt. 16.09.2016	Released amount Rs. 6,87,650/- Ch. No. 902646 dt. 09.11.2016	Commenced on 01.06.2017 and to be completed by 31.08.2017.	Ongoing
7.	C/o Vegetable market (size 60 feet X 12 feet) at Ward No. 4 Ferrargunj 62/MP/ANI/MPLAD/SA/2016/1392 dt. 13/09/2016 received on 15-09.2016 Imp Agency:- EE, RCD, Wimberlygunj	NOC received AD(RD) Panchayat vide L. no. 12-19/GP//Ferrargunj/2003/2499 dt. 27.09.2016	L. No. 15-30/Dev/2016-17/54/10100 dt. 16.09.2016	RCD, APWD, Wimberlygunj /Shri Aslam	21.10.2016 amount 880829/-	Sanctioned O/ No. 1234 dt. 24.10.2016 amount 880829/-		L. No. 15-30/Dev/2016-17/54/10101 dt. 16.09.2016	Released amount 6,60,622/- Ch. No. 902638 dt. 24.10.2016	Commenced on 11.01.2017 and to be completed by 31.10.2017	Ongoing
8.	C/o Burning ghat (Graveyard) with one tin shed separately in Sy. No. 193 area 0.23 hect at Tirur, Collinpur Panchayat, Manpur, Ferrargunj Tehsil 62/MP/ANI/MPLAD/SA/2016/1402 dt. 19/09/2016 Received on 20.09.2016 Imp Agency:- EE, ALHW	RC No. 320/10/DCSA dated 23.06.2010 Received 25.04.2017	L. No. 15-30/Dev/2016-17/55/10323 dt. 23.09.2016	ALHW/ Contract name not available	23.01.2017 amount 1260216/-	O/No. 643 dt. 23.05.2017, 12,66,476		L. No. 15-30/Dev/2016-17/55/10322 dt. 23.09.2016/ U& M received from Pradhan, GP Collinpur vide l. dated 1-5/GP/CP/DC/2016-17/596 DT. 14.12.2016	Released amount 9,49,857/- Ch. No. 902659 dated 24.05.2017	Being awarded	Ongoing
9.	C/o Retaining wall near saraswati bariagi house at Guptapara(Crocodile prone area) 62/MP/ANI/MPLAD/2016/1432 dt. 28/09/2016 received 28.09.2016 Imp Agency:- ALHW	NOC received from TFG vide L. No. TFG/PC-13/2016/1753 dt. 05.12.2016	L. No. 15-30/Dev/2016-17/60/10576 dt. 03.10.2016	ALHW/ Contract name not available	27.12.2016 amount 2734728/-	O/no. 765 dt. 20.06.2017 27,34,728/-		L. No. 15-30/Dev/2016-17/60/10579 dt. 03.10.2016 (U & M not required)	902660 dated Ch. No. 27.06.2017 Released amount 20,51,046/-	Being awarded	Ongoing
10.	C/o CC Road (having provision of side drain, toe wall, retaining wall and hand railing with parking space) from Ganesh temple to Jawahar Colony road, Ranchi Basti, Ward No. 15, Port Blair, South Andaman 62/MP/ANI/MPLAD/SA/2016/1457 dt. 01/10/2016	Set apart order No. 178dt. 27.02.2017	L. No. 15-30/Dev/2016-17/61/10695 dt. 06.10.2016	ALHW/ Contractor name not available	14.12.2016 amount 3677519/-	O/No.318 dt. 31.03.2017 amount 38,84,461/-		L. No. 15-30/Dev/2016-17/61/10693 dt. 06.10.2016/ U & M received from EE(Road), Works, MC, Vide L. No. 88/EB/MC/2015-16/4191 dt. 21.1.2016	Released amount 29,13,346/- Ch. No. 902658 dt. 31.03.17	Being awarded	Ongoing

	Received on 05.10.2016 Imp Agency:- ALHW									
11.	Construction of 2 Nos. of Sluice gates at Telarabad and Sippi Ghat on NH-223 .62/MP/ANI/MPLAD/SA/2016/Del-209 dt. 06/10/2016 received on 13.10.2016 Imp Agency:- NHIDCL	Not required	L. No. 15-30/Dev/2016-17/62/10695 dt. 06.10.2016	NHIDCL/ M/s. Vastu Construction		O/no.1475 49,03,937/- Dt. 21.12.2016	L. No. 15-30/Dev/2016-17/62/10695 dt. 06.10.2016 U & M from Deputy Manager received on 15.12.2016	Ch. No. 902650 dt. 29.12.2016 36,77,953	Date of Commencing 30.07.2017	Ongoing
12.	Construction of Anganwadi centre building besides Ram Mandir at Old Pahargaon(Ward No. 16) 62/MP/ANI/MPLAD/SA/2016/1737 dt.30/12/2016 received on 24.01.2017 Imp Agency:- PBMC	Set apart order 177 dt. 27.02.17	Recommendation letter received alongwith the estimate	PBMC/ Contractor name not available	24.01.2017 amount 2719971/-	O/No. 286 dt. 27.03.2017 amount 27,16,288/-	L. No. 15-30/Dev/2016-17/69/1024 dt. 03.02.2017 U & M received from EE(Works) Municipal Council, vide L. No. 88/EB/MC/2015-16/356DT. 08.03.2016	Released amount 20,37,216/- Ch. No. 902657 dated 31.03.2017	-	Ongoing
13.	C/o black top road with side drain for a length of 150 mtrs approximately from the house of Shri Pandi to Shri Rajakam house at Garacharma, Ward No. 18, Garacharma, Port Blair 62/MP/ANI/MPLAD/SA/2016/1719 dt.30 /12/2016 received on 24 .01.2017 Imp Agency:- ALHW	ALHW/Contractor name not available	Estimate received from ALHW amount 4,16,500/-	ALHW		O. No. 1014 dt. 10.08.2017 amount 3,61,572/-	L. no. 15-30/Dev/2016-17/68/964 dt. 01.02.2017 U & M received from EE(Works) Municipal Council, vide L. No. . 01/AE-II/RW/MC/Vol-III/17-18/208 dated 18.05.2017	Released amount 2,71,145/- Ch. No. 001105 dt. 14.08.2017	-	Ongoing
14.	C/o 05 Nos. of Class rooms for School building in Shore Point to be run/maintained by Zilla Parishad (each room size-70 sqm) using pre-fabricated boards at Shore point village, Bambooflat, Port Blair, Survey No. 14/3, Land area-500 sq mtr of Directorate of Panchayat, Shore point village, Bambooflat, South Andaman Imp Agency:- ALHW	ALHW/Contractor name not available	Estimate received from ALHW	ALHW	12.01.2018 from ALHW Estimated amount 67,99,419/-	53 dt. 12.01.2018 Sanction amount 67,99,419/-	Letter No. 15-30/Dev/2016-17/75/1898 dt. 01.03.2017 U & M received from EE(SA)/ZP vide L. No.2-4/EE/ZP/SA/2016-17/1167 Dt 08.03.2017	Released amount 50,99,564/- Ch. No. 363023 dated 23.01.2018		Ongoing

15.	Installation of RO Plant at Auto Stand , Aberdeen Bazar, Port Blair Imp Agency:- PBMC	Recommendation letter received alongwith the estimate	PBMC	800000/-	Recommendation letter received alongwith the estimate AMOUNT Rs. 8,00,000	1056 dt. 21.08.2017 Rs. 8,11,515/-	L. no. 15-30/Dev/2016-17/68/964 dt. 01.02.2017 U & M received from EE(Works) Municipal Council, vide L. No. . 01/AE-II/RW/MC/Vol-III/17-18/208 dated 18.05.2017	Released amount Rs. 6,08,636/- Ch. No. 001106 dt. 24.08.2017	-	-	Ongoing
16.	Purchase of "Cesspool Emptier" (Vehicle) for cleaning of septic tanks. (To be kept under Panchayat Samiti, Little Andaman)	Not required	-	-	As per Govt. approved rate amount Rs. 24,88,159.97	1095 dt. 24.08.2017 Rs. 24,88,159.97	-	Released amount 23,24,213/- Ch. No. 001109 through RTGS	-	-	Not yet delivered
17.	C/o Community Hall at Nayasahar, Guptapara Panchayat, Tsunami Shelter, Nayasahar, Guptapara Panchayat, Tsunami Shelter, South Andaman 62/MP/ANI/MPLAD/SA/2017/99 dt.15/02/2017 received on 22.02.2017 Imp Agency:- ALHW	Land status received	. Letter No. 15-30/Dev/2016-17/72/1914 dt. 01.03.2017	ALHW	11.07.2017 amount 36,07,340/-	1089 dt. 23.08.2017 Amount 3693114	Letter No. 15-30/Dev/2016-17/72/1913 dt. 01.03.2017 U & M received from Pradhan, Guptapara L. No. 1-16/GP-GPREV/2017-18/529 dt. 03.08.2017	Released amount Ch. No. 001107, dt. 24.08.2017 amount Rs. 27,69,836/-	-	-	Ongoing
18.	C/o 01 No. Toilet Block at Bambooflat Market, South Andaman, Port Blair 62/MP/ANI/MPLAD/SA/2017/74 dt.03/02/2017 received on 24.02.2017 Imp Agency:- ALHW	L. No. TFG/PC-4/2017/868 DT. 14.06.2017 Set apart Order No. 132 dt. 08.02.2016	Letter No. 15-30/Dev/2016-17/76/ 1899 dt. 01.03.2017	ALHW	07.07.2017 amount 3198116/-	1180 dt. 11.09.2017 Rs. 30,66,072/-	Letter No. 15-30/Dev/2016-17/76/1900 dt. 01.03.2017	Ch. No. 363012 dt. 27.09.2017 22,99,554/-	-	-	Ongoing
Year-2017-18											
19.	Installation of RO Plant at Havelock, South Andaman 62/MP/ANI/MPLAD/SA/2017/334 dt. 13.02.2017 Imp. Agency- EE-CD-I, APWD	NOC received L. No. 15/NOC/THL/2017/04 dt. 12.12.2017 from Tehsildar, Havelock	L. No. 15-30/Dev/2017-18/81/3786 dt. 1.05.2017	EE, CD-I, APWD, Port Blair	11.09.2017 amount 9,15,128/-	1589 dt. 12.12.2017	Letter No. 15-30/Dev/2017-18/81/3786 dt. 01.05.2017 Upkeep & maintenance received L. No. 2-1/GN/GP/HL/2017-18/399 L. No. 12.12.2017	Ch. No. 363020 dated 18.12.2017 6,65,468/-			Ongoing
20.	C/o Community Hall, under Gram Panchayat, Shore Point, South Andaman 62/MP/ANI/MPLAD/SA/2017/366 dt.19/04/2017 received on 25.04.2017 Imp. Agency-ALHW	Setapart order No. 132 dt. 08.02.2016	Letter No. 15-30/Dev/2017-18/83/ 3834 dt. 01.05.2017	ALHW	22.07.2017 amount 5847961/-	1090 dt. 23.08.2017 amount 58,04,502/-	Letter No. 15-30/Dev/2017-18/83/3833 dt. 01.05.2017 U & M received from Pradhan, GP, Shore Point Vide L. No. 2-1/GP/SP/2017-18/201 dt. 11.05.2017	Released amount Ch. No. 001108 dt. 24.08.2017 amount 43,53,377/-		-	Ongoing

21.	C/o CC road from Shri Koteswar Rao house to Shri M. Tata Rao house via community hall for a length of 120 mtrs (approx) at Chunna Batta under Hope Town GP 62/MP/ANI/MPLAD/SA/2017/711 dt.28/06/2017 received on 06.07.2017 Imp Agency:- Pradhan Hope Town	Land status report received from TFG	Recommendation on letter received alongwith the estimate	Pradhan, Hope Town	Estimated amount 5064399/-	1310 dt. 04.10.2017, amount 5125627/-	Letter No. 15-30/Dev/2017-18/91/5697 dt. 12.07.2017 U & M received from Pradhan Hope Town	Released amount, Ch. No. 363014 dt. 06.10.2017 Amount 38,44,220/-	-	-	Ongoing
22.	Installation of RO Plant at Chatham, Mill Division, South Andaman 62/MP/ANI/MPLAD/SA/2017/533 dt.05/05/2017 received on 09.05.2017 Imp Agency:- EE, CD-I, APWD, Port Blair	Not required	Letter No. 15-30/Dev/2017-18/87/ 4273 dt. 16.05.2017	CD-I, APWD	Estimate to be submitted by 31.07.2017	Sanctioned O. No. 1555 dt. 04.12.2017 amount 5,84,623/-	Letter No. 15-30/Dev/2017-18/87/4272 dt. 16.05.2017 U&M received from Deputy Conservator of Forests L. No. 40/Genl./MD/2017/287 DT. 20.07.2017	Released amount Ch. No. 363017 dt. 03.01.2018 4,38,467/-	-	-	Ongoing
23.	C/o Community Hall with prefabricated structure, Behind Samayapuram Mariamman Temple" 1 st Cross MG Road, Junglighat, Port Blair, South Andaman 62/BPR/MP/ANI/MPLAD/SA/2017/407 dt.02/05/2017 received on 09.05.2017	Land status received vide L. No. G-27/T[PB/2017/993 dt. 12.06.2017 proposed site i.e land bearing sy. No. 1180, an area of 3408 sqmts is recorded in favour of Govt. Revenue Department and a portion of land is proposed to allot Govt. Tagore B.Ed College for construction of Girls hostel. NOC received from TPB on 14.08.2017	Letter No. 15-30/Dev/2017-18/86/ 4270 dt. 16.05.2017	ALHW	11.08.2017 amount Rs. 44.29	-	Letter No. 15-30/Dev/2017-18/86/4264 dt. 16.05.2017 U & M received from EE(Works), MC vide L. no. 88/EB/MC/2015-16/129 DT. 30.05.2017	-	-	-	Ongoing