

## OFFICE OF THE MUNICIPAL COUNCIL BHIND (M.P.)

### work list

s. no.	Ward No.	Work name	Work Place	Cost (In Lacs)	Date for completion	Start Date	To be Paid	Physical progress	Time Extention/Remark
1	2	3	4	5	6	7	8	9	10
1	9 to 19 And 26-34	SEWER WORK	Construction of sewer network and sewer treatment plant in Amrut Project.	7080.00	30-09-2021	6212/08-12-2017	7301.59	85%	TIME EXTENTION APPROVE
2	Gwalior road	BT ROAD	Construction of BT Road, Divider, Drain, Phootpath, Cuvert And Electric poles light Subhash tiraha to Indira gandhi chouraha in CM Infra Project 2nd Phase.	775.25	30-06-2021	5699-5700/24.12.19	394.59	75%	WORK IN PROGRESS
3	Ratnupura	PMAY Project.	Development of Awasiya Colony in Ratanupura PMAY Project.	716.79	30-06-2021	4445-4446/05.09.17	645.50	95%	WORK IN PROGRESS
4	Gouri	RCC DRAIN	Construction of RCC Drian Gouri talab Outlet to MJS Culvert in CM Infra Project 1st Phase.	304.50	08-05-2021	5073/10.10.17	267.24	85%	WORK IN PROGRESS
5		BT ROAD	CONSTRUCTION WORK OF BT ROAD IN PARED CHOURAHA TO GOL MARKET SHUKLA PUSTAK STORE, DHANVANTARI COMPLEX TO BATASA BAJAR TO CHHOTI SABJI MANDI, MAIN ROAD USHA COLONY TO RAMNARAYAN VATIKA, CHOUDHARI SAHAB BADE TO BHURAMATHI TO GAS GODAM BYPAS.	223.61	07.02.2021	4030-4031/07.08.2020	nil	nil	सीवर व पाइपलाइन के कारण विलंब
6		drain	Bypass road lahar chungti to girgit puliya in sdrf project	157.35	nil	nil	nil	nil	Tender release 24.5.2021
7	Gouri	BRIDGE	Construction of Bridge at Goury talab in CM Infra Project 1st Phase.	151.85	31-03-2021	665/13.02.17	82.50	70%	Mar-21
8	10	CC ROAD WITH DIVIDER	Construction of CC Road With Divider at lalaram bhilware to BTI to main Hieghway bypass road in ward no. 10.	139.54	05.02.2021	5815-5816/31.12.19	45.60	60%	time extention progress.
9		SADAR MARKET	BEAUTIFICATION AND RENOVATION WITH VEHICLE PARKING, LADIES AND GENTS TOILET, U SHAPE DRAIN, FOOTPATH WORK SADAR MARKET DIVIDER	112.61	08 माह	1967-1968/23.03.2021	nil	nil	कार्य जल्द प्रारंभ करने हेतु टेकेदार को समक्ष में निर्देश प्रदान किये गये हैं।

1	2	3	4	5	6	7	8	9	10
10		beautification	Development and beautification work mela ground community hall	111.27	nil	nil	nil	nil	अनुबंध करने हेतु पत्र क्रमांक 2805 दिनांक 19.5.2021 से 07 दिवस का समय प्रदान किया गया है।
11	36,03	PARK WORK	Development of Chambal colony ward no.36 and water works ward no. 03 in Amrut Project.	95.12	31-03-2021	519-520/29.01.19	25.30	75%	Mar-21
12		HOCKER ZONE	construction of hockers zone with sulabh complex, phootpath in agrasen chouraha to raj talkies.	90.69	04-01-2020	4186-4187/04.10.19	18.50	90%	nil
13	8	drain	golden valley public shool to bus stand goodluck bearwar.	87.39	nil	nil	nil	nil	अनुबंध संपादित कराये जाने की कार्यवाही प्रचलित है।
14	21	MURGHAT	Construction and renovation murghat in mira colony bhind.	77.64	07-02-2021	4022-4023/07.08.2020	8.30	30%	nil
15	21	KABRISTAN	Construction and renovation Kabristan in mira colony bhind.	71.39	16.03.2021	4559-4566/17.09.20	0.00	5%	nil
16		ELECTRICAL POLE	Elctrical pole shifting work in shashtri chouraha to subhash tiraha.	67.06	07-11-2020	3020-3021/08.06.20	9.71	90%	nil
17	12	MURGHAT	Construction and renovation Murghat in Dharampuri bhind.	65.29	27-04-2021	5823-5824/31.12.19	18.09	75%	Apr-21
18	22	CC ROAD+DRAIN	Construction of CC road and RCC Drain at guddu bhadoria to arele ki puliya in ward no. 22.	63.01	31-01-2021	5391-5392/11.12.19	16	40%	time extention progress.

1	2	3	4	5	6	7	8	9	10
19	7	RCC DRAIN	Construction of RCC Drain at haivadpura road gudluck bearwar to gayatri college in ward no 07.	59.17	07-09-2020	4380-4381/11.10.19	9.43	30%	ठेकेदार को जल्द से जल्द कार्य पूर्ण करने हेतु समक्ष में निर्देश प्रदान किये गये हैं।
20		MEET MANDI	NEAR GIRGIT KI PULIYA	58.51	04.12.2020	2947-2948/05.06.20	nil	nil	निर्माण स्थल के संबंध में आम नागरिकों द्वारा आपत्ति प्रकट करने से नवीन स्थल के चयन की प्रक्रिया जारी है।
21		strret ligh work	Street light fitting work indira subhash tiraha to sharda talkis	51.26	nil	nil	nil	nil	Tenders to be opened 27.5.2021
22		strret ligh work	Street light fitting work indira gandhi chouraha to mahakal car washing center	48.69	nil	nil	nil	nil	Tenders to be opened 27.5.2021
23	37	CC ROAD+DRAIN	Construction of cc road and drain at beti bachao chouraha to etawaha road in cottonjeen colony.	47.20	09-04-2020	212-213/09.01.20	18.12	50%	nil
24	26	MURGHAT	Construction and renovation Murghat in Bhawanipura bhind.	46.24	16.03.2021	4561-4562/17.09.20	0.00	प्रारम्भ	nil
25	9	C.C. ROAD +CC DRAIN	SHASTRI NAGAR -A BLOCK -MATA MANDIR TO CHOUHAN	44.84	nil	nil	nil	nil	अनुबंध करने हेतु पत्र क्रमांक 2460 दिनांक 22.4.2021 से जारी।
26			New gas furnace at meera colony murghat	36	nil	nil	nil	nil	Tender release 13.5.2021
27	35	community hall	const. community hall baghel samaj in ward 35 swatantra nagar near ramsinhg nagar	26.67	nil	nil	nil	nil	Tender release 13.5.2021
28	6	community hall	const. community hall narwariya samaj in ward 6 railway crossing	26.67	nil	nil	nil	nil	Tender release 13.5.2021
29	37	CC ROAD+DRAIN	hemant katara to ghanshyam gupta to bamba.	19.46	4.1.2020	4188-89/4.10.19	nil	nil	कार्य स्थल पर स्थाई अतिक्रमण होने से कार्य प्रारंभ नहीं हो सका है अतिक्रमण हटाने की कार्यवाही की जाना है।
30	11	poll sifting	11 kv poll sifting work bti road ward no 10-11	13.66	nil	nil	nil	nil	Tender release 27.4.2021