



Uttar Haryana Bijli Vitran Nigam Ltd.

Office of the: - Superintending Engineer

Email – seopuhbvnambala@gmail.com

Operation Circle, Ambala.

Ph. No. 0171-2540302 Fax: 2541443.

Memo No:Ch-50/DS-1/AQ

Dated:14.03.2019

Enclosed please find herewith the requisite information as desired by your good office today through telephonically message.

A) XEN/OP Divn. UHBVN Ambala City.

List of work which has already been started on ground

1. **MGJG Scheme** :- The work under MGJG Scheme that Strengthening of LD system by providing LT AB cable replacing to existing bare ACSR conductor and replacement/ relocation of defective and electromechanical meters/ old version meter in theft prone areas of 13 No. 11 KV RDS feeder are completed and supply of 24 hours is given to the all villages under this Division.
2. **DDUGJY** :- Work under this scheme is not started till date under this Division.

List of fresh work which have not started on ground

The information may be treated as NIL due to no scheme has been announced by the Govt. whose work is yet to be started relates to this office.

B) XEN/OP Divn. UHBVN Ambala Cantt.

List of work which has already been started on ground

1. **MGJG Scheme** :- The work under MGJG Scheme that Strengthening of LD system by providing LT AB cable replacing to existing bare ACSR conductor and replacement/ relocation of defective and electromechanical meters/ old version meter in theft prone areas of 25 No. 11 KV RDS feeder are completed and supply of 24 hours is given to the villages (only 1 no. village namely Thumber is pending due to resentment by villagers and completed upto 31.03.2019).
2. **DDUGJY** :- Strengthening of LD system under No-1, Babyal, Barara and Kesri Sub Divisions. The 40% work has been executed and remaining work will be completed by 31.03.2019.

List of fresh work which have not started on ground

The information may be treated as NIL due to no scheme has been announced by the Govt. whose work is yet to be started relates to this office.



Uttar Haryana Bijli Vitran Nigam Ltd.

Office of the: - Superintending Engineer

Email – seopuhbvnambala@gmail.com

Operation Circle, Ambala.

Ph. No. 0171-2540302 Fax: 2541443.

C) XEN/OP Divn. UHBVN Naraingarh.

List of work which has already been started on ground

- 1. MGJG Scheme**:- The work under MGJG Scheme that Strengthening of LD system by providing LT AB cable replacing to existing bare ACSR conductor and replacement/ relocation of defective and electromechanical meters/ old version meter in theft prone areas of 21 No. 11 KV RDS feeder are completed and supply of 24 hours is given to the villages.
- 2. DDUGJY**:- Strengthening of LD system under S/Divn. Naraingarh, Shahzadpur and Sadhaura in DDUGJY has been started and work in progress.
- 3. IPDS**:-Infrastructure development work in Naraingarh Urban Area on 3 Nos. 11KV Urban feeders i.e. 11KV Urban Naraingarh, Mandi and Civil Hospital and new 11KV Huda Urban feeder has aslo been erected. The work is completed.

List of fresh work which have not started on ground

The information may be treated as NIL due to no scheme has been announced by the Govt. whose work is yet to be started relates to this office.

S.E (OP) Circle, Ambala