

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1	Budhal	CHAMBITRAR	MGNREGA	H/Tank at Bashir Mohalla W.No 3	0.51	0.44	31-03-2021	Completed
2	Budhal	CHAMBITRAR	MGNREGA	H/Tank at Iqbal Mohalla W.No 3	1.15	0.40	31-03-2021	Completed
3	Budhal	CHAMBITRAR	MGNREGA	Constt. of Cattle Khurali at Razaq mohalla	0.50	0.26	31-03-2021	Completed
4	Budhal	CHAMBITRAR	MGNREGA	Constt. of Pond at Thapalla Naka NLO Mohd Din W.No 7	0.53	0.35	31-03-2021	Completed
5	Budhal	CHAMBITRAR	MGNREGA	Constt. of Dev Of Spring At Nali Mohalla	1.04	0.26	31-03-2021	Completed
6	Budhal	CHAMBITRAR	MGNREGA	H/Tank at Masjid Nali W.No 1	0.50	0.34	31-03-2021	Completed
7	Budhal	CHAMBITRAR	MGNREGA	constt. of H/Tank at Nasir Mohalla w.No2	1.10	0.56	31-03-2021	Completed
8	Budhal	CHAMBITRAR	MGNREGA	Constt. of H/Tank at NHO Zakir Khalla Mohalla w.No4	0.51	0.43	31-03-2021	Completed
9	Budhal	CHAMBITRAR	MGNREGA	H/Tank at Dooga W.No 1	0.52	0.31	31-03-2021	Completed
10	Budhal	CHAMBITRAR	MGNREGA	Constt. of Water Tank at Naka W.No4 NHO Mushtaq	1.14	0.50	31-03-2021	Completed
11	Budhal	CHAMBITRAR	MGNREGA	Constt of H/Tank at Punda Naka w. no 05	1.14	0.59	31-03-2021	Completed
12	Budhal	CHAMBITRAR	MGNREGA	Constt. of H/Tank Nazir Hussain w.no6	1.13	0.64	31-03-2021	Completed
13	Budhal	CHAMBITRAR	MGNREGA	Costt. Of Pond at Ms Bhundanakha w.no5	0.53	0.43	31-03-2021	Completed
14	Budhal	CHAMBITRAR	MGNREGA	Constt. of Pond at NLO Nazam Din W.No6	0.53	0.35	31-03-2021	Completed
15	Budhal	CHAMBITRAR	MGNREGA	Constt. Of Cattle Khurali at NHO Nasir Hussain w.no2	0.54	0.50	31-03-2021	Completed
16	BUDHAL	CHAMBITRAR	14th FC	Constt. of Bowali at Mohra Rakhwali w.no7	0.50	0.50		Completed
17	Budhal	DHAR	MGNREGA	Constt. of Dev. Spring NHO Nazir Hussain	0.60	0.29	31-03-2021	Completed
18	Budhal	DHAR	MGNREGA	Construction of Dev. Spring at Bhain Hill	1.18	0.40	31-03-2021	Completed
19	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Taj	0.64	0.29	31-03-2021	Completed
20	Budhal	DHAR	MGNREGA	Constt. of H/Tank NLO Gulchan Singh	0.65	0.17	31-03-2021	Completed
21	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Harjit Kanjali Hill Mohalla	0.64	0.34	31-03-2021	Completed
22	Budhal	DHAR	MGNREGA	Constt. of Dev. Of Spring at Arnoli	0.62	0.30	31-03-2021	Completed
23	Budhal	DHAR	MGNREGA	Construction of H/Tank at Shanker Mohalla	0.64	0.11	31-03-2021	Completed
24	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Angraiz	1.25	0.43	31-03-2021	Completed
25	Budhal	DHAR	MGNREGA	Constt. of H/Tank at Fazal Hussain Mohalla	0.65	0.29	31-03-2021	Completed
26	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Sunil Singh	0.64	0.32	31-03-2021	Completed
27	Budhal	DHAR	MGNREGA	Construction of H/Tank at Shafeen Mohalla	0.64	0.35	31-03-2021	Completed
28	Budhal	DHAR	MGNREGA	Constt. of H/Tank at Brahali	0.64	0.26	31-03-2021	Completed
29	Budhal	DHAR	MGNREGA	Constt. of H/Tank at NHO Razaq Rattala	0.64	0.34	31-03-2021	Completed
30	Budhal	DHAR	MGNREGA	Construction of H/Tank at Shah Mohd Mohalla	0.64	0.36	31-03-2021	Completed
31	Budhal	DHAR	MGNREGA	Construction of H/Tank at Thand	0.64	0.34	31-03-2021	Completed
32	Budhal	DHAR	MGNREGA	Construction of H/Tank Faqir Mohd Mohalla	0.64	0.19	31-03-2021	Completed
33	Budhal	DHAR	MGNREGA	Constt. of Dev. of Spring at NHO Noor Hussain Mohalla	0.60	0.23	31-03-2021	Completed
34	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Janak Singh	0.64	0.09	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
35	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Sharief Damal	0.65	0.11	31-03-2021	Completed
36	Budhal	DHAR	MGNREGA	Water Harvesting Tank at W.No.1	1.24	0.34	31-03-2021	Completed
37	Budhal	DHAR	MGNREGA	Construction of H/Tank NHO Amin Leean L.Kathuni	0.65	0.34	31-03-2021	Completed
38	Budhal	DHAR	MGNREGA	Water Tank NHO Razaq	0.65	0.17	31-03-2021	Completed
39	Budhal	DHAR	MGNREGA	H/Tank NHO Mohd Khan	0.64	0.27	31-03-2021	Completed
40	Budhal	DHAR	MGNREGA	Constt. of H/Tank At Kashamari Mohalla	0.64	0.27	31-03-2021	Completed
41	Budhal	DHAR	MGNREGA	Constt. of Dev. Of Spring at NHO Talib Hussain	0.60	0.11	31-03-2021	Completed
42	BUDHAL	DHAR	14th FC	Construction & Development of spring at NHO Mohd Hussain w.n	0.50	0.50		Completed
43	BUDHAL	DHAR	14th FC	Construction & Development Spring at Jatta Mohalla W.No.9	0.50	0.50		Completed
44	BUDHAL	DHAR	14th FC	Construction & Development Spring NHO Sharda Devi W.No.5 R	0.50	0.50		Completed
45	Budhal	DRAJ	MGNREGA	Pond at w.no 1 DraJ A	0.52	0.38	31-03-2021	Completed
46	Budhal	DRAJ	MGNREGA	Pond at Doori mal Dra J a	0.53	0.34	31-03-2021	Completed
47	Budhal	DRAJ	MGNREGA	Bowali Repairing Doodi mohalla A	0.58	0.29	31-03-2021	Completed
48	Budhal	DRAJ	MGNREGA	Khurli at w.no 3 Instiches DraJ a	1.98	1.49	31-03-2021	Completed
49	Budhal	DRAJ	MGNREGA	Bowali Repairing Mohd Hussain mohalla DraJ a	0.59	0.29	31-03-2021	Completed
50	Budhal	DRAJ	MGNREGA	Water tank at Jalil Mohalla Darj a	0.51	0.34	31-03-2021	Completed
51	Budhal	DRAJ	MGNREGA	Khurli at w.no 1 in stiches DraJ A	0.99	0.52	31-03-2021	Completed
52	Budhal	DRAJ	MGNREGA	water tank at w.no 2 DraJ a	0.51	0.30	31-03-2021	Completed
53	Budhal	DRAJ	MGNREGA	Water Tank at rayaz mohalla Chatral DraJ a	0.51	0.34	31-03-2021	Completed
54	Budhal	DRAJ	MGNREGA	Water Tank at mughal Mohalla DraJ a	0.51	0.30	31-03-2021	Completed
55	Budhal	DRAJ	MGNREGA	Pond at mohd din Mohalla DraJ A	0.53	0.37	31-03-2021	Completed
56	Budhal	DRAJ	MGNREGA	Khurli at w.no 7 instiches DraJ A	1.00	0.57	31-03-2021	Completed
57	Budhal	DRAJ	MGNREGA	Pond at Tranch mohalla	0.53	0.35	31-03-2021	Completed
58	Budhal	DRAJ	MGNREGA	L/dev at w.no 1 instiches	2.00	1.60	31-03-2021	Completed
59	Budhal	DRAJ	MGNREGA	Khurli at w.no 2 04Nose	1.00	0.56	31-03-2021	Completed
60	Budhal	DRAJ	MGNREGA	khurli at w.no 3 Instiches 08 nose	2.00	1.14	31-03-2021	Completed
61	Budhal	DRAJ	MGNREGA	bowali at majid Khatana	1.04	0.60	31-03-2021	Completed
62	Budhal	DRAJ	MGNREGA	Water Tank at Rafiq Shah Mohalla	0.53	0.30	31-03-2021	Completed
63	Budhal	DRAJ	MGNREGA	Water Spring cover atAnwer Shah Mohalla	0.52	0.34	31-03-2021	Completed
64	Budhal	DRAJ	MGNREGA	Water tank at Layqit Koli	0.52	0.34	31-03-2021	Completed
65	Budhal	DRAJ	MGNREGA	W/H Tank PS Gorssain	0.53	0.23	31-03-2021	Completed
66	Budhal	DRAJ	MGNREGA	Pond at Fazal mohalla w.no 5 DraJ a	0.53	0.17	31-03-2021	Completed
67	Budhal	DRAJ	MGNREGA	Bowali at Rafiq Mohalla DraJ a	0.58	0.39	31-03-2021	Completed
68	Budhal	DRAJ B	MGNREGA	H/tank at Javaid mohalla	0.51	0.26	31-03-2021	Completed
69	Budhal	DRAJ B	MGNREGA	H/tank at Nara w.no 2	0.51	0.14	31-03-2021	Completed
70	Budhal	DRAJ B	MGNREGA	H/tank at Patali Mohalla	0.53	0.14	31-03-2021	Completed
71	Budhal	DRAJ B	MGNREGA	H/tank at Brahman Mohalla	0.51	0.26	31-03-2021	Completed
72	Budhal	DRAJ B	MGNREGA	Water Tank at Pateli Moh	1.16	0.51	31-03-2021	Completed
73	Budhal	DRAJ B	MGNREGA	H/tank at NHO Aslam moh.	0.51	0.21	31-03-2021	Completed
74	Budhal	DRAJ B	MGNREGA	Water Tank at Lal din Moh.	0.53	0.11	31-03-2021	Completed
75	Budhal	DRAJ B	MGNREGA	Water Tank at Majeed Mohalla	0.56	0.09	31-03-2021	Completed
76	Budhal	DRAJ B	MGNREGA	Water Tank at Shabir mohalla	0.51	0.26	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
77	Budhal	DRAJ B	MGNREGA	Water Tank at Wali Mohd Mohalla	0.53	0.21	31-03-2021	Completed
78	Budhal	DRAJ B	MGNREGA	H/tank at sajid Mohalla	0.56	0.25	31-03-2021	Completed
79	Budhal	DRAJ B	MGNREGA	H/tank at taj Mohalla	0.55	0.17	31-03-2021	Completed
80	Budhal	DRAJ B	MGNREGA	H/Tank at razman Moh	0.51	0.17	31-03-2021	Completed
81	BUDHAL	Draj-B	14th FC	Bowli at Manzoor Mohallah Ward No.4	0.50	0.50		Completed
82	BUDHAL	Draj-B	14th FC	Constt.of Bowli at Shafi Mohallah Ward No.1	0.50	0.50		Completed
83	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Saraj Din Mohall W.No9	0.65	0.02	31-03-2021	Completed
84	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Lal Hussain Mohalla W.No9	1.24	0.40	31-03-2021	Completed
85	Budhal	GAKHROTE-A	MGNREGA	Constt. of Bowali At Mohd Rafiq Mohalla W.No5	1.16	0.56	31-03-2021	Completed
86	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Mohd Kabir Mohalla W.No3	0.65	0.36	31-03-2021	Completed
87	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/tank at Gulzar Mohalla	0.65	0.17	31-03-2021	Completed
88	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/tank at Mohd Aslam	1.25	0.41	31-03-2021	Completed
89	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Abid Hussain Mohalla W.No1	0.64	0.30	31-03-2021	Completed
90	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank Raju Mohalla W.No 2	1.24	0.54	31-03-2021	Completed
91	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Hakim Din W.no4	1.24	0.11	31-03-2021	Completed
92	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at NHO Mohd Guftar	1.24	0.44	31-03-2021	Completed
93	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Dil Mohd W.No8	1.24	0.39	31-03-2021	Completed
94	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Mohd Afzal Mohalla W.No8	1.24	0.60	31-03-2021	Completed
95	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Abdul Rashid Mohalla w.no9	1.24	0.42	31-03-2021	Completed
96	Budhal	GAKHROTE-A	MGNREGA	Constt. of H/Tank at Abaid	0.64	0.33	31-03-2021	Completed
97	Budhal	GAKHROTE-A	MGNREGA	Constt of H/Tank t Mohd Shokit Thand w. no 07	1.21	0.59	31-03-2021	Completed
98	Budhal	GAKHROTE-A	MGNREGA	Constt of H tank at Hardev Moh w. no 02	1.23	0.61	31-03-2021	Completed
99	Budhal	GAKHROTE-A	MGNREGA	Constt. of Bowali At W.no6 Sadiq Kala	1.15	0.40	31-03-2021	Completed
100	Budhal	GAKHROTE-B	MGNREGA	H/tank at Rajayewali W No. 05	1.08	0.42	31-03-2021	Completed
101	Budhal	GAKHROTE-B	MGNREGA	H tank at Karim Mohalla w no 8	0.51	0.07	31-03-2021	Completed
102	Budhal	GAKHROTE-B	MGNREGA	H/Tank at Gali W No. 04	1.11	0.40	31-03-2021	Completed
103	Budhal	GAKHROTE-B	MGNREGA	H/tank at W No. 05	2.00	1.07	31-03-2021	Completed
104	Budhal	GAKHROTE-B	MGNREGA	H/Tank at Padhira W No. 04	1.09	0.43	31-03-2021	Completed
105	Budhal	GAKHROTE-B	MGNREGA	H/Tank at Baryal bass W No. 06	1.12	0.69	31-03-2021	Completed
106	Budhal	GAKHROTE-B	MGNREGA	H/Tank at Nambardar Mohalla W .No. 06	1.15	0.46	31-03-2021	Completed
107	Budhal	GAKHROTE-B	MGNREGA	H/Tank Manda NHO Arif Mohalla W No. 01	1.14	0.39	31-03-2021	Completed
108	Budhal	GAKHROTE-B	MGNREGA	H/Tank at Nambardar Mohalla W .No. 07	1.08	0.46	31-03-2021	Completed
109	Budhal	HUBBI	MGNREGA	Water Tank at Rayaz Mohalla w.no 1	0.65	0.23	31-03-2021	Completed
110	Budhal	HUBBI	MGNREGA	Renovation of Bowali at Master Lal Mohalla w.no 3	0.61	0.11	31-03-2021	Completed
111	Budhal	HUBBI	MGNREGA	Water Tank at Rehar Khori Bashir Mohalla w.no 4	0.65	0.29	31-03-2021	Completed
112	Budhal	HUBBI	MGNREGA	Water Tank at Layaqit Mohalla w.no 1	0.65	0.21	31-03-2021	Completed
113	Budhal	HUBBI	MGNREGA	Water Tank at Shaikh qayoom Mohalla w.no 2	1.23	0.53	31-03-2021	Completed
114	Budhal	HUBBI	MGNREGA	Water Tank at Alam Din Mohalla w.no 2	1.33	0.43	31-03-2021	Completed
115	Budhal	HUBBI	MGNREGA	Bowali at Gulzar Mohalla w.no 3	0.61	0.13	31-03-2021	Completed
116	Budhal	HUBBI	MGNREGA	Water Suply Tank at Kani dhar w.no 4	1.23	0.55	31-03-2021	Completed
117	Budhal	HUBBI	MGNREGA	Water Suply Tank at Gali Mohalla w.no 9	1.24	0.54	31-03-2021	Completed
118	Budhal	HUBBI	MGNREGA	Bowali at Nazir Mohalla w.no 3	0.61	0.29	31-03-2021	Completed
119	Budhal	HUBBI	MGNREGA	H/Tank Nr. House of Jawaid w.no 6	1.33	0.21	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
120	Budhal	HUBBI	MGNREGA	Water tank at Yousaf Mohalla w.no 7	0.70	0.21	31-03-2021	Completed
121	Budhal	HUBBI	MGNREGA	Water Tank at Shafi Mohalla w.no 8	0.92	0.29	31-03-2021	Completed
122	Budhal	HUBBI	MGNREGA	Water Tank Darzi Rafiq Mohalla W.no 4	0.66	0.25	31-03-2021	Completed
123	Budhal	HUBBI	MGNREGA	Bowali at Mir Mohd Mohalla w.no 6	0.62	0.29	31-03-2021	Completed
124	Budhal	HUBBI	MGNREGA	Bowali at Nazir Mohalla w.no 3 (ban)	0.62	0.21	31-03-2021	Completed
125	Budhal	HUBBI	MGNREGA	Water Tank at Sadiq Mohalla w.no 7	0.65	0.29	31-03-2021	Completed
126	Budhal	HUBBI	MGNREGA	Khurli at Israil Mohalla w.no 8	0.50	0.04	31-03-2021	Completed
127	Budhal	HUBBI	MGNREGA	Water Tank at Lowhar Mohalla w.no 2	1.23	0.47	31-03-2021	Completed
128	Budhal	HUBBI	MGNREGA	Water tank at Shakoor Mohalla w.no1	0.65	0.24	31-03-2021	Completed
129	Budhal	HUBBI	MGNREGA	Water Tank at Riaz Mohalla w.no 1	0.65	0.29	31-03-2021	Completed
130	Budhal	HUBBI	MGNREGA	Water Tank at Kala Mohalla w.no 5	0.65	0.22	31-03-2021	Completed
131	Budhal	JAGLANOO	MGNREGA	H Tank NHO Khushal	0.51	0.21	31-03-2021	Completed
132	Budhal	JAGLANOO	MGNREGA	Bawli NHO Rehman	0.58	0.20	31-03-2021	Completed
133	Budhal	JAGLANOO	MGNREGA	Bawli at Chemail Singh	0.58	0.31	31-03-2021	Completed
134	Budhal	JAGLANOO	MGNREGA	Repair Bowali at NHO Mohd Yousaf wno 3	0.57	0.24	31-03-2021	Completed
135	Budhal	JAGLANOO	MGNREGA	Development of Spring NHO Abdul Rahman	1.03	0.21	31-03-2021	Completed
136	Budhal	JAGLANOO	MGNREGA	Bawli at Manzoor Moh	0.57	0.22	31-03-2021	Completed
137	BUDHAL	JAGLANOO	14th FC	Bowli at Ward No.2	0.50	0.50		Completed
138	BUDHAL	JAGLANOO	14th FC	Constt.of Bowli at Rehman Mohallah	0.50	0.50		Completed
139	BUDHAL	JAGLANOO	14th FC	Repair of Boweali Nr. Soba Singh	0.50	0.50		Completed
140	Budhal	JAMOLA LOWER	MGNREGA	Pond at daglar w.no. 5	0.59	0.35	31-03-2021	Completed
141	Budhal	JAMOLA LOWER	MGNREGA	Pond at nr naseeb damal w.no.2	0.58	0.30	31-03-2021	Completed
142	Budhal	JAMOLA LOWER	MGNREGA	Pond at gali kass w.no.1	0.60	0.22	31-03-2021	Completed
143	Budhal	JAMOLA LOWER	MGNREGA	Pond at mawara nr bagh hussain w.no. 6	0.60	0.24	31-03-2021	Completed
144	Budhal	JAMOLA LOWER	MGNREGA	Pond at minkanar w.no.7	0.58	0.21	31-03-2021	Completed
145	Budhal	JAMOLA LOWER	MGNREGA	Pond at gura bakarwal mohallaha w.no.8	0.56	0.22	31-03-2021	Completed
146	Budhal	JAMOLA LOWER	MGNREGA	Pond at dharibagla w.no. 8	0.55	0.30	31-03-2021	Completed
147	Budhal	JAMOLA LOWER	MGNREGA	Pond at tandyote	0.58	0.19	31-03-2021	Completed
148	Budhal	JAMOLA LOWER	MGNREGA	H/tank at doctor khan moh.	0.56	0.32	31-03-2021	Completed
149	Budhal	JAMOLA UPPER	MGNREGA	W Tank at Pandit Mohalla	1.37	0.69	31-03-2021	Completed
150	Budhal	JAMOLA UPPER	MGNREGA	H/tank at para gala	0.56	0.34	31-03-2021	Completed
151	Budhal	JAMOLE UPPER B	MGNREGA	Dev of Spring Cover at w no 5	1.28	0.40	31-03-2021	Completed
152	Budhal	JAMOLE UPPER B	MGNREGA	Renovation / Dev of Spring Cover at Dawlain	1.28	0.37	31-03-2021	Completed
153	Budhal	JAMOLE UPPER B	MGNREGA	W Tank at Pandit Mohalla	1.56	1.00	31-03-2021	Completed
154	Budhal	JAMOLE UPPER B	MGNREGA	Dev of Spring Cover at Gami Pani	1.28	0.44	31-03-2021	Completed
155	Budhal	JAMOLE UPPER B	MGNREGA	Dev of Spring Cover at Hajam Mohlla	1.29	0.82	31-03-2021	Completed
156	Budhal	KANDI LOWER	MGNREGA	Water /H/Tank at Rashid Mohalla Mohalla w.no 2	1.56	0.53	31-03-2021	Completed
157	Budhal	KANDI LOWER	MGNREGA	Water /H/Tank at Bashir Mohalla Mohalla w.no 2	1.27	0.59	31-03-2021	Completed
158	Budhal	KANDI LOWER	MGNREGA	Water Trough at Nho Fazal W.no 1	0.78	0.21	31-03-2021	Completed
159	Budhal	KANDI LOWER	MGNREGA	Water Suply Tank at kabir Mohalla w.no 1	1.70	0.17	31-03-2021	Completed
160	Budhal	KANDI LOWER	MGNREGA	Dev. Of Spring at NHO M Ishtaq W.no 5	1.27	0.37	31-03-2021	Completed
161	Budhal	KANDI LOWER	MGNREGA	Water Tank ar Rafiq Mohalla	1.37	0.43	31-03-2021	Completed
162	Budhal	KANDI LOWER	MGNREGA	Water H/Tank at Alam Di Mohalla w.no 2	1.37	0.80	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
163	Budhal	KANDI LOWER	MGNREGA	Dev. Of spring Cover Renovation with truff w.no 6	0.78	0.40	31-03-2021	Completed
164	Budhal	KANDI LOWER	MGNREGA	Water Tank shakeel Mohalla w.no 3	1.20	0.89	31-03-2021	Completed
165	Budhal	KANDI LOWER	MGNREGA	Water H/Tank at Shabir Mohalla w.no 3	1.22	0.59	31-03-2021	Completed
166	Budhal	KANDI LOWER	MGNREGA	Water H/Tank at Tariq Mohalla w.no 3	1.20	0.59	31-03-2021	Completed
167	Budhal	KANDI LOWER	MGNREGA	Water H/tank at Salait Mohalla w.no 3	1.24	0.67	31-03-2021	Completed
168	Budhal	KANDI LOWER	MGNREGA	Water H/Tank at NHO talib Pattli	1.37	0.51	31-03-2021	Completed
169	Budhal	KANDI LOWER	MGNREGA	water Trough at Nho Mohd Lal	0.78	0.13	31-03-2021	Completed
170	Budhal	KANDI LOWER	MGNREGA	Constt. Of well at Nho nazir Mohalla w.no 1	2.00	1.33	31-03-2021	Completed
171	Budhal	KANDI LOWER	MGNREGA	Dev of Water trough at alam Din Mohalla w.no 2	0.78	0.36	31-03-2021	Completed
172	Budhal	KANDI LOWER	MGNREGA	P/path Azziz Foji to Lohar Mohalla w.no 1	1.14	0.34	31-03-2021	Completed
173	Budhal	KANDI LOWER	MGNREGA	Water Tank at Rafiq Mohalla w.no 3	1.20	0.52	31-03-2021	Completed
174	Budhal	KANDI LOWER	MGNREGA	Cattle Shed NHO Mashooq w.no 1	0.84	0.36	31-03-2021	Completed
175	BUDHAL	KANDI LOWER	14th FC	Development of Spring at Chowkidar Mohalla Ward No.6	0.50	0.50		Completed
176	BUDHAL	KANDI LOWER	14th FC	Development of Spring at Bhella Ward No.7	1.00	1.00		Completed
177	Budhal	KANDI UPPER	MGNREGA	Bowali at w.no 3 02 Nose	1.99	0.80	31-03-2021	Completed
178	Budhal	KANDI UPPER	MGNREGA	Bowali at w.no 6 02 Nose	2.00	0.53	31-03-2021	Completed
179	Budhal	KANDI UPPER	MGNREGA	Bowali at Barkit Mohalla w.o 6	1.03	0.30	31-03-2021	Completed
180	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 7 (I) (ii)	0.54	0.28	31-03-2021	Completed
181	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 6 (iii) (iv)	0.56	0.30	31-03-2021	Completed
182	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 6 (i)(ii)	0.56	0.28	31-03-2021	Completed
183	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 5(iii) (iv)	0.52	0.21	31-03-2021	Completed
184	Budhal	KANDI UPPER	MGNREGA	Bowali at w.no 1(02Nose)	1.99	0.94	31-03-2021	Completed
185	Budhal	KANDI UPPER	MGNREGA	Bowali at boor Mohalla w.no 7	2.00	0.50	31-03-2021	Completed
186	Budhal	KANDI UPPER	MGNREGA	Bowali at Shabir Mohalal w.no 4	1.03	0.40	31-03-2021	Completed
187	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 3 (i)(ii)	0.56	0.22	31-03-2021	Completed
188	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 3(iii) (iv)	0.56	0.20	31-03-2021	Completed
189	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 5(i)(ii)	0.53	0.23	31-03-2021	Completed
190	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 4 (iii)(IV)	0.52	0.23	31-03-2021	Completed
191	Budhal	KANDI UPPER	MGNREGA	Water Trough w.no 4 (I)(ii)	0.54	0.21	31-03-2021	Completed
192	Budhal	KANTHOL	MGNREGA	Dev. Of Spring Cover Thara w.no 1	1.25	0.09	31-03-2021	Completed
193	Budhal	KANTHOL	MGNREGA	water tank at Bessi w.no 1	0.91	0.17	31-03-2021	Completed
194	Budhal	KANTHOL	MGNREGA	H/tank at para gala	0.62	0.23	31-03-2021	Completed
195	Budhal	KANTHOL	MGNREGA	W/H/tank at Nho shabir	0.62	0.09	31-03-2021	Completed
196	Budhal	KANTHOL	MGNREGA	dev. Pof spring Cover at phutia	1.28	0.21	31-03-2021	Completed
197	Budhal	KANTHOL	MGNREGA	Water Tank at Bara Khaiter	0.62	0.26	31-03-2021	Completed
198	Budhal	KHA-A	MGNREGA	Constt. Of water Trough at NHO Haji Rashid	0.78	0.07	31-03-2021	Completed
199	Budhal	KHA-A	MGNREGA	Constt. Of H/tank at Nalla NHO Foji	1.61	0.43	31-03-2021	Completed
200	Budhal	KHA-A	MGNREGA	Constt. Of H/tank at dar	1.61	0.60	31-03-2021	Completed
201	Budhal	KHA-A	MGNREGA	Constt. Of Bowali at Hassab w.no 6	0.60	0.23	31-03-2021	Completed
202	Budhal	KHA-A	MGNREGA	Constt. Of Bowali at Changer w.no 6	0.63	0.30	31-03-2021	Completed
203	Budhal	KHA-A	MGNREGA	Constt. Of dev. Osf spring at pooni Jamala mohall	1.22	0.43	31-03-2021	Completed
204	Budhal	KHA-A	MGNREGA	Constt. Of dev. Of spring at Nabni	1.28	0.29	31-03-2021	Completed
205	Budhal	KHA-A	MGNREGA	Constt. Of Dev of spring at Machloor mohalla	1.28	0.21	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
206	Budhal	KHA-B	MGNREGA	Constt of W/H Tank at Darboon NHO Jank Singh	1.56	0.46	31-03-2021	Completed
207	Budhal	KHA-B	MGNREGA	Constt Of W/H Tank At Telna NHO Punjab Singh	1.56	0.57	31-03-2021	Completed
208	Budhal	KHA-B	MGNREGA	Constt Of W/H Tank At Nalla	1.53	0.57	31-03-2021	Completed
209	Budhal	KHA-B	MGNREGA	Constt Of W/H Tank At Talli Haji Mohalla	1.57	0.64	31-03-2021	Completed
210	Budhal	KHA-B	MGNREGA	Constt Of W/H Tank At Nalla Upper	1.56	0.70	31-03-2021	Completed
211	Budhal	KHADYOON	MGNREGA	Bowali at Alam Hasnaal Mohalla w no 2	0.54	0.33	31-03-2021	Completed
212	Budhal	KHADYOON	MGNREGA	Bowali at Shakoor Mohalla	1.14	0.48	31-03-2021	Completed
213	Budhal	KHADYOON	MGNREGA	Bowali at Moh. Mochi	1.05	0.51	31-03-2021	Completed
214	Budhal	KHADYOON	MGNREGA	Spring Cover at Dhakar Mohalla w no 6	0.54	0.24	31-03-2021	Completed
215	Budhal	KHADYOON	MGNREGA	Bowali at rafiq Mohalla w no 1	0.55	0.34	31-03-2021	Completed
216	Budhal	KHADYOON	MGNREGA	Bowali at Doongi w no 6	1.18	0.60	31-03-2021	Completed
217	Budhal	KHADYOON	MGNREGA	Bowali NHO Baitullah	1.18	0.51	31-03-2021	Completed
218	Budhal	KHADYOON	MGNREGA	Bowali at Bara	1.20	0.51	31-03-2021	Completed
219	Budhal	KHADYOON	MGNREGA	Bowali at Bodhla Mohalla w no 5	0.99	0.54	31-03-2021	Completed
220	Budhal	KHADYOON	MGNREGA	Bowali at Changrayli w no 5	1.03	0.51	31-03-2021	Completed
221	Budhal	KHADYOON	MGNREGA	Bowali at Aziz Mohalla w no 6	1.13	0.37	31-03-2021	Completed
222	Budhal	KHADYOON	MGNREGA	P/WORK AT HARDOLI NAKKA WARD NO.6	1.16	0.50	31-03-2021	Completed
223	Budhal	KHURAD	MGNREGA	Constt. Of H / Tank at Ratta Jabbar at W. No 01	1.17	0.37	31-03-2021	Completed
224	Budhal	KHURAD	MGNREGA	Constt. Of H / Tank NHO Mohd Alam at W. No 02	1.15	0.46	31-03-2021	Completed
225	Budhal	KOTRANKA	MGNREGA	water Tank at Khatri mohalla w.no 4	1.00	0.60	31-03-2021	Completed
226	Budhal	KOTRANKA	MGNREGA	Khurli at Md Ashraf w.no 6	0.50	0.28	31-03-2021	Completed
227	Budhal	KOTRANKA	MGNREGA	khurli at w.no 9 06 nose	1.47	0.84	31-03-2021	Completed
228	Budhal	KOTRANKA	MGNREGA	water Tank at manzoor Mohalla w.no 2	1.00	0.76	31-03-2021	Completed
229	Budhal	KOTRANKA	MGNREGA	Constt of Passanger Shed	1.05	0.42	31-03-2021	Completed
230	Budhal	KOTRANKA	MGNREGA	khurli at Missri mohalla w.no 1	0.50	0.20	31-03-2021	Completed
231	Budhal	KOTRANKA	MGNREGA	khurli at Shabir Mohalla w.no 2	0.50	0.19	31-03-2021	Completed
232	Budhal	KOTRANKA	MGNREGA	Khurli at Gani Mohalla w.no 5	1.99	0.06	31-03-2021	Completed
233	Budhal	KOTRANKA	MGNREGA	Khurli at Md sharif w.no 6	0.50	0.17	31-03-2021	Completed
234	Budhal	KOTRANKA	MGNREGA	khurli at w.no 7 o4 nose	1.01	0.56	31-03-2021	Completed
235	Budhal	MOHRA-A	MGNREGA	Bowali at Poswal Mohalla	0.57	0.21	31-03-2021	Completed
236	Budhal	MOHRA-A	MGNREGA	Bowaliat Isher Mohalla	0.60	0.26	31-03-2021	Completed
237	Budhal	MOHRA-A	MGNREGA	Bowali Cum Khurli at Khatana Mohalla	1.10	0.34	31-03-2021	Completed
238	Budhal	MOHRA-A	MGNREGA	constt. Dev. Of spring at Manam kashmiri Mohalla	1.06	0.37	31-03-2021	Completed
239	Budhal	MOHRA-A	MGNREGA	Pond at w.no 6	1.05	0.55	31-03-2021	Completed
240	Budhal	MOHRA-A	MGNREGA	Khurli at Pallian Moh 02 nose	1.40	0.39	31-03-2021	Completed
241	Budhal	MOHRA-A	MGNREGA	Khurli at Khanayari Mohalla	0.71	0.31	31-03-2021	Completed
242	Budhal	MOHRA-A	MGNREGA	Khurli at Shafi Mohalla	0.71	0.36	31-03-2021	Completed
243	Budhal	MOHRA-A	MGNREGA	Khurli at Chandri Chan	0.71	0.21	31-03-2021	Completed
244	Budhal	MOHRA-A	MGNREGA	khurli at tao0 Moh.	0.71	0.33	31-03-2021	Completed
245	Budhal	MOHRA-A	MGNREGA	Khurli at Khatana Mohalla	0.71	0.31	31-03-2021	Completed
246	Budhal	MOHRA-A	MGNREGA	Khurli at Awana Mohalla	0.71	0.21	31-03-2021	Completed
247	Budhal	MOHRA-A	MGNREGA	Khurli at Thakur Mohalla	0.69	0.26	31-03-2021	Completed
248	Budhal	MOHRA-A	MGNREGA	Khurli at Sakhi Mohalla	0.69	0.33	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
249	Budhal	MOHRA-A	MGNREGA	Khurli at Kashmiri Mohalla	0.69	0.33	31-03-2021	Completed
250	Budhal	MOHRA-A	MGNREGA	Constt. Dev of Spring at w.no 6 NLO hajiMir Hussain Khalari	1.00	0.17	31-03-2021	Completed
251	Budhal	MOHRA-B	MGNREGA	H/tank at Manir moh	1.06	0.55	31-03-2021	Completed
252	Budhal	MOHRA-B	MGNREGA	Bowali at GMS Karag w.no 4	1.02	0.57	31-03-2021	Completed
253	Budhal	MOHRA-B	MGNREGA	H tank at iqbal moh w.no 3	1.04	0.43	31-03-2021	Completed
254	Budhal	MOHRA-B	MGNREGA	water harvesting tank atawana moh	1.01	0.57	31-03-2021	Completed
255	Budhal	MOHRA-B	MGNREGA	H/tank at shabir moh w.no 3	1.05	0.43	31-03-2021	Completed
256	Budhal	MOHRA-B	MGNREGA	Water tank at majeed moh	1.01	0.59	31-03-2021	Completed
257	Budhal	PANHAD	MGNREGA	Constt. of Water Tank NHO Maqbool Hussain w.no5	1.12	0.61	31-03-2021	Completed
258	Budhal	PANHAD	MGNREGA	Constt. of H/tank at Nala NHO Mohd Akram w.no2	1.12	0.66	31-03-2021	Completed
259	Budhal	PANHAD	MGNREGA	Constt. of Water Tank at mohala Kharia w.no 10	1.12	0.43	31-03-2021	Completed
260	Budhal	PANHAD	MGNREGA	Constt. of H/Tank at Ratta Jabber w.no2	1.12	1.05	31-03-2021	Completed
261	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank NHO Mushtaq Hussain W.No4	1.13	0.29	31-03-2021	Completed
262	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank at NHO Haji Bashir w.no11	1.12	0.50	31-03-2021	Completed
263	Budhal	PANHAD	MGNREGA	H/Tank at Jabbri NLO Anayat Ali W.No2	1.10	0.50	31-03-2021	Completed
264	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank at NHO LiyaquaT All W.No3	1.12	0.48	31-03-2021	Completed
265	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank at Khora Walli W.No8	1.12	0.57	31-03-2021	Completed
266	Budhal	PANHAD	MGNREGA	Constt. of H/Tank at NHO Ghulam Nabi w.no7	1.11	0.55	31-03-2021	Completed
267	Budhal	PANHAD	MGNREGA	constt.of H/Tank shah hussain molla w no 8	0.52	0.40	31-03-2021	Completed
268	Budhal	PANHAD	MGNREGA	Constt. of H/Tank at Mohar Sayeed w.no10	1.13	0.59	31-03-2021	Completed
269	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank at w.no7 muri	1.12	0.70	31-03-2021	Completed
270	Budhal	PANHAD	MGNREGA	Constt. of H/Tank at Mohalla Ghura w.No11	1.14	0.40	31-03-2021	Completed
271	Budhal	PANHAD	MGNREGA	Constt. Of H/Tank at NHO Mohd Akram W.No4	1.14	0.42	31-03-2021	Completed
272	Budhal	PANHAD	MGNREGA	Constt. of H/tank at Dhari	1.15	0.66	31-03-2021	Completed
273	BUDHAL	PANHAD	14th FC	Development of spring at Dong Mohalla	0.50	0.50		Completed
274	Budhal	PANJNARA SWARI	MGNREGA	Constt of Bowali at Mohalla Nar	0.64	0.17	31-03-2021	Completed
275	Budhal	PANJNARA SWARI	MGNREGA	Constt of Bowali at Aziz Mohalla	0.70	0.34	31-03-2021	Completed
276	Budhal	PANJNARA SWARI	MGNREGA	Constt of Bowali Khurli at w.no 2	1.29	0.53	31-03-2021	Completed
277	Budhal	PANJNARA SWARI	MGNREGA	Constt of water Tank at Ashraf mohalla	0.80	0.36	31-03-2021	Completed
278	Budhal	PANJNARA SWARI	MGNREGA	Bowali at w.no 3	1.28	0.40	31-03-2021	Completed
279	Budhal	PANJNARA SWARI	MGNREGA	Constt. Of Bowali at W.No.5	1.28	0.60	31-03-2021	Completed
280	Budhal	PANJNARA SWARI	MGNREGA	Constt of water tank at Bashir Mohalla w.no 6	0.78	0.26	31-03-2021	Completed
281	Budhal	PANJNARA SWARI	MGNREGA	Constt of H/tank at Reyasit Mohalla w.no 5	0.78	0.35	31-03-2021	Completed
282	Budhal	PANJNARA SWARI	MGNREGA	Constt of Water tank at bandia Danna w.no 7	0.78	0.34	31-03-2021	Completed
283	Budhal	PANJNARA SWARI	MGNREGA	Constt of Water Tank at Azam Mohalla W.no 2	0.78	0.34	31-03-2021	Completed
284	Budhal	PANJNARA SWARI	MGNREGA	Constt of Bowali at Talib Mohalla	0.69	0.28	31-03-2021	Completed
285	Budhal	PANJNARA SWARI	MGNREGA	Constt of H/tank at Bora NHO Maqbool	0.70	0.25	31-03-2021	Completed
286	Budhal	PRORI	MGNREGA	H/tank at Upper Grangi Nr, Shabir Moh. w.no 8	0.51	0.13	31-03-2021	Completed
287	Budhal	PRORI	MGNREGA	Khurlies 04 nose W.no 1	1.08	0.51	31-03-2021	Completed
288	Budhal	PRORI	MGNREGA	Khurli 04 Nose w.no 9	1.06	0.60	31-03-2021	Completed
289	Budhal	PRORI	MGNREGA	Khurli/p/path W.no 5	0.56	0.31	31-03-2021	Completed
290	Budhal	PRORI	MGNREGA	Khurlies 02 nose w.no 3	0.57	0.20	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
291	Budhal	PRORI	MGNREGA	Bowali/ Cattle shed 04 Nose W.no 6	2.53	0.59	31-03-2021	Completed
292	Budhal	REHAN	MGNREGA	Constt. Of Pond at W. NO 1	0.53	0.24	31-03-2021	Completed
293	Budhal	REHAN	MGNREGA	Constt. Of Pound at Yaseen Moh.	0.53	0.31	31-03-2021	Completed
294	Budhal	REHAN	MGNREGA	Constt Pond at w,no 6 jaswant Raj	0.53	0.17	31-03-2021	Completed
295	Budhal	REHAN	MGNREGA	Constt. H/tank at Ghulam Hussain Mohalla	0.51	0.50	31-03-2021	Completed
296	Budhal	REHAN	MGNREGA	Constt. Of W/ H Tank at w.nom03	1.13	0.60	31-03-2021	Completed
297	Budhal	REHAN	MGNREGA	Constt. Of W/ Tank at w. no 06 Sadiq Mohalla	1.13	0.20	31-03-2021	Completed
298	Budhal	REHAN B	MGNREGA	Watter H/tank at w.no 3	1.02	0.92	31-03-2021	Completed
299	Budhal	REHAN B	MGNREGA	H/Tank at Ghulam Nabi Mohalla w.no 4	1.05	0.86	31-03-2021	Completed
300	Budhal	REHAN B	MGNREGA	Watter H/tank at w.no 4	1.01	0.67	31-03-2021	Completed
301	Budhal	REHAN B	MGNREGA	H/Tank at Surash Mohalla w.no 5	1.02	0.19	31-03-2021	Completed
302	Budhal	REHAN B	MGNREGA	H/tank at Chain Singh Mohalla w.no 5	1.05	0.69	31-03-2021	Completed
303	Budhal	REHAN B	MGNREGA	H/tank at Chain Singh Mohalla w.no 5	1.06	0.60	31-03-2021	Completed
304	Budhal	REHAN B	MGNREGA	H/tank at sageer Mohalla w.no 7	1.05	0.36	31-03-2021	Completed
305	Budhal	REHAN B	MGNREGA	H/tank at qayoom Mohalla w.no 7	1.04	0.34	31-03-2021	Completed
306	Budhal	REHAN B	MGNREGA	Watter H/tank at w.no 1	1.09	0.69	31-03-2021	Completed
307	Budhal	REHAN B	MGNREGA	H/tank /Khurli at Lohar Mohalla w.no 5	1.08	0.61	31-03-2021	Completed
308	Budhal	REHAN B	MGNREGA	H/tank /Khurli at amin mohalla w.no 5	1.07	0.74	31-03-2021	Completed
309	Budhal	REHAN B	MGNREGA	H/tank at Sanjeev Mohalla w.no 5	1.09	0.74	31-03-2021	Completed
310	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of HrashPaul Ward No 7	0.84	0.29	31-03-2021	Completed
311	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of Jumma Ward No 4	1.61	0.82	31-03-2021	Completed
312	Budhal	SAKRI	MGNREGA	Constt Of Bowali At NHO Khajuria Ward No 7	0.83	0.22	31-03-2021	Completed
313	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At Danggan Gali Ward No. 7	0.82	0.29	31-03-2021	Completed
314	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of Balveer Singh Ward No 9	0.92	0.17	31-03-2021	Completed
315	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of Alam Deen Waed No 6	1.29	0.97	31-03-2021	Completed
316	Budhal	SAKRI	MGNREGA	H/Tank at Dangli Parvaiz Moh	1.14	0.63	31-03-2021	Completed
317	Budhal	SAKRI	MGNREGA	Constt Of Bowali At Gureet Singh Ward No 9	0.79	0.31	31-03-2021	Completed
318	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of Abdul Gani Ward No 7	1.56	0.47	31-03-2021	Completed
319	Budhal	SAKRI	MGNREGA	H/tank at Mestri Munshi Moh w. no 07	1.56	0.39	31-03-2021	Completed
320	Budhal	SAKRI	MGNREGA	Constt Of H/Tank At NHO Of Kewal Krishan Ward No 1	1.56	0.17	31-03-2021	Completed
321	Budhal	SAKRI	MGNREGA	H Tank at Khaliq Mohalla	1.56	0.34	31-03-2021	Completed
322	Budhal	SAKRI	MGNREGA	Constt Of Bowali at Khadran wala Pani	1.27	0.23	31-03-2021	Completed
323	BUDHAL	sakri	14th FC	Development of spring at pandit mohalla	0.40	0.40		Completed
324	Budhal	SAWARI KOTE A	MGNREGA	Constt. Of H/Tank At Daar Mohalla W.No3	1.21	0.49	31-03-2021	Completed
325	Budhal	SAWARI KOTE A	MGNREGA	Dev Of Spring At Raghbir Mohalla Ward No 6	0.59	0.23	31-03-2021	Completed
326	Budhal	SAWARI KOTE A	MGNREGA	Constt. of H/Tank at Bowali shapari w.no2	1.21	0.43	31-03-2021	Completed
327	Budhal	SOKER	MGNREGA	Constt. H/tank at w.no 1	1.10	0.50	31-03-2021	Completed
328	Budhal	SOKER	MGNREGA	Constt. H/tank at w.no 2	1.14	0.60	31-03-2021	Completed
329	Budhal	SOKER	MGNREGA	Constt.H/tank at w.no 3	1.08	0.60	31-03-2021	Completed
330	Budhal	SOKER	MGNREGA	Constt.H/tank at w.no 4	1.01	0.50	31-03-2021	Completed
331	Budhal	SOKER	MGNREGA	Constt.H/tank at w.no 5	1.09	0.60	31-03-2021	Completed
332	Budhal	SOKER	MGNREGA	Constt. H/tank at w.no 6	1.10	0.60	31-03-2021	Completed
333	Budhal	SOKER	MGNREGA	Bowali at NLO Sadiq w.no 3	1.00	0.38	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
334	BUDHAL	SOKER	14th FC	Bowli NHO Mir Hussain w.no.3	0.50	0.50		Completed
335	BUDHAL	SOKER	14th FC	Bowli NHO Munshi w.no.1	0.50	0.50		Completed
336	BUDHAL	SOKER	14th FC	Bowli NHO Saber Hussain w.no.2	0.50	0.50		Completed
337	Budhal	SWARI BAGYALA KOTE	MGNREGA	constt of pond at khandli gali ward no 5	2.00	1.21	31-03-2021	Completed
338	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 1	1.14	0.83	31-03-2021	Completed
339	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 2	1.14	0.71	31-03-2021	Completed
340	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 3	1.14	0.90	31-03-2021	Completed
341	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 4	1.14	0.60	31-03-2021	Completed
342	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 5	1.13	0.59	31-03-2021	Completed
343	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 6	1.13	0.59	31-03-2021	Completed
344	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 7	1.13	0.63	31-03-2021	Completed
345	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 8	1.13	0.88	31-03-2021	Completed
346	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 10	1.14	0.58	31-03-2021	Completed
347	Budhal	SWARI BAGYALA KOTE	MGNREGA	Cnostt Of Pond At Ward No 11	1.13	0.59	31-03-2021	Completed
348	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Dar Ward No 7	1.13	0.57	31-03-2021	Completed
349	Budhal	SWARI BAGYALA KOTE	MGNREGA	Constt Of Pond At Ward No 9	1.14	0.67	31-03-2021	Completed
350	Budhal	SWARI KOTE	MGNREGA	Constt Pond at Kote w no 5	0.62	0.34	31-03-2021	Completed
351	Budhal	SWARI KOTE	MGNREGA	Constt. Of Pond at Kote w.no3	0.62	0.17	31-03-2021	Completed
352	Budhal	SWARI KOTE	MGNREGA	Constt. Of Pond at W No 4	1.32	0.27	31-03-2021	Completed
353	Budhal	SWARI KOTE	MGNREGA	Constt. H Tank at Chandi Mohalla	1.19	0.62	31-03-2021	Completed
354	Budhal	SWARI KOTE	MGNREGA	Constt Pond at Kewal Mohalla	0.62	0.26	31-03-2021	Completed
355	BUDHAL	Swari Kote	14th FC	Constt. of Development of Spring at Kassi Mohalla	1.20	1.20		Completed
356	BUDHAL	Swari Kote-A	14th FC	Constt. of water Harvesting Tank at NLO Mohd Saqal	0.50	0.50		Completed
357	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank NHO Noor Mohd w no 8	1.25	0.97	31-03-2021	Completed
358	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at Khanari NHO Dil Mohd w no 2	0.64	0.32	31-03-2021	Completed
359	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at NHO Rehamtulla	0.64	0.31	31-03-2021	Completed
360	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at Bhari Backw no 9	0.64	0.49	31-03-2021	Completed
361	Budhal	TARALLA GUJJRAN	MGNREGA	CConstt. H Tank at Kass	1.25	1.00	31-03-2021	Completed
362	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at NHO Mohd Azam	1.25	0.53	31-03-2021	Completed
363	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at Nar Naka	1.25	0.60	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
364	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. of H/Tank at Mohalla Mohd Rashid Tandi w.no8	1.23	0.34	31-03-2021	Completed
365	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at Bass Masjid	1.25	0.98	31-03-2021	Completed
366	Budhal	TARALLA GUJJRAN	MGNREGA	Constt H tank at Jabber w no 4	1.25	0.58	31-03-2021	Completed
367	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H Tank at Lawahar Mohalla w no 5	0.64	0.36	31-03-2021	Completed
368	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. of Cattle Khurali at Thapala W.No3 nho Shabir	0.59	0.40	31-03-2021	Completed
369	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. Of Khurali at Nimwali W.No3	0.64	0.33	31-03-2021	Completed
370	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H tank NHO Mohd Bashir w no 7	1.25	0.61	31-03-2021	Completed
371	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. H tank at Zarit Barsalla	1.25	0.99	31-03-2021	Completed
372	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. Bowali at Mohalla w no 6	1.15	0.58	31-03-2021	Completed
373	Budhal	TARALLA GUJJRAN	MGNREGA	Constt. Dev. of Spring at Jokha wali Bowali w no 4	1.15	0.70	31-03-2021	Completed
374	Budhal	TARKASSI	MGNREGA	Constt. of Pond at Phara Wali Muri	0.53	0.23	31-03-2021	Completed
375	Budhal	TARKASSI	MGNREGA	Constt. of Pond at w.no7 Nazeer Hussain Mohalla	0.53	0.27	31-03-2021	Completed
376	Budhal	TARKASSI	MGNREGA	Constt. of Pond at w.no8 mohalla Thari	0.53	0.09	31-03-2021	Completed
377	Budhal	TARKASSI	MGNREGA	Constt. of Pond at w.no8 Pathan Mohalla	0.53	0.17	31-03-2021	Completed
378	Budhal	TARKASSI	MGNREGA	Constt. of Pond at w.no1 mohalla Masjid	0.53	0.29	31-03-2021	Completed
379	Budhal	TARKASSI	MGNREGA	Constt. of Pond at w.no9	0.53	0.03	31-03-2021	Completed
380	Budhal	TARKASSI	MGNREGA	Constt. of pond at Tafail Mohalla	0.53	0.33	31-03-2021	Completed
381	Budhal	TARKASSI	MGNREGA	Constt. of Pond at W.No5	0.53	0.23	31-03-2021	Completed
382	BUDHAL	Tralla	14th FC	Constt. of Bowali at Hilla	1.50	1.50		Completed
383	BUDHAL	Tralla	14th FC	Development of spring at Mohra Doga	0.50	0.50		Completed
384	BUDHAL	Tralla	14th FC	Pond at Mohra Beri wali	0.50	0.50		Completed
385	BUDHAL	Tralla	14th FC	Pond at Mohra Sarimala	0.50	0.50		Completed
386	DANGRI	ANDROOLA	MGNREGA	water harvesting tank at androlla	0.60	0.29	31-03-2021	Completed
387	DANGRI	ANDROOLA	MGNREGA	H/tank Kamal mohalla	1.14	0.69	31-03-2021	Completed
388	DANGRI	ANDROOLA	MGNREGA	H/tank Subash mohalla w.no.01	1.14	0.60	31-03-2021	Completed
389	DANGRI	ANDROOLA	MGNREGA	H/Tank NHO Wali Mohd s/o ibrahim	1.14	0.64	31-03-2021	Completed
390	DANGRI	ANDROOLA	MGNREGA	H/Tank Aslam w.no.02	1.14	0.62	31-03-2021	Completed
391	DANGRI	ANDROOLA	MGNREGA	H/Tank Namberdar Mohalla	1.14	0.62	31-03-2021	Completed
392	DANGRI	ANDROOLA	MGNREGA	H/Tank Jaswir mohalla w.no.03	1.14	0.61	31-03-2021	Completed
393	DANGRI	ANDROOLA	MGNREGA	H/Tank w.no 05 Ratan mohalla	1.14	0.67	31-03-2021	Completed
394	DANGRI	ANDROOLA	MGNREGA	H/Tank w.no 07	1.17	0.69	31-03-2021	Completed
395	DANGRI	ANDROOLA	MGNREGA	H/ Tank at Ravinder Nath Mohalla	1.20	0.53	31-03-2021	Completed
396	DANGRI	ANDROOLA	MGNREGA	H/ Tank at Nazir Mohalla	1.20	0.64	31-03-2021	Completed
397	DANGRI	ANDROOLA	MGNREGA	H/ Tank at Rajput Mohalla W. No 5	1.20	0.59	31-03-2021	Completed
398	DANGRI	ANDROOLA	MGNREGA	H/ Tank Pawan Mohalla W. No 6	1.25	0.57	31-03-2021	Completed
399	DANGRI	ANDROOLA	MGNREGA	Bawli at Molvi Nazir Mohalla	1.10	0.39	31-03-2021	Completed
400	DANGRI	ANDROOLA	MGNREGA	H/ Tank at Dev Raj Mohalla	1.27	0.57	31-03-2021	Completed
401	DANGRI	ANDROOLA	MGNREGA	H/ Tank at Ahmed Din Mohalla	1.20	0.40	31-03-2021	Completed
402	DANGRI	ANDROOLA	MGNREGA	H/tank naseer mohalla	1.28	0.98	20-01-2021	Completed
403	DANGRI	ANDROOLA	MGNREGA	chek Dam at mishri mohalla	1.01	1.00	20-01-2021	Completed
404	DANGRI	ANDROOLA	MGNREGA	H/tank Masjid Mohalla wno 04	1.36	0.99	31-03-2021	Completed
405	DANGRI	ANDROOLA	MGNREGA	water clection tank at chakli	1.00	1.00	02-02-2021	Completed
406	DANGRI	ARGI	MGNREGA	Water Tank at W. No 2 Mangrala Nakka (5000 Gallon)	3.10	2.80	02-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
407	DANGRI	ARGI	MGNREGA	Water Tank W. No 4 Mohra Dhakki (5000 Gallon)	3.12	2.70	02-04-2021	Completed
408	DANGRI	ARGI	MGNREGA	Pacca Pond at Upp. Gunni W. No 5	1.01	0.91	02-04-2021	Completed
409	DANGRI	ARGI	MGNREGA	Water Collection Tank at Shaheen Mohalla W. No1.	1.50	0.60	02-04-2021	Completed
410	DANGRI	ARGI	MGNREGA	Renovation of Bawli at Sham Lal Mohalla W. No. 2.	1.29	0.56	02-04-2021	Completed
411	DANGRI	ARGI	MGNREGA	H/ Tank at Zubair Mohalla W. No 3.	1.61	0.60	02-04-2021	Completed
412	DANGRI	ARGI	MGNREGA	H/ Tank at Barayeen Wala Mohalla W. No 4.	1.61	0.57	02-04-2021	Completed
413	DANGRI	ARGI	MGNREGA	H/ Tank at Zakir Mohalla Ghai W. No 4.	1.61	0.56	01-04-2021	Completed
414	DANGRI	ARGI	MGNREGA	Pacca Pond at Pojha Bawli W. No 5.	1.61	0.54	02-04-2021	Completed
415	DANGRI	ARGI	MGNREGA	Water Collection Tank at Manyal Mohalla W. No 2.	1.61	0.68	01-04-2021	Completed
416	DANGRI	ARGI	MGNREGA	H/ Tank near Haji Qayoom Mohalla W. No 2.	1.61	0.40	02-04-2021	Completed
417	DANGRI	BADHOON-A	MGNREGA	H.Tank near Maroof House	1.23	0.50	16-04-2021	Completed
418	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Alyas	1.19	0.52	28-04-2021	Completed
419	DANGRI	BADHOON-A	MGNREGA	h tank NLO Abass mirza	1.19	0.40	15-04-2021	Completed
420	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Rayaz Mirza	1.14	0.38	15-04-2021	Completed
421	DANGRI	BADHOON-A	MGNREGA	H.tank Zahir Abass Mohalla	1.19	0.59	15-04-2021	Completed
422	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Shabir W.No 8	1.23	0.60	15-04-2021	Completed
423	DANGRI	BADHOON-A	MGNREGA	Water Collection Tank at Tangri Ward No 2	5.18	0.46	28-04-2021	Completed
424	DANGRI	BADHOON-A	MGNREGA	H.Tank NLO Zulfqar ali house	1.22	0.42	15-04-2021	Completed
425	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Farooq	1.23	0.28	15-04-2021	Completed
426	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Khaliq Hussain	1.22	0.51	16-04-2021	Completed
427	DANGRI	BADHOON-A	MGNREGA	H.tank near Shabir house	1.23	0.26	15-04-2021	Completed
428	DANGRI	BADHOON-A	MGNREGA	H.Tank NLO Sahil	1.11	0.48	16-04-2021	Completed
429	DANGRI	BADHOON-A	MGNREGA	Renovation of Bawli at Chowa	1.11	0.17	01-04-2021	Completed
430	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Nazir mehmood	1.22	0.54	15-04-2021	Completed
431	DANGRI	BADHOON-A	MGNREGA	H.TANK At Mahran mohalla	1.20	0.51	15-04-2021	Completed
432	DANGRI	BADHOON-A	MGNREGA	H Tank NLO Alyas Mohalla	1.18	0.31	15-04-2021	Completed
433	DANGRI	BADHOON-A	MGNREGA	H.tank NLO Isaq	1.24	0.57	15-04-2021	Completed
434	DANGRI	BADHOON-A	MGNREGA	H.tank at Kawan Mohalla w.no 4	1.22	0.54	15-04-2021	Completed
435	DANGRI	BADHOON-B	MGNREGA	H/tank at Nazir Chib mohalla	0.58	0.29	23-08-2020	Completed
436	DANGRI	BADHOON-B	MGNREGA	H/tank at Jama masjid Mohalla	1.00	0.34	28-04-2021	Completed
437	DANGRI	BADHOON-B	MGNREGA	r/wall w.no 01 at jamal din	2.00	0.86	28-04-2021	Completed
438	DANGRI	BADHOON-B	MGNREGA	H/Tank NHO Mohd Shabir	1.19	0.34	28-04-2021	Completed
439	DANGRI	BADHOON-B	MGNREGA	H/ Tank at Nali near Masjid Ward No 2	1.18	0.60	11-04-2021	Completed
440	DANGRI	BADHOON-B	MGNREGA	Pond at Chib Mohalla Ward No.02	1.14	0.56	11-04-2021	Completed
441	DANGRI	BADHOON-B	MGNREGA	Water tank at mohd sadiq bakarwal w.no 2	1.54	0.76	11-04-2021	Completed
442	DANGRI	BADHOON-B	MGNREGA	Bawli near M/S nali Ward No 3	1.11	0.24	11-04-2021	Completed
443	DANGRI	BADHOON-B	MGNREGA	H/ Tank at Yaqoob Mohalla	1.21	0.34	28-04-2021	Completed
444	DANGRI	BADHOON-B	MGNREGA	H/ Tank Nisar UI Haq at Ward No 1	1.18	0.57	11-04-2021	Completed
445	DANGRI	BADHOON-B	MGNREGA	Constt. of H/ Tank at Mohran Khalara	1.18	0.34	28-04-2021	Completed
446	DANGRI	BADHOON-B	MGNREGA	H/Tannk N Lambardar moh w.no-8	1.18	0.24	11-04-2021	Completed
447	DANGRI	BADHOON-B	MGNREGA	H. Tank at Shoket Mohalla	0.57	0.57	16-02-2021	Completed
448	DANGRI	BALJARALLAN	MGNREGA	H/ Tank at Omi Chand Mohalla	1.02	0.61	01-01-2021	Completed
449	DANGRI	BALJARALLAN	MGNREGA	H/ Tank at Gurian Mohalla	1.04	0.56	01-01-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
450	DANGRI	BALJARALLAN	MGNREGA	Pond at Balbir Mohalla W. No 1	1.08	0.64	31-03-2021	Completed
451	DANGRI	BALJARALLAN	MGNREGA	H/ Tank at Noor Hussain Mohalla W. No 3	1.10	0.67	31-03-2021	Completed
452	DANGRI	BALJARALLAN	MGNREGA	H/ Tank at Farooq Mohalla W. No 6	1.10	0.67	31-03-2021	Completed
453	DANGRI	DALHORI	MGNREGA	Dev. of Spring at Kamar Mohalla	1.11	0.55	16-04-2021	Completed
454	DANGRI	DALHORI	MGNREGA	Pond at Bari Galla W. No 5.	1.99	0.97	16-04-2021	Completed
455	DANGRI	DALHORI	MGNREGA	H/ Tank at Rakha nr. PS Rakha W. No 3.	1.31	0.59	16-04-2021	Completed
456	DANGRI	DALHORI	MGNREGA	Dev. of Spring at Kashmiri Moh. W. No. 6.	1.29	0.61	16-04-2021	Completed
457	DANGRI	DALHORI	MGNREGA	Dev. of Spring near Numberdar Moh. W. No. 7.	1.29	0.57	16-04-2021	Completed
458	DANGRI	DALHORI SALYOTE	MGNREGA	Water Collection Tank at Ashok Moh. W. No. 1	1.35	0.58	31-03-2021	Completed
459	DANGRI	DALHORI SALYOTE	MGNREGA	Water Collection Tank at Sama Nala Pani W. 1	1.35	0.61	31-03-2021	Completed
460	DANGRI	DALHORI SALYOTE	MGNREGA	Water Collection Tank at Nala Pani W. No 2.	1.99	0.69	31-03-2021	Completed
461	DANGRI	DALHORI SALYOTE	MGNREGA	Pond at Dragri W. No 2.	1.34	0.45	31-03-2021	Completed
462	DANGRI	DALHORI SALYOTE	MGNREGA	Pond at TalaliMohalla W. No. 3.	1.34	0.53	31-03-2021	Completed
463	DANGRI	DALHORI SALYOTE	MGNREGA	Dev. of Spring at Chowa Bawli W. No. 3.	1.30	0.59	31-03-2021	Completed
464	DANGRI	DALHORI SALYOTE	MGNREGA	H/ Tank at Rakesh Mohalla W. No. 4.	1.35	0.69	31-03-2021	Completed
465	DANGRI	DALHORI SALYOTE	MGNREGA	H/ Tank at Babu Mohalla W. No. 4.	1.35	0.63	31-03-2021	Completed
466	DANGRI	DALHORI SALYOTE	MGNREGA	Dev. of Spring at near Panchayat Ghar Salyote W.4.	1.32	0.69	31-03-2021	Completed
467	DANGRI	DALHORI SALYOTE	MGNREGA	Pond at Panyala Bawli W. No. 5.	1.38	0.47	01-04-2021	Completed
468	DANGRI	DALHORI SALYOTE	MGNREGA	H/ Tank at Panyala Bishwa Mohalla W. No. 5.	1.35	0.72	31-03-2021	Completed
469	DANGRI	DALHORI SALYOTE	MGNREGA	Pond at Ram Lal Mohalla W. No 6.	1.37	0.66	31-03-2021	Completed
470	DANGRI	DALHORI SALYOTE	MGNREGA	Dev. of Spring near Madan Lal Mohalla W. No. 6.	1.29	0.48	31-03-2021	Completed
471	DANGRI	DALHORI SALYOTE	MGNREGA	Dev. of Spring at Chain Singh Mohalla W. No 6.	1.29	0.61	31-03-2021	Completed
472	DANGRI	DALHORI SALYOTE	MGNREGA	Pond at Sham Mohalla Khani W. No. 7.	1.37	0.52	31-03-2021	Completed
473	DANGRI	DALHORI SALYOTE	MGNREGA	Water Collection Tank at Darkanoo W. No 7.	1.35	0.70	31-03-2021	Completed
474	DANGRI	DALHORI SALYOTE	MGNREGA	Water Collection Tank at Baldev Raj Mohalla W. No 7.	1.48	0.66	31-03-2021	Completed
475	DANGRI	DHANGRI	MGNREGA	H/ Tank near House of Kamal Kishore Dhangri Upp.	1.10	0.50	19-04-2021	Completed
476	DANGRI	DHANGRI	MGNREGA	H/ Tank near Takia Bawli Dhangri Upp.	1.10	0.61	19-04-2021	Completed
477	DANGRI	DHANGRI	MGNREGA	Water Harvesting Tank NLO Haji Mohd Sadiq Dhangri Upp.	1.06	0.29	19-04-2021	Completed
478	DANGRI	DHANGRI	MGNREGA	Water Tank at Bakarwal Mohalla Dhangri Upp.	1.10	0.40	19-04-2021	Completed
479	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 02	1.10	0.58	31-03-2021	Completed
480	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 03	1.10	0.64	31-03-2021	Completed
481	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 05	1.10	0.56	31-03-2021	Completed
482	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 07.	1.10	0.70	31-03-2021	Completed
483	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 04	1.10	0.62	31-03-2021	Completed
484	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 04	1.10	0.61	31-03-2021	Completed
485	DANGRI	DHANGRI LOWER	MGNREGA	H/ Tank at Ward No 06	1.10	0.71	31-03-2021	Completed
486	DANGRI	GODHAR	MGNREGA	Dug Well Haji Azam Mohalla	1.99	1.59	31-03-2021	Completed
487	DANGRI	GODHAR	MGNREGA	Bowli At rafiq mohalla	1.11	0.67	31-03-2021	Completed
488	DANGRI	GODHAR	MGNREGA	H/Tank NHO Dr Aslam w.no 04	1.14	0.58	31-03-2021	Completed
489	DANGRI	GODHAR	MGNREGA	H/Tank nhojabbar w.no 06	1.14	0.40	31-03-2021	Completed
490	DANGRI	GODHAR	MGNREGA	H/Tank at w.no 07	1.14	0.62	31-03-2021	Completed
491	DANGRI	GODHAR	MGNREGA	H/Tank at jameel moh	1.14	1.00	01-02-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
492	DANGRI	GODHAR	MGNREGA	Bowli at w.no.01	1.11	1.00	31-03-2021	Completed
493	DANGRI	GODHAR	MGNREGA	H/Tank at w.no 02	1.14	1.00	31-03-2021	Completed
494	DANGRI	GODHAR	MGNREGA	H/Tank w.no 03	1.22	1.00	31-03-2021	Completed
495	DANGRI	GODHAR	MGNREGA	H/Tank shabir Mohalla	1.14	1.00	31-03-2021	Completed
496	DANGRI	GODHAR	14th FC	Revonation Of Bowli ward No-2	0.60	0.60		Completed
497	DANGRI	KALAL KASS	MGNREGA	Balance work of Fencing of Bawli at Chachot Moh KK A	2.00	1.08	16-04-2021	Completed
498	DANGRI	KALAL KASS	MGNREGA	Water Collection Tank at Dedar Moh	2.00	0.89	16-04-2021	Completed
499	DANGRI	KALAL KASS	MGNREGA	Water Collection Tank at Chakli Moh	2.00	0.90	16-04-2021	Completed
500	DANGRI	KALAL KASS	MGNREGA	Water Collection Tank MS Danna	1.13	0.47	16-04-2021	Completed
501	DANGRI	KALAL KASS	MGNREGA	Fencing Of Bawli at Chachot(Peer Baba) p-3	2.54	1.11	16-04-2021	Completed
502	DANGRI	KALAL KASS B	MGNREGA	Bawli at Batangian w.no.1	1.39	0.59	05-04-2021	Completed
503	DANGRI	KALAL KASS B	MGNREGA	H/ Tank at Ghaiyan Ziarat W. No 1	1.26	0.56	05-04-2021	Completed
504	DANGRI	KALAL KASS B	MGNREGA	Bawli at Nabni Chouhan Moh. W. No 2	1.15	0.53	05-04-2021	Completed
505	DANGRI	KALAL KASS B	MGNREGA	Bawli at Dramanna w.no3	1.15	0.46	05-04-2021	Completed
506	DANGRI	KALAL KASS B	MGNREGA	Bawli near Masjid W. No. 3	1.16	0.46	05-04-2021	Completed
507	DANGRI	KALAL KASS B	MGNREGA	H/Tank at Baglaan Moh w.no5	1.28	0.52	05-04-2021	Completed
508	DANGRI	KALAL KASS B	MGNREGA	H/ Tank near house of Bashir W. No 6.	1.27	0.54	01-04-2021	Completed
509	DANGRI	KALAL KASS B	MGNREGA	H/ Tank at Noor Hussain Moh.	1.13	0.69	05-04-2021	Completed
510	DANGRI	Kallalkass-B	14th FC	Bowli at Panyalli Kassi	0.30	0.30		Completed
511	DANGRI	LADYOTE	MGNREGA	H/ Tank at Kalar Barra NLO Mohd Akhter	2.11	1.86	31-03-2021	Completed
512	DANGRI	LADYOTE	MGNREGA	H/ Tank at Nagoon Saab Manir Mohalla W. No 9	1.10	0.59	31-03-2021	Completed
513	DANGRI	LADYOTE	MGNREGA	Bawli at Thoker Mohalla W. No 9	1.14	0.65	31-03-2021	Completed
514	DANGRI	LADYOTE	MGNREGA	H/ Tank at Bela Ward No 08	0.51	0.33	31-03-2021	Completed
515	DANGRI	LADYOTE	MGNREGA	H/ Tank at Palwa Mohalla W. No1.	0.63	0.33	31-03-2021	Completed
516	DANGRI	LADYOTE	MGNREGA	H/ Tank at Taman Pera W. No 1	1.06	0.64	31-03-2021	Completed
517	DANGRI	LADYOTE	MGNREGA	H Tank at Moh. Mir Hussain Guda W. No 2	1.06	0.65	31-03-2021	Completed
518	DANGRI	LADYOTE	MGNREGA	H/ Tank at Kasbi Mohalla Ghulam Mohd W.2	1.06	0.67	31-03-2021	Completed
519	DANGRI	LADYOTE	MGNREGA	H/ Tank at Thera Moh. Near Ghulam Hussain W.2	1.11	0.61	31-03-2021	Completed
520	DANGRI	LADYOTE	MGNREGA	H Tank at Dhoke Mohalla W. No 2	1.10	0.65	31-03-2021	Completed
521	DANGRI	LADYOTE	MGNREGA	H/ Tank at Gurrian Mohalla W. No 3	1.10	0.66	31-03-2021	Completed
522	DANGRI	LADYOTE	MGNREGA	H/ Tank at Faqir Mohalla W. No 4	1.11	0.68	31-03-2021	Completed
523	DANGRI	LADYOTE	MGNREGA	H/ Tank at Kashmiri Mohalla W. No 5	1.10	0.65	31-03-2021	Completed
524	DANGRI	LADYOTE	MGNREGA	H/ Tank at Sayari W. No 6	1.10	0.57	31-03-2021	Completed
525	DANGRI	LADYOTE	MGNREGA	Pond at Kakoi Moh. W. No 7	1.08	0.65	31-03-2021	Completed
526	DANGRI	LADYOTE	MGNREGA	Pacca Pond at Kanyarrain Ghulam Moh. W.2	1.13	0.55	31-03-2021	Completed
527	DANGRI	LADYOTE	MGNREGA	Pond at W. No 4	0.58	0.33	31-03-2021	Completed
528	DANGRI	LADYOTE	MGNREGA	H/ Tank at W. No 8 near Main Road	1.63	0.89	31-03-2021	Completed
529	DANGRI	LADYOTE	MGNREGA	H/ Tank at Sorla Nakka Ward No 8	0.60	0.34	31-03-2021	Completed
530	DANGRI	POTHA	MGNREGA	H/ Tank NHO Krishan Lal	0.63	0.31	01-04-2021	Completed
531	DANGRI	POTHA	MGNREGA	H/ Tank NLO Baldev	0.63	0.26	01-04-2021	Completed
532	DANGRI	POTHA	MGNREGA	H/ Tank at Shabir Mohalla	0.63	0.30	01-04-2021	Completed
533	DANGRI	POTHA	MGNREGA	H/ Tank near Yogesh Mohalla	0.63	0.29	01-04-2021	Completed
534	DANGRI	POTHA	MGNREGA	H/ Tank at Ram Mohalla	0.63	0.30	01-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
535	DANGRI	POTHA	MGNREGA	H/ Tank at Gali Mohalla	0.63	0.29	01-04-2021	Completed
536	DANGRI	POTHA	MGNREGA	H/ Tank NLO Rashid	0.63	0.31	01-04-2021	Completed
537	DANGRI	POTHA	MGNREGA	H/ Tank NHO Ghulam Din	0.63	0.29	01-04-2021	Completed
538	DANGRI	POTHA	MGNREGA	H/ Tank NHO Haji Ghulam Nabi	0.63	0.30	01-04-2021	Completed
539	DANGRI	POTHA	MGNREGA	H/ Tank at Rattan Mohalla	0.63	0.29	01-04-2021	Completed
540	DANGRI	POTHA	MGNREGA	H/ Tank NHO Mohd Hussain	0.63	0.30	01-04-2021	Completed
541	DANGRI	POTHA	MGNREGA	H/ Tank NLO Faqar Din Ward No 7	0.63	0.33	01-04-2021	Completed
542	DANGRI	Pottha	14th FC	Renovation of Bansai wali bowali	1.00	1.00		Completed
543	DANGRI	SAGOTE	MGNREGA	Water Collection Tank at W. No 7	1.23	0.59	01-04-2021	Completed
544	DANGRI	SAGOTE	MGNREGA	Pond at Kalla Ward No. 6.	1.17	0.66	01-04-2021	Completed
545	DANGRI	SAGOTE	MGNREGA	Water Collection Tank at Bala Ram Moh. W. No. 6	1.56	0.71	01-04-2021	Completed
546	DANGRI	SAGOTE	MGNREGA	H/ Tank at Pathi Mohalla W. No 5.	1.56	0.52	01-04-2021	Completed
547	DANGRI	SAGOTE	MGNREGA	Pond at Rattan Lal Mohalla W. No 5	1.20	0.53	01-04-2021	Completed
548	DANGRI	SAGOTE	MGNREGA	H/ Tank at Taj Mohalla W. No 4.	1.56	0.62	01-04-2021	Completed
549	DANGRI	SAGOTE	MGNREGA	Water Collection Tank at Kashmiri Mohalla W. No. 4	1.56	0.71	01-04-2021	Completed
550	DANGRI	SAGOTE	MGNREGA	Bawli at Ghulam Hussain Mohalla W. No 1	1.28	0.63	01-04-2021	Completed
551	DANGRI	SAGOTE	MGNREGA	H/ Tank at Jivan Kumar Mohalla W. No 6	1.56	0.67	01-04-2021	Completed
552	DANGRI	SAGOTE	MGNREGA	H/ Tank at Anil Kumar Mohalla W. No. 6.	1.56	0.69	01-04-2021	Completed
553	DANGRI	SAGOTE	MGNREGA	H/ Tank at Iqbal Mohalla W. No 4	1.56	0.66	01-04-2021	Completed
554	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Amrik Mohalla	1.22	1.00	25-03-2021	Completed
555	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Pandit mohalla	1.14	0.44	01-06-2021	Completed
556	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Ghani Mohalla	1.22	0.39	31-03-2021	Completed
557	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Moti Ram Mohalla	1.36	0.45	31-03-2021	Completed
558	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Subash Mohalla	1.36	0.54	31-03-2021	Completed
559	DANGRI	SARANOO BRIDGE	MGNREGA	pond nho anil kumar	1.02	0.43	31-03-2021	Completed
560	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Pamma mohalla	1.14	0.65	25-03-2021	Completed
561	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Rashpal Mohalla	1.22	0.57	05-02-2021	Completed
562	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank gardari Lal Mohalla	1.14	0.61	25-03-2021	Completed
563	DANGRI	SARANOO BRIDGE	MGNREGA	Bowli at maqbool hussain mohalla	1.11	0.96	31-03-2021	Completed
564	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Sanjay Kumar Mohalla	1.22	0.57	31-03-2021	Completed
565	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Harjeet Singh Mohalla	1.14	0.62	25-03-2021	Completed
566	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Som Raj Mohalla	1.22	1.00	31-03-2021	Completed
567	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Abdul Hamid Mohalla	1.22	1.00	31-03-2021	Completed
568	DANGRI	SARANOO BRIDGE	MGNREGA	pond at khan mohalla	1.02	0.30	31-03-2021	Completed
569	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Susheel Mohalla	1.14	0.51	31-03-2021	Completed
570	DANGRI	SARANOO BRIDGE	MGNREGA	Bowli at Noor Alam Mohalla	1.11	1.00	31-03-2021	Completed
571	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank w.no 01	1.22	0.63	31-03-2021	Completed
572	DANGRI	SARANOO BRIDGE	MGNREGA	Pond at Bashir Mohalla	1.09	0.51	31-03-2021	Completed
573	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank w.no01 darshan lal mohalla	1.28	0.63	31-03-2021	Completed
574	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Pandit Vishwa Mohalla	1.22	0.59	31-03-2021	Completed
575	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Maneer Mohalla	1.22	0.63	02-04-2021	Completed
576	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank W.no 03 Shenaz Mohalla	1.20	1.00	31-03-2021	Completed
577	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank jeet kumar	1.06	0.98	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
578	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Suresh Mohalla	1.05	1.00	01-02-2021	Completed
579	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank NHO Mohd Yaqoob	1.02	1.00	01-02-2021	Completed
580	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Rajesh Kumar Mohalla	1.14	1.00	31-03-2021	Completed
581	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank Balbir mohalla	1.05	1.00	01-02-2021	Completed
582	DANGRI	SARANOO BRIDGE	MGNREGA	H/Tank w.no 07 mohalla Loharan	1.14	1.00	02-04-2021	Completed
583	DANGRI	SARANOO BRIDGE	MGNREGA	H/tank Shah Mohalla	1.22	1.00	31-03-2021	Completed
584	DANGRI	Sarnoo Bridge	14th FC	Renovation Of Tradation water Bodies wno-7	2.00	2.00		Completed
585	DANGRI	Sarnoo Dalogra	14th FC	Renovation of amba wali Babli wno-4	2.00	2.00		Completed
586	DANGRI	Sarnoo Dalogra	14th FC	Renovation of Parrata wali bowli	2.00	2.00		Completed
587	Darhal	BADI DARHAL (KHORIWALA)	MGNREGA	Constt. Of Bowli at ward no.02	1.95	1.24	31-03-2021	Completed
588	Darhal	BADI DARHAL (PROPER)	MGNREGA	Constt. of Water Storage Tank at Pargal	1.19	0.61	31-03-2021	Completed
589	Darhal	BADI DARHAL (PROPER)	MGNREGA	Constt Of H/Tank At Sadawali	1.07	0.51	31-03-2021	Completed
590	Darhal	Badi darhal B	14th FC	Constt.of Bawali NLO Issaq at W.NO.06	1.00	1.00		Completed
591	Darhal	Badi darhal B	14th FC	Constt.of Bawali at Masjid Bara Wali W.No.07	1.00	1.00		Completed
592	Darhal	CHOWKIAN-B	MGNREGA	Constt. Of H/Tank NLO Azmat Begum	3.00	0.29	31-03-2021	Completed
593	Darhal	CHOWKIAN-C	MGNREGA	Constt Of H/Tank NHO Kakku	2.00	0.25	31-03-2021	Completed
594	Darhal	CHOWKIAN-C	MGNREGA	Constt. Of H/Tank Moh. Shahzad Malik	2.00	1.20	01-04-2021	Completed
595	Darhal	DODAJ LOWER-B	MGNREGA	Constt.of Bowli at Ward no.1	1.15	0.57	31-03-2021	Completed
596	Darhal	DODAJ LOWER-C	MGNREGA	Constt. of Water Harvesting Tank NHO Mohd Hussain	1.99	0.71	25-04-2021	Completed
597	Darhal	DODAJ LOWER-C	MGNREGA	Constt of h/tank moh danish	1.03	0.33	31-03-2021	Completed
598	Darhal	DODAJ UPPER HQ TOPA	MGNREGA	Cinst Of Bowli At shifa Pani	1.20	0.53	25-04-2021	Completed
599	Darhal	DODAJ UPPER HQ TOPA	MGNREGA	Const of Bowli Nlo Nassar &Ots	1.16	0.51	25-04-2021	Completed
600	Darhal	KOTHRAN	MGNREGA	Constt. of Water Harvesting Tank at Moh. Bashir	1.20	0.26	31-03-2021	Completed
601	Darhal	KOTHRAN	MGNREGA	Water collection tank at moh. Baniaa	1.98	1.35	31-03-2021	Completed
602	Darhal	KOTHRAN	MGNREGA	Water collection tank at moh. Manir	1.12	0.51	31-03-2021	Completed
603	Darhal	KOTHRAN	MGNREGA	Constt. of Water Harvesting Tank at Moh. Maqbool	1.20	0.55	31-03-2021	Completed
604	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Mohd Hussain	1.12	0.40	31-03-2021	Completed
605	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Mistry Bashir	1.15	0.40	31-03-2021	Completed
606	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Maqbool &Ots	1.17	0.43	31-03-2021	Completed
607	Darhal	LEERAN	MGNREGA	Constt Of Water Hartvesting Tank Nr Basheer & Ots	1.13	0.57	31-03-2021	Completed
608	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Nr Ab. Rashid Naka	1.11	0.57	31-03-2021	Completed
609	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Kund Wali	1.15	0.46	31-03-2021	Completed
610	Darhal	LEERAN	MGNREGA	Constt Of Water Harversting Tank Nowana Wali	1.11	0.67	31-03-2021	Completed
611	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Ali Mohd	1.12	0.60	31-03-2021	Completed
612	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Wazir Hussain	1.13	0.50	31-03-2021	Completed
613	Darhal	LEERAN	MGNREGA	Constt Of Water Harvesting Tank Nr Wazir Hussain At Addari	1.16	0.53	31-03-2021	Completed
614	Darhal	LEERAN	MGNREGA	Constt. of H/Tank at wazir Hussain at attari	1.16	0.40	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
615	Darhal	LEERAN	MGNREGA	Constt. of D/Drain kholi Moh.Nr.Abdul Haq	1.17	0.50	31-03-2021	Completed
616	Darhal	LEERAN	MGNREGA	Constt. of H/Tank Mall Nho Sahab Din	0.99	0.42	31-03-2021	Completed
617	Darhal	LEERAN	MGNREGA	Constt. of H/Tank Nr.Khund Wali	1.19	0.70	31-03-2021	Completed
618	Darhal	LEERAN	MGNREGA	Constt. of H/Tank Nowani Wali	1.13	0.56	31-03-2021	Completed
619	Darhal	LEERAN	MGNREGA	Constt. Of Water Harvesting Tank Nho Lal Hussain	1.17	0.43	31-03-2021	Completed
620	Darhal	Leeran	14th FC	Constt of Bowli ward no 4	0.50	0.50		Completed
621	Darhal	Lower Dodaj A	14th FC	Constt . Of Bowli Nr Jamia Masjid Amir Hamza	0.80	0.80		Completed
622	Darhal	Lower Dodaj A	14th FC	Constt. of Bowli NHO Mohd Bashir & Ots	0.50	0.50		Completed
623	Darhal	Lower Dodaj A	14th FC	Constt. of Bowli Qureshi Mollah Palyarni	0.50	0.50		Completed
624	Darhal	Lower Dodaj C	14th FC	Constt. of Bowli at Mollah Shabir	0.50	0.50		Completed
625	Darhal	Lower Dodaj C	14th FC	Constt. of Bowli at Majeed mollah	0.50	0.50		Completed
626	Darhal	Lower Dodaj C	14th FC	Constt. of Bowli at Mollah Sadiq Panch	0.50	0.50		Completed
627	Darhal	Lower Dodaj C	14th FC	Constt. of Renovation of Bowli at Seti wali Ward no 3	0.50	0.50		Completed
628	Darhal	MALHUT	MGNREGA	Constt. Of Water Harvesting Tank At Moh Razaqat Hussain & Ots	0.60	0.39	31-03-2021	Completed
629	Darhal	MALHUT	MGNREGA	Constt. Of/H/tank master shamaim	1.20	0.32	31-03-2021	Completed
630	Darhal	NADHIAN	MGNREGA	H/tank moh farooq mirza	1.72	0.36	01-04-2021	Completed
631	Darhal	NADHIAN	MGNREGA	Constt. of Water Harvesting Tank NHO Tahir Ajaz	1.20	0.63	28-03-2021	Completed
632	Darhal	NADHIAN	MGNREGA	Constt. of Water Harvesting Tank Moh. Bandi Wali	1.00	0.57	28-03-2021	Completed
633	Darhal	NADHIAN	MGNREGA	Constt. Of Pound Nho Sad Begum Ward No.06	1.19	0.53	01-04-2021	Completed
634	Darhal	NADHIAN	MGNREGA	Constt. Of H/Tank Nr. Azam ward no 05	1.98	1.04	01-04-2021	Completed
635	Darhal	NADHIAN	MGNREGA	Constt. Of H/Tank Nr Master Barket Ward no 03	1.98	0.87	01-04-2021	Completed
636	Darhal	NADHIAN	MGNREGA	Constt. of H/Tank Moh.Surat Ali	1.17	0.92	01-04-2021	Completed
637	Darhal	NADHIAN	MGNREGA	Constt. of Water Harvesting Tank Moh. Mohd Hussain	1.20	0.51	28-03-2021	Completed
638	Darhal	NADHIAN	MGNREGA	Constt. of Water Harvesting Tank Moh. Nagwal NHO Abdul Hamid	1.20	0.52	28-03-2021	Completed
639	Darhal	NADHIAN	MGNREGA	Constt. of Water Harvesting Tank NHO Nissar Hussain	1.20	0.59	28-03-2021	Completed
640	Darhal	NADHIAN	MGNREGA	Constt. of Pound Nho Fazal Hussain	1.19	0.36	01-04-2021	Completed
641	Darhal	NADHIAN BADHANU	MGNREGA	Constt. of Water Harvesting Tank at Moh. Khursheed	1.17	0.26	31-03-2021	Completed
642	Darhal	NADHIAN BADHANU	MGNREGA	Constt. of Water Harvesting Tank at Moh. Fazal	1.20	0.53	31-03-2021	Completed
643	Darhal	NADHIAN BADHANU	MGNREGA	Constt. of Water Harvesting Tank at Moh. Kashmirian W No 7	1.14	0.53	31-03-2021	Completed
644	Darhal	NADHIAN BADHANU	MGNREGA	Constt. Of H/Tank at Moh. Nasar & Ots	1.11	0.30	31-03-2021	Completed
645	Darhal	NADHIAN BADHANU	MGNREGA	Constt. Of H/Tank at Moh. Yousif Chachi	1.19	0.52	31-03-2021	Completed
646	Darhal	NADHIAN BADHANU	MGNREGA	Constt. Of H/Tank Nr Masjid Naka	1.23	0.51	31-03-2021	Completed
647	Darhal	NADHIAN BADHANU	MGNREGA	Constt. Of H/Tank Moh. Shokit	1.22	0.41	31-03-2021	Completed
648	Darhal	NADHIAN BADHANU	MGNREGA	H/Tank AT ward No 05	2.00	0.62	31-03-2021	Completed
649	Darhal	NADHIAN BADHANU	MGNREGA	Constt. Of H/Tank Mohalla Amin	1.10	0.37	31-03-2021	Completed
650	Darhal	SAGRAWAT	MGNREGA	Constt. of Bowli at ward no.1	1.16	0.60	25-04-2021	Completed
651	Darhal	SAGRAWAT	MGNREGA	Constt. of H/Tank at ward no 01	1.15	0.56	25-04-2021	Completed
652	Darhal	Thanamang B	14th FC	Development of Natural Resource at Kalla Simbly	0.70	0.70		Completed
653	Darhal	THANAMANG-A	MGNREGA	Constt. Of H/Tank NHO Nazir & Ots	1.20	0.48	25-04-2021	Completed
654	Darhal	THANAMANG-A	MGNREGA	Constt. of D/Drain Near Kassi	1.99	1.09	25-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
655	Darhal	THANAMANG-C	MGNREGA	Constt.Of H Tank Basharat	2.04	0.99	31-03-2021	Completed
656	Darhal	THANAMANG-C	MGNREGA	Const Of H/Tank Nho Idea Iqbal	2.00	0.63	31-03-2021	Completed
657	Darhal	Ujhan C	14th FC	Constt. of Bowli Nr Kasanda Ward No 6	0.80	0.80		Completed
658	Darhal	UJHAN-A	MGNREGA	Constt. Of H/Tank NLO Maqbool	1.02	0.60	05-04-2021	Completed
659	Darhal	UJHAN-A	MGNREGA	Constt. Of D/Drain at ward No.1	1.20	0.64	05-04-2021	Completed
660	Darhal	UJHAN-A	MGNREGA	Constt.Of H/Tank at ward No. 3	1.02	0.62	05-04-2021	Completed
661	Darhal	UJHAN-A	MGNREGA	Constt Of H/Tank at Ward No. 4	1.02	0.65	05-04-2021	Completed
662	Darhal	UJHAN-A	MGNREGA	Constt. Of H/Tank at Ward No. 5	1.02	0.58	05-04-2021	Completed
663	Darhal	UJHAN-A	MGNREGA	Constt. Of H/Tank at Ward No. 6	1.00	0.69	05-04-2021	Completed
664	Darhal	UJHAN-A	MGNREGA	Constt. Of H/Tank Nr. Mohd Hussain	1.02	0.52	05-04-2021	Completed
665	Darhal	UJHAN-B	MGNREGA	Constt. of H/Tank Nr. Manzoor Hussain	1.99	0.45	01-04-2021	Completed
666	Darhal	UJHAN-B	MGNREGA	Constt. Of H/Tank Nr. Mohd Rashid	2.00	0.54	01-04-2021	Completed
667	Darhal	UJHAN-B	MGNREGA	Constt. Of H/Tank Nr. Mohd Aslam	1.99	0.73	18-03-2021	Completed
668	Darhal	UJHAN-B	MGNREGA	Constt. of H/Tank Nr.Sai Sakhi Mohd	2.00	1.12	18-03-2021	Completed
669	Darhal	UJHAN-B	MGNREGA	Constt. of H/Tank Nr.Adal Din ward no.04	1.99	0.95	01-04-2021	Completed
670	Darhal	UJHAN-B	MGNREGA	Constt. of H/Tank Nr. Zabir Mohalla	2.00	0.79	18-03-2021	Completed
671	Darhal	UJHAN-B	MGNREGA	Constt of H/Tank nr Masjid Sharif	1.02	0.56	18-03-2021	Completed
672	Darhal	UJHAN-C	MGNREGA	HTank of Jang Baz & ots	1.28	0.59	31-03-2021	Completed
673	Darhal	UJHAN-C	MGNREGA	Constt. of Water Harvesting Tank at Moh. Barain Wali	1.17	0.50	31-03-2021	Completed
674	Darhal	UJHAN-C	MGNREGA	Constt. of H/Tank Moh.Marroof Khan and other	1.23	0.34	31-03-2021	Completed
675	Darhal	UJHAN-D	MGNREGA	Constt. of Water Harvesting Tank at Moh. Kashmirian	1.26	0.51	31-03-2021	Completed
676	Darhal	UJHAN-D	MGNREGA	H/Tank Mirza Mushtaq	1.13	0.89	31-03-2021	Completed
677	Darhal	Upper Dodaj A	14th FC	Constt. of Renovation of Water Bodies at chokiri at Sarulla	0.50	0.50		Completed
678	Doongi	AGRATI-N	MGNREGA	Dugwell at Anayat khan moh w.no.1	1.02	0.43	31-03-2021	Completed
679	Doongi	AGRATI-N	MGNREGA	H/Tank Romesh Moh w.no.1	1.03	0.67	31-03-2021	Completed
680	Doongi	AGRATI-N	MGNREGA	Dugwell at khaliq & other w.no.02	0.98	0.67	31-03-2021	Completed
681	Doongi	AGRATI-N	MGNREGA	Dugwell at Bajran moh w.no 02	1.03	0.49	31-03-2021	Completed
682	Doongi	AGRATI-S	MGNREGA	H/Tank NHO Guard Shabir Mall Gujran W.no 05	2.00	0.91	31-03-2021	Completed
683	Doongi	AGRATI-S	MGNREGA	H/Tank NHO Shahnawaz Khan W.no 03	2.00	1.07	31-03-2021	Completed
684	Doongi	CHALAS	MGNREGA	CONSTT OF POUND AT ALAM DIN MOHALLA	1.03	0.57	31-03-2021	Completed
685	Doongi	CHALAS	MGNREGA	ONSTT OF POUND AT BASHIR MOHALLA	1.03	0.55	31-03-2021	Completed
686	Doongi	CHALAS	MGNREGA	CONSTT OF POUND AT FATIMA MOHALLA	1.03	0.36	31-03-2021	Completed
687	Doongi	CHALAS	MGNREGA	POUND IN PATHANI MOHALLA	1.03	0.16	31-03-2021	Completed
688	Doongi	CHALAS	MGNREGA	WATER TANK AT CHALLAS	1.05	0.51	31-03-2021	Completed
689	Doongi	CHALAS	MGNREGA	H/TANK AT UPPER SAIR IN LAND OF JAMEEL	1.03	0.34	31-03-2021	Completed
690	Doongi	CHINGUS	MGNREGA	POND AT YOUSIF MOH. JATT WNO1 NALLAH.	1.02	0.67	31-03-2021	Completed
691	Doongi	CHINGUS	MGNREGA	WATER TANK AT khalid wno7	1.30	0.84	31-03-2021	Completed
692	Doongi	CHINGUS	MGNREGA	POND AT WNO1 CHAMAN MOH UPPER ADHO	1.02	0.61	31-03-2021	Completed
693	Doongi	CHINGUS	MGNREGA	WATER TANK AT PEER BABA WNO3	1.01	0.57	31-03-2021	Completed
694	Doongi	CHINGUS	MGNREGA	WATER TANK AT MOHD SADEEQ MOH WNO2	1.07	0.54	31-03-2021	Completed
695	Doongi	DHARA SANWALA	MGNREGA	H/TANK JAMIL MOHALLA WNO 6	1.05	0.39	01-04-2021	Completed
696	Doongi	DHARA SANWALA	MGNREGA	POND AT BANALI TALIB WNO 4	1.01	0.32	01-04-2021	Completed
697	Doongi	DHARA SANWALA	MGNREGA	H/TANK MASTER MANIR MOH WNO 6	1.01	0.45	01-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
698	Doongi	DHARA SANWALA	MGNREGA	H/TANK MUSTAQ SETH MOH WNO 6	1.01	0.48	01-04-2021	Completed
699	Doongi	DHONGI BRAHMNA	MGNREGA	WATER TANK BAKERWAL MOH.WNO1	1.99	0.91	31-03-2021	Completed
700	Doongi	DUGGANI	MGNREGA	Dug well at ward no/02	2.00	0.81	31-03-2021	Completed
701	Doongi	DUGGANI	MGNREGA	pond shoket mohalla ward no 04	1.04	0.09	31-03-2021	Completed
702	Doongi	DUGGANI	MGNREGA	Pond t farooq mohalla ward no 04	1.01	0.31	31-03-2021	Completed
703	Doongi	DUGGANI	MGNREGA	dugwell puran singh ward no 03	1.09	0.80	31-03-2021	Completed
704	Doongi	DUGGANI	MGNREGA	dugwell mirza mohalla ward no 01	2.00	0.12	31-03-2021	Completed
705	Doongi	KALAR	MGNREGA	H/Tank Thera Mohalla W.No 02	1.01	0.63	31-03-2021	Completed
706	Doongi	KALAR	MGNREGA	H/Tnak Kala Khan Mohalla W.no 06	1.01	0.45	31-03-2021	Completed
707	Doongi	KALAR	MGNREGA	H/Tank Mohalla Jangir W.no 03	1.01	0.63	31-03-2021	Completed
708	Doongi	KALAR	MGNREGA	H/Tank Makhan Din Mohalla W,no 05	1.51	0.93	31-03-2021	Completed
709	Doongi	KALAR	MGNREGA	H/Tank NHO Mohd Mishri W.no 06	1.01	0.63	31-03-2021	Completed
710	Doongi	KALAR	MGNREGA	H/Tank Nazakat Ali Mohalla W.no 06	1.01	0.63	31-03-2021	Completed
711	Doongi	KALAR	MGNREGA	H/Tank at Mohalla Ex-Sarpanch Bihari Lal W.no 07	1.99	1.32	31-03-2021	Completed
712	Doongi	NADYALA	MGNREGA	H/Tank Near MS Rachwa	1.11	0.62	31-03-2021	Completed
713	Doongi	NADYALA	MGNREGA	H/Tank at Shoket Mohalla W.no7	1.07	0.55	31-03-2021	Completed
714	Doongi	NADYALA	MGNREGA	H/Tank NHO Haji Maqbool w.no 3	1.06	0.64	31-03-2021	Completed
715	Doongi	NADYALA	MGNREGA	H/Tank at Bakerwal Mohalla W.no6	1.02	0.51	31-03-2021	Completed
716	Doongi	NADYALA	MGNREGA	pond at kharangel ward no 02	2.00	0.91	31-03-2021	Completed
717	Doongi	NADYALA	MGNREGA	H/tank near Haji mir hussain ward no 03	1.17	0.53	31-03-2021	Completed
718	Doongi	NADYALA	MGNREGA	H/Tank at Yaseen Mohalla	1.07	0.62	31-03-2021	Completed
719	Doongi	NADYALA	MGNREGA	H/Tank at Farooq Mohalla	1.08	0.57	31-03-2021	Completed
720	Doongi	NADYALA	MGNREGA	H/tank Shabbir Mohalla ward no 07	1.99	0.77	31-03-2021	Completed
721	Doongi	NAMBLAN	MGNREGA	water tank at molbi mohd bashir	1.00	0.29	31-03-2021	Completed
722	Doongi	NAMBLAN	MGNREGA	H/TANK MOHRAH CHAMBA	1.40	0.66	31-03-2021	Completed
723	Doongi	NAMBLAN	MGNREGA	WATER TANK AT THULIAN WALI	1.49	0.90	31-03-2021	Completed
724	Doongi	NAMBLAN	MGNREGA	bawali at nambardar moha wno 2	1.49	0.90	31-03-2021	Completed
725	Doongi	NAMBLAN	MGNREGA	bawali at bakerwal moh	0.99	0.62	31-03-2021	Completed
726	Doongi	NAMBLAN	MGNREGA	H/TANK AT THARA NHO MD RAFIQ	1.03	0.44	31-03-2021	Completed
727	Doongi	NARRIAN	MGNREGA	Pond at Bad Devta	2.00	1.11	31-03-2021	Completed
728	Doongi	NARRIAN	MGNREGA	Dug well at Sadiq mohalla	1.20	0.63	31-03-2021	Completed
729	Doongi	SANGPUR	MGNREGA	H/Tank Wali Mohd w.no 04	1.02	0.28	31-03-2021	Completed
730	Doongi	SASALKOTE	MGNREGA	H/TANK MUNIR S/O MOHD HUSSAIN MOHALLA WARD NO 5	1.01	0.75	18-05-2021	Completed
731	Doongi	SASALKOTE	MGNREGA	WATER COLLECTION TANK AT ASLAM S/O MAKHAN DIN MOHALLA WARD NO 02	1.01	0.14	31-03-2021	Completed
732	Doongi	THATYALI PONTAL	MGNREGA	H /TANK MAROOF MOHALLA	1.01	0.45	01-04-2021	Completed
733	Doongi	THATYALI PONTAL	MGNREGA	H TANK AT NOOR MOHALLA WNO 5	1.01	0.43	01-04-2021	Completed
734	Doongi	THATYALI PONTAL	MGNREGA	H/TANK SHARIF MOH WNO 7	1.01	0.30	01-04-2021	Completed
735	Kalakote	BARMANDAL	MGNREGA	Constt of Bowali with bathroom at Bishan mohalla ward no 4	2.06	0.35	31-03-2021	Completed
736	Kalakote	BARMANDAL	MGNREGA	Constt of well at kulbir mohalla ward no 6	1.98	0.59	31-03-2021	Completed
737	Kalakote	BARMANDAL	MGNREGA	Constt of kucha pond at Barnogla ward no 1	1.12	0.46	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
738	Kalakote	BARMANDAL	MGNREGA	Constt of well nr shop of Bablu	1.51	0.60	31-03-2021	Completed
739	Kalakote	BARMANDAL	MGNREGA	Constt of Bowali at Swag Pada ward no 2	1.12	0.10	31-03-2021	Completed
740	Kalakote	BARMANDAL	MGNREGA	Constt of Pond at Mohalla Charota ward no 2	1.04	0.54	31-03-2021	Completed
741	Kalakote	BARMANDAL	MGNREGA	Constt of H/Tank at Om Parkash ward no 04	1.06	0.70	31-03-2021	Completed
742	Kalakote	BARMANDAL	MGNREGA	Constt of Bowali at Lahorka Mohalla	1.10	0.59	31-03-2021	Completed
743	Kalakote	BARMANDAL	MGNREGA	Constt of Bowali Bathroom at Sher Mohalla	1.10	0.43	31-03-2021	Completed
744	Kalakote	BARMANDAL	MGNREGA	Constt of well at Mohalla Sant Ram	1.98	0.63	31-03-2021	Completed
745	Kalakote	BARMANDAL	MGNREGA	Constt of Well at Mohalla Buntly Sudan	1.98	0.38	31-03-2021	Completed
746	Kalakote	BARMANDAL	MGNREGA	Constt of Pond at mohalla Theri	1.08	0.37	31-03-2021	Completed
747	Kalakote	BARMANDAL	MGNREGA	Constt of Bowali at Mohalla Mukhtar	1.10	0.42	31-03-2021	Completed
748	Kalakote	BARMANDAL	MGNREGA	Constt of well at Amrit mohalla	1.98	1.06	31-03-2021	Completed
749	Kalakote	BARMANDAL	MGNREGA	Constt of H/Tank at Bera wali Mata	1.50	1.50	31-03-2021	Completed
750	Kalakote	BARMANDAL	MGNREGA	Constt of well at Vinod Mohalla	2.00	0.71	31-03-2021	Completed
751	Kalakote	Barmandal	IWMP	Harvesting Tank W.No 4	1.50	1.50		Completed
752	Kalakote	Barmandal	IWMP	Harvesting Tank W.No -2	1.50	1.50		Completed
753	Kalakote	Barmandal	IWMP	Harvesting Tank W.No -1	1.50	1.50		Completed
754	Kalakote	Barmandal	IWMP	HARVESTING TANK W.No -03	1.50	1.50		Completed
755	Kalakote	Barmandal	IWMP	BOWLI W NO-4	1.00	1.00		Completed
756	Kalakote	Barmandal	IWMP	BOWLI W NO-5	1.00	1.00		Completed
757	Kalakote	Barmandal	IWMP	BOWLI W NO-2	1.00	1.00		Completed
758	Kalakote	Barmandal	IWMP	Harvesting Tank W.No-5	1.00	1.00		Completed
759	Kalakote	Barmandal	IWMP	Harvesting Tank W.No-6	1.50	1.50		Completed
760	Kalakote	Barmandal	IWMP	Harvesting Tank W.No-2	1.00	1.00		Completed
761	Kalakote	Barmandal	IWMP	Harvesting Tank W.No-07	1.50	1.50		Completed
762	Kalakote	Barmandal	IWMP	Harvesting Tank W.No-6	1.00	1.00		Completed
763	Kalakote	Barmandal	IWMP	WATER TANK W NO-4	1.00	1.00		Completed
764	Kalakote	Barmandal	IWMP	WATER TANK W NO-5	1.10	1.10		Completed
765	Kalakote	BATHERA	MGNREGA	Constt. Of Well at inderjeet Mohalla ward No. 04	2.00	0.88	31-03-2021	Completed
766	Kalakote	Bathera	14th FC	Constt of Bowali & Bathroom R/wall nr. Shamshanghat ward no 3	2.00	2.00		Completed
767	Kalakote	Bathera	IWMP	Harvesting Tank W No -05	1.50	1.50		Completed
768	Kalakote	Bathera	IWMP	Harvesting Tank W No -06	1.50	1.50		Completed
769	Kalakote	Bathera	IWMP	Harvesting Tank W No -07	1.50	1.50		Completed
770	Kalakote	Bathera	IWMP	Harvesting Tank W NO-8	1.50	1.50		Completed
771	Kalakote	Bathera	IWMP	Harvesting Tank	1.50	1.50		Completed
772	Kalakote	Bathera	IWMP	Harvesting Tank	1.50	1.50		Completed
773	Kalakote	Bathera	IWMP	WATER TANK	1.00	1.00		Completed
774	Kalakote	Bathera	IWMP	WATER TANK	1.00	1.00		Completed
775	Kalakote	Bathera	IWMP	Harvesting Tank W No -02	1.50	1.50		Completed
776	Kalakote	BREVI	MGNREGA	Constt. Of Well at Kamla devi Ward no. 03	1.99	0.85	31-03-2021	Completed
777	Kalakote	BREVI	MGNREGA	Constt. Of Well at Mohalla Sadiq ward no. 03	2.00	1.13	31-03-2021	Completed
778	Kalakote	Brevi	14th FC	Constt of Bowali at Mohalla Bashir ward no 3	0.50	0.50		Completed
779	Kalakote	Brevi	14th FC	Constt of Bowali at Mohalla Mohd Latief ward no 7	0.50	0.50		Completed
780	Kalakote	Brevi	14th FC	Constt of Bowali nr Om Parkash Mohalla ward no 3	0.50	0.50		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
781	Kalakote	Brevi	14th FC	Constt of well at Mohalla Dukhari nr Mulakh Raj ward no 2	1.50	1.50		Completed
782	Kalakote	Brevi	14th FC	Constt of well at Potha Gala Mohalla Noorani ward no 5	1.50	1.50		Completed
783	Kalakote	Brevi	14th FC	Constt of well nr Dogar Nath Mohalla ward no 7	1.50	1.50		Completed
784	Kalakote	BREVI SOLKI	MGNREGA	Constt. of Well at Sham Mohalla ward No. 01	1.57	1.00	31-03-2021	Completed
785	Kalakote	BROH	MGNREGA	Constt. Of Well at Cheer Naki kulian ward no. 01	1.00	0.60	27-03-2021	Completed
786	Kalakote	BROH	MGNREGA	Constt. Of H/Tank at Kathani Mohalla ward no. 03	1.05	0.99	27-03-2021	Completed
787	Kalakote	BROH	MGNREGA	Constt. Of H/Tank at Ashraf mohalla ward no. 02	1.06	0.57	15-04-2021	Completed
788	Kalakote	BROH	MGNREGA	Constt of H/Tank at Lohar Mohalla Kulian W.No 1	1.52	0.62	27-03-2021	Completed
789	Kalakote	BROH	MGNREGA	Constt. Of H/Tank at Taj Mohalla Kalyia ward no. 03	1.10	0.59	27-03-2021	Completed
790	Kalakote	BROH	MGNREGA	Constt. Of H/Tank at Thalpa ward no. 03	0.97	0.62	27-03-2021	Completed
791	Kalakote	BROH	MGNREGA	Constt. Of H/Tank at Rakha Lohar Mohalla ward no. 04	1.04	0.52	15-04-2021	Completed
792	Kalakote	BROH	MGNREGA	Constt. Of Bowali at Bada khater Nala ward no. 05	1.05	0.46	27-03-2021	Completed
793	Kalakote	BROH	MGNREGA	Constt. Of Bowali at Surjeet Mohalla ward no. 04Constt. Of Bowali at Surjeet Mohalla ward no. 04	1.05	0.60	15-04-2021	Completed
794	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
795	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
796	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
797	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
798	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
799	Kalakote	Chingus	IWMP	Harvesting Tank	1.00	1.00		Completed
800	Kalakote	Chingus	IWMP	Harvesting Tank	1.40	1.40		Completed
801	Kalakote	Chingus	IWMP	Water Tank	1.00	1.00		Completed
802	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-01	1.50	1.50		Completed
803	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-02	1.50	1.50		Completed
804	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-03	1.50	1.50		Completed
805	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-04	2.00	2.00		Completed
806	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-05	1.50	1.50		Completed
807	Kalakote	Dali-A	IWMP	Water Tank W.N.3	1.00	1.00		Completed
808	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-06	1.50	1.50		Completed
809	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-03	1.50	1.50		Completed
810	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-02	1.50	1.50		Completed
811	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-07	1.00	1.00		Completed
812	Kalakote	Dali-A	IWMP	Water Tank W.N.2	1.00	1.00		Completed
813	Kalakote	Dali-A	IWMP	Water Tank W.N.7	1.00	1.00		Completed
814	Kalakote	Dali-A	IWMP	Water Tank W.N.1	1.00	1.00		Completed
815	Kalakote	Dali-A	IWMP	Harvesting Tank W.NO-05	1.50	1.50		Completed
816	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-01	1.50	1.50		Completed
817	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-02	1.50	1.50		Completed
818	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-03	1.50	1.50		Completed
819	Kalakote	Dali-B	IWMP	WATER TANK W NO-1	1.00	1.00		Completed
820	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-07	1.50	1.50		Completed
821	Kalakote	Dali-B	IWMP	Bowli W.NO-5	1.00	1.00		Completed
822	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-01	1.50	1.50		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
823	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-02	1.50	1.50		Completed
824	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-03	1.50	1.50		Completed
825	Kalakote	Dali-B	IWMP	Bowli W.NO-6	1.10	1.10		Completed
826	Kalakote	Dali-B	IWMP	WATER TANK W NO-2	1.00	1.00		Completed
827	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-07	1.50	1.50		Completed
828	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-01	1.50	1.50		Completed
829	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-04	1.50	1.50		Completed
830	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-05	2.00	2.00		Completed
831	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-06	1.50	1.50		Completed
832	Kalakote	Dali-B	IWMP	Harvesting Tank W.NO-07	1.50	1.50		Completed
833	Kalakote	DALLI A	MGNREGA	Constt. Of H/Tank at mohd Mushtaq Ghar ward no. 05	1.07	0.72	31-03-2021	Completed
834	Kalakote	DALLI A	MGNREGA	Constt. Of Bowali at Sudesh kumar ward no. 06	0.79	0.43	27-03-2021	Completed
835	Kalakote	DALLI A	MGNREGA	Constt. Of h/Tank at Pawan kumar mohalla ward no. 04	1.01	0.56	31-03-2021	Completed
836	Kalakote	DALLI A	MGNREGA	Constt. Of Bowali & Bathroom at Badgala Pandit Mohalla ward no. 04	0.84	0.43	27-03-2021	Completed
837	Kalakote	DALLI A	MGNREGA	Constt. Of Pacca pond at Sharief mohalla & otheer Pishlidhar ward No. 05	1.07	0.49	31-03-2021	Completed
838	Kalakote	DALLI B	MGNREGA	Constt. Of Pond at Bakarwal Mohalla ward no. 01	0.52	0.21	15-04-2021	Completed
839	Kalakote	DALLI B	MGNREGA	Constt. Of H/Tank at SC mohalla	1.07	0.99	15-04-2021	Completed
840	Kalakote	Dalli-B	14th FC	Constt of Bowali at Shamshanghat ward no 2	0.60	0.60		Completed
841	Kalakote	Dalli-B	14th FC	Constt of well at Kunj Lal Mohalla ward no 1	2.00	2.00		Completed
842	Kalakote	Dalli-B	14th FC	Constt of well at ST Mohalla ward no 07	2.50	2.50		Completed
843	Kalakote	Dalogra	IWMP	Harvesting Tank	2.91	2.91		Completed
844	Kalakote	Dalogra	IWMP	Harvesting Tank	1.00	1.00		Completed
845	Kalakote	Dalogra	IWMP	Harvesting Tank	1.00	1.00		Completed
846	Kalakote	Dalogra	IWMP	Harvesting Tank	1.00	1.00		Completed
847	Kalakote	Dalogra	IWMP	Harvesting Tank	1.00	1.00		Completed
848	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-01 Mohd Ayoub	1.50	1.50		Completed
849	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-02 Mohd Younis	1.50	1.50		Completed
850	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-03	1.50	1.50		Completed
851	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-04	1.50	1.50		Completed
852	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-05	1.50	1.50		Completed
853	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-06	1.50	1.50		Completed
854	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-07	1.50	1.50		Completed
855	Kalakote	Dalyote-A	IWMP	WaterTank W.NO-02	1.00	1.00		Completed
856	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-01	1.50	1.50		Completed
857	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-02 NLO Mohd Isaq	1.50	1.50		Completed
858	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-03 Mohd Fazal	1.50	1.50		Completed
859	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-04	1.50	1.50		Completed
860	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-05	1.50	1.50		Completed
861	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-06	1.50	1.50		Completed
862	Kalakote	Dalyote-A	IWMP	Harvesting Tank W.NO-07	1.30	1.30		Completed
863	Kalakote	Dalyote-A	IWMP	Water Tank W.NO-01 NLO Mayu Din	1.00	1.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
864	Kalakote	Dalyote-A	IWMP	Water Tank W.NO-02	1.00	1.00		Completed
865	Kalakote	Dalyote-A	IWMP	Water Tank W.NO-03 Mohd Fazal	1.00	1.00		Completed
866	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -1	1.50	1.50		Completed
867	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -2	1.50	1.50		Completed
868	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -3	1.50	1.50		Completed
869	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -4	1.50	1.50		Completed
870	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -5	1.50	1.50		Completed
871	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -6	1.50	1.50		Completed
872	Kalakote	Dalyote-B	IWMP	Harvesting Tank NLO Jallal u Din	1.50	1.50		Completed
873	Kalakote	Dalyote-B	IWMP	Harvesting Tank W. No -1	1.00	1.00		Completed
874	Kalakote	Dalyote-B	IWMP	WATER TANK	1.00	1.00		Completed
875	Kalakote	Dalyote-B	IWMP	WATER TANK	1.00	1.00		Completed
876	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Bowali at Kabir Mohalla ward no. 03	0.54	0.37	29-03-2021	Completed
877	Kalakote	DHALYOTE A	MGNREGA	Constt of Well at Thati ward No. 06	1.99	0.92	29-03-2021	Completed
878	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Well at Shed mohd Mohalla ward No. 03	1.51	0.64	30-03-2021	Completed
879	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Well at Abdul Gani Mohalla ward No. 05	1.51	1.28	29-03-2021	Completed
880	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Bowali at Rashpaul Singh ward No. 05	0.54	0.47	30-03-2021	Completed
881	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Bowali at Sakinder Khan ward no. 06	0.54	0.36	29-03-2021	Completed
882	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Well at Qayoom mohalla ward No. 07	1.51	0.97	28-03-2021	Completed
883	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Well at Kalu Khan Mohalla ward No .07	1.51	0.94	28-03-2021	Completed
884	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Well at Astula Shah ward No. 04	1.51	0.71	28-03-2021	Completed
885	Kalakote	DHALYOTE A	MGNREGA	Constt. Of Khul at Haji Nazir ward No. 04	1.15	0.73	30-03-2021	Completed
886	Kalakote	DHALYOTE A	MGNREGA	Constt. of Well at Paya Dodi ward No. 07	1.58	1.01	28-03-2021	Completed
887	Kalakote	DHALYOTE A	MGNREGA	Constt. of Well at Sumandar Mohalla ward No. 04	1.51	0.54	15-04-2021	Completed
888	Kalakote	DHALYOTE A	MGNREGA	Constt. of Water tank Lal Hussain ward No. 05 Tari	1.02	0.50	28-03-2021	Completed
889	Kalakote	DHALYOTE B	MGNREGA	Constt of bowali at Taki Mohalla babu Khan ward no 03	0.50	0.49	11-04-2021	Completed
890	Kalakote	DHALYOTE B	MGNREGA	Constt. Of Bowali Near School ward no. 05	0.54	0.34	11-04-2021	Completed
891	Kalakote	DHALYOTE B	MGNREGA	Constt. Of Bowali & Bathroom at mohalla Raj Singh ward No. 06	1.13	0.65	30-03-2021	Completed
892	Kalakote	DHALYOTE B	MGNREGA	Constt. Of Bowali at Idress mohalla ward no. 09	1.13	0.14	11-04-2021	Completed
893	Kalakote	DHALYOTE B	MGNREGA	Constt. Of Well at Shabnam Parvaiz mohalla ward No. 07	1.51	0.67	28-03-2021	Completed
894	Kalakote	Dhalyote-A	14th FC	Constt of well at Mohd Khadam Mohalla ward no 7	1.50	1.50		Completed
895	Kalakote	Dhalyote-A	14th FC	Constt of well at Nara Khater ward no 6 nr junaid	1.50	1.50		Completed
896	Kalakote	Dhalyote-B	14th FC	Constt of Bowali at Ward no 01	0.50	0.50		Completed
897	Kalakote	DHANGIOTE	MGNREGA	Constt. Of Bowali at Mohd Hussain Phalli ward No. 04	1.01	0.33	31-03-2021	Completed
898	Kalakote	DHANGIOTE	MGNREGA	Constt. Of Bowali at Gafoor mohalla ward No. 04	1.04	0.49	31-03-2021	Completed
899	Kalakote	DHANGIOTE	MGNREGA	Constt. Of Khul from Bala Raja to Tarkhai ward no. 03	1.05	0.68	31-03-2021	Completed
900	Kalakote	DHANGIOTE	MGNREGA	Constt. Of H/Tank Latief mohalla ward No. 04	1.04	0.49	31-03-2021	Completed
901	Kalakote	DHANGIOTE	MGNREGA	Constt. Of H/Tank at sadiq Mohalla ward No. 05	2.00	0.96	31-03-2021	Completed
902	Kalakote	DHANGIOTE	MGNREGA	Constt. Of Bowali at Adak pani ward no. 06	1.00	0.62	31-03-2021	Completed
903	Kalakote	DHANGIOTE	MGNREGA	Constt. Of H/Tank at Munir Mohalla ward no. 01	1.06	0.71	31-03-2021	Completed
904	Kalakote	DHANGIOTE	MGNREGA	Constt of H/Tank at Rashid Mohalla	1.99	0.74	31-03-2021	Completed
905	Kalakote	DHANGIOTE	MGNREGA	Constt. Of Bowli at Iqbal Mohalla Theru W.No 5	1.05	0.69	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
906	Kalakote	Dhangote-East	14th FC	Constt of Bowali at Sandhan Chandwani Noor Hussain	0.50	0.50		Completed
907	Kalakote	Dhangote-West	14th FC	Constt of Pond at Azam Mohalla ward no 1	1.00	1.00		Completed
908	Kalakote	Dhangote-West	14th FC	Constt of Pond Hakim Din ward no 7	0.50	0.50		Completed
909	Kalakote	Godhar	IWMP	Harvesting Tank	1.00	1.00		Completed
910	Kalakote	Godhar	IWMP	Harvesting Tank	1.00	1.00		Completed
911	Kalakote	Godhar	IWMP	Harvesting Tank	1.00	1.00		Completed
912	Kalakote	Godhar	IWMP	Harvesting Tank	1.00	1.00		Completed
913	Kalakote	Godhar	IWMP	Harvesting Tank	1.00	1.00		Completed
914	Kalakote	Godhar	IWMP	Harvesting Tank	0.94	0.94		Completed
915	Kalakote	Godhar	IWMP	Harvesting Tank	0.90	0.90		Completed
916	Kalakote	JIGNI	MGNREGA	Constt. Of Well In land of Angrez Singh ward no. 01	1.51	0.44	15-04-2021	Completed
917	Kalakote	JIGNI	MGNREGA	Repair of Bowali Simble Wali ward no. 03	0.81	0.32	11-04-2021	Completed
918	Kalakote	JIGNI	MGNREGA	Constt. Of Bowali Swaan wali Dhandi ward no. 05	1.14	0.62	31-03-2021	Completed
919	Kalakote	JIGNI	MGNREGA	Constt. Of Well at Jasbir Singh ward No. 06	1.51	0.33	15-04-2021	Completed
920	Kalakote	JIGNI	MGNREGA	Constt. Of Well at Mohalla Chaman Lal ward no. 04	1.51	0.34	15-04-2021	Completed
921	Kalakote	JIGNI	MGNREGA	Constt. Of Water tank at Gulzar Mohalla ward No. 07	1.01	0.17	15-04-2021	Completed
922	Kalakote	JIGNI	MGNREGA	Constt. Of Bowali at Dhair ward no. 03	1.14	0.23	15-04-2021	Completed
923	Kalakote	Jigni	14th FC	Constt of Bowali Bathroom at Baryali mohalla ward no 2	0.80	0.80		Completed
924	Kalakote	Jigni	14th FC	Constt of well at nalla N/H/O Jasbir singh ward no 6	0.60	0.60		Completed
925	Kalakote	Jigni	14th FC	Constt of well at ward no 01	1.00	1.00		Completed
926	Kalakote	Jigni	IWMP	Harvesting Tank W.No. 04	1.50	1.50		Completed
927	Kalakote	Jigni	IWMP	Harvesting Tank W.No .01	1.50	1.50		Completed
928	Kalakote	Jigni	IWMP	Harvesting Tank W.No .04	1.50	1.50		Completed
929	Kalakote	Jigni	IWMP	Harvesting Tank W.No 07	1.50	1.50		Completed
930	Kalakote	Jigni	IWMP	Harvesting Tank W.No 02 A	1.50	1.50		Completed
931	Kalakote	Jigni	IWMP	Harvesting Tank W.No 05	1.50	1.50		Completed
932	Kalakote	Jigni	IWMP	BOWLI W NO-7	1.00	1.00		Completed
933	Kalakote	Jigni	IWMP	Harvesting Tank W.No 03	1.50	1.50		Completed
934	Kalakote	Jigni	IWMP	Harvesting Tank W.No .06	1.50	1.50		Completed
935	Kalakote	Jigni	IWMP	BOWLI W NO 1	1.00	1.00		Completed
936	Kalakote	Jigni	IWMP	Water Tank W. No -03	1.00	1.00		Completed
937	Kalakote	Jigni	IWMP	Water Tank W. No -02	1.00	1.00		Completed
938	Kalakote	Kallar	IWMP	Harvesting Tank	1.50	1.50		Completed
939	Kalakote	Kallar	IWMP	Harvesting Tank	1.50	1.50		Completed
940	Kalakote	Kallar	IWMP	Harvesting Tank	1.50	1.50		Completed
941	Kalakote	Kallar	IWMP	Harvesting Tank	1.00	1.00		Completed
942	Kalakote	Kallar	IWMP	Harvesting Tank	1.16	1.16		Completed
943	Kalakote	KHADRIAN	MGNREGA	Constt. Of Well at Wali Mohalla ward no. 04	1.48	0.29	31-03-2021	Completed
944	Kalakote	KHADRIAN	MGNREGA	Constt. Of Pacca pond at ward no. 01	1.06	0.42	31-03-2021	Completed
945	Kalakote	KHADRIAN	MGNREGA	Constt. Of Well at Aslam Mohalla ward no. 05	1.56	0.75	31-03-2021	Completed
946	Kalakote	KHADRIAN	MGNREGA	Constt. Of Well at Abdul Aziz Mohalla ward No. 06	2.00	1.27	31-03-2021	Completed
947	Kalakote	KHADRIAN	MGNREGA	Constt. Of H/Tank at Altaf Mohalla ward no. 03	1.01	0.67	10-04-2021	Completed
948	Kalakote	KHADRIAN	MGNREGA	Constt. Of Pacca pond at ward no. 07 Qayoom Mohalla	1.08	0.85	10-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
949	Kalakote	Khadrian	14th FC	Constt of Bowali at SC Mohalla ward no 1	0.50	0.50		Completed
950	Kalakote	Khadrian	14th FC	Constt of Harvesting Tank Hamid Mohalla ward no 5	0.70	0.70		Completed
951	Kalakote	Khadrian	14th FC	Constt of Harvesting Tank Liaqat & Aziz Mohalla ward no 06	1.00	1.00		Completed
952	Kalakote	Khadrian	14th FC	Constt of water Tank at Ex-Chairman Mohalla ward no 7	0.70	0.70		Completed
953	Kalakote	Khadrian	14th FC	Constt of well nr Shanaz begum ward no 4	1.00	1.00		Completed
954	Kalakote	KHARAK	MGNREGA	Constt. Of Bowali at junaid Khan Mohalla ward No. 01	0.61	0.37	30-03-2021	Completed
955	Kalakote	KHARAK	MGNREGA	Constt. Of Well at Arif Shah Mohalla ward no. 01	1.21	1.05	30-03-2021	Completed
956	Kalakote	KHARAK	MGNREGA	Constt. Of Well at Barkit khan Mohalla ward No. 01	1.21	0.92	07-04-2021	Completed
957	Kalakote	KHARAK	MGNREGA	Constt. Of Pond at Kartar Mohalla ward no. 03	0.92	0.46	31-03-2021	Completed
958	Kalakote	KHARAK	MGNREGA	Constt. Of Bowali to Shoket Mohalla ward No. 04	0.54	0.34	15-04-2021	Completed
959	Kalakote	KHARAK	MGNREGA	Constt. Of Well at Gujjar Mohalla ward No. 03	1.25	0.34	07-04-2021	Completed
960	Kalakote	KHARAK	MGNREGA	Constt. Of Well at Riaz Mohalla ward no. 05	1.54	1.01	30-03-2021	Completed
961	Kalakote	KHARAK	MGNREGA	Constt. Of Well at Ashok Mohalla ward no. 07	2.00	0.91	07-04-2021	Completed
962	Kalakote	KHARAK	MGNREGA	Constt of H/Tank at Rashpal Mohalla	1.00	0.19	10-01-2021	Completed
963	Kalakote	Kharak	14th FC	Constt of well at shani devi ward no 2	1.50	1.50		Completed
964	Kalakote	Kharak	IWMP	Harvesting Tank W No -02	1.50	1.50		Completed
965	Kalakote	Kharak	IWMP	Harvesting Tank W No -03	1.50	1.50		Completed
966	Kalakote	Kharak	IWMP	Harvesting Tank W No -04	0.70	0.70		Completed
967	Kalakote	Kharak	IWMP	Harvesting Tank W No -01	1.50	1.50		Completed
968	Kalakote	KOTEKABU	MGNREGA	Des./Constt. Of Pacca Wall of pond Near Shambu Ram Mohalla ward No. 01	1.01	0.26	31-03-2021	Completed
969	Kalakote	KOTEKABU	MGNREGA	Constt. Of Well at Dayala ward no. 07	1.63	0.72	31-03-2021	Completed
970	Kalakote	Kotekabu	14th FC	Constt of Pond at L/Chringal	0.70	0.70		Completed
971	Kalakote	Kotekabu	14th FC	Improvement of Bowali at Narakasi ward no 3	0.80	0.80		Completed
972	Kalakote	KOTHIAN	MGNREGA	Constt. Of H/Tank at Zia-ul-Haq ward no. 04	1.32	0.62	31-03-2021	Completed
973	Kalakote	KOTHIAN	MGNREGA	Constt. Of h/Tank Suneet mohalla ward no. 05	1.31	1.09	15-04-2021	Completed
974	Kalakote	KOTHIAN	MGNREGA	Constt. Of H/Tank at Bakerwal Mohalla Khargalla ward no. 06	1.36	0.41	31-03-2021	Completed
975	Kalakote	KOTHIAN	MGNREGA	Constt of well at Kothian mohalla Yashpaul & Ravi	2.00	1.11	31-03-2021	Completed
976	Kalakote	KOTHIAN	MGNREGA	Constt. Of Pond at Kaldhuyian Mohalla Munshi ward No. 03	1.05	0.63	31-03-2021	Completed
977	Kalakote	KOTHIAN	MGNREGA	Constt. Of Khul at kiker Singh mohalla ward no. 07	1.03	0.26	15-04-2021	Completed
978	Kalakote	KOTHIAN	MGNREGA	Constt of well at Mukhtar Mohalla ward no 1	2.00	0.60	31-03-2021	Completed
979	Kalakote	KOTHIAN	MGNREGA	Constt. Of h/Tank at Arshad mohalla ward no. 05	1.35	0.17	15-03-2021	Completed
980	Kalakote	KOTHIAN	MGNREGA	Constt. Of Pond at Mohalla ward no. 07	1.04	0.35	31-03-2021	Completed
981	Kalakote	KOTHIAN	MGNREGA	Constt. Of pond at Bashi Mohalla ward no. 07	1.06	0.13	15-04-2021	Completed
982	Kalakote	KOTHIAN	MGNREGA	Constt. Of Pond at Rashpaul Mohalla ward no. 07	1.05	0.41	15-04-2021	Completed
983	Kalakote	KOTHIAN	MGNREGA	Repair of Pond Member Mohalla ward no. 06	1.05	0.70	31-03-2021	Completed
984	Kalakote	KOTHIAN	MGNREGA	Constt. Of h/Tank Riaz Mohalla ward no. 05	1.32	0.46	10-04-2021	Completed
985	Kalakote	Kothian-A	14th FC	Constt of Harvesting Tank at Mohd Tayoub Mohalla ward no 04	1.30	1.30		Completed
986	Kalakote	Kothian-A	14th FC	Constt of Harvesting Tank Mohalla Zenib Bi ward no 4	1.40	1.40		Completed
987	Kalakote	Kothian-A	14th FC	Constt of Harvesting Tank N/H/O Aziz Ahmed Kothian nr pyt ghar	1.00	1.00		Completed
988	Kalakote	Kothian-A	14th FC	Constt of Harvesting Tank N/H/O Ex Havaladar Abdul Rahim ward	1.00	1.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
989	Kalakote	Kothian-A	14th FC	Constt of Harvesting Tank Parveen Mohalla ward no 4	1.00	1.00		Completed
990	Kalakote	Kothian-A	14th FC	Constt of Pond at Kaldhiyan Mohalla Munshi ward no 03	1.00	1.00		Completed
991	Kalakote	Kothian-A	14th FC	Constt of Pond at Mohalla Yaseen ward no 02	1.00	1.00		Completed
992	Kalakote	Kothian-A	14th FC	Constt of well at Parkash Singh mOhalla ward no 1	1.00	1.00		Completed
993	Kalakote	Kothian-A	14th FC	Constt of well at Vidya Mohalla ward no 5	1.00	1.00		Completed
994	Kalakote	Kothian-A	14th FC	Constt of well OmParkash Mohalla ward no 06	1.00	1.00		Completed
995	Kalakote	Kothian-A	14th FC	Repair of bowali with bathroom at nalli talib mohalla	0.50	0.50		Completed
996	Kalakote	Kothian-A	IWMP	Harvesting Tank W.No-05	1.00	1.00		Completed
997	Kalakote	Kothian-A	IWMP	Harvesting Tank W.No-04	0.98	0.98		Completed
998	Kalakote	Kothian-A	IWMP	Bowli W. No -05	1.00	1.00		Completed
999	Kalakote	Kothian-A	IWMP	Water Tank W. No -05	1.00	1.00		Completed
1000	Kalakote	Kothian-A	IWMP	Water Tank W. No -04	1.00	1.00		Completed
1001	Kalakote	Kothian-B	14th FC	Constt of Bowali bathroom SC Mohalla ward no 2	0.70	0.70		Completed
1002	Kalakote	Kothian-B	14th FC	Constt of Pond at Bittu and Rafiq Mohalla ard no 04	1.00	1.00		Completed
1003	Kalakote	Kothian-B	14th FC	Constt of Pond at Mohalla Parladh Singh Ward no 07	1.00	1.00		Completed
1004	Kalakote	Kothian-B	14th FC	Constt of Water Tank at Gulam Qadir Mohalla ward no 5	0.75	0.75		Completed
1005	Kalakote	Kothian-B	IWMP	Harvesting Tank W. No-01	1.00	1.00		Completed
1006	Kalakote	Kothian-B	IWMP	Harvesting Tank W. No-7	1.00	1.00		Completed
1007	Kalakote	Kothian-B	IWMP	Bowli W. No-6	0.98	0.98		Completed
1008	Kalakote	Kothian-B	IWMP	Harvesting Tank W. No-04	1.00	1.00		Completed
1009	Kalakote	Kothian-B	IWMP	Bowli W. No-4	1.00	1.00		Completed
1010	Kalakote	Narian	IWMP	Harvesting Tank	1.10	1.10		Completed
1011	Kalakote	Narian	IWMP	Harvesting Tank	1.10	1.10		Completed
1012	Kalakote	Narian	IWMP	Harvesting Tank	1.08	1.08		Completed
1013	Kalakote	Narian	IWMP	Harvesting Tank	1.50	1.50		Completed
1014	Kalakote	PANHAR	MGNREGA	Constt of well at Haji Mushtaq ward no 7	2.00	0.53	31-03-2021	Completed
1015	Kalakote	PANHAR	MGNREGA	Constt. Of Well at Aziz Shah ward no. 02	1.21	0.69	31-03-2021	Completed
1016	Kalakote	Panhar	14th FC	Constt of Bowali nr Fazal Hussain Mohalla ward no 06	0.70	0.70		Completed
1017	Kalakote	Panhar	14th FC	Constt of Bowali nr Panj Pandav ward no 4	0.70	0.70		Completed
1018	Kalakote	Panhar	14th FC	Constt of Pond at Farakote	2.00	2.00		Completed
1019	Kalakote	PANJAH	MGNREGA	CONSTT. OF WATER HARVESTING TANK AT YOUSAF MOHALLA	1.63	0.94	28-03-2021	Completed
1020	Kalakote	PANJAH	MGNREGA	Constt. of Well at Shakeel Mohalla	2.00	1.37	28-03-2021	Completed
1021	Kalakote	PANJAH	MGNREGA	Constt. of Bowali at Muzmal Shah Mohalla ward No. 07	0.67	0.25	21-03-2021	Completed
1022	Kalakote	PANJAH	MGNREGA	Constt. of Bowali at Shafi Mohalla ward No. 07	0.67	0.49	04-03-2021	Completed
1023	Kalakote	Sagote	IWMP	Harvesting Tank	1.00	1.00		Completed
1024	Kalakote	Sagote	IWMP	Harvesting Tank	1.00	1.00		Completed
1025	Kalakote	Sagote	IWMP	Harvesting Tank	1.00	1.00		Completed
1026	Kalakote	Sagote	IWMP	Harvesting Tank	1.00	1.00		Completed
1027	Kalakote	Sagote	IWMP	Harvesting Tank	1.00	1.00		Completed
1028	Kalakote	SAILSUI	MGNREGA	Constt. Of Well at Majoor Talli Bha ward No. 01	1.51	1.23	26-03-2021	Completed
1029	Kalakote	Sailsui	IWMP	Harvesting Tank NLO MOHD YAQOOB	1.50	1.50		Completed
1030	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -1	2.00	2.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1031	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -2	2.00	2.00		Completed
1032	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -3	2.00	2.00		Completed
1033	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -4	2.00	2.00		Completed
1034	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -5	1.50	1.50		Completed
1035	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -6	1.50	1.50		Completed
1036	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -7	1.50	1.50		Completed
1037	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -8	1.50	1.50		Completed
1038	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -9	1.50	1.50		Completed
1039	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -10	1.50	1.50		Completed
1040	Kalakote	Sailsui	IWMP	Harvesting Tank W. No -11	1.50	1.50		Completed
1041	Kalakote	Sailsui	IWMP	Harvesting Tank NLO Abdul Rashid	1.50	1.50		Completed
1042	Kalakote	Sailsui	IWMP	Harvesting Tank NLO Mohd Bashir	1.50	1.50		Completed
1043	Kalakote	Sailsui	IWMP	Harvesting Tank NLO Mohd Bashir Saraj	1.50	1.50		Completed
1044	Kalakote	Saranoo	IWMP	Harvesting Tank	1.00	1.00		Completed
1045	Kalakote	Saranoo	IWMP	Harvesting Tank	1.00	1.00		Completed
1046	Kalakote	Saranoo	IWMP	Harvesting Tank	1.00	1.00		Completed
1047	Kalakote	Saranoo	IWMP	Harvesting Tank	1.00	1.00		Completed
1048	Kalakote	Saranoo	IWMP	Harvesting Tank	0.92	0.92		Completed
1049	Kalakote	SOOM	MGNREGA	Constt. Of khul at Kashmiri Mohalla ward No. 03	1.14	0.53	06-04-2021	Completed
1050	Kalakote	SOOM	MGNREGA	Constt. Of Dugwell at Bania Kass Ghai ward no. 06	1.05	0.74	06-04-2021	Completed
1051	Kalakote	SOOM	MGNREGA	Constt. Of Bowali at Chano galla ward no. 07	0.54	0.49	06-04-2021	Completed
1052	Kalakote	SOOM	MGNREGA	Constt. Of Bowali at Choi Panda khater ward no. 02	0.54	0.37	06-04-2021	Completed
1053	Kalakote	SOOM	MGNREGA	Constt. Of Bowali at Kashmiri Mohalla ward no. 03	0.71	0.17	15-04-2021	Completed
1054	Kalakote	SOOM	MGNREGA	Constt. Of H/Tank at Babu Ram Mohalla ward no. 05	0.63	0.36	15-04-2021	Completed
1055	Kalakote	SOOM	MGNREGA	Constt. Of h/Tank ward no. 07	1.06	0.63	06-04-2021	Completed
1056	Kalakote	SOOM	MGNREGA	Constt. of H/Tank Matoo Mohalla ward No. 05	1.02	0.15	15-04-2021	Completed
1057	Kalakote	SOOM	MGNREGA	Constt. of H/Tank at Rafi Mohalla ward No. 01	1.02	0.65	06-04-2021	Completed
1058	KHAWAS	BADAL	MGNREGA	Const. of W/H Tank at Vidy Singh Mohala wno.07	1.00	0.61	01-03-2021	Completed
1059	KHAWAS	BADAL	MGNREGA	Constt of W H/tank at Naal ward No 02	1.00	0.50	31-03-2021	Completed
1060	KHAWAS	BADAL	MGNREGA	Const. of W/H Tank at Morals Dharmsal	2.00	1.97	31-03-2021	Completed
1061	KHAWAS	BADAL	MGNREGA	Constt of Pound at Khani Mohallaha	1.98	1.41	31-03-2021	Completed
1062	KHAWAS	BADAL	MGNREGA	Const. of Farm pond at khani Hill	1.99	0.61	31-03-2021	Completed
1063	KHAWAS	BADHAL A	MGNREGA	Balance work of Bawali at Padder Breari	1.00	0.01	31-03-2021	Completed
1064	KHAWAS	BADHAL A	MGNREGA	Constt of W H/tank at shamshan Ghat ward no 06	1.27	0.35	30-03-2021	Completed
1065	KHAWAS	BADHAL A	MGNREGA	Constt of W H/tank at Pari Mohallaha ward no 02	1.30	0.37	20-03-2021	Completed
1066	KHAWAS	BADHAL A	MGNREGA	Constt of W H/tank at Naar ward no 05	1.27	0.74	20-03-2021	Completed
1067	Khawas	Bahi Nambal	14th FC	Const. of Pond at W.No1-2 Gali Gura-chain.	1.00	1.00		Completed
1068	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank malik and Gujjar mohallaha ward no 02	1.21	1.00	20-03-2021	Completed
1069	KHAWAS	BEHI NIMBLE	MGNREGA	Dev. of spring at Khani Mohala wno.07	0.96	0.72	25-03-2021	Completed
1070	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at shakeel and paratti mohallaha ward no 06	1.18	0.55	20-03-2021	Completed
1071	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at khani Bajjar mohallaha ward no 07	1.27	0.50	25-03-2021	Completed
1072	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank Fayaz mohallaha Tarian ward no 03	1.30	0.26	20-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1073	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at mistri GH Mohallaha ward no 03	1.27	0.39	20-03-2021	Completed
1074	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at chaper naka ward no 06	1.27	0.49	20-03-2021	Completed
1075	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at AG Kh and awan mohallaha ward no 07	1.27	0.39	31-03-2021	Completed
1076	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at khoda Ghura ward no 06	1.30	0.19	20-03-2021	Completed
1077	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at khani Mohd Hussain mohallaha.	1.25	0.86	25-03-2021	Completed
1078	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of 02 No H/tank at Iqbal And Nasib Mohallaha ward no 02	1.27	0.29	20-03-2021	Completed
1079	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of 02 No H/tank at Sukhdave and Chokidaar Mohallaha ward no 02	1.19	0.47	20-03-2021	Completed
1080	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at khani Saleem mohallaha	1.25	0.99	25-03-2021	Completed
1081	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank soo and Thalla ward no 04	1.27	0.44	20-03-2021	Completed
1082	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank chain thub hararian ward no 02	1.27	0.40	20-03-2021	Completed
1083	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at MS Thalla chaper ward no 04	1.27	0.72	20-03-2021	Completed
1084	KHAWAS	BEHI NIMBLE	MGNREGA	Constt of W H/tank at chakli munshi mohallaha ward no 05	1.19	1.00	31-03-2021	Completed
1085	KHAWAS	BEHI NIMBLE	MGNREGA	Development of spring at Behi ANDF Chakli	0.96	0.82	31-03-2021	Completed
1086	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at charan ward no 04	1.00	0.53	20-03-2021	Completed
1087	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at Khatani ward no 01	1.06	0.57	20-03-2021	Completed
1088	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at Muthala ward no 03	1.15	0.58	20-03-2021	Completed
1089	KHAWAS	BEHLA	MGNREGA	Constt. Of H/Tank at Sadiq Moh. Wno. 09	1.23	0.44	20-03-2021	Completed
1090	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at Bathari ward no 01	0.97	0.69	20-03-2021	Completed
1091	KHAWAS	BEHLA	MGNREGA	Constt of Bowalli at kagga ward no 03	1.08	0.49	20-03-2021	Completed
1092	KHAWAS	BEHLA	MGNREGA	Constt of khurliy at Rajout Gujjar Mohallaha ward no 06	1.81	0.66	20-03-2021	Completed
1093	KHAWAS	BEHLA	MGNREGA	Constt.Of Pond at Chakli top	1.43	0.54	20-03-2021	Completed
1094	KHAWAS	BEHLA	MGNREGA	Constt. Of Bawoli at Aziz moh. Wno. 09	1.34	0.49	20-03-2021	Completed
1095	KHAWAS	BEHLA	MGNREGA	Constt.Of Bawoli at Wno. 07	1.70	0.51	20-03-2021	Completed
1096	KHAWAS	BEHLA	MGNREGA	Repairing Of W/H/Tank at Trabi Moh.	1.10	0.46	20-03-2021	Completed
1097	KHAWAS	BEHLA	MGNREGA	Constt.H/Tank at Chowan Moh. Wno.09	1.10	0.55	20-03-2021	Completed
1098	KHAWAS	BEHLA	MGNREGA	Constt of khurliy at maroot mohallaha ward no 04	2.00	1.03	30-03-2021	Completed
1099	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at Chakli ward no 05	1.09	0.48	20-03-2021	Completed
1100	KHAWAS	BEHLA	MGNREGA	Constt of W H/tank at nabli sham lal mohallaha ward no 02	1.15	0.53	20-03-2021	Completed
1101	KHAWAS	BEHLA	MGNREGA	Constt.O Khurlies 04 nos.at Gujjar moh Wno.07	1.86	1.06	20-03-2021	Completed
1102	KHAWAS	BEHLA	MGNREGA	Constt of khurliy at chakli ward no 05	1.68	0.72	20-03-2021	Completed
1103	Khawas	Bhella	14th FC	Const of Pond at Kainwali	1.00	1.00		Completed
1104	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 2	1.01	0.55	30-03-2021	Completed
1105	KHAWAS	GADYOKE	MGNREGA	Const t of water tank at Ghora ward no 01	1.02	0.48	20-03-2021	Completed
1106	KHAWAS	GADYOKE	MGNREGA	Constt of Khurliy 08 Nos at ward no 01	1.92	0.80	20-03-2021	Completed
1107	KHAWAS	GADYOKE	MGNREGA	Constt of 02 Nos water tank at ward no 03	2.00	0.92	30-03-2021	Completed
1108	KHAWAS	GADYOKE	MGNREGA	Constt of water tank 02 Nos at ward no 05	1.57	0.87	30-03-2021	Completed
1109	KHAWAS	GADYOKE	MGNREGA	Constt of water tank at ward no 06	1.34	0.76	30-03-2021	Completed
1110	KHAWAS	GADYOKE	MGNREGA	Constt of water tank at ward no 07	0.98	0.44	20-03-2021	Completed
1111	KHAWAS	GADYOKE	MGNREGA	Constt. Of Khurlies with P/work 04 Nose at Gadyog	1.68	0.68	30-03-2021	Completed
1112	KHAWAS	GADYOKE	MGNREGA	Constt of Bawli at Nabni pani	1.14	0.50	20-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1113	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 3	1.06	0.59	20-03-2021	Completed
1114	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 5	1.17	0.66	20-03-2021	Completed
1115	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 7	1.08	0.75	20-03-2021	Completed
1116	KHAWAS	GADYOKE	MGNREGA	Const. of W/H Tank at wno.o4 2nd	1.16	0.59	20-03-2021	Completed
1117	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 4	1.23	0.98	20-03-2021	Completed
1118	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 6	1.22	0.66	20-03-2021	Completed
1119	KHAWAS	GADYOKE	MGNREGA	Constt. Of H/Tank At w.no 1	1.06	0.98	20-03-2021	Completed
1120	KHAWAS	GADYOKE DELAHRI	MGNREGA	Dev. of Bawely at Daryan wno.04	1.01	0.28	29-03-2021	Completed
1121	KHAWAS	GADYOKE DELAHRI	MGNREGA	Constt. Of Water Collection Tank at Bagga Khan Moh.	1.08	0.72	29-03-2021	Completed
1122	KHAWAS	GADYOKE DELAHRI	MGNREGA	Constt. Of Water Collection Tank Nr. prem Moh.	1.99	1.57	28-03-2021	Completed
1123	KHAWAS	GUNDA	MGNREGA	Pond at pantyalla Draman w.no 9	1.19	0.70	20-03-2021	Completed
1124	KHAWAS	GUNDA	MGNREGA	Pond atdoouri top w.no 6	1.19	0.71	20-03-2021	Completed
1125	KHAWAS	GUNDA	MGNREGA	Pond at Kako Kerri w.no 7	1.19	0.49	31-03-2021	Completed
1126	KHAWAS	GUNDA	MGNREGA	Pond at Smail top galla Mohalla	1.19	0.61	20-03-2021	Completed
1127	KHAWAS	GUNDA	MGNREGA	pond at Mohra Draman w.no 3	1.09	1.01	20-03-2021	Completed
1128	KHAWAS	GUNDA	MGNREGA	Pond at Dhania kote w.no 5	1.09	0.77	31-03-2021	Completed
1129	KHAWAS	GUNDA	MGNREGA	Pond at smail w.no 2	1.09	0.56	25-03-2021	Completed
1130	KHAWAS	GUNDA	MGNREGA	Constt of Dev of spring at kaku keeri	1.00	0.56	20-03-2021	Completed
1131	KHAWAS	GUNDA	MGNREGA	Pond at Salunta Mohra w.no 8	1.19	0.75	20-03-2021	Completed
1132	KHAWAS	GUNDI	MGNREGA	Constt of H/tank at madan mohallaha ward no 08	1.01	0.28	28-03-2021	Completed
1133	KHAWAS	GUNDI	MGNREGA	Const. of Bawely at Bagh Hussain Mohala	1.08	0.30	28-03-2021	Completed
1134	KHAWAS	GUNDI	MGNREGA	Const. of Khurly 02 Nos at wno.03	1.02	0.41	28-03-2021	Completed
1135	KHAWAS	GUNDI	MGNREGA	Constt of 02 no khurliy at hill mohallaha ward no 09	1.82	0.61	28-03-2021	Completed
1136	KHAWAS	GUNDI	MGNREGA	Const.of Khurly 02 Nos at chamber wno.09	1.01	0.13	28-03-2021	Completed
1137	KHAWAS	GUNDI	MGNREGA	Constt of 02 No Khurliy at ward no 01	1.99	0.46	20-03-2021	Completed
1138	KHAWAS	GUNDI	MGNREGA	Const. of Khurly 02 Nos at Azam Mohala wno.08	1.00	0.41	28-03-2021	Completed
1139	KHAWAS	GUNDI	MGNREGA	Const. of Khurly 02 Nos wno.09	0.99	0.43	29-03-2021	Completed
1140	KHAWAS	GUNDI	MGNREGA	Constt oif Bowalli at mohd hussain mohallaha ward no 09	1.98	0.36	28-03-2021	Completed
1141	KHAWAS	GUNDI	MGNREGA	Const. of Bawely at wno.09	1.00	0.28	28-03-2021	Completed
1142	KHAWAS	GUNDI	MGNREGA	Constt of H/tank at manir mohallaha ward no 06	1.27	0.50	28-03-2021	Completed
1143	KHAWAS	GUNDI	MGNREGA	Constt of Bowalli at timber kote ward no 06	1.50	0.49	28-03-2021	Completed
1144	KHAWAS	GUNDI	MGNREGA	Constt of 02 No Khurliy at ward no 06	1.52	0.86	28-03-2021	Completed
1145	KHAWAS	GUNDI	MGNREGA	Const. of Pond at Gundi	1.16	0.39	31-03-2021	Completed
1146	KHAWAS	GUNDI	MGNREGA	Constt of Khurliy at Manir Hussauin Mohallah	0.97	0.38	29-03-2021	Completed
1147	KHAWAS	GUNDI	MGNREGA	Const. of Bawely with khurly at gundi mohala wno,04	1.09	0.43	30-03-2021	Completed
1148	KHAWAS	GUNDI	MGNREGA	Const. of 02 Nos Khurly at Rashid Mohala	1.14	0.56	29-03-2021	Completed
1149	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of Dev of spring at Thakra Pani W No 05	1.00	0.53	31-03-2021	Completed
1150	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of Pond at Gujjar Moh. 06	1.00	0.49	31-03-2021	Completed
1151	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of Water tank Kathari Ghai Shakeel Moh. W No 07	1.27	0.57	31-03-2021	Completed
1152	KHAWAS	KANTHOL SADDA	MGNREGA	Dev. of spring at Nabni wno.08	1.00	0.59	31-03-2021	Completed
1153	KHAWAS	KANTHOL SADDA	MGNREGA	Const. of W/H Tank at Mistri Mohala wno.09	1.27	0.51	31-03-2021	Completed
1154	KHAWAS	KANTHOL SADDA	MGNREGA	Const. of W/H Tank at Talna wno.06	1.24	0.13	31-03-2021	Completed
1155	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of water tank at mohd Din Mohallaha ward no 02	1.24	0.48	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1156	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of H/Tank Tilk Raj Moh. no 02	1.27	0.41	31-03-2021	Completed
1157	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of W H/tank at Chamail Mohallaha ward no 03	1.24	0.65	31-03-2021	Completed
1158	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of W H/tank at charian pani ward no 03	1.24	0.75	31-03-2021	Completed
1159	KHAWAS	KANTHOL SADDA	MGNREGA	Dev. Of Spring at Sole Sab W No 3	1.00	0.71	31-03-2021	Completed
1160	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of Dev of spring at Ismail Moh. W No 4	1.00	0.58	31-03-2021	Completed
1161	KHAWAS	KANTHOL SADDA	MGNREGA	Constt of Dev of spring at Rayara Manhas Moh. W No 4	1.00	0.34	31-03-2021	Completed
1162	KHAWAS	KANTHOL SADDA	MGNREGA	Dev of spring at Kala Pani. W No 5	1.00	0.50	31-03-2021	Completed
1163	KHAWAS	KEERI	MGNREGA	Constt.Of Khurlies 04 nos.at wno.03	1.93	0.16	31-03-2021	Completed
1164	KHAWAS	KEERI	MGNREGA	Constt.Of Bawoli at Pandit Moh. Wno.01	1.00	0.39	20-03-2021	Completed
1165	KHAWAS	KEERI	MGNREGA	Constt.Of Khurlies 04 nos. at Wno.05	1.99	0.50	31-03-2021	Completed
1166	KHAWAS	KEERI	MGNREGA	Constt. Of H/Tank at Tariq Moh. Wno.03	1.20	0.41	20-03-2021	Completed
1167	KHAWAS	KEERI	MGNREGA	Constt. Of Khurlies 04 nos. at Malik Moh. Wno.04	1.95	0.80	20-03-2021	Completed
1168	KHAWAS	KEERI	MGNREGA	Constt of khurliy at Bai Changgar ward no 02	1.93	0.29	20-03-2021	Completed
1169	KHAWAS	KEERI	MGNREGA	Constt of khurliy at Bani Mohallaha ward no 02	1.93	0.22	31-03-2021	Completed
1170	KHAWAS	KEERI	MGNREGA	Constt.Of Khurlies 04 nos. at Galli	1.99	0.69	31-03-2021	Completed
1171	KHAWAS	KEERI	MGNREGA	Constt. Of Pond at Barian Wno.05	0.97	0.63	31-03-2021	Completed
1172	KHAWAS	KEERI	MGNREGA	Constt.Of Khurlies 04 nos. at Wno. 06	1.98	0.57	31-03-2021	Completed
1173	KHAWAS	KEERI	MGNREGA	Constt of W/H/Tank at Gndhi mohallaha ward no 02	1.16	0.69	31-03-2021	Completed
1174	KHAWAS	KEERI	MGNREGA	Constt of Tanki at Gundi manir mohallaha ward no 03	1.01	0.69	31-03-2021	Completed
1175	KHAWAS	KEERI	MGNREGA	Constt. Of H/Tank at Powassi nr Abdullah	1.23	0.44	20-03-2021	Completed
1176	KHAWAS	KEERI	MGNREGA	Constt. Of Khurlies 04 nos. at Wno. 03	1.93	0.76	31-03-2021	Completed
1177	KHAWAS	KHAWAS	MGNREGA	Constt.Of H/Tank at Molvi Nasib Mohd moh. Wno.09	1.28	0.55	20-03-2021	Completed
1178	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank Dewana Suresh Moh. Wno. 05	1.27	0.68	20-03-2021	Completed
1179	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Hussain lohar moh.	1.27	0.49	20-03-2021	Completed
1180	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Soba Ram Moh.wno.04	1.27	0.51	20-03-2021	Completed
1181	KHAWAS	KHAWAS	MGNREGA	Constt.Of H/Tank at Kastoori Moh.wno.04	1.27	0.51	20-03-2021	Completed
1182	KHAWAS	KHAWAS	MGNREGA	Constt.Of Bawoli at Sandarla Bakerwal Moh.	1.00	0.49	31-03-2021	Completed
1183	KHAWAS	KHAWAS	MGNREGA	Constt.Of H/Tank at Khakri Wno. 09	1.27	0.69	20-03-2021	Completed
1184	KHAWAS	KHAWAS	MGNREGA	Constt. Of Bawoli at Chamiarka Pani	1.00	0.60	20-03-2021	Completed
1185	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Bal Moh.wno.03.	1.28	0.69	20-03-2021	Completed
1186	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Tej Ram Moh. Wno. 08	1.21	0.73	20-03-2021	Completed
1187	KHAWAS	KHAWAS	MGNREGA	Constt. Of Khurlies 06 nos. at tarnei moh. wno.07	0.54	0.37	31-03-2021	Completed
1188	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Suraj Moh Wmo. 08	1.27	0.67	20-03-2021	Completed
1189	KHAWAS	KHAWAS	MGNREGA	Constt. Of H/Tank at Maqbool Moh. Wno.04	1.27	0.64	20-03-2021	Completed
1190	KHAWAS	KHAWAS	MGNREGA	Constt. Of Bawoli at Bittu Moh. Wno. 08	1.00	0.59	31-03-2021	Completed
1191	KHAWAS	KOTCHALWAL	MGNREGA	Dev. Of Spring at Samili	1.13	0.85	20-03-2021	Completed
1192	KHAWAS	KOTCHALWAL	MGNREGA	Dev. Of Spring at Manda	1.29	0.68	31-03-2021	Completed
1193	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at chouwan mohallaha ward no 03	1.04	0.60	20-03-2021	Completed
1194	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at tara ward no 03	1.17	0.57	20-03-2021	Completed
1195	KHAWAS	KOTCHALWAL	MGNREGA	Constt of H/tank at lower Ghai ward no 06	1.26	0.99	25-03-2021	Completed
1196	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at kasar ward no 05	1.04	0.50	20-03-2021	Completed
1197	KHAWAS	KOTCHALWAL	MGNREGA	Constt of H/tank at takki ward no 06	1.26	0.74	20-03-2021	Completed
1198	KHAWAS	KOTCHALWAL	MGNREGA	Constt of H/tank at Gali Ghai ward no 07	1.26	0.99	25-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1199	KHAWAS	KOTCHALWAL	MGNREGA	Constt of H/tank at Thanda ward no 07	1.26	0.93	25-03-2021	Completed
1200	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at charutti ward no 01	2.00	0.61	20-03-2021	Completed
1201	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at Bajjar mohallaha ward no 04	1.04	0.61	30-03-2021	Completed
1202	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at kalla ward no 02	1.17	0.81	31-03-2021	Completed
1203	KHAWAS	KOTCHALWAL	MGNREGA	Constt of pound at upper kanola ward no 07	1.17	0.66	31-03-2021	Completed
1204	KHAWAS	KOTCHALWAL	MGNREGA	Constt of 03 No pound at kotecharwal	1.56	1.16	31-03-2021	Completed
1205	KHAWAS	KOTCHALWAL	MGNREGA	Constt of W H/tank at pifian ward no 01	1.27	0.70	20-03-2021	Completed
1206	KHAWAS	KOTCHALWAL	MGNREGA	Constt of H/tank at keeri manzoor mohallaha ward no 02	1.26	0.98	31-03-2021	Completed
1207	Khawas	Kotechawal	14th FC	Const. of Pacca Pond Nr. Keri W No 3	2.00	2.00		Completed
1208	Khawas	Kotechawal	14th FC	Const. of Pond 2 Nos at Keeri.	2.00	2.00		Completed
1209	KHAWAS	NARLA	MGNREGA	W H/tank Dhobkala NHO manzoor ward no 02	2.00	0.90	31-03-2021	Completed
1210	KHAWAS	NARLA	MGNREGA	Cpnstt of W H/tank kulehi ward no 03	1.99	0.63	28-03-2021	Completed
1211	KHAWAS	NARLA	MGNREGA	Constt of pound at padder ward no 01	1.98	0.82	31-03-2021	Completed
1212	KHAWAS	NARLA	MGNREGA	constt of H/tank at patti ward no 02	1.99	0.74	30-03-2021	Completed
1213	KHAWAS	NARLA	MGNREGA	Constt of W/H tank at takki ward no 02	1.98	1.25	28-03-2021	Completed
1214	KHAWAS	NARLA	MGNREGA	Constt of W H/tank at sanglote Mohallaha	1.95	1.00	28-03-2021	Completed
1215	KHAWAS	NARLA	MGNREGA	Constt of W H/tank Dari keri ward no ward no 03	1.99	0.74	28-03-2021	Completed
1216	KHAWAS	NARLA	MGNREGA	Const. of W/H Tank at Maneer Mohala	1.21	0.73	30-03-2021	Completed
1217	KHAWAS	NARLA	MGNREGA	Const. of W/H Tank at Bangoti wno.05	1.19	0.49	30-03-2021	Completed
1218	KHAWAS	NARLA	MGNREGA	Constt of W H/tank at kali kassi ward no 02	1.99	1.36	31-03-2021	Completed
1219	KHAWAS	NARLA	MGNREGA	Const. of Pond at kashmiri mohala	1.21	0.91	31-03-2021	Completed
1220	KHAWAS	NARLA	MGNREGA	Const. of W/H TANK AT KUNDA WNO.08	1.21	1.18	31-03-2021	Completed
1221	KHAWAS	NARLA	MGNREGA	Const. of W/H Tank at Katali maneer mohala	1.21	1.17	31-03-2021	Completed
1222	KHAWAS	NARLA	MGNREGA	Const. of Pond at Gori wno.06	1.20	0.62	31-03-2021	Completed
1223	KHAWAS	NARLA	MGNREGA	Const. of Pond at Majra	1.25	0.96	31-03-2021	Completed
1224	Khawas	Narla	14th FC	Const. of Pacca Pond at Pandit Moh. W No 2	2.00	2.00		Completed
1225	Khawas	Narla	14th FC	Const. of Pond at Dedhar Mohala.	1.00	1.00		Completed
1226	Khawas	Narla	14th FC	Const. of Pond at Loharki W No 9.	1.00	1.00		Completed
1227	KHAWAS	PANGLAR	MGNREGA	Constt of W H/tank at ward no 01	2.00	1.00	25-03-2021	Completed
1228	KHAWAS	PANGLAR	MGNREGA	Constt of H/tank at kuwa danda	1.15	0.58	28-03-2021	Completed
1229	KHAWAS	PANGLAR	MGNREGA	Constt of 02 No of H/Tank at ward no 05	2.00	1.44	25-03-2021	Completed
1230	KHAWAS	PANGLAR	MGNREGA	Constt of 02 No H/tank at ward No 09	1.20	0.60	25-03-2021	Completed
1231	KHAWAS	PANGLAR	MGNREGA	Constt of cattle plate at ward no 01	0.54	0.39	25-03-2021	Completed
1232	KHAWAS	PANGLAR	MGNREGA	Constt of cattle plate at altaf mohallah	0.55	0.35	21-03-2021	Completed
1233	KHAWAS	PANGLAR	MGNREGA	Constt of cattle plate at chakli	1.15	0.44	25-03-2021	Completed
1234	KHAWAS	PANGLAR	MGNREGA	Balance work of Cattle Plate at Sakhi Mohalla W. No 7	1.21	0.33	30-03-2021	Completed
1235	KHAWAS	PANGLAR	MGNREGA	Constt of cattle plate at sarooni	0.54	0.36	25-03-2021	Completed
1236	KHAWAS	PANGLAR	MGNREGA	Constt of 02 No of H/Tank at ward no 06	1.99	0.69	25-03-2021	Completed
1237	KHAWAS	PANGLAR	MGNREGA	Constt of 04 Nos Khurliy at ward no 09	0.98	0.81	30-03-2021	Completed
1238	KHAWAS	PANGLAR	MGNREGA	Constt of 04 No of cattle plate at khorbani ward No 06	1.99	1.14	27-03-2021	Completed
1239	KHAWAS	PANGLAR	MGNREGA	Constt of pound at ward No 09	1.98	0.61	20-03-2021	Completed
1240	KHAWAS	PANGLAR	MGNREGA	Constt of 02 no cattle plate at kanala	1.94	1.10	25-03-2021	Completed
1241	KHAWAS	PANGLAR	MGNREGA	Constt of cattle plate of shati Mohallaha	1.02	0.46	30-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1242	Khawas	Panglar	14th FC	Const. of Pacca Pond Nr. Masjid at Gahi Bass.	2.00	2.00		Completed
1243	Khawas	Panglar	14th FC	Renovation of Pond Nr. Mandir Dugah.	0.50	0.50		Completed
1244	KHAWAS	UDHAN	MGNREGA	Constt of Bowali Nr masjid ward No 03	0.96	0.54	28-03-2021	Completed
1245	KHAWAS	UDHAN	MGNREGA	Constt of Bowali at premu mohallaha ward no 03	0.96	0.75	31-03-2021	Completed
1246	KHAWAS	UDHAN	MGNREGA	Constt of Bowaly 02 No at bagla ward no 04	0.96	0.76	20-03-2021	Completed
1247	KHAWAS	UDHAN	MGNREGA	Constt of khurliy at kathuni ward no 05	0.54	0.30	20-03-2021	Completed
1248	KHAWAS	UDHAN	MGNREGA	Constt. Of Pond at Darooni W no.07	1.19	0.77	31-03-2021	Completed
1249	KHAWAS	UDHAN	MGNREGA	Constt of H/tank at nagan galla ward no 04	1.24	0.60	20-03-2021	Completed
1250	KHAWAS	UDHAN	MGNREGA	Constt of khurliy at hill ward no 05	0.54	0.29	20-03-2021	Completed
1251	KHAWAS	UDHAN	MGNREGA	Constt of khurliy at khoda ward no 06	0.54	0.50	31-03-2021	Completed
1252	KHAWAS	UDHAN	MGNREGA	Constt of H/tank at kashmiri mohallaha ward no 01	1.25	1.00	31-03-2021	Completed
1253	KHAWAS	UDHAN	MGNREGA	Constt of khurliy at subash mohallaha ward no 02	0.54	0.49	31-03-2021	Completed
1254	KHAWAS	UDHAN	MGNREGA	Constt of H/tank at pritam mohallaha ward no 06	1.20	0.99	31-03-2021	Completed
1255	Khawas	Udhan	14th FC	Const. of Pacca pond at Godhi Mohala wno. 06	2.50	2.50		Completed
1256	LAMBERI	BHAGNOTI	MGNREGA	Constt. Of well in L/o Pt Sadhu Ram w.no.3	2.00	1.13	30-03-2021	Completed
1257	LAMBERI	BHAGNOTI	MGNREGA	Constt. Of well near Geeta Mandir	2.00	0.67	30-03-2021	Completed
1258	LAMBERI	BHAGNOTI	MGNREGA	Constt. of well near the house of Inder Parkash Bali w.no.06	2.00	1.05	31-03-2021	Completed
1259	LAMBERI	BHAGNOTI	MGNREGA	Constt. of well nr Naresh Kumar mohalla w.no.4	2.00	1.09	31-03-2021	Completed
1260	LAMBERI	BHAGNOTI	MGNREGA	Constt. of well near Ashok Kumar Mohalla w.no.6	2.00	1.14	30-03-2021	Completed
1261	LAMBERI	CHECK JARALLAN	MGNREGA	Constt. Of well N/L/O Subash Chander S/o Nanak Chander	2.00	1.03	15-04-2021	Completed
1262	LAMBERI	CHECK JARALLAN	MGNREGA	Constt. Of well near Masjid Moh. W.no.2	2.00	1.03	15-04-2021	Completed
1263	Lamberi	Dandesar	14th FC	Check Dam near mohalla Abdul	1.50	1.50		Completed
1264	LAMBERI	DANDSAR	MGNREGA	Constt. Of well Shiv Narayan and other W. No.2	1.89	0.84	31-03-2021	Completed
1265	LAMBERI	DANDSAR	MGNREGA	Well near Moh. Mohd Mustaq	2.00	1.24	24-05-2021	Completed
1266	LAMBERI	DANDSAR	MGNREGA	Constt. of Pond N/L/o mohd Akbar W. No.7	1.48	0.80	12-04-2021	Completed
1267	LAMBERI	DANDSAR	MGNREGA	Well Rakesh Kumar W. No.2	1.99	0.91	12-04-2021	Completed
1268	LAMBERI	GARAN	MGNREGA	Renovation of Pond at Sangeeta Chapper w.no.2	1.04	0.50	31-03-2021	Completed
1269	LAMBERI	GARAN	MGNREGA	Constt. Of H/Tank Moh. Talib Hussain	1.97	1.18	31-03-2021	Completed
1270	Lamberi	Garan	14th FC	Constt. of Bowali Raiz Mohalla W. No.03	0.40	0.40		Completed
1271	Lamberi	Garan	14th FC	Constt.of Bowali Chamba near Balbir Mohalla	0.45	0.45		Completed
1272	Lamberi	Garan	14th FC	Constt.of Bowali near Rashid Mohalla Garan	0.50	0.50		Completed
1273	Lamberi	Garan	14th FC	Repair of Bowali Norrani Mohalla	0.45	0.45		Completed
1274	Lamberi	Garan	14th FC	Repair of Bowali Talib Sha mohalla	0.45	0.45		Completed
1275	Lamberi	Garan	14th FC	Repair of Pond mistery Sharief Mohalla W. No.05	0.45	0.45		Completed
1276	Lamberi	Garan	14th FC	Repair of Pond W. No.06 Lal Hussain Mohalla	0.40	0.40		Completed
1277	Lamberi	Garan	14th FC	Repair of Pond W. No.07	0.40	0.40		Completed
1278	LAMBERI	LAMBERI EAST	MGNREGA	Well Budi Chir N/o Divinder	1.95	1.13	31-03-2021	Completed
1279	LAMBERI	LAMBERI EAST	MGNREGA	Well N/o Naresh Mohalla	1.97	1.23	31-03-2021	Completed
1280	LAMBERI	LAMBERI EAST	MGNREGA	Constt. of Khul Moh. Hukamat Raj	1.96	0.70	31-03-2021	Completed
1281	Lamberi	Lamberi East	14th FC	Constt. of Well near Jeet Singh	1.00	1.00		Completed
1282	Lamberi	Lamberi East	14th FC	Improvement of Bowali N/o Babu Ram	1.00	1.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1283	LAMBERI	LAMBERI LOWER	MGNREGA	Constt. Of Dug well near Ram Krishan moh. W.no.1	1.94	1.29	23-03-2021	Completed
1284	LAMBERI	LAMBERI LOWER	MGNREGA	Constt. Of well in L/o Dali Sharma w.no.3	1.92	1.03	10-04-2021	Completed
1285	LAMBERI	LAMBERI LOWER	MGNREGA	Constt.of well nr Harjeet moh	1.87	1.02	30-03-2021	Completed
1286	LAMBERI	LAMBERI LOWER	MGNREGA	Constt. Of well near house of Ram Bheja w.no.2	1.82	1.14	31-03-2021	Completed
1287	LAMBERI	LAMBERI LOWER	MGNREGA	Constt. Of well Om Parkash & others	1.92	0.95	10-04-2021	Completed
1288	LAMBERI	LAMBERI LOWER	MGNREGA	Constt. Of well in L/o Suraj Parkash	1.90	1.17	31-03-2021	Completed
1289	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Pond near Shariatz	0.81	0.34	31-03-2021	Completed
1290	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of well in the land of Nazir at Dwanki	1.46	0.73	31-03-2021	Completed
1291	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Well at Lammi Patti W.no.7	1.08	0.63	30-03-2021	Completed
1292	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Pond near Makhan Din	1.03	0.39	31-03-2021	Completed
1293	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Pond near JE Mohalla.	1.04	0.77	31-03-2021	Completed
1294	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Pond near Ishtaq	0.80	0.23	31-03-2021	Completed
1295	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of well near Nazir Bajran at w.no.4	1.63	0.62	31-03-2021	Completed
1296	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of well in the land of Safeer	1.62	0.71	31-03-2021	Completed
1297	LAMBERI	LAMBERI UPPER	MGNREGA	Constt. of Pond near Aslam Bajran	1.56	0.74	31-03-2021	Completed
1298	Lamberi	Lamberi Upper	14th FC	Constt.of Bowali near Zakir at Nalla	0.19	0.19		Completed
1299	LAMBERI	RAJAL-B	MGNREGA	Constt. Of well N/L/O Nirmal Kumari w.no.3	1.95	1.07	12-04-2021	Completed
1300	LAMBERI	RAJAL-B	MGNREGA	Constt. Of well N/L/O Ashok Kumar w.no.7	1.99	0.51	15-04-2021	Completed
1301	LAMBERI	RAJAL-B	MGNREGA	Constt. Of well near Moh Pyari Lal w.no.4	1.92	0.86	12-04-2021	Completed
1302	Lamberi	Rajal-B	14th FC	Constt.of Bowali W.No.02	0.40	0.40		Completed
1303	Lamberi	Rajal-B	14th FC	Constt.of water harvesting tank at Masjid W.no.6	1.00	1.00		Completed
1304	Manjakote	DABROTE	MGNREGA	Constt. of H/Tank at Ward No 01 IqbqI Mohallah	0.80	0.44	31-03-2021	Completed
1305	Manjakote	DABROTE	MGNREGA	Constt of H/Tank near land of Sakhi Walayat	0.51	0.21	31-03-2021	Completed
1306	Manjakote	DABROTE	MGNREGA	Constt. of H/TANK AT CHAKKLI W.NO 3	1.05	0.41	31-03-2021	Completed
1307	Manjakote	DABROTE	MGNREGA	Constt. of Pond at Dabrote Panchayat Dabrote	2.05	1.04	31-03-2021	Completed
1308	Manjakote	DABROTE	MGNREGA	Constt. of H/TANK AT NHO ZAFFAR W.NO 2	0.56	0.15	31-03-2021	Completed
1309	Manjakote	DABROTE	MGNREGA	Constt. of H/TANK AT NHO ANTER MOH	0.54	0.34	31-03-2021	Completed
1310	Manjakote	DABROTE	MGNREGA	Constt. of H/TANK AT KHATALA NHO MAQSOOD W.NO 5	0.54	0.32	31-03-2021	Completed
1311	Manjakote	DABROTE	MGNREGA	Constt. of WATER TANK AT W.NO 3 NHO AZAM	0.56	0.34	31-03-2021	Completed
1312	Manjakote	DABROTE	MGNREGA	Constt. of Talab at Panchayat Dabrote	2.05	1.03	31-03-2021	Completed
1313	Manjakote	DEHRI RALYOTE LOWER	MGNREGA	Constt. of Pond Lower Jabrain W.No 02	1.18	0.71	31-03-2021	Completed
1314	Manjakote	DEHRI RALYOTE LOWER	MGNREGA	Constt. of H/Tank NLO Khadam W.No 03	0.85	0.54	31-03-2021	Completed
1315	Manjakote	DEHRI RALYOTE LOWER	MGNREGA	Constt. of Talab at Panchayat Dehri Ralyote Lower	1.58	1.57	31-03-2021	Completed
1316	Manjakote	DEHRI RALYOTE LOWER	MGNREGA	Constt. of Pond at Panchayat Dehri Ralyote Lower	1.93	1.89	01-12-2020	Completed
1317	Manjakote	DEHRI RALYOTE LOWER	MGNREGA	Constt. of Pond at Qazi Mohalla W.No 06	1.30	1.28	31-03-2021	Completed
1318	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of Bawali at Panchayat Dehri Ralyote Upper	1.37	0.63	25-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1319	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of Talab at Panchayat Dehri Ralyote Upper	2.00	1.27	25-03-2021	Completed
1320	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of Pond at Panchayat Dehri Ralyote Upper	2.00	1.20	27-03-2021	Completed
1321	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of H/Tank at Abdullaha mohallaha	1.15	0.57	25-03-2021	Completed
1322	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of H/Tank at Dharoti	0.57	0.51	16-03-2021	Completed
1323	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of H/Tank at Rashid Gahi mohallaha	0.86	0.63	25-03-2021	Completed
1324	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of H/Tank at Khalil moh	0.85	0.49	25-03-2021	Completed
1325	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of Pond at Dhara	1.00	0.51	25-03-2021	Completed
1326	Manjakote	DEHRI RALYOTE UPPER	MGNREGA	Constt. of Bawali at Dehri Ralyote Upper in Nr. BG	1.10	0.60	25-03-2021	Completed
1327	Manjakote	Dehri Ralyote Upper	14th FC	Renovation of Bawali at old Jamia Masjid	0.80	0.80		Completed
1328	Manjakote	DERI DARA	MGNREGA	Constt. of W/Tank at Navniyan Mohallah Ward No 07	1.15	0.74	31-03-2021	Completed
1329	Manjakote	DERI DARA	MGNREGA	Constt. of W/Tank at Patrara W.no.08	0.52	0.36	31-03-2021	Completed
1330	Manjakote	DERI DARA	MGNREGA	Constt. of Water Tank at Mohallah Arif W No. 09	0.98	0.56	31-03-2021	Completed
1331	Manjakote	DERI DARA	MGNREGA	Constt. of Pond at Panchayat Dehri Dhara	1.99	1.18	31-03-2021	Completed
1332	Manjakote	DERI DARA	MGNREGA	Constt. of W/Tank Mohd Razaq Mohalla W.no.01	0.97	0.24	31-03-2021	Completed
1333	Manjakote	DRARI	MGNREGA	Constt. of Talab at Panchayat Dareari	1.94	1.47	15-03-2021	Completed
1334	Manjakote	DRARI	MGNREGA	Constt. of H/Tank at Haji Riaz Mohallah	1.44	0.91	15-03-2021	Completed
1335	Manjakote	Dreari	14th FC	Constt of Bawali at Ward No 03 Changer	1.00	1.00		Completed
1336	Manjakote	Dreari	14th FC	Constt of Bawali at Ward No 07	1.00	1.00		Completed
1337	Manjakote	GALHUTTI LOWER	MGNREGA	Constt. of Pond at Panchayat Galhutti Lower	1.99	0.68	31-03-2021	Completed
1338	Manjakote	GALHUTTI LOWER	MGNREGA	Constt. of H/TANK AT NHO AMEEN MOH.NAROTA W.4	0.98	0.34	15-03-2021	Completed
1339	Manjakote	GALHUTTI LOWER	MGNREGA	Constt. of POND AT W.NO 4	0.98	0.54	31-03-2021	Completed
1340	Manjakote	GALHUTTI LOWER	MGNREGA	Constt. of H/TANK AT W.NO 4 NHO SADEEQ	0.98	0.49	31-03-2021	Completed
1341	Manjakote	GALHUTTI LOWER	MGNREGA	Constt. of POUND AT BAIN GHO	0.99	0.34	31-03-2021	Completed
1342	Manjakote	Galhutti Lower	14th FC	Constt of Bawali at Harrian Na Bad NHO Javed	0.50	0.50		Completed
1343	Manjakote	Galhutti Lower	14th FC	Constt of Bawali at Maseeti Wali NHO Gulzar Hussain	0.40	0.40		Completed
1344	Manjakote	Galhutti Lower	14th FC	Constt of Pond at Bain na Goh NHO Ch. Sadeeq Ward No 01	0.50	0.50		Completed
1345	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of W/tank at moh. Shaikhan	0.51	0.36	31-03-2021	Completed
1346	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of bawali at hurkhan wali	0.51	0.08	31-03-2021	Completed
1347	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of bawali at java moh.	0.51	0.06	31-03-2021	Completed
1348	Manjakote	GALHUTTI UPPER	MGNREGA	Renovation of Bawli at Saran	0.51	0.29	31-03-2021	Completed
1349	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of Pond at Panchayat Galhutti Upper	1.99	0.97	31-03-2021	Completed
1350	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of water collection tank at navani	1.00	0.86	31-03-2021	Completed
1351	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of water tank at kharian wali nali	0.51	0.49	31-03-2021	Completed
1352	Manjakote	GALHUTTI UPPER	MGNREGA	Constt. of Talab at Panchayat Galhutti Lower	1.99	1.30	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1353	Manjakote	GHAMBIR MUGHLAN - B	MGNREGA	Constt. of Pond at Panchayat Gh. Mughlan B	1.99	0.73	31-03-2021	Completed
1354	Manjakote	GHAMBIR MUGHLAN - B	MGNREGA	Constt. of H/Tank at Upper Mohal NHO Saleema Bi	0.51	0.29	31-03-2021	Completed
1355	Manjakote	GHAMBIR MUGHLAN - C	MGNREGA	Constt. of B/W of P/Path Lower Charutti to upper Charutti at Panchayat Gh. Mughlan C	1.99	1.43	31-03-2021	Completed
1356	Manjakote	GHAMBIR MUGHLAN - C	MGNREGA	Constt. of Cattle Pond at Danar Mohalla	0.99	0.31	31-03-2021	Completed
1357	Manjakote	GHAMBIR MUGHLAN - C	MGNREGA	Constt. of Pond at Panchayat Gh. Mughlan C	1.99	0.85	31-03-2021	Completed
1358	Manjakote	GHAMBIR MUGHLAN - C	MGNREGA	Constt. of Bawali at Panchayat Gh. Mughlan C	0.99	0.70	31-03-2021	Completed
1359	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of W/Tank at Mohallah Khait Ward No 05	0.51	0.39	31-03-2021	Completed
1360	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of Pond at Panchayat Gh. Mughlan D	1.99	1.01	31-03-2021	Completed
1361	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of W/Tank at Shafiq Mohallah	0.51	0.27	31-03-2021	Completed
1362	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of W/Tank at Maqsood Mohallah	0.63	0.16	31-03-2021	Completed
1363	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of W/Tank at Pir Mohallah Ward No. 04	0.51	0.30	31-03-2021	Completed
1364	Manjakote	GHAMBIR MUGHLAN - D	MGNREGA	Constt. of H/Tank at Khait Pari Ward No. 06	0.51	0.27	31-03-2021	Completed
1365	Manjakote	Ghambir Mughlan (A)	14th FC	Constt of Bawali at Rani Trar	1.00	1.00		Completed
1366	Manjakote	Ghambir Mughlan (A)	14th FC	Renovation of Bawali at Bain	0.50	0.50		Completed
1367	Manjakote	Ghambir Mughlan (A)	14th FC	Renovation of Bawali at Narma na Galla	0.50	0.50		Completed
1368	Manjakote	GHAMBIR MUGHLAN - A	MGNREGA	Constt. of W/Collection Tank NHO Mohd Zabir	0.51	0.29	31-03-2021	Completed
1369	Manjakote	GHAMBIR MUGHLAN - A	MGNREGA	Constt. of Pond at Panchayat Gh. Mughlan A	1.99	0.30	31-03-2021	Completed
1370	Manjakote	GHAMBIR MUGHLAN - A	MGNREGA	Constt. of W/Collection Tank at Upper NHO Rafiq Ahmed	0.51	0.39	31-03-2021	Completed
1371	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at shakoor mohalla at mohalla zabir	0.79	0.70	31-03-2021	Completed
1372	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at kermeriya mohalla Nawaz	0.52	0.30	31-03-2021	Completed
1373	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at barkit mohalla	0.50	0.39	31-03-2021	Completed
1374	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at tayab mohalla	0.52	0.34	31-03-2021	Completed
1375	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at shafiq mohalla	0.52	0.31	31-03-2021	Completed
1376	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at hamid mohalla	0.80	0.60	31-03-2021	Completed
1377	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at akhaliq mohalla	1.01	0.92	31-03-2021	Completed
1378	Manjakote	HAYAT PURA	MGNREGA	Constt. of pond at jakala mohalla	0.52	0.40	31-03-2021	Completed
1379	Manjakote	HAYAT PURA	MGNREGA	Constt. of Pond at Panchayat Hayatpura	2.08	1.24	31-03-2021	Completed
1380	Manjakote	HAYAT PURA	MGNREGA	Constt. of pond at shafit mohalla	0.52	0.34	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1381	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at wazir mohalla	1.01	0.50	31-03-2021	Completed
1382	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at W.No 4	1.04	0.48	31-03-2021	Completed
1383	Manjakote	HAYAT PURA	MGNREGA	Constt. of Talab at Panchayat Hayatpura	1.99	0.14	31-03-2021	Completed
1384	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at mohalla talib	0.53	0.37	31-03-2021	Completed
1385	Manjakote	HAYAT PURA	MGNREGA	Constt. of pond mohalla sadiq	0.81	0.42	31-03-2021	Completed
1386	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at Ashrif mohalla	0.53	0.40	31-03-2021	Completed
1387	Manjakote	HAYAT PURA	MGNREGA	Constt. of pond at Naliya Mohalla	0.51	0.39	31-03-2021	Completed
1388	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at ghai nho jamil	0.52	0.34	31-03-2021	Completed
1389	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at bader mohalla	0.52	0.39	31-03-2021	Completed
1390	Manjakote	HAYAT PURA	MGNREGA	Constt. of pond at pajaya mohalla	0.52	0.01	31-03-2021	Completed
1391	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at haji joga	0.74	0.36	31-03-2021	Completed
1392	Manjakote	HAYAT PURA	MGNREGA	Constt. of water tank at bader mohalla ghura	0.52	0.50	31-03-2021	Completed
1393	Manjakote	Hayatpura	14th FC	Constt of Bawali at Ishaq Molhalla Mohra Khambi	0.40	0.40		Completed
1394	Manjakote	JAMOLA LADYAL	MGNREGA	Constt. of Pond at Panchayat Jamola Ladyal	1.97	1.13	31-03-2021	Completed
1395	Manjakote	JAMOLA LADYAL	MGNREGA	Constt. of H/Tank at dova Navani mohalla W. No 3	1.23	0.37	31-03-2021	Completed
1396	Manjakote	KALABAN	MGNREGA	Constt. of H/Tank at Kohli	0.76	0.37	31-03-2021	Completed
1397	Manjakote	KALABAN	MGNREGA	Constt. of Talab at Panchayat Kalaban	1.44	0.77	31-03-2021	Completed
1398	Manjakote	KALABAN	MGNREGA	Constt. of Pond at Panchayat Kalaban	1.95	1.04	31-03-2021	Completed
1399	Manjakote	KALABAN	MGNREGA	constt h/tank at koli	0.67	0.47	31-03-2021	Completed
1400	Manjakote	KALABAN	MGNREGA	Constt. of H/Tank at shafi moh	0.66	0.65	31-03-2021	Completed
1401	Manjakote	KALABAN	MGNREGA	Constt. of tank at fazal moh koli	0.66	0.64	31-03-2021	Completed
1402	Manjakote	KALALI	MGNREGA	Constt. of H tank at moh.chowa gala	0.90	0.51	31-03-2021	Completed
1403	Manjakote	KALALI	MGNREGA	Constt. of ponds at walyait mohallah	0.80	0.57	31-03-2021	Completed
1404	Manjakote	Kalali	14th FC	Constt of Bawali at Theva Kalali	1.00	1.00		Completed
1405	Manjakote	KOTLI	MGNREGA	Constt. of Talab at Panchayat Kotli	1.48	1.10	31-03-2021	Completed
1406	Manjakote	KOTLI	MGNREGA	Constt. of Bawali at Panchayat Kotli	1.20	0.39	31-03-2021	Completed
1407	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Ward no 3	0.85	0.54	31-03-2021	Completed
1408	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of Water/Tank at Malanian Gura	0.85	0.63	31-03-2021	Completed
1409	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Alyas Mohalla Ward no 4	0.84	0.58	31-03-2021	Completed
1410	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Shah Pal	0.84	0.59	31-03-2021	Completed
1411	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Alyas Mohallah W No 04	0.85	0.31	31-03-2021	Completed
1412	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Saghir Mohallah W No 04	0.80	0.57	31-03-2021	Completed
1413	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of Pond at Panchayat Mangalnar Lower	2.05	0.79	31-03-2021	Completed
1414	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/tank at Sakandar Mohalla ward no 4	0.85	0.47	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1415	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of h/Tank at Shabir Nakka ward no 5	0.85	0.76	20-03-2021	Completed
1416	Manjakote	MANGAL NAR LOWER	MGNREGA	Constt. of H/Tank at Shahpal Mohalla	0.84	0.73	20-03-2021	Completed
1417	Manjakote	MANGAL NAR UPPER	MGNREGA	Constt. of Pond at Rakh Mohalla	0.64	0.58	31-03-2021	Completed
1418	Manjakote	MANGAL NAR UPPER	MGNREGA	Constt. of H/Tank at Aurangzeb Mohalla	0.65	0.59	31-03-2021	Completed
1419	Manjakote	MANGAL NAR UPPER	MGNREGA	Constt. of Pond at Panchayat Mangalnar Upper	2.02	1.31	31-03-2021	Completed
1420	Manjakote	Mangalnar Lower	14th FC	Bawali at Char Ward No 06	0.60	0.60		Completed
1421	Manjakote	Mangalnar Lower	14th FC	Constt of Bawali at Khaliq Mohalla Thaira Kal Ward No 07	0.70	0.70		Completed
1422	Manjakote	Mangalnar Upper	14th FC	Constt of Pond at Ward No 2 Malla Wala Bad	0.40	0.40		Completed
1423	Manjakote	Mangalnar Upper	14th FC	Renovation of Bawali at Bana Bain Wali Ward No 06	0.30	0.30		Completed
1424	Manjakote	Mangalnar Upper	14th FC	Renovation of Bawali at Kall Ward No 02	0.30	0.30		Completed
1425	Manjakote	Mangalnar Upper	14th FC	Renovation of Pond at Mareeni Mohalla	0.50	0.50		Completed
1426	Manjakote	MANJAKOTE	MGNREGA	Constt. of Pond at Panchayat Manjakote	1.99	1.54	31-03-2021	Completed
1427	Manjakote	Manjakote	14th FC	Constt of Pond at Ward No 03	1.00	1.00		Completed
1428	Manjakote	Manjakote	14th FC	Constt of Water Collection Tank (Spring Cover) at Ward No 05	0.70	0.70		Completed
1429	Manjakote	Naili	14th FC	Constt of Harvesting Tank at Basharat Mohalla Ward No 06	1.00	1.00		Completed
1430	Manjakote	NEILI	MGNREGA	Constt. of H/tank at W. No 5	0.51	0.21	31-03-2021	Completed
1431	Manjakote	NEILI	MGNREGA	Constt. of Talab at Panchayat Naili	1.99	0.86	31-03-2021	Completed
1432	Manjakote	RAJDHANI UPPER	MGNREGA	Constt. of water Tank at Rajdhani	1.05	1.03	15-03-2021	Completed
1433	Manjakote	RAJDHANI UPPER	MGNREGA	Constt. of H/Tank at Toka	1.55	1.41	31-03-2021	Completed
1434	Manjakote	RAJDHANI UPPER	MGNREGA	Constt. of H/Tank at Jirwala Mohallah	1.06	1.01	31-03-2021	Completed
1435	Manjakote	RAJDHANI UPPER	MGNREGA	Constt. of H/Tank at Mahal	0.85	0.69	31-03-2021	Completed
1436	Manjakote	RAJDHANI UPPER	MGNREGA	Constt. of H/tank at W. No 6	1.05	0.45	31-03-2021	Completed
1437	Manjakote	SARoola LOWER	MGNREGA	Constt. of Talab at Panchayat Saroola Lower	2.05	0.75	31-03-2021	Completed
1438	Manjakote	SARoola LOWER	MGNREGA	Constt. of Pond at Kala Patrara Qazi Amin Mohalla	1.05	0.55	31-03-2021	Completed
1439	Manjakote	SARoola LOWER	MGNREGA	Constt. of Pond at Mohalla Gul Mohd And Sikander Panyatan	1.05	0.71	31-03-2021	Completed
1440	Manjakote	SARoola LOWER	MGNREGA	Constt. of H/Tank at Kopra	1.05	0.69	31-03-2021	Completed
1441	Manjakote	SARoola LOWER	MGNREGA	Constt. of Pond at Panchayat Saroola Lower	2.05	0.83	31-03-2021	Completed
1442	Manjakote	SARoola LOWER	MGNREGA	Renovation of Pond at Chowa Bud	0.52	0.39	31-03-2021	Completed
1443	Manjakote	Saroola Lower	14th FC	Constt of Pond at Sali Trar Ward No 04	0.70	0.70		Completed
1444	Manjakote	Saroola Upper	14th FC	Constt of Bawali at Potte Mohalla	0.50	0.50		Completed
1445	Manjakote	Saroola Upper	14th FC	Constt of Bawali with Bathroom at Ward No 04 Sari	0.50	0.50		Completed
1446	Manjakote	Saroola Upper	14th FC	Renovation of Bawali at Jokanwali Ward No 03	0.50	0.50		Completed
1447	MOUGHLA	CHAK MATHAINI	MGNREGA	Const of Well at Joginder Moh	1.00	0.68	30-03-2021	Completed
1448	MOUGHLA	HARI CHUMMA	MGNREGA	Const. of Pond at Gorighi	1.00	0.48	21-03-2021	Completed
1449	MOUGHLA	HARI CHUMMA	MGNREGA	Constt. Of Pond Nr Bowli at Naban	1.00	0.54	21-03-2021	Completed
1450	Moughla	Harichumma	14th FC	Const. Of Bawali at Thandapani	1.00	1.00		Completed
1451	MOUGHLA	JUNGRIAL EAST	MGNREGA	Constt. of Pond At Yaseen Mohalla near Pinga galla w.no 2	1.31	0.50	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1452	MOUGHLA	JUNGRIAL EAST	MGNREGA	Constt. of Pond at Bal krishan moh. w.no 08	1.00	0.53	20-03-2021	Completed
1453	MOUGHLA	JUNGRIAL EAST	MGNREGA	constt. of Pond at Mellaghai N/L/O Abdul Aziz w.no 08	1.58	1.29	28-03-2021	Completed
1454	MOUGHLA	JUNGRIAL EAST	MGNREGA	constt.of pond at Dhaki near Madan Lal w.no 01	1.53	1.08	28-03-2021	Completed
1455	MOUGHLA	JUNGRIAL EAST	MGNREGA	Constt. of pond at Peer baba w.no 08	1.02	0.74	28-03-2021	Completed
1456	MOUGHLA	JUNGRIAL EAST	MGNREGA	Constt. of Pond at Gutta chapri N/L/O Durga Dass w.no 08	1.02	0.84	28-03-2021	Completed
1457	Moughla	Jungrial East	14th FC	Const. of Well at Gulab Garah	1.50	1.50		Completed
1458	Moughla	Jungrial East	14th FC	Renvovation of Pond at Lower Gole	1.00	1.00		Completed
1459	MOUGHLA	JUNGRIAL WEST	MGNREGA	Constt.of H/Tank at Kathara nr Masjid W.No.7	1.12	0.65	30-03-2021	Completed
1460	MOUGHLA	JUNGRIAL WEST	MGNREGA	Constt Of H/Tank At Bittu Mohalla 02	1.16	0.63	30-03-2021	Completed
1461	MOUGHLA	JUNGRIAL WEST	MGNREGA	Constt Of H/ Tank At Manzoor Mohalla Ward No2	1.10	0.66	21-03-2021	Completed
1462	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of H/Tank at Mohalla Sarfraz W.no. 2	1.18	0.33	21-03-2021	Completed
1463	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of H/Tank at Mohalla Ab. Latif W.No. 2	1.13	0.48	21-03-2021	Completed
1464	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of H/Tank at Mohalla Ab. Qayoom W.No. 2	1.15	0.55	31-03-2021	Completed
1465	MOUGHLA	JUNGRIAL WEST	MGNREGA	H TANK AT BASHIR MOHALLA	1.17	0.51	31-03-2021	Completed
1466	MOUGHLA	JUNGRIAL WEST	MGNREGA	H/TANK AT MAZAM DIN MOHALLA W NO 4	1.14	0.30	31-03-2021	Completed
1467	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of pond at Aggi near Gh. Nabi W.No. 2	1.02	0.73	30-03-2021	Completed
1468	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of H/Tank at Altaf Mohalla W.No. 2	1.16	0.70	30-03-2021	Completed
1469	MOUGHLA	JUNGRIAL WEST	MGNREGA	Repairing of Pond at Mohalla Tarapper W.No.6	0.72	0.65	30-03-2021	Completed
1470	MOUGHLA	JUNGRIAL WEST	MGNREGA	Constt.of H/Tank at Manda Ghai Mohalla Kiker Singh	0.81	0.55	30-03-2021	Completed
1471	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of Harvesting tank at Satvir mohalla W.No. 1	1.11	0.69	30-03-2021	Completed
1472	MOUGHLA	JUNGRIAL WEST	MGNREGA	Const. of pond at Aggi near Bishan Lal	1.04	0.82	30-03-2021	Completed
1473	MOUGHLA	KHABBER	MGNREGA	Constt. of Well at Joginder Mohalla Dhari	2.00	1.24	31-03-2021	Completed
1474	MOUGHLA	MALLURIAN	MGNREGA	Const. of Bowali at Parati Check Dam	1.00	0.53	10-04-2021	Completed
1475	MOUGHLA	MALLURIAN	MGNREGA	Const. of pond at Kalyoon Mohala Ward No. 1	1.19	0.65	31-03-2021	Completed
1476	MOUGHLA	MALLURIAN	MGNREGA	Const. of well at Khadrota mohalla	1.50	0.99	10-04-2021	Completed
1477	MOUGHLA	MALLURIAN	MGNREGA	Const. of Bowali at Beri Khater W.No. 6	1.07	0.61	10-04-2021	Completed
1478	Moughla	Mallurian	14th FC	Const. Of Bowali and Bathroom at Naban Ward No. 7	1.00	1.00		Completed
1479	Moughla	Mallurian	14th FC	Const. Of Well at Bania Mohalla W.No. 2	1.00	1.00		Completed
1480	MOUGHLA	TARYATH	MGNREGA	Constt. of Khul at Barota kheater W.No.9	1.17	1.00	27-03-2021	Completed
1481	MOUGHLA	TARYATH	MGNREGA	Constt. of Pond at Upper Saroon W.No.2	1.12	0.64	24-03-2021	Completed
1482	MOUGHLA	TARYATH	MGNREGA	Constt. of Khul at Thangli W.No.9	1.99	1.54	28-03-2021	Completed
1483	MOUGHLA	TARYATH	MGNREGA	Constt.of Well at Gujjar Basti W.No.3	1.00	0.50	26-03-2021	Completed
1484	MOUGHLA	TARYATH	MGNREGA	Constt. of Well at Naban Mohalla	1.51	1.42	21-03-2021	Completed
1485	MOUGHLA	TARYATH	MGNREGA	Constt. of Well at Sita Ram Mohalla W.No.5	1.20	0.92	21-03-2021	Completed
1486	MOUGHLA	TARYATH	MGNREGA	Constt. of Well at Sunil Mohalla W.No.5	1.38	0.93	20-03-2021	Completed
1487	MOUGHLA	TARYATH	MGNREGA	Constt. of Well at Kavil Mohalla W.No. 6	1.00	0.89	28-03-2021	Completed
1488	Moughla	Teryath	14th FC	Const. Of Bowali at W.No. 5	1.00	1.00		Completed
1489	MOUGHLA	TRERU LOWER A	MGNREGA	Constt. of Pond at Lai Ghai	0.82	0.32	20-03-2021	Completed
1490	MOUGHLA	TRERU LOWER A	MGNREGA	Constt. of Pond at Mahini Mohalla	0.72	0.42	30-03-2021	Completed
1491	MOUGHLA	TRERU LOWER A	MGNREGA	Constt. of Khul at Bela Khater W.No.3	1.22	0.57	20-03-2021	Completed
1492	Moughla	Treru Lower A	14th FC	Const. Of Bowali at Mohalla Azam Bhali	0.50	0.50		Completed
1493	Moughla	Treru Lower A	14th FC	Const. Of Bowali near Masjid Kotra	0.80	0.80		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1494	MOUGHLA	TRERU LOWER B	MGNREGA	Constt. Of Bowali With Bathroom Near Mohd Ishaq W.No. 07	1.63	0.75	21-03-2021	Completed
1495	MOUGHLA	TRERU LOWER B	MGNREGA	Constt. Of pond at Ladha Mohalla W.No.5	1.05	0.78	21-03-2021	Completed
1496	MOUGHLA	TRERU LOWER B	MGNREGA	Constt.of well at Nabani Dhak W.No.4	1.38	0.68	21-03-2021	Completed
1497	MOUGHLA	TRERU LOWER B	MGNREGA	Constt. Of Well at Nanura W.No.02	2.00	0.89	21-03-2021	Completed
1498	MOUGHLA	TRERU LOWER B	MGNREGA	Constt. Of Well Chain Singh Mohalla W.No.3	1.38	0.60	21-03-2021	Completed
1499	MOUGHLA	TRERU LOWER B	MGNREGA	Constt. Of Pond at jurthal Mohalla	1.00	0.77	27-03-2021	Completed
1500	MOUGHLA	TRERU UPPER A	MGNREGA	Const of Pond at Sangori	0.85	0.56	30-03-2021	Completed
1501	MOUGHLA	TRERU UPPER A	MGNREGA	Const.of H/tank at Daggal Near Gafoor Ward No 1	0.97	0.48	30-03-2021	Completed
1502	MOUGHLA	TRERU UPPER A	MGNREGA	Const.of H/tank at Sangoti Near Munshi	0.96	0.49	30-03-2021	Completed
1503	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Baghla Nr Rahman	0.90	0.51	30-03-2021	Completed
1504	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Simbal ghai Nr Bashir	0.90	0.43	30-03-2021	Completed
1505	MOUGHLA	TRERU UPPER A	MGNREGA	Const of water tank at Manwa Near Sharief	1.02	0.59	30-03-2021	Completed
1506	MOUGHLA	TRERU UPPER A	MGNREGA	Const H/tank at Daggal Near Chain	0.88	0.37	30-03-2021	Completed
1507	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Thandapani	0.87	0.64	30-03-2021	Completed
1508	MOUGHLA	TRERU UPPER A	MGNREGA	Const of water tank at Sangori Nr Manzoor	1.02	0.63	30-03-2021	Completed
1509	MOUGHLA	TRERU UPPER A	MGNREGA	Const of pond at Bhain Ghai	1.05	0.80	20-03-2021	Completed
1510	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Bandi gala	1.15	0.66	30-03-2021	Completed
1511	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Ratt Near Sharief	1.20	0.49	30-03-2021	Completed
1512	MOUGHLA	TRERU UPPER A	MGNREGA	Const of pond at mistri Mohalla	1.04	0.71	30-03-2021	Completed
1513	MOUGHLA	TRERU UPPER A	MGNREGA	Const of D/Channel at Near Pyt Ghar	1.13	0.72	30-03-2021	Completed
1514	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Nalla Near Bashir	0.91	0.63	30-03-2021	Completed
1515	MOUGHLA	TRERU UPPER A	MGNREGA	Const of H/tank at Dharam dher	0.87	0.65	30-03-2021	Completed
1516	MOUGHLA	TRERU UPPER A	MGNREGA	Const of Water tank at Thakrapani	1.00	0.59	30-03-2021	Completed
1517	MOUGHLA	TRERU UPPER A	MGNREGA	Const.of H/tank at Chowa pani Ward No 02	0.96	0.69	30-03-2021	Completed
1518	Moughla	Treru Upper A	14th FC	Const of Bowali at Dheri W No 3	0.80	0.80		Completed
1519	Moughla	Treru Upper A	14th FC	Const of Pond at Mohalla shakoor	0.50	0.50		Completed
1520	MOUGHLA	TRERU UPPER B	MGNREGA	Constt. Of Pond at mohalla Soraj W.no.6	0.81	0.34	20-03-2021	Completed
1521	MOUGHLA	TRERU UPPER B	MGNREGA	Constt. of Pond at Samyari W.No.1	0.76	0.41	20-03-2021	Completed
1522	MOUGHLA	TRERU UPPER B	MGNREGA	Constt. of Water Tank at Mohalla Majeed W.No.1	1.12	0.60	20-03-2021	Completed
1523	MOUGHLA	TRERU UPPER B	MGNREGA	Constt. Of H/ Tank at Parkash Mohalla W.No.2	1.11	0.51	20-03-2021	Completed
1524	MOUGHLA	TRERU UPPER B	MGNREGA	Constt. Of Pond at Mohalla Ghani W.No.2	0.96	0.62	20-03-2021	Completed
1525	Nowshera	Bhajnowa	14th FC	CHECK DAM NEAR NEELAM SINGH HOUSE	1.00	1.00		Completed
1526	Nowshera	BHAWANI-A	14th FC	CONSTT O F CHECK DAM AT WARD NO 2	1.00	1.00		Completed
1527	Nowshera	BHAWANI-A	14th FC	CONSTT OF BOWALI AT WARD NO 5	0.50	0.50		Completed
1528	Nowshera	BHAWANI-A	14th FC	CONSTT OF CHECK DAM AT AT WARD NO 1	1.00	1.00		Completed
1529	Nowshera	BHAWANI-B	MGNREGA	Constt of well near house of Madan lal	1.97	1.55	31-03-2021	Completed
1530	Nowshera	BHAWANI-B	MGNREGA	Constt of well near land of Tara Chand at ward no 5	1.97	1.59	31-03-2021	Completed
1531	Nowshera	CHOKI	MGNREGA	well near land of om parkash s/o mukand lal	2.00	1.58	20-04-2021	Completed
1532	Nowshera	Dhanaka	14th FC	CONSTT OF WELL AT W NO 5 N L O PARSHOTAM LAL	1.50	1.50		Completed
1533	Nowshera	HANDON	MGNREGA	Constt of well near land of Raj kumar and others at ward no 5	2.00	1.03	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1534	Nowshera	HANDON	MGNREGA	Constt of well near land of koshal kumar and others ward no 4	2.00	1.18	31-03-2021	Completed
1535	Nowshera	HANDON	MGNREGA	Constt of well near land of Jagat Ram and others ward no 4	2.00	1.09	31-03-2021	Completed
1536	Nowshera	HANDON	MGNREGA	Constt of well near land of tara chand and others	2.00	1.07	31-03-2021	Completed
1537	Nowshera	HANDON	MGNREGA	constt of well moh bhagat ram and others	2.00	1.14	31-03-2021	Completed
1538	Nowshera	HANDON	MGNREGA	Constt of well ward no 5	2.00	1.22	31-03-2021	Completed
1539	Nowshera	HANDON	MGNREGA	Constt of well near land of sawaran singh and others	2.00	1.16	31-03-2021	Completed
1540	Nowshera	HANDON	MGNREGA	Renovation of Well NHO Chottu Ram Choudhary W.No. 4	1.06	0.49	31-03-2021	Completed
1541	Nowshera	HANDON	MGNREGA	Constt of bowali near land of Tariq and others at ward no 1	1.06	0.73	31-03-2021	Completed
1542	Nowshera	HANDON	MGNREGA	Renovation of well near land of zorawar singh and others ward no 8	1.05	0.49	31-03-2021	Completed
1543	Nowshera	HANDON	MGNREGA	Constt of well near land of raju s/o ram lal and others ward no 3	2.00	1.27	31-03-2021	Completed
1544	Nowshera	HANDON	MGNREGA	Renovation of well near land of kewak krishan and others at ward no 8	1.01	0.39	31-03-2021	Completed
1545	Nowshera	HANDON	MGNREGA	Constt of well near land of Ismail and others at ward no 1	1.97	1.22	31-03-2021	Completed
1546	Nowshera	HANDON	MGNREGA	Constt of well near land of Rakesh kumar S/O Isher dass and others at ward no 6	1.97	1.14	31-03-2021	Completed
1547	Nowshera	HANDON	MGNREGA	Constt of well at moh Uttam singh and others at ward no 2	2.00	1.18	31-03-2021	Completed
1548	Nowshera	HANDON	MGNREGA	Constt of well at Moh Raja Ram and others at ward no 3	2.00	1.29	31-03-2021	Completed
1549	Nowshera	HANDON	MGNREGA	Constt of well at Moh Jagdish Chander at ward no 7	2.00	1.21	31-03-2021	Completed
1550	Nowshera	HANDON	MGNREGA	Constt of well near land of charan dass and others at ward no 8	2.00	1.07	31-03-2021	Completed
1551	Nowshera	HANDON	MGNREGA	Constt of well near land of Jagdish chander and lothers at ward no 9	2.00	1.90	31-03-2021	Completed
1552	Nowshera	HANDON	MGNREGA	Constt of well moh Mangat Ram and others	2.00	0.98	31-03-2021	Completed
1553	Nowshera	HANDON	MGNREGA	Balance work of well near land of Govind Ram and others at ward no 8	1.08	0.74	31-03-2021	Completed
1554	Nowshera	HANDON	MGNREGA	Constt of well near land of Inderjeet singh and others ward no 2	2.00	1.10	31-03-2021	Completed
1555	Nowshera	HANJANA KHANKA	MGNREGA	Constt of water storage tank ward no 6	2.00	1.92	31-03-2021	Completed
1556	Nowshera	HANJANA KHANKA	MGNREGA	Constt of water storage tank at ward no 1	2.00	1.97	17-04-2021	Completed
1557	Nowshera	HANJANA KHANKA	MGNREGA	Constt of water storage tank at ward no 4	1.96	1.82	31-03-2021	Completed
1558	Nowshera	HANJANA KHANKA	14th FC	CONSTT OF BOWALI AT WARD NO 9	1.00	1.00		Completed
1559	Nowshera	HANJANA KHANKA	14th FC	CONSTT OF WATER HARVESTING TANK AT WARD NO 5	2.00	2.00		Completed
1560	Nowshera	HANJANA KHANKA	14th FC	CONSTT OF WELL AT WARD NO 1	1.50	1.50		Completed
1561	Nowshera	HANJANA KHANKA	14th FC	CONSTT OF WELL AT WARD NO 7	1.50	1.50		Completed
1562	Nowshera	HANJANA THAKRA	MGNREGA	Constt of check dam in the land of Paras ram	2.00	2.00	31-03-2021	Completed
1563	Nowshera	HANJANA THAKRA	MGNREGA	Constt of check dam near land of Ram parkash and sham lal	1.83	1.77	10-02-2021	Completed
1564	Nowshera	KALSIAN	14th FC	CONSTT OF CHECK DAM AT CEELAN JABAR	2.00	2.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1565	Nowshera	KALSIAN	14th FC	CONSTT OF WELL AT SANTANG GHAR	2.00	2.00		Completed
1566	Nowshera	KHAMBA	14th FC	CONSTT OF BOWALI AND BATHROOM WARD NO 7 CHOUDH	1.50	1.50		Completed
1567	Nowshera	KHAMBA	14th FC	CONSTT OF BOWALI BATHROOM AT W NO 1 KUND	1.50	1.50		Completed
1568	Nowshera	KHAMBA	14th FC	CONSTT OF BOWALI BATHROOM AT WARD NO 6	1.50	1.50		Completed
1569	Nowshera	KHAMBA	14th FC	CONSTT OF WELL AT WARD NO 2	2.00	2.00		Completed
1570	Nowshera	KHAMBA	14th FC	CONSTT OF WELL AT WARD NO 9	2.00	2.00		Completed
1571	Nowshera	LANGAR	14th FC	CONSTT OF WELL NEAR PARAS RAM WARD NO 1	1.50	1.50		Completed
1572	Nowshera	LANGAR	14th FC	CONSTT OF WELL NEAR SHANTI SAROOP WARD NO 3	1.50	1.50		Completed
1573	Nowshera	LANGAR	14th FC	REPAIRING OF CHECK DAM AT TUNI MOHALA	2.00	2.00		Completed
1574	Nowshera	NONIAL LOWER	14th FC	CONSTT OF WELL NEAR PARAS RAM WARD NO 1	1.00	1.00		Completed
1575	Nowshera	NONIAL LOWER	14th FC	CONSTRUCTION OF WELL N L O TILAK RAJ WARD NO 1	1.50	1.50		Completed
1576	Nowshera	NONIAL LOWER	14th FC	CONSTRUCTION OF WELL NEAR LAND OF OM PARKASH W	1.50	1.50		Completed
1577	Nowshera	NONIAL LOWER	14th FC	CONSTT OF WELL NEAR LAND OF DEV RAJ NEAR BELI RAM	1.50	1.50		Completed
1578	Nowshera	NONIAL UPPER	14th FC	CONSTT OF POND AT WARD NO 8	1.50	1.50		Completed
1579	Nowshera	NONIAL UPPER	14th FC	CONSTT OF WELL AT MOHALLA RATTAN SINGH WARD NO	1.50	1.50		Completed
1580	Nowshera	NONIAL UPPER	14th FC	CONSTT OF WELL AT NALLA WARD NO 5	1.50	1.50		Completed
1581	Nowshera	NONIAL UPPER	14th FC	CONSTT OF WELL AT PAHLLAN	1.50	1.50		Completed
1582	Nowshera	NONIAL UPPER	14th FC	CONSTT OF WELL NEAR GURUDWARA WARD NO 3	1.50	1.50		Completed
1583	Nowshera	RAJAL-A	14th FC	BAWALI SLEEM KHAN MOHALLA WARD NO 7	1.00	1.00		Completed
1584	Nowshera	RAJAL-A	14th FC	CONSTT OF BOWALI AT CHATTAR SINGH AND COTHERS W	1.00	1.00		Completed
1585	Nowshera	RAJAL-A	14th FC	CONSTT OF WELL IN L O VED PARKASH AND OTHER W NO	1.00	1.00		Completed
1586	PANJGRAIN	KAKORA LOWER	MGNREGA	Constt. H Tank Ayt Ashrif	1.62	0.99	31-03-2021	Completed
1587	PANJGRAIN	KAKORA LOWER	MGNREGA	Constt OF H/Tank Shah Mohd W No 7	1.80	1.00	31-03-2021	Completed
1588	PANJGRAIN	KAKORA LOWER	MGNREGA	Constt OF H/Tank Mohalla Iqbal	1.68	0.99	31-03-2021	Completed
1589	PANJGRAIN	KAKORA LOWER	MGNREGA	Constt. H/Tank At Mohalla Aziz	1.46	1.00	31-03-2021	Completed
1590	Panjgrain	Kakora Lower	14th FC	Constt of bawali at Chaklian	0.60	0.60		Completed
1591	Panjgrain	Kakora Lower	14th FC	Constt of Khul at Mohallah Pervaiz	1.00	1.00		Completed
1592	Panjgrain	Kakora Lower	14th FC	Constt of Water Tank at Dhara	0.50	0.50		Completed
1593	Panjgrain	Kakora Lower	14th FC	Reparing Bawali at Denthal	0.70	0.70		Completed
1594	PANJGRAIN	KAKORA MIDDLE	MGNREGA	constt of H/Tank At Gul Hussain	1.20	1.00	15-04-2021	Completed
1595	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. OF W/Tank NHO Badar Galla	1.44	0.99	15-04-2021	Completed
1596	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. of H/Tank at kote	1.23	0.99	15-04-2021	Completed
1597	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. of H/Tank NHO Qasi	1.28	1.00	15-04-2021	Completed
1598	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. Of H/Tank Tufail	1.21	1.00	15-04-2021	Completed
1599	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. of H/Tank at Fazal Hussain W No 3	1.24	1.00	15-04-2021	Completed
1600	PANJGRAIN	KAKORA MIDDLE	MGNREGA	Constt. of W/Tank NHO Sabar Hussain	1.39	1.00	30-05-2021	Completed
1601	PANJGRAIN	KAKORA UPPER	MGNREGA	Constt of H/Tank at Mohallah Farooq	1.31	0.18	31-03-2021	Completed
1602	PANJGRAIN	KAKORA UPPER	MGNREGA	Constt of H/Tank at Kote Mohalla Iqbal Ward No 07	1.30	0.07	31-03-2021	Completed
1603	PANJGRAIN	KAKORA UPPER	MGNREGA	Constt. of Talab at Gahi Mohalla.	1.06	0.52	30-05-2021	Completed
1604	PANJGRAIN	KAKORA UPPER	MGNREGA	Constt of H/Tank at Zakir Mohallah	1.36	0.53	29-03-2021	Completed
1605	Panjgrain	Kakora Upper	14th FC	Constt of Renovation of Pond at Hanief Mohallah	0.25	0.25		Completed
1606	Panjgrain	Kakora Upper	14th FC	Constt of Renovation of Pond at Zakir Mohallah	0.25	0.25		Completed
1607	PANJGRAIN	KATARMAL	MGNREGA	Constt. of H/Tank at palulla NHO Sabar	1.02	0.24	15-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1608	PANJGRAIN	KATARMAL	MGNREGA	Constt. of Water Harvesting Tank Moh. Khadam Hussain	1.07	0.44	15-04-2021	Completed
1609	PANJGRAIN	KATARMAL	MGNREGA	Constt. Of H/Tank at Sadiq Moh.	1.03	0.72	15-04-2021	Completed
1610	PANJGRAIN	KATARMAL	MGNREGA	Constt. of H/Tank at Tand Moh.	1.06	0.63	15-04-2021	Completed
1611	PANJGRAIN	KATARMAL	MGNREGA	Constt. of H/Tank NHO Majid Seniwali	1.07	0.82	15-04-2021	Completed
1612	PANJGRAIN	KATARMAL	MGNREGA	Constt. of H/Tank at Kali Mohalla NHO Mohd Latief.	0.51	0.34	30-05-2021	Completed
1613	Panjgrain	Palullian	14th FC	Constt of Bawali /Bathroom at Seani wali	1.00	1.00		Completed
1614	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank Saraj Din Mohalla	1.07	0.59	15-04-2021	Completed
1615	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank NHO Khaliq	1.06	0.55	15-04-2021	Completed
1616	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank Dupri	1.05	0.53	15-04-2021	Completed
1617	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank Sayari Mohalla	1.05	0.54	15-04-2021	Completed
1618	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank at Zafeer Mohalla	1.30	0.79	15-04-2021	Completed
1619	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	H/Tank saraj Din Mohalla Jaba	1.26	0.82	15-04-2021	Completed
1620	PANJGRAIN	PANJ GRAIN LOWER-A	MGNREGA	Constt. of H/Tank at Sayari Mohalla.	1.05	0.99	15-04-2021	Completed
1621	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Kaliyan.	1.01	0.58	15-04-2021	Completed
1622	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Nambardar Mohalla ward No. 07.	1.58	0.60	15-04-2021	Completed
1623	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at NHO Mohd Razaq	1.02	0.72	15-04-2021	Completed
1624	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Jammu Wali Gali	1.01	0.73	15-04-2021	Completed
1625	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of H/Tank at Kaliyan	1.30	0.42	15-04-2021	Completed
1626	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	construction of H Tank NHO Mohd Razaq	0.91	0.84	15-04-2021	Completed
1627	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of H/Tank at w.no 1 Haji Yaqoob	1.99	0.89	15-04-2021	Completed
1628	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of H/Tank at Dalla Naliyan	1.24	0.50	15-04-2021	Completed
1629	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Const. of H/Tank at Ward No 01	1.17	0.45	15-04-2021	Completed
1630	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of Water tank at nabani	1.66	0.54	15-04-2021	Completed
1631	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Mohalla Haji Amir Din.	1.53	0.40	15-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1632	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Construction. of H/Tank at Mohalla Sakander Nakka.	2.00	0.61	15-04-2021	Completed
1633	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of h tank nho mohd sadiq	1.05	0.54	15-04-2021	Completed
1634	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Jammu wali Gali	1.17	0.70	15-04-2021	Completed
1635	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of water tank at Lota	2.00	0.96	15-04-2021	Completed
1636	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of H/Tank at Mohall Sadiq	1.69	0.46	15-04-2021	Completed
1637	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt of Water Tank at Kora Pani Thull	1.99	0.76	15-04-2021	Completed
1638	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. Of H/Tank at Lower Makshoor.	2.00	0.52	15-04-2021	Completed
1639	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Moh. Haji said	1.02	0.50	15-04-2021	Completed
1640	PANJGRAIN	PANJ GRAIN LOWER-B	MGNREGA	Constt. of H/Tank at Mohalla Sadiq.	1.53	1.38	01-04-2021	Completed
1641	PANJGRAIN	PANJ GRAIN UPPER - B	MGNREGA	Constt. of H/Tank NHO Nazir Hussain	2.00	0.58	15-04-2021	Completed
1642	PANJGRAIN	PANJ GRAIN UPPER - B	MGNREGA	Constt. of H/Tank at Dreari Mohra	2.00	0.49	15-04-2021	Completed
1643	PANJGRAIN	PANJ GRAIN UPPER - B	MGNREGA	Constt. of H/Tank Dreari NHO Ayoub	2.00	0.29	15-04-2021	Completed
1644	PANJGRAIN	PANJ GRAIN UPPER - B	MGNREGA	Constt. of H/Tank Jabbri Gala	1.99	0.99	15-04-2021	Completed
1645	PANJGRAIN	PANJ GRAIN UPPER - B	MGNREGA	Constt. of H/Tank at Ghai Mohra near Khadam Hussain	1.99	0.60	15-04-2021	Completed
1646	PANJGRAIN	PANJ GRAIN UPPER - A	MGNREGA	Constt. of Pond at ward no. 03.	1.04	0.72	15-04-2021	Completed
1647	PANJGRAIN	PANJ GRAIN UPPER - A	MGNREGA	Constt. of Pond at Truta Dhara.	1.99	0.47	15-04-2021	Completed
1648	PANJGRAIN	PANJ GRAIN UPPER - A	MGNREGA	Constt. of Pond at ward No. 6.	1.99	0.43	15-04-2021	Completed
1649	PANJGRAIN	PANJ GRAIN UPPER - A	MGNREGA	Constt. of H/Tank at ward No. 01.	1.08	0.50	15-04-2021	Completed
1650	Panjgrain	Panjgrain Lower B	14th FC	Constt of Bawali at Kayalia	1.00	1.00		Completed
1651	Panjgrain	Panjgrain Lower B	14th FC	Constt of Bawali at Lambi Bari Ward No 05	1.00	1.00		Completed
1652	Panjgrain	Panjgrain Lower B	14th FC	Constt of Bawali at Pathra Ward No 03	0.75	0.75		Completed
1653	Panjgrain	Panjgrain Lower B	14th FC	Constt of Bawali at Sama Wali Ward No 06	1.00	1.00		Completed
1654	PANJGRAIN	PLULLIAN	MGNREGA	Constt. of H /Tank at Javid Mohalla W No 1 Jabri	2.00	1.19	15-04-2021	Completed
1655	PANJGRAIN	PLULLIAN	MGNREGA	Constt. of H/Tank at Moh. Ajay W No.7	1.05	0.26	15-04-2021	Completed
1656	PANJGRAIN	PLULLIAN	MGNREGA	Constt of H/Tank at MS Pullulian	1.25	0.19	15-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1657	PANJGRAIN	PLULLIAN	MGNREGA	Constt of Water Tank at Mak Wali Nala	1.25	0.49	23-03-2021	Completed
1658	PANJGRAIN	THANDI KASSI	MGNREGA	Constt. of H/Tank at Moh. Latief W No 7	1.00	0.37	15-04-2021	Completed
1659	PANJGRAIN	THANDI KASSI	MGNREGA	Constt. of H/Tank at Dalla Latief Moh.	1.16	0.65	15-04-2021	Completed
1660	PANJGRAIN	THANDI KASSI	MGNREGA	Constt. of Pond at Dallas Bowali ward No. 03.	1.09	0.23	15-04-2021	Completed
1661	PANJGRAIN	THANDI KASSI	MGNREGA	Constt. of H/Tank at Moh. Mushtaq W No 6	1.00	0.70	15-04-2021	Completed
1662	Panjgrain	Thandi Kassi	14th FC	Constt of Pond at Charali Wali W.No.1	0.80	0.80		Completed
1663	Panjgrain	Thandi Kassi	14th FC	Constt. Of Bowali at Kalli W.No.4	0.80	0.80		Completed
1664	Panjgrain	Thandi Kassi	14th FC	Constt. Of Bowali at Ramzan Mohalla W.No.3	0.80	0.80		Completed
1665	Panjgrain	Thandi Kassi	14th FC	Constt. Of Bowali Harew Wala Pani W.No.6	0.80	0.80		Completed
1666	Panjgrain	Thandi Kassi	14th FC	Constt. Of Bowali Shah Wali Chaper Dhara W.No.6	0.70	0.70		Completed
1667	Panjgrain	Thandi Kassi	14th FC	Constt. Of Pond at Sora Mohalla W.No.2	0.80	0.80		Completed
1668	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt of Bawali at Jeet Mohallah Sadyal	1.38	1.14	20-08-2020	Completed
1669	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT GHAIN MOHALLA	2.00	0.74	15-04-2021	Completed
1670	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT NEAR P/S LOWER KHANKHARI	2.00	0.77	15-04-2021	Completed
1671	PANJGRAIN	TUNDI TRAR	MGNREGA	constt of water tank at school mohalla khankhari w no 1	2.00	0.37	15-04-2021	Completed
1672	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt. of H/Tank at Tufail Mohalla.	2.00	0.61	15-04-2021	Completed
1673	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTT. OF WATER TANK AT JABRI	1.50	0.41	15-04-2021	Completed
1674	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt. of Water Tank at Khankhari inparts.	2.00	1.92	19-03-2021	Completed
1675	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT NR MENDER	1.99	0.47	15-04-2021	Completed
1676	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF H TANK AT MASTRI MOHD SADAQ	2.00	0.70	15-04-2021	Completed
1677	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF H TANK AT ZAFFAR MOHALLA W NO 2	2.00	0.88	15-04-2021	Completed
1678	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt. of H/Tank at Mohalla Jamil.	2.00	0.74	15-04-2021	Completed
1679	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt. of Water Tank at Mohalla Tarlok Singh.	1.53	0.40	15-04-2021	Completed
1680	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT MOHALLA LATE NOOR HUSSAIN	2.00	0.80	15-04-2021	Completed
1681	PANJGRAIN	TUNDI TRAR	MGNREGA	Constt of H/Tank at Pyt Tundi Trar	1.34	0.99	25-02-2021	Completed
1682	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTT. OF WATER TANK AT NUMBERDAR MOHALLA	2.00	0.66	15-04-2021	Completed
1683	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT SADHAL	1.56	0.72	15-04-2021	Completed
1684	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT MOHALLAMASTER SURAJ PARKASH NR PYT GHAR	1.54	0.58	15-04-2021	Completed
1685	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK H/TANK AT MOHALLA DHARA SAIN GHANI	1.54	0.49	15-04-2021	Completed
1686	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT KAMLASH DEVI WIDOW OF BABU RAM	1.08	0.64	15-04-2021	Completed
1687	PANJGRAIN	TUNDI TRAR	MGNREGA	CONSTRUCTION OF WATER TANK AT MOHALLA KANTA DEVI WIDOW	1.51	0.33	15-04-2021	Completed
1688	Panjgrain	Tundi Trar	14th FC	Construction of Bowali with Bathroom Mangala wali Bowali	0.90	0.90		Completed
1689	Panjgrain	Tundi Trar	14th FC	Construction of Repairing of Bowali and Pond/Bathroom at Chwal	0.60	0.60		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1690	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank at Nawani Nr Bowali Ward No 3	1.04	0.45	24-04-2021	Completed
1691	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank NLO Mohd Afzal Bhat	1.04	0.34	24-04-2021	Completed
1692	PLANGER	BATHIAN	MGNREGA	Cosntt. of H/Tank at Mohalla Tradha Ward No 7	1.04	0.23	24-04-2021	Completed
1693	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank NHO Zulfiqar Hussain at W No 5	1.04	0.33	24-04-2021	Completed
1694	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank NHO MOhalla Qasim W No 4	1.01	0.35	24-04-2021	Completed
1695	PLANGER	BATHIAN	MGNREGA	Constt. of H/ Tank at Mohalla Ab. Rehman Mirza	1.01	0.37	24-04-2021	Completed
1696	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank at Mohalla Late Zabir W No 8	1.01	0.20	24-04-2021	Completed
1697	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank NLO Lal Hussain W No 4	1.04	0.34	24-04-2021	Completed
1698	PLANGER	BATHIAN	MGNREGA	Constt. of H/Tank at Ward NO 5 NHO Muzaffar Hussain	1.04	0.37	24-04-2021	Completed
1699	PLANGER	BATHIAN	MGNREGA	Cosntt. of H/Tank at W No 5 NHO Raja Mohd	1.04	0.39	24-04-2021	Completed
1700	PLANGER	BATHIAN	MGNREGA	Cosntt. of H/tank at W No 1 NHO MOhd Sahbir	1.04	0.44	24-04-2021	Completed
1701	PLANGER	BEHROTE	MGNREGA	Constt of water tank moh. Abdul Haq	0.56	0.20	15-05-2021	Completed
1702	PLANGER	BEHROTE	MGNREGA	Constt.Of H/Tank Nr Mushtaq Mohalla	1.14	1.06	15-05-2021	Completed
1703	PLANGER	DODASANBAL LOWER	MGNREGA	Constt.of Bowli with Bathroom at jabrian 2	1.00	0.29	31-03-2021	Completed
1704	PLANGER	DODASANBAL LOWER	MGNREGA	Constt. Of H/Tank at Mestri Mohalla 2	0.53	0.27	31-03-2021	Completed
1705	PLANGER	DODASANBAL LOWER	MGNREGA	Constt. Of H/tank w no 03 Kallah3	0.53	0.21	31-03-2021	Completed
1706	PLANGER	DODASANBAL UPPER	MGNREGA	Constt. Of Bowali NHO Rayaz ul Haq at Basan wali	0.83	0.55	25-05-2021	Completed
1707	PLANGER	DODASANBAL UPPER	MGNREGA	Constt of H/Tank Near the house mohd Jhangir w.no 3 mohalla chouhana	0.78	0.25	25-05-2021	Completed
1708	PLANGER	DODASANBAL UPPER	MGNREGA	Constt. Of H/Tank Nr Masjid Nara	0.97	0.76	25-05-2021	Completed
1709	PLANGER	DODASANBALA REMOTE	MGNREGA	Constt. Of H/Tank NHO Fazal Hussain S/o Beer Mohd	0.76	0.48	01-04-2021	Completed
1710	PLANGER	KHABLAN-B	MGNREGA	Constt of H/Tank Nr Tahir House	1.02	0.76	31-03-2021	Completed
1711	PLANGER	KOTE	MGNREGA	Constt of H/Tank NHO Haji Bashir	1.01	0.57	28-04-2021	Completed
1712	PLANGER	KOTE	MGNREGA	Constt of H/Tank NHO Molvi Azam	1.01	0.71	28-04-2021	Completed
1713	PLANGER	KOTE	MGNREGA	Constt of H/Tank NHO Haji Bashir	1.10	0.83	31-03-2021	Completed
1714	PLANGER	LAH	MGNREGA	Constt.of H/Tank Mohall Rayaz W.no 1	1.10	0.75	01-04-2021	Completed
1715	PLANGER	MEHRAJPUR PLANGER	MGNREGA	Constt of H/Tank Mohalla Hakla w.no 6	0.50	0.38	24-05-2021	Completed
1716	PLANGER	MEHRAJPUR PLANGER	MGNREGA	Constt of H/Tank ward no 06	0.50	0.39	01-04-2021	Completed
1717	PLANGER	NEROJAL	MGNREGA	Constt. Of H/Tank Nr H/o Bagh Hussain	0.99	0.52	27-05-2021	Completed
1718	PLANGER	NEROJAL	MGNREGA	Constt. Of H/Tank P/Work Mohalla Javid Iqbal	1.01	0.57	27-05-2021	Completed
1719	PLANGER	NEROJAL	MGNREGA	Constt. Of H/Tank Nr Mohalla Kalash Davi.	1.02	0.59	27-05-2021	Completed
1720	PLANGER	NEROJAL	MGNREGA	Constt. Of H/tank Nr Kote Mohalla	1.00	0.56	27-05-2021	Completed
1721	PLANGER	NEROJAL	MGNREGA	Constt. Of H/Tank Nr Parvaz & Bhatt Mohalla	2.00	0.64	27-05-2021	Completed
1722	PLANGER	PLANGER	MGNREGA	Constt of Pond at ward no 7	1.06	0.72	24-05-2021	Completed
1723	QILA DARHAL	ANDROOTH	MGNREGA	h/tank at zulfikar moh	1.00	0.69	19-02-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1724	QILA DARHAL	BAGLA	MGNREGA	d/channel at kalakote mohalla w.no 5	1.04	0.60	31-03-2021	Completed
1725	QILA DARHAL	BAGLA	MGNREGA	Bowali at Thussain Wala Pani Ward no.3	0.71	0.39	31-03-2021	Completed
1726	QILA DARHAL	BAGLA	MGNREGA	Bowali at Behra Wala ward no.4	0.62	0.24	31-03-2021	Completed
1727	Qila Darhal	Kampla	14th FC	Bowali at Rakesh Mohalla ward no.4	1.80	1.80		Completed
1728	QILA DARHAL	LAROKA	MGNREGA	Well N/Gulam Nabi Mohalla	1.44	0.82	31-03-2021	Completed
1729	Qila Darhal	Laroka	14th FC	Bowali at ward no.9	1.00	1.00		Completed
1730	Qila Darhal	Laroka	14th FC	Bowali at Mohd Quyoom Mohalla ward no.7	1.00	1.00		Completed
1731	Qila Darhal	Laroka	14th FC	Bowali NLO Subash Chander & others ward no. 2	1.00	1.00		Completed
1732	Qila Darhal	Laroka	14th FC	Bowali ward no.6	1.00	1.00		Completed
1733	QILA DARHAL	QILA DARHAL	MGNREGA	H/TANK AT W. NO 3	1.98	1.37	31-03-2021	Completed
1734	QILA DARHAL	QILA DARHAL	MGNREGA	BAWLI AT RARHA MOH .W.NO 4	1.03	0.42	31-03-2021	Completed
1735	QILA DARHAL	QILA DARHAL	MGNREGA	well at amarjeet singh w.no 6	2.00	0.98	31-03-2021	Completed
1736	Qila Darhal	R/Bhatta	14th FC	Well at Bhatta	2.00	2.00		Completed
1737	Qila Darhal	R/Kamila	14th FC	Bowali at School Rajpur Kamila	1.00	1.00		Completed
1738	QILA DARHAL	RAJPURA KAMILA	MGNREGA	Well at Raghvir Mohalla	1.70	0.84	31-03-2021	Completed
1739	QILA DARHAL	RAJPURA KAMILA	MGNREGA	well at w.no 6	1.50	0.83	31-03-2021	Completed
1740	QILA DARHAL	RAJPURA KAMILA	MGNREGA	Well NLO Sujjan Singh	1.51	0.91	31-03-2021	Completed
1741	RAJNAGAR	DANDOTE	MGNREGA	Pond AT Gahi Navini W No 04	1.06	0.41	05-05-2021	Completed
1742	RAJNAGAR	DANDOTE	MGNREGA	H/Tank At Garyal Moh	2.00	1.10	05-05-2021	Completed
1743	RAJNAGAR	DANDOTE	MGNREGA	H/Tank At Nabni	1.26	0.46	05-05-2021	Completed
1744	RAJNAGAR	DANDOTE	MGNREGA	Bowali At Khania Gall W No 08	1.37	0.57	30-03-2021	Completed
1745	RAJNAGAR	DANDOTE	MGNREGA	Bowali At Peed Goward W No 07	1.18	0.56	31-03-2021	Completed
1746	RAJNAGAR	DRAMMAN	MGNREGA	Water Tank At W No 2	1.23	0.60	25-03-2021	Completed
1747	RAJNAGAR	DRAMMAN	MGNREGA	water tank mir mohalla ward no 2	1.25	0.43	30-03-2021	Completed
1748	RAJNAGAR	DRAMMAN	MGNREGA	Water Tank At W No 4	1.24	0.47	30-03-2021	Completed
1749	RAJNAGAR	KEWAL LOWER	MGNREGA	W Tank at baba moh w no 7	1.17	0.50	30-03-2021	Completed
1750	RAJNAGAR	KEWAL UPPER	MGNREGA	Pond At Shekh Moh W No	1.11	0.51	05-05-2021	Completed
1751	RAJNAGAR	PHALNI	MGNREGA	W/Tank At Ayoub Moh W No 1	1.26	0.55	31-03-2021	Completed
1752	RAJNAGAR	PHALNI	MGNREGA	water tank at near Eid Gah W.NO 2	1.32	0.59	31-03-2021	Completed
1753	RAJNAGAR	PHALNI	MGNREGA	Water Tank At Chachi Moh W NO 1	1.31	0.59	31-03-2021	Completed
1754	RAJNAGAR	PHALNI	MGNREGA	Water Tank At Chann Moh W No 3	1.32	0.59	31-03-2021	Completed
1755	RAJNAGAR	PHALNI	MGNREGA	H /Tank At Mir Moh W No 7	1.20	0.54	31-03-2021	Completed
1756	RAJNAGAR	PHALNI	MGNREGA	Water Tank at Malik Mohallah Near Community Hall	1.17	0.59	31-03-2021	Completed
1757	RAJNAGAR	PHALNI	MGNREGA	Water Tank at Dhodi Mohallah W. No 02	1.31	0.57	31-03-2021	Completed
1758	RAJNAGAR	PHALNI	MGNREGA	Water tank NHO shakoor moh.w.no.06	0.99	0.22	01-04-2021	Completed
1759	RAJNAGAR	RAJ NAGR LOWER	MGNREGA	Water Tank at Sangrali NLO Jameel w no 8	1.17	0.63	02-04-2021	Completed
1760	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Shafi Dar Mohallah W. No 03	1.78	0.90	31-03-2021	Completed
1761	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Kamlak Mohallah W. No 02	1.14	0.56	31-03-2021	Completed
1762	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Kabir Mohallah w. No 01	1.17	0.54	31-03-2021	Completed
1763	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Sajjad Mohallah W. No 02	1.15	0.64	31-03-2021	Completed
1764	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Bhat Mohallah w. No 04	1.17	0.37	31-03-2021	Completed
1765	RAJNAGAR	SAMOTE	MGNREGA	Water tank at Layqit mohallah W. No 05	1.16	0.60	31-03-2021	Completed
1766	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Hamida Gola W. no 03	1.19	0.61	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1767	RAJNAGAR	SAMOTE	MGNREGA	Water Tank at Namberdar Mohallah	1.14	0.60	31-03-2021	Completed
1768	RAJNAGAR	SHAHPUR	MGNREGA	h tank at jawaid mon W no 5	1.24	0.51	01-04-2021	Completed
1769	RAJNAGAR	TARGAIN LOWER	MGNREGA	Pond at NHO Faqir W.No 02	0.59	0.32	31-03-2021	Completed
1770	RAJNAGAR	TARGAIN LOWER	MGNREGA	Pond At Mughal Moh W No 6	0.52	0.33	31-03-2021	Completed
1771	RAJNAGAR	TARGAIN UPPER	MGNREGA	Pond at Tailor Mohallah W. No 02	0.53	0.14	31-03-2021	Completed
1772	Rajouri	ATTI	MGNREGA	Constt of H/Tank Kateria Mohalla W.o 01	2.00	0.50	18-05-2021	Completed
1773	Rajouri	ATTI	MGNREGA	Constt of H/Tank Sageer W.No 04	1.99	0.51	18-05-2021	Completed
1774	Rajouri	ATTI	MGNREGA	H/Tank Ward No 02 NHO Mukthar	2.00	0.34	01-04-2021	Completed
1775	Rajouri	ATTI	MGNREGA	Water Tank NHO Tahir Ward No 02	2.00	0.62	01-04-2021	Completed
1776	Rajouri	ATTI	MGNREGA	H/Tank Ward No 07 Nr H/O Akram Karwal	2.00	0.69	01-04-2021	Completed
1777	Rajouri	BATHUNI	MGNREGA	h tank moh iqbal	1.21	0.57	26-04-2021	Completed
1778	Rajouri	BATHUNI	MGNREGA	H/Tank NHO Mir Hussain	1.26	0.76	31-03-2021	Completed
1779	Rajouri	BATHUNI	MGNREGA	W TANK AT MOH LIAQUAT JANDIAKHTER	1.70	0.63	31-03-2021	Completed
1780	Rajouri	BATHUNI	MGNREGA	H TANK NHO MUSHTAQ AHMED	1.70	0.83	31-03-2021	Completed
1781	Rajouri	BATHUNI	MGNREGA	H TANK AT NHO DWARKA NATH	1.21	0.64	26-04-2021	Completed
1782	Rajouri	BATHUNI	MGNREGA	H TANK NHO AMARPAL SINGH	1.70	1.45	31-03-2021	Completed
1783	Rajouri	BATHUNI	MGNREGA	W TANK JUGAL KISHORE	1.69	0.84	26-04-2021	Completed
1784	Rajouri	BATHUNI	MGNREGA	H/Tank NHO Sajid Ali	1.68	0.79	31-03-2021	Completed
1785	Rajouri	BATHUNI	MGNREGA	W/Tank With Bathroom NHO Mohd Iqbal Simbal	2.00	0.99	31-03-2021	Completed
1786	Rajouri	BATHUNI	MGNREGA	Water Tank Naresh Kumar	1.72	0.95	31-03-2021	Completed
1787	Rajouri	BATHUNI	MGNREGA	Water Tank Taranjeet Singh	2.00	0.85	26-04-2021	Completed
1788	Rajouri	BATHUNI	MGNREGA	H/Tank NHO Abdul Rashid Jatt Simbal Ghai	1.67	1.22	31-03-2021	Completed
1789	Rajouri	BATHUNI	MGNREGA	H/TANK BAGH HUSSAIN	1.23	0.43	31-03-2021	Completed
1790	Rajouri	BATHUNI	MGNREGA	H/tank Mohd Bashir	1.79	0.50	31-03-2021	Completed
1791	Rajouri	BATHUNI	MGNREGA	Water Tank NHO Amarjeet Singh	1.69	0.46	26-04-2021	Completed
1792	Rajouri	BATHUNI	MGNREGA	H/Tank Mohalla Iqbal	1.28	0.71	31-03-2021	Completed
1793	Rajouri	BATHUNI	MGNREGA	H TANK SHAM SUNDER	1.70	0.44	26-04-2021	Completed
1794	Rajouri	BATHUNI	MGNREGA	H/Tank Dwarka Nath	1.20	0.60	31-03-2021	Completed
1795	Rajouri	BATHUNI	MGNREGA	Water Tank Gourav BSNL	1.68	0.57	31-03-2021	Completed
1796	Rajouri	BATHUNI	MGNREGA	H/tank at Moh Randhir Singh	1.29	0.63	31-03-2021	Completed
1797	Rajouri	BATHUNI	MGNREGA	H/Tank at Moh Bir Singh	1.66	0.66	31-03-2021	Completed
1798	Rajouri	BATHUNI	MGNREGA	H TANK HAJI SALEEM	1.23	0.47	26-04-2021	Completed
1799	Rajouri	BATHUNI	MGNREGA	H/Tank Moh Akam Din	1.23	0.69	31-03-2021	Completed
1800	Rajouri	Bathuni	IWMP	Harvesting Tank	1.00	1.00		Completed
1801	Rajouri	Bathuni	IWMP	Harvesting Tank	1.00	1.00		Completed
1802	Rajouri	Bathuni	IWMP	Harvesting Tank	1.00	1.00		Completed
1803	Rajouri	Bathuni	IWMP	Harvesting Tank	1.50	1.50		Completed
1804	Rajouri	CHARAN	MGNREGA	H/TANK KALAS MOHALLA MOHD DIN	0.96	0.04	18-05-2021	Completed
1805	Rajouri	CHARAN	MGNREGA	H/tank NHO rafi q kopra	1.45	0.34	31-03-2021	Completed
1806	Rajouri	CHARAN	MGNREGA	Dugwell Dobra mohalla paswal	1.85	0.51	31-03-2021	Completed
1807	Rajouri	CHARAN	MGNREGA	H/tank sab gali nazir mohalla	1.38	0.60	31-03-2021	Completed
1808	Rajouri	CHARAN	MGNREGA	H/Tank mukhyala-1	1.46	0.36	31-03-2021	Completed
1809	Rajouri	CHARAN	MGNREGA	H/Tank Hafiz mohalla	1.45	0.52	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1810	Rajouri	CHARAN	MGNREGA	H/tank lok mohalla	1.35	0.52	31-03-2021	Completed
1811	Rajouri	CHAWA	MGNREGA	H/Tank NHO Latif Ward No 06	2.00	0.43	01-04-2021	Completed
1812	Rajouri	CHAWA	MGNREGA	H/TANK W.NO 01	2.00	0.55	01-04-2021	Completed
1813	Rajouri	CHAWA	MGNREGA	Constt of Water Tank Ho Zamurad W.No 06	2.00	0.77	18-05-2021	Completed
1814	Rajouri	CHAWA	MGNREGA	CONSTT OF WATER TANK NHO AB RASHID W.NO 07	1.86	0.65	01-04-2021	Completed
1815	Rajouri	CHAWA	MGNREGA	CONSTT OF WATER TANK AKBAR W.NO 04	1.86	0.35	01-04-2021	Completed
1816	Rajouri	CHAWA	MGNREGA	H/Tank Jameel W.No 01	1.26	0.54	01-04-2021	Completed
1817	Rajouri	CHAWA	MGNREGA	H/TANK CHAWA	2.00	0.34	01-04-2021	Completed
1818	Rajouri	CHAWA	MGNREGA	POUND W.NO 04	2.00	0.38	01-04-2021	Completed
1819	Rajouri	CHAWA	MGNREGA	H/TANK ROSHAN DIN W.NO 04	2.00	0.36	01-04-2021	Completed
1820	Rajouri	CHAWA	MGNREGA	H/Tank NHO Ab Khamid W.No 01	2.00	0.68	01-04-2021	Completed
1821	Rajouri	CHAWA	MGNREGA	Constt of H/Tank W.No 02 Narma	2.00	0.65	01-04-2021	Completed
1822	Rajouri	CHOWDARYNAR	14th FC	BOWALI AT W.NO 4	1.00	1.00		Completed
1823	Rajouri	CHOWDARYNAR	14th FC	POND AT W.NO 4	2.00	2.00		Completed
1824	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank/Pond at Mohalla Rafiq W.No. 03	1.51	0.48	31-03-2021	Completed
1825	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank/Pond at mohalla Iqbal W.No. 03	1.51	0.03	31-03-2021	Completed
1826	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank/Pond at Mohalla Anwer Hussain W.no 02	1.51	0.04	03-03-2021	Completed
1827	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank/Pond at Moori NHO Mohd Altaf W.No. 04	1.51	0.29	31-03-2021	Completed
1828	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank Pond at mohalla Mohd Bashir Moori W.No. 05	1.53	0.94	31-03-2021	Completed
1829	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank Pond at mohalla Zulifqar Moori W.No. 05	1.54	0.50	31-03-2021	Completed
1830	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank/Pond at mohalla Mohd Shabir W.No 05	1.53	0.65	31-03-2021	Completed
1831	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank/Pond at mohalla Khurshid W.no 01	1.52	1.00	31-03-2021	Completed
1832	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank/Pond at mohalla Abdul hussain W.No. 02	1.51	0.57	31-03-2021	Completed
1833	Rajouri	CHOWDHARYNAR	MGNREGA	Pond at mora Chawni NHO mohd Saleem W.No. 02	1.54	0.99	31-03-2021	Completed
1834	Rajouri	CHOWDHARYNAR	MGNREGA	Constt of H/Tank Pond at mohalla lal hussain W.No. 03	1.51	0.66	31-03-2021	Completed
1835	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank Pond at mohalla Jabbar W.No. 05	1.54	0.99	31-03-2021	Completed
1836	Rajouri	CHOWDHARYNAR	MGNREGA	H/Tank/Pond at mohalla Gurah W.No 05	1.54	0.92	31-03-2021	Completed
1837	Rajouri	DASSAL	MGNREGA	H/Tank Arvind Mohalla	0.76	0.27	31-03-2021	Completed
1838	Rajouri	DASSAL	MGNREGA	H TANK NLO NEELAM MOH	1.44	0.58	31-03-2021	Completed
1839	Rajouri	DASSAL	MGNREGA	H TANK NARESH AND OTHERS	1.25	0.67	31-03-2021	Completed
1840	Rajouri	DASSAL	MGNREGA	H TANK DIL PAZEER MOH	1.36	0.38	31-03-2021	Completed
1841	Rajouri	DASSAL	MGNREGA	H TANK NLO DWARKA NATH	1.38	0.80	31-03-2021	Completed
1842	Rajouri	DASSAL	MGNREGA	H TANK AT DASSAL HAZI MOH	1.37	0.60	31-03-2021	Completed
1843	Rajouri	DASSAL	MGNREGA	H TANK BALVIR MOH	1.48	0.50	31-03-2021	Completed
1844	Rajouri	DASSAL	MGNREGA	H TANK ASHRAF MOH WN0.1	1.76	1.18	31-03-2021	Completed
1845	Rajouri	DASSAL	MGNREGA	H TANK RAJ MOH	1.49	0.76	31-03-2021	Completed
1846	Rajouri	DASSAL	MGNREGA	H TANK ASLAM MOH	1.46	0.61	31-03-2021	Completed
1847	Rajouri	DASSAL	MGNREGA	H TANK AT DASSAL GUJJRAN	1.46	0.30	31-03-2021	Completed
1848	Rajouri	DASSAL	MGNREGA	H TANK AT DASSAL GUJJRAN UPPER	1.27	0.60	31-03-2021	Completed
1849	Rajouri	Dassal	IWMP	Harvesting Tank	1.50	1.50		Completed
1850	Rajouri	Dassal	IWMP	Harvesting Tank	1.50	1.50		Completed
1851	Rajouri	Dassal	IWMP	Harvesting Tank	1.50	1.50		Completed
1852	Rajouri	Dassal	IWMP	Harvesting Tank	1.00	1.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1853	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	H TANK WARD NO 2	0.98	0.46	18-05-2021	Completed
1854	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	H TANK WARD NO 7	1.46	1.20	18-05-2021	Completed
1855	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. Of W/Tank Nazir DaduraW Ni 1	1.52	1.14	18-05-2021	Completed
1856	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Cosntt. OF W/Tank At W NO 2	1.54	1.05	18-05-2021	Completed
1857	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Contt, of W.Tank Mohalla Fazal W No 7	1.54	1.06	18-05-2021	Completed
1858	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. of W/Tank at Mohalla Zulfiqar W NO 7	1.54	0.66	18-05-2021	Completed
1859	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. of W/Tank Mohalla Asgar W No 1	1.52	1.10	18-05-2021	Completed
1860	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. of W/Tank at Namabardar Mohalla	1.22	1.06	18-05-2021	Completed
1861	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. W/Tank NHO Zamurad W NO 3	1.54	0.30	18-05-2021	Completed
1862	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Constt. of W/Tank NHO Khalil W No 2	1.48	0.57	18-05-2021	Completed
1863	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Cosntt. of W/Tank at Mohalla Sajad Shah W NO 4	1.52	1.28	18-05-2021	Completed
1864	Rajouri	DHANORE Jr GOURSIAN	MGNREGA	Cosntt. of W/Tank NHo Shamshir W No 5	1.62	1.34	18-05-2021	Completed
1865	Rajouri	DHANORE Jr TINDIAN	MGNREGA	H tank moh rafiq ward no 2	1.34	0.71	31-03-2021	Completed
1866	Rajouri	DHANORE Jr TINDIAN	MGNREGA	H/TANK AT MOHALA AZEEM W.NO. 02	1.03	0.17	31-03-2021	Completed
1867	Rajouri	DHANORE Jr TINDIAN	MGNREGA	H/tank moh manawar ward no 2	1.21	0.78	31-03-2021	Completed
1868	Rajouri	DHANORE Jr TINDIAN	MGNREGA	H TANK MOH LIAQUAT	1.08	0.72	31-03-2021	Completed
1869	Rajouri	FATEHPUR DANNA	MGNREGA	H/TANK WITH P/WORK NHO LIQUAT CHARH WARD NO 2	1.12	0.73	18-05-2021	Completed
1870	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK WARD NO 01	1.33	0.55	18-05-2021	Completed
1871	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK AT NALLAH MOH WARD NO 03	0.77	0.37	18-05-2021	Completed
1872	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK SHAMSHER WARD NO 04	0.69	0.45	18-05-2021	Completed
1873	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK NHO MOHD FAROOQ WARD NO 04	0.77	0.41	18-05-2021	Completed
1874	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK NHO HAJI ARSHAD WARD NO 6	0.75	0.38	18-05-2021	Completed
1875	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK MOH SHAFI WARD NO 07	0.77	0.39	18-05-2021	Completed
1876	Rajouri	FATEHPUR DANNA	MGNREGA	Constt of H/Tank NHO Abdul MAjid W.No 03	1.32	0.50	18-05-2021	Completed
1877	Rajouri	FATEHPUR DANNA	MGNREGA	Constt of H/Tank NLO Sadeeq W.No 02	1.17	0.73	18-05-2021	Completed
1878	Rajouri	FATEHPUR DANNA	MGNREGA	H TANK NHO ZULAFKAR AND OTHERS WARD NO 05	0.76	0.33	18-05-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1879	Rajouri	FATEHPUR DANNA	MGNREGA	Constt of H/Tank Mohalla mohd ishtiaq W.No. 07	1.35	0.70	18-05-2021	Completed
1880	Rajouri	FATEHPUR GURIAN	MGNREGA	H/TANK TARIQ JATT	1.28	0.96	01-04-2021	Completed
1881	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank Upper Nakka W.No 02	1.29	0.39	01-04-2021	Completed
1882	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank Tarif W.No 08	1.85	0.60	01-04-2021	Completed
1883	Rajouri	FATEHPUR GURIAN	MGNREGA	Constt of Water Tank W.No 04 Fatehpur	1.27	0.56	01-04-2021	Completed
1884	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank Ward No 5	1.97	0.61	01-04-2021	Completed
1885	Rajouri	FATEHPUR GURIAN	MGNREGA	Constt of H/Tank NHO Bashir Ward No 06	1.99	0.53	01-04-2021	Completed
1886	Rajouri	FATEHPUR GURIAN	MGNREGA	Water Tank NHO Sageer Shah Ward no 05	1.99	0.44	01-04-2021	Completed
1887	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank NHO Shakeel fathepur	1.93	0.54	01-04-2021	Completed
1888	Rajouri	FATEHPUR GURIAN	MGNREGA	Constt of Pound Ward No 07	1.28	0.67	01-04-2021	Completed
1889	Rajouri	FATEHPUR GURIAN	MGNREGA	Constt of H/Tank NHO Rafiq W.No 07	1.90	0.36	01-04-2021	Completed
1890	Rajouri	FATEHPUR GURIAN	MGNREGA	Constt of H/Tank R/Wall NHO Kala Jatt W.No 02	1.90	0.54	01-04-2021	Completed
1891	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank NHO Bashir Ward No 01	1.99	0.36	01-04-2021	Completed
1892	Rajouri	FATEHPUR GURIAN	MGNREGA	H/Tank NHO Qayoom Ward No 02	1.99	0.56	01-04-2021	Completed
1893	Rajouri	FATEHPUR KHASS	MGNREGA	H/TANK W.NO 08 NHO KHADAM	1.28	0.60	01-04-2021	Completed
1894	Rajouri	FATEHPUR KHASS	MGNREGA	CONSTT OF H/TANK MANG W.NO 08 NLO ABDUL MAJEED	1.24	0.60	01-04-2021	Completed
1895	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Rashid Danna W.No 09	1.21	0.54	01-04-2021	Completed
1896	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Irshad Hussain W.No 06	1.22	0.56	01-04-2021	Completed
1897	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank NHO Master Nazir Chachi W.No 02	1.25	0.56	01-04-2021	Completed
1898	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Sabar Tarkhan W.No 03	1.02	0.61	01-04-2021	Completed
1899	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Amjed Hussain W.No.06	1.23	0.66	02-03-2021	Completed
1900	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank NHO Ghulam Farooq W.No.02	1.20	0.61	01-04-2021	Completed
1901	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Abdul Hamid W.No.03	1.17	0.44	01-04-2021	Completed
1902	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Basharat W.No.06	1.20	0.63	01-04-2021	Completed
1903	Rajouri	FATEHPUR KHASS	MGNREGA	H/tank Aslam Sood w.no.06	1.25	0.54	01-04-2021	Completed
1904	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Nr Farzand Begum W.No.08	1.21	0.58	01-04-2021	Completed
1905	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank Nr H/O Mukhtar w.no.02	1.33	0.52	01-04-2021	Completed
1906	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank NHO Ab Rashid W.No 04	1.36	0.60	01-04-2021	Completed
1907	Rajouri	FATEHPUR KHASS	MGNREGA	H/Tank NHO Manzoor W.No 02	1.32	0.58	01-04-2021	Completed
1908	Rajouri	G. Chawa	IWMP	Harvesting Tank W.NO-1	1.00	1.00		Completed
1909	Rajouri	G. Chawa	IWMP	Harvesting Tank W.NO-7	1.20	1.20		Completed
1910	Rajouri	G. Chawas	IWMP	Harvesting Tank W.NO-5	1.20	1.20		Completed
1911	Rajouri	G.Chawa	IWMP	Harvesting Tank W.NO-2	1.00	1.00		Completed
1912	Rajouri	G.Chawa	IWMP	Harvesting Tank W.NO-3	1.00	1.00		Completed
1913	Rajouri	G.Chawa	IWMP	Harvesting Tank W.NO-4	1.00	1.00		Completed
1914	Rajouri	G.Chawa	IWMP	Bowli W.NO-4	1.00	1.00		Completed
1915	Rajouri	G.Chawa	IWMP	Harvesting Tank W.NO-6	1.20	1.20		Completed
1916	Rajouri	G.Chawa	IWMP	Bowli W.NO-5	1.00	1.00		Completed
1917	Rajouri	G.Chawa	IWMP	Pond W.NO- 7	1.00	1.00		Completed
1918	Rajouri	GURDAN BALA	MGNREGA	H TANK WARD NO 2 IN PARTS	1.99	1.77	01-04-2021	Completed
1919	Rajouri	GURDAN BALA	MGNREGA	H TANK SADIQ WARD NO 5	1.33	0.65	01-04-2021	Completed
1920	Rajouri	GURDAN BALA	MGNREGA	H TANK AT NABNI	1.52	0.94	01-04-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1921	Rajouri	GURDAN BALA	MGNREGA	H TANK AT KANYAL GALI	1.55	0.57	01-04-2021	Completed
1922	Rajouri	GURDAN BALA	MGNREGA	H TANK MOH AFAQ	1.40	0.49	01-04-2021	Completed
1923	Rajouri	GURDAN BALA	MGNREGA	H TANK NHO KHADAM HUSSAIN	1.51	0.47	01-04-2021	Completed
1924	Rajouri	GURDAN BALA	MGNREGA	H TANK JABBAR W NO 4	1.51	0.75	01-04-2021	Completed
1925	Rajouri	GURDAN BALA	MGNREGA	H TANK MOH KHAIT	1.53	0.82	01-04-2021	Completed
1926	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH DHERIAN	1.55	1.00	01-04-2021	Completed
1927	Rajouri	GURDAN BALA	MGNREGA	H TANK AT FAQAR DIN	1.55	0.64	01-04-2021	Completed
1928	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH GANI AND GURA GALI	1.51	1.00	01-04-2021	Completed
1929	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH GAREEBA WALI GALI	1.52	0.57	01-04-2021	Completed
1930	Rajouri	GURDAN BALA	MGNREGA	H TANK AT JAGGER MOH	1.51	0.60	01-04-2021	Completed
1931	Rajouri	GURDAN BALA	MGNREGA	H TANK WARD NO 7	1.51	1.00	01-04-2021	Completed
1932	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH GANI WNO 1	1.56	0.64	01-04-2021	Completed
1933	Rajouri	GURDAN BALA	MGNREGA	H TANK GURDAN BALA WARD NO 6	1.51	0.63	01-04-2021	Completed
1934	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH DABA WARD NO 7	1.52	0.70	01-04-2021	Completed
1935	Rajouri	GURDAN BALA	MGNREGA	H TANK AT NARA WARD NO 7	1.54	0.60	01-04-2021	Completed
1936	Rajouri	GURDAN BALA	MGNREGA	H TANK AT PATTAIN	1.47	1.00	01-04-2021	Completed
1937	Rajouri	GURDAN BALA	MGNREGA	H TANK MOH GURA	1.68	0.62	01-04-2021	Completed
1938	Rajouri	GURDAN BALA	MGNREGA	H TANK KHANYARIAN WARD NO 4	1.51	0.96	01-04-2021	Completed
1939	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH SEANY KABIR AND SADIQ	1.50	0.60	01-04-2021	Completed
1940	Rajouri	GURDAN BALA	MGNREGA	H TANK AT MOH BOWALI WARD NO 7	1.54	0.60	01-04-2021	Completed
1941	Rajouri	GURDAN BALA	MGNREGA	H TANK MOH NALI WARD NO 9	1.54	0.54	01-04-2021	Completed
1942	Rajouri	GURDAN BALA	MGNREGA	BOWALI AT CHOUHAN MOH	1.09	0.60	01-04-2021	Completed
1943	Rajouri	Gurdan Bala	IWMP	Bowli W.NO-1	1.00	1.00		Completed
1944	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-1	1.00	1.00		Completed
1945	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-2	1.30	1.30		Completed
1946	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-3	1.00	1.00		Completed
1947	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-4	1.00	1.00		Completed
1948	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-5	1.00	1.00		Completed
1949	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-6	1.00	1.00		Completed
1950	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-7	1.00	1.00		Completed
1951	Rajouri	Gurdan Bala	IWMP	Harvesting Tank W.NO-8	1.00	1.00		Completed
1952	Rajouri	Gurdan Bala	IWMP	Bowli W.NO-5	1.00	1.00		Completed
1953	Rajouri	KOTDHARA	14th FC	DEVELOPMENT OF SPRING AT PATHI	1.00	1.00		Completed
1954	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Near Akram Tata Pani	1.29	1.12	31-03-2021	Completed
1955	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Sikander Mohalla No.2	1.29	0.99	31-03-2021	Completed
1956	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Parvaiz Mohalla Thanda	1.30	0.48	31-03-2021	Completed
1957	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Khana & Danna No.2	1.28	0.74	31-03-2021	Completed
1958	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Cherrian	1.30	0.32	31-03-2021	Completed
1959	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Riaz khan Charrian	0.69	0.63	31-03-2021	Completed
1960	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Sangha Shafi	0.69	0.51	31-03-2021	Completed
1961	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Masjid Dhedrayan Repair	0.66	0.42	31-03-2021	Completed
1962	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Kashmiri Moh.No.2	1.20	0.94	31-03-2021	Completed
1963	Rajouri	KOTE DHARA	MGNREGA	H/Tank The Land of Amlee	1.29	1.21	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
1964	Rajouri	KOTE DHARA	MGNREGA	H/Tank No.2 NHO Haji Kala Lohar	1.28	1.09	31-03-2021	Completed
1965	Rajouri	KOTE DHARA	MGNREGA	H/TANK NHO MOHD DIN CHERIAN	1.29	0.40	31-03-2021	Completed
1966	Rajouri	KOTE DHARA	MGNREGA	HK/TANK AY W.NO 4 AT 2 NO	1.31	0.34	31-03-2021	Completed
1967	Rajouri	KOTE DHARA	MGNREGA	H/Tank at NHO Wajid Shah	1.30	0.53	31-03-2021	Completed
1968	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Vaseem Mohalla	1.30	0.59	31-03-2021	Completed
1969	Rajouri	KOTE DHARA	MGNREGA	H/Tank at NHO.Aslam Ghai Charrian	0.70	0.41	31-03-2021	Completed
1970	Rajouri	KOTE DHARA	MGNREGA	H/Tank at NHO.Dilmir Katha	1.27	0.64	31-03-2021	Completed
1971	Rajouri	KOTE DHARA	MGNREGA	H/Tank Repair NHO Zakir	1.29	0.80	31-03-2021	Completed
1972	Rajouri	KOTE DHARA	MGNREGA	H/Tank at NHO.Pamey Pathee	0.69	0.33	31-03-2021	Completed
1973	Rajouri	KOTE DHARA	MGNREGA	H/Tank No. 2 Pathee	1.27	1.04	31-03-2021	Completed
1974	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Rakesh Kumar W.No 07	1.29	0.58	31-03-2021	Completed
1975	Rajouri	KOTE DHARA	MGNREGA	H/Tank at NHO Haji Sain Lohar	0.64	0.39	31-03-2021	Completed
1976	Rajouri	KOTE DHARA	MGNREGA	H/Tank at Moh.Paras Ram	0.63	0.30	31-03-2021	Completed
1977	Rajouri	MEARI GUJJRIAN	MGNREGA	W TANK /POND MANZOOR HUSSAIN WARD NO 4	1.41	0.59	31-03-2021	Completed
1978	Rajouri	MEARI GUJJRIAN	MGNREGA	WATER COLLECTION TANK NHO MANZOOR HUSAIN WARD NO 4	2.00	0.60	31-03-2021	Completed
1979	Rajouri	MEARI GUJJRIAN	MGNREGA	H TANK MOH KHERTAIN WARD NO 4	1.24	0.60	31-03-2021	Completed
1980	Rajouri	MEARI GUJJRIAN	MGNREGA	w/ tank/ pond at zameer moh ward no 2	1.52	0.60	31-03-2021	Completed
1981	Rajouri	MEARI GUJJRIAN	MGNREGA	WATER TANK AT WARD NO 4	1.76	0.59	05-12-2020	Completed
1982	Rajouri	MEARI GUJJRIAN	MGNREGA	H TANK NHO NOOR MOHD WARD NO 5	1.43	0.42	01-12-2020	Completed
1983	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1984	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1985	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1986	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1987	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1988	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1989	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1990	Rajouri	Mehari Gujran	IWMP	Harvesting Tank	1.00	1.00		Completed
1991	Rajouri	MUBARAK PURA	MGNREGA	W/tank Near GMS Mpura Mohd Sgafi	1.20	0.54	31-03-2021	Completed
1992	Rajouri	MUBARAK PURA	MGNREGA	Pond at mohalla Nai W. no 5 Sageer ali	0.76	0.39	31-03-2021	Completed
1993	Rajouri	MUBARAK PURA	MGNREGA	H/Tank Mohalla Rakesh & sanjay two No	1.46	0.64	31-03-2021	Completed
1994	Rajouri	MURADPUR	MGNREGA	H TANK PARVEEN WNO.4	0.76	0.43	09-03-2021	Completed
1995	Rajouri	MURADPUR	MGNREGA	WATER STORAGE TANK AT WARD NO.1	1.46	0.37	31-03-2021	Completed
1996	Rajouri	MURADPUR	MGNREGA	HTANK SABAR MOH	1.36	0.55	31-03-2021	Completed
1997	Rajouri	MURADPUR	MGNREGA	H TANK DR RAKESH MOH	1.36	0.50	31-03-2021	Completed
1998	Rajouri	MURADPUR	MGNREGA	WATER STORAGE TANK AT WARD NO.7	1.36	0.72	31-03-2021	Completed
1999	Rajouri	MURADPUR	MGNREGA	H TANK AT PANCHAYAT MURADPUR A MID	1.36	0.42	31-03-2021	Completed
2000	Rajouri	MURADPUR	MGNREGA	H TANK GULAM MOH	1.34	0.62	31-03-2021	Completed
2001	Rajouri	MURADPUR	MGNREGA	H TANK IKHLAQ MOH	1.45	0.64	31-03-2021	Completed
2002	Rajouri	MURADPUR	MGNREGA	H TANK AT WARD NO.2	1.45	0.55	31-03-2021	Completed
2003	Rajouri	MURADPUR	MGNREGA	H TANK KRISHAN LAL MOH	1.36	0.51	31-03-2021	Completed
2004	Rajouri	MURADPUR	MGNREGA	Pond at satpal mohalla	1.18	0.50	31-03-2021	Completed
2005	Rajouri	MURADPUR	MGNREGA	H TANK HARDESH MOH W4	1.36	0.61	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2006	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2007	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2008	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2009	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2010	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2011	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2012	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2013	Rajouri	Muradpur	IWMP	Harvesting Tank	1.00	1.00		Completed
2014	Rajouri	MURADPUR B	MGNREGA	H/tank mohalla Vinod and others	1.29	0.57	31-03-2021	Completed
2015	Rajouri	MURADPUR B	MGNREGA	W/Tank Near Shiv Mandir Muradpur B	1.16	0.49	31-03-2021	Completed
2016	Rajouri	NAGROTA MERA	MGNREGA	POND AT KHET MOH	1.22	0.70	31-03-2021	Completed
2017	Rajouri	NAGROTA MERA	MGNREGA	POND AT WARD NO.2	1.22	0.43	31-03-2021	Completed
2018	Rajouri	NAGROTA MERA	MGNREGA	POND AT DHARA WARD NO.2	1.28	0.54	31-03-2021	Completed
2019	Rajouri	NAGROTA MERA	MGNREGA	H TANK KHALIQ MOH	1.26	0.39	31-03-2021	Completed
2020	Rajouri	NAGROTA MERA	MGNREGA	H TANK TASADAQ MOH	1.19	0.26	31-03-2021	Completed
2021	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK NASEEB WARD NO 7	0.83	0.41	18-05-2021	Completed
2022	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK NLO HAMID WARD NO 5	0.83	0.50	13-03-2021	Completed
2023	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK UMER AND OTHERS WARD NO 7	1.49	0.54	18-05-2021	Completed
2024	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK HUNDI WARD NO 8	1.51	0.99	13-03-2021	Completed
2025	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK SETHLA NLO LIQUAT WARD NO 9	0.83	0.50	13-03-2021	Completed
2026	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK NAMBLE NLO ABDUL MAJEED WARD NO 10	0.82	0.50	13-03-2021	Completed
2027	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK MUSHTAQ WARD NO 6	0.83	0.50	13-03-2021	Completed
2028	Rajouri	NAGROTA SALDAR	MGNREGA	H TANK NLO MOHD ASHRAF WARD NO 11	0.87	0.50	19-05-2021	Completed
2029	Rajouri	NAGROTA SALDHAR	14th FC	DUG WELL AT BANIA MOHALLA W.NO-11	1.00	1.00		Completed
2030	Rajouri	PALAM	MGNREGA	H TANK RAFIQ WARD NO 10	1.50	0.52	18-05-2021	Completed
2031	Rajouri	PALAM	MGNREGA	H TANK WARD NO 7	1.51	0.51	18-05-2021	Completed
2032	Rajouri	PALAM	MGNREGA	W/TANK WARD NO 11	1.50	0.51	18-05-2021	Completed
2033	Rajouri	PALAM	MGNREGA	H TANK SHAKIL MOH	1.50	0.60	18-05-2021	Completed
2034	Rajouri	PALAM	MGNREGA	H/Tank Yogh Raj	1.64	0.61	18-05-2021	Completed
2035	Rajouri	PALAM	MGNREGA	H/Tank ghura moh	1.58	0.47	18-05-2021	Completed
2036	Rajouri	PALAM	MGNREGA	H/Tank at takki Wno.7	1.56	0.46	31-03-2021	Completed
2037	Rajouri	PALAM	14th FC	BOWALI AT NOWBAL MANG	1.00	1.00		Completed
2038	Rajouri	PALAM	14th FC	POND AT W.N O-9	2.00	2.00		Completed
2039	Rajouri	RATHAL	MGNREGA	H/TANK AT MOHALLA SHOKET & SHAKOOR W NO 02	1.11	0.54	31-03-2021	Completed
2040	Rajouri	RATHAL	MGNREGA	H/Tank at Mohalla Mushtaq W No 08	1.03	0.62	31-03-2021	Completed
2041	Rajouri	RATHAL	MGNREGA	Const of Water Tank at Mohall Chuni Lal W No 06	1.47	0.76	13-01-2021	Completed
2042	Rajouri	RATHAL	MGNREGA	Const of Water Tank at Mohall Anil Kumar W No 04	1.47	0.71	08-12-2020	Completed
2043	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Moh Zabi W No 03	1.44	0.79	24-03-2021	Completed
2044	Rajouri	RATHAL	MGNREGA	Const of H/tank at Mohalla Iqbal W no 03	1.47	0.87	24-03-2021	Completed
2045	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Nirpal W No 04	1.47	0.81	31-03-2021	Completed
2046	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohall Razzak W No05	1.47	0.64	31-03-2021	Completed
2047	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohall Parvaiz W No 05	1.45	0.30	31-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2048	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohall Zabeer W No 05	1.47	0.43	31-03-2021	Completed
2049	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohall RaghuVir Singh W No 06	1.47	0.72	25-03-2021	Completed
2050	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Mohd Shakoor W No 02	1.15	0.84	30-03-2021	Completed
2051	Rajouri	RATHAL	MGNREGA	Const of H /Tank at Mohalla Ajaz W No 07	1.16	0.81	21-03-2021	Completed
2052	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Mohd Javid W No 07	1.18	0.69	21-03-2021	Completed
2053	Rajouri	RATHAL	MGNREGA	Const of H/Tank HNO Khalid Mehmood	1.18	0.60	31-03-2021	Completed
2054	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Awana (Yassir) W No 02	1.19	0.85	30-03-2021	Completed
2055	Rajouri	RATHAL	MGNREGA	CONST OF H/TANK AT MOHALLA AZAM CHOWHAN W NO 1	1.00	0.48	31-03-2021	Completed
2056	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Haji Rashid	1.44	0.76	30-03-2021	Completed
2057	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Gafoor W No 1	1.44	0.81	21-03-2021	Completed
2058	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Iqbal W No 01	1.47	0.81	21-03-2021	Completed
2059	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Shoket W No 01	1.46	0.89	21-03-2021	Completed
2060	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Nassar W No 01	1.47	0.83	21-03-2021	Completed
2061	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Krishan Lal W No 02	1.48	0.79	29-03-2021	Completed
2062	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohall Yash Pal W No 4	1.47	0.82	31-03-2021	Completed
2063	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Mushtaq W No 07	1.47	0.85	21-03-2021	Completed
2064	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Latief W No 07	1.47	0.71	21-03-2021	Completed
2065	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Rashid W No 07	1.47	0.93	21-03-2021	Completed
2066	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Lohar W No 07	1.47	0.85	21-03-2021	Completed
2067	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Chowhan W No 07	1.47	0.97	21-03-2021	Completed
2068	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Imran W No 07	1.47	0.84	21-03-2021	Completed
2069	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Zaffer W No 08	1.32	0.65	31-03-2021	Completed
2070	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Ifran W No 08	1.32	0.57	31-03-2021	Completed
2071	Rajouri	RATHAL	MGNREGA	Const of Water Tank at Mohalla Sanjay Kumar W No 02	1.41	0.76	24-03-2021	Completed
2072	Rajouri	RATHAL	MGNREGA	Const of Water Tank at Mohalla Om Parkash W No 02	1.39	0.88	29-03-2021	Completed
2073	Rajouri	RATHAL	MGNREGA	Const of Water Tank at Mohalla Ranjeet SinghW No 06	1.47	0.41	31-03-2021	Completed
2074	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Moh Shabir W No 09	1.33	0.75	31-03-2021	Completed
2075	Rajouri	RATHAL	MGNREGA	H Tank at Mohalla Manaver Iqbal W No 04	1.20	0.63	31-03-2021	Completed
2076	Rajouri	RATHAL	MGNREGA	H/Tank at Mohalla Sharief and Moh Asif W No 04	1.11	0.63	14-05-2021	Completed
2077	Rajouri	RATHAL	MGNREGA	H/Tank at Mohalla Shakeel W No 09	1.10	0.60	29-05-2021	Completed
2078	Rajouri	RATHAL	MGNREGA	Const of H tank at mohalla Zakir W No 04	1.12	0.55	29-05-2021	Completed
2079	Rajouri	RATHAL	MGNREGA	Const of H/Tank at Mohalla Younis W No 01	1.47	0.83	21-03-2021	Completed
2080	Rajouri	RATHAL	MGNREGA	Const of Pond W No 09	1.29	0.99	31-03-2021	Completed
2081	Rajouri	SANKARI	MGNREGA	H TANK NR AJAZ QUERSHI	1.31	0.45	18-05-2021	Completed
2082	Rajouri	SANKARI	MGNREGA	H TANK SADAM MOH	1.53	0.60	18-05-2021	Completed
2083	Rajouri	SANKARI	MGNREGA	H TANK NR WALI MOHD	1.53	0.99	18-05-2021	Completed
2084	Rajouri	SANKARI	MGNREGA	H/TANK NR SAKANDER MOH	1.53	0.85	18-05-2021	Completed
2085	Rajouri	SANKARI	MGNREGA	H TANK IMRAN MOH WARD NO 3	1.53	0.89	18-05-2021	Completed
2086	Rajouri	SANKARI	MGNREGA	H TANK ZAFFAR MUGHAL MOH	1.55	0.95	18-05-2021	Completed
2087	Rajouri	SANKARI	MGNREGA	H/TANK MOH TARAN	1.53	0.93	18-05-2021	Completed
2088	Rajouri	SANKARI	MGNREGA	H TANK KHALID MUGHAL	1.51	0.51	18-05-2021	Completed
2089	Rajouri	SANKARI	MGNREGA	H TANK MOH BURLA BASS	1.52	0.75	18-05-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2090	Rajouri	SANKARI	MGNREGA	h tank salam din	1.51	0.63	18-05-2021	Completed
2091	Rajouri	SANKARI	MGNREGA	h tank moh shiv nath moh	1.52	0.34	18-05-2021	Completed
2092	Rajouri	SANKARI	MGNREGA	H/TANK NR LAYAQUAT ALI	1.56	0.64	18-05-2021	Completed
2093	Rajouri	SANKARI	MGNREGA	h tank bodh raj	1.51	0.40	18-05-2021	Completed
2094	Rajouri	SANKARI	MGNREGA	construction of Bowali near moh kathyala	1.23	0.26	18-05-2021	Completed
2095	Rajouri	SANKARI	14th FC	BOWALI AT BURLA KASS SANUKOTE	1.00	1.00		Completed
2096	Rajouri	SAWANI	14th FC	DUGWELL AT W.NO-6	2.00	2.00		Completed
2097	Rajouri	SAWANI	14th FC	DUGWELL AT W.NO-7	2.00	2.00		Completed
2098	Rajouri	SWANI	MGNREGA	Const of Dug Well at Mukhtal Mohalla W No 05	1.75	1.47	13-03-2021	Completed
2099	Rajouri	SWANI	MGNREGA	Dug wel at Altaf mohalla w.no6	1.64	0.59	13-03-2021	Completed
2100	Rajouri	SWANI	MGNREGA	Pond at jamia masjid moh ward no 2	1.55	0.89	13-03-2021	Completed
2101	Rajouri	SWANI	MGNREGA	Dugwell at membir mohalla w.no 6	1.74	0.43	13-03-2021	Completed
2102	Rajouri	SWANI	MGNREGA	Dug well at Behak w.no7	2.00	0.57	13-03-2021	Completed
2103	Rajouri	SWANI	MGNREGA	Const of Pound at Khatyan moh W No 3	2.00	1.30	15-08-2020	Completed
2104	SERI	DABBER POTH A	MGNREGA	Renovation of Well & Other work Moh Majeed	2.00	0.94	05-03-2021	Completed
2105	SERI	DABBER POTH A	MGNREGA	Constt of Well Moh Sita Ram	2.00	1.17	08-09-2020	Completed
2106	SERI	DABBER POTH A	MGNREGA	Constt of Well Moh Ashok KumarW no 06	2.00	1.12	19-03-2021	Completed
2107	SERI	DABBER POTH A	MGNREGA	Constt of Well Moh Ajam W no 02	2.00	1.09	17-03-2021	Completed
2108	SERI	DEEING	MGNREGA	Constt of Well nr Land of Vikram Singh & others	1.80	1.49	31-03-2021	Completed
2109	SERI	DEEING	MGNREGA	Well at W.No.5 Mani Ram Mohalla	1.82	0.91	31-03-2021	Completed
2110	SERI	DEEING	MGNREGA	Well at W.No.5	1.79	1.50	31-03-2021	Completed
2111	SERI	DEEING	MGNREGA	well at I/L/O Dharamjeet & others	1.56	1.45	31-03-2021	Completed
2112	SERI	DEEING	MGNREGA	Well at kasturi Lal W.No.6	1.56	1.50	31-03-2021	Completed
2113	SERI	DEEING	MGNREGA	Constt of Well at W.No.2	1.83	1.50	31-03-2021	Completed
2114	SERI	DEEING	MGNREGA	Well at W.No.4 Darshan Kumar & others	1.81	0.94	31-03-2021	Completed
2115	SERI	DEEING	MGNREGA	Chak dem at Bhat Khalada w.no.3	1.71	0.93	31-03-2021	Completed
2116	SERI	DEEING	MGNREGA	Well N/L/O Jasbir Singh S/O Lt Raj Kumar kalal	2.00	1.13	31-03-2021	Completed
2117	SERI	DHARAT	MGNREGA	Constt of Bowali N/H/O Mohd Iqbal at Ward no.6	1.00	0.57	04-04-2021	Completed
2118	SERI	DHARAT	MGNREGA	Constt of Bowali at Moh. Mohd Jaan Ward no.9	1.06	0.54	04-04-2021	Completed
2119	SERI	DHARAT	MGNREGA	Constt of Plateform of Well near Gittan Singh W no 02	1.00	0.31	04-04-2021	Completed
2120	SERI	DHARAT	MGNREGA	Constt of Bowali N/L/O Krishan Lal Bali & others at Ward no.3	1.09	0.41	04-04-2021	Completed
2121	SERI	DHARAT	MGNREGA	Constt of Pond near Dhaka W no 04	1.97	0.96	04-04-2021	Completed
2122	SERI	DHARAT	MGNREGA	Constt of Well at Moh. Chaneriya W.no.05	2.00	0.87	04-04-2021	Completed
2123	SERI	GAGROTE	MGNREGA	C/Dam at Daryalla w no 06	1.62	0.48	29-03-2021	Completed
2124	SERI	GAGROTE	MGNREGA	Balance work of well N/L/O Hari Chander w.no.1	1.09	0.35	31-03-2021	Completed
2125	SERI	GAGROTE	MGNREGA	Well NLO Mohd Aslam w no 05	2.00	1.08	29-03-2021	Completed
2126	SERI	GAGROTE	MGNREGA	Well NLO Joginder Pal Moh W no 02	2.00	0.13	29-03-2021	Completed
2127	SERI	GAGROTE	MGNREGA	Well yash pal so amar nath w no 03	1.99	1.23	29-03-2021	Completed
2128	SERI	GAGROTE	MGNREGA	Pond at Kott Moh W no 04	1.72	1.46	29-03-2021	Completed
2129	SERI	GAGROTE	MGNREGA	Well NLO Sansar Singh SO Amar Nath	2.00	0.18	29-10-2020	Completed
2130	SERI	GAGROTE	MGNREGA	Well NLO Rattan Singh W no 01	2.00	1.19	31-03-2021	Completed
2131	SERI	GAGROTE	MGNREGA	Well NLO Ashok Kumar SO Nand Lal w no 08	2.00	1.17	29-03-2021	Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2132	SERI	GAGROTE	MGNREGA	well nlo rajinder kumar so baisakhi ram w no 06	2.00	1.12	29-03-2021	Completed
2133	SERI	MANGIOTE	MGNREGA	Constt of Well at Bhagwana jaba Mohalla Tilak Raj W.No.1	2.00	1.50	31-03-2021	Completed
2134	SERI	MANGIOTE	MGNREGA	well at Mohalla Ram Lal W.No.3	2.00	1.48	31-03-2021	Completed
2135	SERI	MANGIOTE	MGNREGA	Constt of Well Mohalla Sardari Lal Beripattan W.No.6	1.94	1.50	31-03-2021	Completed
2136	SERI	MANGIOTE	MGNREGA	Well near Panchayat ghar Mangiote	3.00	1.00	31-03-2021	Completed
2137	SERI	MANGLA DEVI-A	MGNREGA	constt. of well at Andari w.no 2	1.74	1.49	31-03-2021	Completed
2138	SERI	MANGLA DEVI-B	MGNREGA	Constt. of Well in L/O Shah Mohd & others	2.00	0.98	04-04-2021	Completed
2139	SERI	MANGLA DEVI-B	MGNREGA	Constt. Of Well I/L/O Kuldeep Raj W no 04	2.00	1.08	04-04-2021	Completed
2140	SERI	MANGLA DEVI-B	MGNREGA	Constt of Well I/L/O Romesh Bali & other	2.00	1.19	04-04-2021	Completed
2141	SERI	MANGLA DEVI-B	MGNREGA	Constt. of Well in the L/O Abdul Hamid & others W.No.7	1.50	0.65	04-04-2021	Completed
2142	SERI	MANGLA DEVI-B	MGNREGA	Constt. of Well in L/O Krishan lal S/O Baldev Raj & others W.No.2	2.00	0.90	04-04-2021	Completed
2143	SERI	MANGLA DEVI-B	MGNREGA	Constt. of Bowali/Community Hall W.No.3	1.06	0.55	04-04-2021	Completed
2144	SERI	MANGLA DEVI-B	MGNREGA	Repair/Renovation of Bowali & bathroom at near GHS Kheri W.No.4	1.00	0.47	04-04-2021	Completed
2145	SERI	SEYAL	MGNREGA	Well NLO Sukhdev Singh W no 07	2.00	1.99	28-03-2021	Completed
2146	SERI	SEYAL	MGNREGA	Well Near Naresh Pal Moh W no 06	2.00	1.01	28-03-2021	Completed
2147	SERI	SEYAL	MGNREGA	Well near Baba Ogad Samadi w no 01	2.00	1.98	28-03-2021	Completed
2148	SERI	SEYAL	MGNREGA	Bal. Work / Plateform of Well W no 03	1.11	0.56	04-04-2021	Completed
2149	SERI	SEYAL	MGNREGA	Well near Land of Sham Lal W no 02	2.00	1.97	28-03-2021	Completed
2150	SERI	SEYAL	MGNREGA	Well at Joginder Kumar Moh W no 06	2.00	1.20	28-03-2021	Completed
2151	Siot	Bakhar	14th FC	Constt. of Bowali at Baba Naar Singh W.No.4	1.00	1.00		Completed
2152	Siot	Bakhar	14th FC	Constt. of Well at Saleem Moh.	1.00	1.00		Completed
2153	Siot	Bakhar	14th FC	Constt. of Well at Suram Chand Moh.	1.25	1.25		Completed
2154	Siot	Channi-A	14th FC	Constt. of Well N/Dina Nath, Rattan Lal & Others	1.50	1.50		Completed
2155	Siot	Channi-B	14th FC	Constt. of Well at Manji Dhara	1.50	1.50		Completed
2156	Siot	Channi-B	14th FC	Constt. of Well at Thanda Dub W.No.3	1.50	1.50		Completed
2157	Siot	Channi-B	14th FC	Constt. of Well in the L/O Abdul Ghani W.No.4	1.50	1.50		Completed
2158	Siot	Channi-B	14th FC	Repairing of well at Moh. Mohinder Kumar W.No.2	0.50	0.50		Completed
2159	SIOT	HATHAL-B	MGNREGA	Constt. of Well in L/o Rajinder kumar S/o pyaru Ram w,no 3	1.95	1.11	31-03-2021	Completed
2160	SIOT	HATHAL-B	MGNREGA	Constt of well in l/o ram paul &others	1.99	0.51	31-03-2021	Completed
2161	Siot	Hathal-B	14th FC	Constt. of Bowali at W.No.7	0.80	0.80		Completed
2162	Siot	Hathal-B	14th FC	Constt. of Pond at Moh. Girdhari lal W.No.5	1.50	1.50		Completed
2163	Siot	Hathal-B	14th FC	Constt. of Pond at W.No.6	0.80	0.80		Completed
2164	Siot	Hathal-B	14th FC	Constt. of Well in the Land of Ashok Kumar	1.70	1.70		Completed
2165	Siot	Hathal-B	14th FC	Constt. of Well in the land of Roop Lal W.No.2	2.00	2.00		Completed
2166	Siot	Prat	14th FC	Constt. of Water Tanki at H/S Dharoon	0.94	0.94		Completed
2167	Siot	Prat	14th FC	Constt. Of Well Backside Moti Ram	1.50	1.50		Completed
2168	Siot	Prat	14th FC	Constt. of Well in L/O Ayodhya Nath	1.50	1.50		Completed
2169	Siot	Prat	14th FC	Constt. of Well Moh. Kote W.No.3 House of Mohd Bashir & Other	1.50	1.50		Completed
2170	Siot	Prat	14th FC	Constt. of Well Mohd. Sharief at Morha Kurma W.No.3	1.50	1.50		Completed
2171	Siot	Prat	14th FC	Constt. of Well N/Shakeel W.No.2	1.50	1.50		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2172	Siot	Prat	14th FC	Constt. of Well NLO Behrav Nath Temple	2.00	2.00		Completed
2173	Siot	Prat	14th FC	Constt. of Well NLO Late Tulsi Dass W.No.1	1.50	1.50		Completed
2174	Siot	Siot Lower	14th FC	Constt. of Well Near House of Shanker Dass	1.50	1.50		Completed
2175	SIOT	SIOT UPPER	MGNREGA	Constt Of well in L/O of Pokh Raj	1.98	0.59	31-03-2021	Completed
2176	SIOT	SIOT UPPER	MGNREGA	Constt Of well in L/O of Satish Kumar S/o moti ram	1.97	0.36	31-03-2021	Completed
2177	SIOT	SIOT UPPER	MGNREGA	Constt Of well in L/O of Mangu Ram	1.96	0.43	31-03-2021	Completed
2178	SIOT	SIOT UPPER	MGNREGA	Constt Of Bowali At LOK Raj Moh W no 01	1.14	0.61	31-03-2021	Completed
2179	SIOT	SIOT UPPER	MGNREGA	well in the l/o rakesh kumar	2.00	0.92	31-03-2021	Completed
2180	Siot	Siot Upper	14th FC	Constt. of Bowali at Kashmiri Moh.	1.00	1.00		Completed
2181	Siot	Siot Upper	14th FC	Constt. of Bowali at W.No.1	1.00	1.00		Completed
2182	Siot	Siot Upper	14th FC	Constt. of Well at W.No.4	1.00	1.00		Completed
2183	Siot	Thandapani	14th FC	Constt. of Bowali Gran Mohalla Near Kali Dass W.No.6	0.80	0.80		Completed
2184	Siot	Thandapani	14th FC	Constt. of Well at Reena Khetar W.No.1	1.50	1.50		Completed
2185	Siot	Thandapani	14th FC	Constt. of Well N/Ashok Kumar House W.No.8	1.89	1.89		Completed
2186	Sunderbani	BAJWAL UPPER-B	MGNREGA	Constt. of Well N/Kuldeep Moh. W.No.8	2.00	1.80	03-03-2021	Completed
2187	Sunderbani	Bambliya	14th FC	Renovation of Pond at Basantpur W.No. 8	1.00	1.00		Completed
2188	Sunderbani	Bambliya	14th FC	Renovation of Pond at Thurra Gala W.No.6	1.00	1.00		Completed
2189	Sunderbani	BHAJWAL LOWER	MGNREGA	Constt. of H/Tank N/Om Parkash at Yogi Nallah	2.00	0.94	23-05-2021	Completed
2190	Sunderbani	BHAJWAL LOWER	MGNREGA	Constt. of Check Dam N/L/O Raibti Sharma at Kalideh	2.04	1.42	25-12-2020	Completed
2191	Sunderbani	BHAJWAL UPPER	MGNREGA	Constt. of Well NHO Ramesh Chand W.No.3	2.00	1.05	31-03-2021	Completed
2192	Sunderbani	BHAJWAL UPPER	MGNREGA	Constt. of Well NHO Sanjeet Chand W.No.5	2.00	1.46	20-02-2021	Completed
2193	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of Well at Dheri N/Vijay Kumar Moh.	2.00	1.88	22-03-2021	Completed
2194	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of Well N/Tilak Raj House	2.00	1.32	31-03-2021	Completed
2195	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of Well N/Kuldeep Kumar House	2.00	1.41	08-03-2021	Completed
2196	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of well at N/Om Parkash Moh. W.No.3	2.00	1.27	23-03-2021	Completed
2197	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of Well N/Pawan Kumar House W.No.7	2.00	1.41	22-03-2021	Completed
2198	Sunderbani	CHANGI KANGRIAL	MGNREGA	Constt. of Well N/Uppal Moh.	1.99	1.36	31-03-2021	Completed
2199	Sunderbani	Devak	14th FC	Desliting/Maintenance of Check Dam at W.No.1, 2 & 6	0.50	0.50		Completed
2200	Sunderbani	HATHAL-A	MGNREGA	Constt. Of Well N/L/O Pushpa Devi Moh. W.No.6	2.00	0.96	15-04-2021	Completed
2201	Sunderbani	HATHAL-A	MGNREGA	Constt. Of Well N/H/O Satish Kumar Moh.	1.60	0.87	15-04-2021	Completed
2202	Sunderbani	Hathal-A	14th FC	Development & Allied work Of Boweli at Talli Galla	1.50	1.50		Completed
2203	Sunderbani	Hathal-A	14th FC	Repair of Boweli at W.No.5	0.80	0.80		Completed
2204	Sunderbani	Hathal-A	14th FC	Repair/Constt. of Boweli at Guen Moh. W.No.9	0.80	0.80		Completed
2205	Sunderbani	Hathal-A	14th FC	Repair/Constt. of Boweli at Tharia Moh. W.No.8	0.80	0.80		Completed
2206	Sunderbani	KANGRI LOWER	MGNREGA	Constt. of Well at Moh. Sudan W.No.5	1.50	1.06	25-12-2020	Completed
2207	Sunderbani	Kangri Lower	14th FC	Repair of Boweli /Chashma at Dheri N/Ramesh Lal	0.60	0.60		Completed
2208	Sunderbani	KANGRI MIDDLE	MGNREGA	Constt. Of Well at Moh. Shambu Ram W.No.6	1.54	1.36	31-03-2021	Completed
2209	Sunderbani	Kangri Upper	14th FC	Improvement Of Boweli at W.No.5	0.35	0.35		Completed
2210	Sunderbani	L/Bhajwal-A	14th FC	Repair of Checkdam N/L/O Tilakraj S/O Amarnath Mudwal	0.50	0.50		Completed
2211	Sunderbani	L/Bhajwal-B	14th FC	Constt./Repair of Boweli at Charnote	1.00	1.00		Completed
2212	Sunderbani	Nah	14th FC	Improvement Of Pond at Raluma	2.00	2.00		Completed
2213	Sunderbani	Nah	14th FC	Repair of pond at Chapper	1.00	1.00		Completed
2214	Sunderbani	Patrara	14th FC	Improvement of Pond with allied work near Bashir & Others	1.00	1.00		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2215	Sunderbani	Patrara	14th FC	Improvement Of Corp Pond in the L/o Yash Paul	2.00	2.00		Completed
2216	Sunderbani	Patrara	14th FC	Improvement Of Pond at Upper Patrara Moh.	1.00	1.00		Completed
2217	Sunderbani	Patrara	14th FC	Improvement With allied work of check dam at Naban Moh.	1.00	1.00		Completed
2218	Sunderbani	Patrara	14th FC	Improvement/Constt. of water Tanki at Khaladi moh.	1.50	1.50		Completed
2219	Sunderbani	Patrara	14th FC	Renovation & allied work Of Boweli at Gura Moh.	0.50	0.50		Completed
2220	Sunderbani	Patrara	14th FC	Renovation/ allied work Of Boweli near Jagan Nath House	0.50	0.50		Completed
2221	Sunderbani	SEIYA	MGNREGA	Constt. of Well N/Subash Chander Mohalla	2.00	1.03	01-06-2021	Completed
2222	Sunderbani	Seiya	14th FC	Repair & allied work at Bonta Boweli	0.47	0.47		Completed
2223	Sunderbani	Seiya	14th FC	Repair and allied work of Boweli at Bithale di Boweli	1.00	1.00		Completed
2224	Sunderbani	Seiya	14th FC	Repair and allied work of Boweli near Beryali Moh.	1.00	1.00		Completed
2225	Sunderbani	Seiya	14th FC	Repair and allied work of Boweli near Kamal Singh Moh.	0.90	0.90		Completed
2226	Sunderbani	TALA TANDA	MGNREGA	Constt. of Check Dam at Tanki	1.97	0.64	31-03-2021	Completed
2227	Sunderbani	TALA TANDA	MGNREGA	rep & revnovation of Bowli at Tanki	1.00	0.47	31-03-2021	Completed
2228	Sunderbani	Talla Tanda	14th FC	Ren. Of Boweli & Constt. of Bath Room at W.No.9	1.00	1.00		Completed
2229	Sunderbani	U/Bhajwal-A	14th FC	Repair of Boweli with allied work at Dhobighat	1.15	1.15		Completed
2230	Sunderbani	U/Bhajwal-B	14th FC	Repairing of Well with allied work at Doba near Bharat Bushan &	0.80	0.80		Completed
2231	Thanamandi	Alal	14th FC	Ranovation of water bodies Nr. Hakim Din w.n.02	1.10	1.10		Completed
2232	Thanamandi	Alal	14th FC	Ranovation of water bodies Nr. Mushtaq w.no.07	1.10	1.10		Completed
2233	Thanamandi	Alal	14th FC	Ranovation of water bodies Nr. Yassar w.no.06	1.10	1.10		Completed
2234	Thanamandi	AZMTABAD	MGNREGA	Constt. of Cattel Shed at Ghain Nr. Ajaz	0.61	0.24	31-03-2021	Completed
2235	Thanamandi	DHOK	MGNREGA	Constt of H/Tank Mohalla Narra ward No.02	0.74	0.34	31-03-2021	Completed
2236	Thanamandi	DHOK	MGNREGA	Constt.of Bowali Nr.Shokit	0.94	0.34	31-03-2021	Completed
2237	Thanamandi	HASPILOTE	MGNREGA	Constt. of water harvesting Tank Nr. L/O Abdul kabir w. no 02	0.76	0.69	25-03-2021	Completed
2238	Thanamandi	HASPILOTE	MGNREGA	Constt. Of H/tank at Tar Wala Mohalla W.No 3	1.09	0.73	21-02-2021	Completed
2239	Thanamandi	HASPILOTE (CHRUNG)	MGNREGA	Constt. Of H/Tank Nr. Maneer Hussain	0.99	0.55	24-03-2021	Completed
2240	Thanamandi	HASPILOTE (CHRUNG)	MGNREGA	Constt. Of H/Tank Nr. Maneer Hussain	0.86	0.55	24-03-2021	Completed
2241	Thanamandi	Hasplote Proper	14th FC	Bawoli NLO moh.khadam Hussain wdr no 06	0.60	0.60		Completed
2242	Thanamandi	Hasplote Proper	14th FC	Bawoli NLO Sarfaraz Ahmed w.no.01	0.60	0.60		Completed
2243	Thanamandi	Karyote	14th FC	Development of water bodies mohallah Kummaran w.no.01	0.50	0.50		Completed
2244	Thanamandi	KHABLAN	MGNREGA	Constt.of H.Tank Farooq Charak	0.88	0.77	31-03-2021	Completed
2245	Thanamandi	Khablan A	14th FC	Development of Bawaoli at Sagali	0.50	0.50		Completed
2246	Thanamandi	Khablan A	14th FC	Development of water body at Kara Danna	0.50	0.50		Completed
2247	Thanamandi	Khablan A	14th FC	Development of water body Bawoli at Sagali school	0.50	0.50		Completed
2248	Thanamandi	Khanyalkote	14th FC	Constt. of Improvement of water resource at w.no. 01	1.50	1.50		Completed
2249	Thanamandi	MANGOTA-B	MGNREGA	Constt.of H/Tank nr.Alam And ors	0.86	0.47	31-03-2021	Completed
2250	Thanamandi	MANGOTA-B	MGNREGA	Constt.of H/Tank nr.Yasin Shah	0.86	0.13	12-10-2020	Completed
2251	Thanamandi	Manyal Lower	14th FC	Bawali NHO Mohd Din s/o Kak	0.66	0.66		Completed
2252	Thanamandi	Manyal Upper	14th FC	Pound at Barran wala pani	0.70	0.70		Completed
2253	Thanamandi	Manyal Upper	14th FC	Ranovation of Bawaoli /Drain Gujran wala Bad	0.80	0.80		Completed
2254	Thanamandi	Panghai Lower	14th FC	Bawali at Tunda Karoon	0.30	0.30		Completed

Panchayat Wise / Block Wise / Work Wise List of Works of Water Bodies / Water Conservations of RDD Sector Completed in FY 2020-21 Rajouri

S No	Block Name	Panchayat Name	Name of Scheme	Work Name	Est Cost	Exp.	Date of Completion	Work Status
2255	Thanamandi	Panghai Lower	14th FC	Bawali at ward no 07	0.50	0.50		Completed
2256	Thanamandi	Panghai Lower	14th FC	Bawali Dakh wala Doga	0.30	0.30		Completed
2257	Thanamandi	Panghai Lower	14th FC	Bawali Hassan wali khait	0.30	0.30		Completed
2258	Thanamandi	Panghai upper	14th FC	Bawali /khurli chown	0.50	0.50		Completed
2259	Thanamandi	Panghai upper	14th FC	Bawali at Nabini ward no 04	0.40	0.40		Completed
2260	Thanamandi	Panghai upper	14th FC	Bawali at Parath wali Chaam	0.40	0.40		Completed
2261	Thanamandi	Panghai upper	14th FC	Bawali khurli parath wala Kala	1.00	1.00		Completed
2262	Thanamandi	Panghai upper	14th FC	Repair Bawali at Bassah ward no 07	0.75	0.75		Completed
2263	Thanamandi	Panghai upper	14th FC	Repair Bawali at Dallanwala Pani	0.50	0.50		Completed
2264	Thanamandi	Panghai upper	14th FC	Repair Bawali at Kala	0.45	0.45		Completed
2265	Thanamandi	Panghai upper	14th FC	Repair Bawaoli Nr. Purana Tarra	0.50	0.50		Completed
2266	Thanamandi	Rajdhani A	14th FC	Constt. of Bwaoli Jallarieran Nesreanwala	0.50	0.50		Completed
2267	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of Cateel shed Nr. Mohd Shoib ward no 03	0.77	0.55	31-03-2021	Completed
2268	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of Cattel shed Nr. Parviaz ward no 02	0.75	0.49	31-03-2021	Completed
2269	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of Cattel Shed Nr. Zarafat ward no 06	0.76	0.14	31-03-2021	Completed
2270	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of Cattel shed Nr. Jangeer ward no 03	0.74	0.34	31-03-2021	Completed
2271	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of cattel shed Nr. Mohd Fiaz ward no 01	0.76	0.46	31-03-2021	Completed
2272	Thanamandi	RAJDHANI-A	MGNREGA	Constt. of Cattel Shed Nr. Said Begum ward no 04	0.77	0.47	31-03-2021	Completed
2273	Thanamandi	RAJDHANI-B	MGNREGA	Constt. Of water collection Tank at Poo mohalla w. no 06	0.96	0.60	31-03-2021	Completed
2274	Thanamandi	RAJDHANI-B	MGNREGA	H-Tank Nr. Ali Mohd Mir	0.94	0.35	31-03-2021	Completed
2275	Thanamandi	RAJDHANI-B	MGNREGA	H-Tank Nr. Shafeeq Ahmed Mir	0.93	0.38	31-03-2021	Completed
2276	Thanamandi	RAJDHANI-B	MGNREGA	H-Tank Nr. Ali Mohd Mir	1.07	0.30	31-03-2021	Completed
2277	Thanamandi	SHADHRA-B	MGNREGA	constt.of w/tank nr. Gulfraz	1.19	0.76	31-03-2021	Completed
2278	Thanamandi	Shahdara A	14th FC	Constt. of Bawali Nr. Kabir /khurseed malik Nagaal wali w.no.01	1.00	1.00		Completed
2279	Thanamandi	TOTA MORHA	MGNREGA	Constt. of H/Tank Nr.Mukhtar Daramsiot	0.91	0.42	31-03-2021	Completed
2280	Thanamandi	TOTA MORHA	MGNREGA	Constt. Of H/Tank Nr. Mistri Ghulam	0.90	0.67	31-03-2021	Completed
2281	Thanamandi	TOTA MORHA	MGNREGA	Constt. Of water collection tank at Pitha Hisab Nr. Nisar Malik	0.90	0.70	31-03-2021	Completed
2282	Thanamandi	TOTA MORHA	MGNREGA	Constt.of water collection tank Nr. Abdul hamid Nallah	1.11	0.71	31-03-2021	Completed
2283	Thanamandi	TOTA MORHA	MGNREGA	Constt. of H Tank Nr.ward no 06 Altaf	0.92	0.51	31-03-2021	Completed
2284	Thanamandi	Totamohra	14th FC	Development of PoundNr.Ashraf	0.50	0.50		Completed
				TOTAL	2756.96	1637.57		