

GOVT. OF JHARKHAND



MONTHLY PROGRESS REPORT OF PRADHAN MANTRI GRAM SADAK YOJNA

MONTH -June, 2020

Executive Engineer,
R.D. Special Division, Chatra.



Status of PMGSY Roads under R.D.Spl.Division, Chatra

Jun-20

Sl.No.	No. of Roads Sanctioned	Total Length of Roads (in Km)	Nos. of Roads in Progress	Nos. of Roads Completed	Total Length completed BT (in Km)	Agreemented Amount (In Lacs)	Total Allotment Received (In Lacs)	Expenditure in June 2020 (In Lacs)	Total Expenditure (In Lacs)	Remarks
1	2	3	4	5	6	7	8	9	9	10
1	85	199.86	25	50	130.264	8339.05	5400.49123	335.7700	4589.2	(A) 07 Nos. of Roads is not Started due to NOC is not received from Forest Department to till date. (B) 03 Nos. of Road work is not started due to Entire road under is in Desanction process.

Notes :- Applied for 27 Nos. Roads for NOC From Forest Department.

Executive Engineer,
R.D.Spl.Division, Chatra

Status of PMGSY Bridges under R.D.Spl.Division, Chatra

Jun-20

SI.No.	No. of Bridges Sanctioned	Nos. of Bridges in Progress	Nos. of Bridges Completed	Agreemented Amount (In Lacs)	Total Allotment Received (In Lacs)	Expenditure in June 2020 (In Lacs)	Total Expenditure (In Lacs)	Remarks
1	2	3	4	5	6	7	8	9
1	12	8	3	1649.253	1422.33	31.0110	896.695	01 Nos. of Bridges are not started due to NOC not received from Forest Department.

Executive Engineer,
R.D.Spl.Division, Chatra