PWD(R&B) DIVISION POONCH

YEAR 2021-22 UNDER (NABARD) RIDF XX ONWARDS ROADS & BRIDGES SECTOR ENDING 6/2021

S.No	Sector/Scheme	Constituency	RIDF	Date of Start	Length	Project Cost			Cum. Expdtt ending 3/2021			Releases 2021-22			Exdtt. 2021-22 ending 06/2021			Breakup	Physical								Date of Completion
						SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total		BT (Kms)	MT (Kms)	SH (Kms)	E/W (Kms)	Imptt/ Width (Kms)	D-xings (Nos)	Walling (Mtrs	Drain (Mtrs)	Bridge	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	4
1	Construction of road from Chandak to Tangla Dingla	Haveli	XXI	2016-17	4.50	63.78	574.05	637.83	10.00	574.05	584.05	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	2.00	0.00	4.00	4.50	0.00	6	425	0	0	Completed
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
2	Const. of link road from Main road to Mohalla C Chunga	Haveli	XXI	2016-17	2.00	25.00	225.00	250.00	25.00	225.00	250.00	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	2.00	2.00	2.00	2.00	0.00	8	350	0	0	Completed
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
3	Const. of road from Main road to Kalaya Dana Loran	Haveli	XXIII	2017-18	2.00	29.97	269.73	299.70	0.00	201.92	201.92	0.00	30.00	30.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	1.00	1.50	0.00	1	100	0	0	3/2022
																		Target 2021-22	2.00	2.00	1.00	0.50	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
4	Const. of link road Munday Bandi Morh to Kirni via Centre Qasba	Haveli	XXIII	2017-18	2.00	25.15	226.39	251.54	0.00	132.59	132.59	0.00	50.00	50.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	1.00	2.00	0.00	2	0	0	0	3/2022
																		Target 2021-22	2.00	2.00	1.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	1.80	2.00	1.00	0.00	0.00	0	0	0	0	
5	Const.of road from bedar to Phagwari	Haveli	XXIV	2019-20	2.00	22.80	205.16	227.96	0.00	58.62	58.62	0.00	20.00	20.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	2.00	0.00	0	0	0	0	3/2023
																		Target 2021-22	0.00	0.00	2.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
6	Const. of road from Bainch Mohalla Kassana to Mukhayala Zairat	Haveli	XXV	2019-20	2.00	21.88	196.20	218.08	0.00	98.05	98.05	0.00	40.00	40.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	2.00	0.00	0	0	0	0	3/2023
																		Target 2021-22	0.00	2.00	2.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
7	Const. of road from Azmabad to Dhangri	Haveli	XXVI	2021-22	3.00	29.85	268.61	298.46	0.00	0.00	0.00	0.00	80.58	80.58	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
8	Const. of road from Temple to Gurudhar Chakrara	Haveli	XXVI	2021-22	2.00	29.71	267.40	297.11	0.00	0.00	0.00	0.00	80.22	80.22	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	2.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
9	Const. of road from Dingla Kandyara road RD 0/375 to Mohalla Auqif Coilony via house of Sh. Mohd. Din Bania	Haveli	XXVI	2021-22	2.00	18.41	165.65	184.06	0.00	0.00	0.00	0.00	49.70	49.70	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	2.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
	Total Haveli Constituency					**266.55**	**2398.19**	**2664.74**	**35.00**	**1290.23**	**1325.23**	**0.00**	**350.50**	**350.50**	**0.00**	**0.00**	**0.00**	**Cumm. Ach. 3/2021**	**4.00**	**2.00**	**8.00**	**14.00**	**0.00**	**17**	**875**	**0**	**0**	
																		Target 2021-22	**4.00**	**6.00**	**6.00**	**7.50**	**0.00**	**0**	**0**	**0**	**0**	
																		Achvt. Ending 6/2021	**1.80**	**2.00**	**1.00**	**0.00**	**0.00**	**0**	**0**	**0**	**0**	
1	Const. of road from Lower Nari Chowana to Upper nari Chowana Sanai	Surankote	XXI	2016-17	4.00	63.00	567.00	630.00	10.24	567.00	577.24	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	4.00	4.00	4.00	0.00	5	600	0	0	3/2022
																		Target 2021-22	4.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
2	Const. of Link road from Middle School Lower Ludhera Mohalla Lopara to Dungi Bhak	Surankote	XXII	2017-18	2.50	26.47	238.23	264.70	20.00	165.39	185.39	0.00	30.00	30.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	1.00	2.00	0.00	5	325	0	0	3/2022
																		Target 2021-22	2.50	2.50	1.50	0.50	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
3	Const. of road from Eidgah Marhote Sangala Gali via Bara Pani	Surankote	XXII	2017-18	2.50	28.48	256.32	284.80	1.00	266.32	267.32	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	2.30	2.50	2.50	2.50	0.00	6	220	0	0	Completed
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
4	Const. of road from Sheindhara to Gali Kalaban	Surankote	XXII	2017-18	5.00	29.97	269.77	299.74	0.00	269.77	269.77	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	5.00	5.00	5.00	5.00	0.00	8	425	0	0	Completed
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
5	Const. of road from PMGSY road Sanai More lal Hussian to Mohalla Chamber at Sanai	Surankote	XXIII	2017-18	1.25	17.61	158.45	176.06	0.00	98.31	98.31	0.00	20.00	20.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	1.25	1.25	0.00	3	220	0	0	3/2022
																		Target 2021-22	1.25	1.25	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
6	Const. of road from MES water point to Army Camp Potha via Shahi Khul	Surankote	XXIII	2018-19	3.00	43.00	387.00	430.00	0.00	271.10	271.10	0.00	50.00	50.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	2.00	3.00	3.00	0.00	3	1020	0	0	3/2022
																		Target 2021-22	3.00	1.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
7	Co nst. Of link road from Pallyari to banota Mori Sanai Tehsil Surankote	Surankote	XXIV	2018-19	2.00	22.56	203.02	225.58	0.00	56.61	56.61	0.00	10.00	10.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.80	0.00	1	50	0	0	3/2023
																		Target 2021-22	0.00	1.00	1.00	0.20	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
8	Const. of approach road to Medical Sub Centre Seri Chowana	Surankote	XXV	2019-20	2.00	21.98	180.00	201.98	0.00	28.65	28.65	0.00	20.00	20.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	1.00	0.00	0	0	0	0	3/2023
																		Target 2021-22	0.00	1.00	1.00	1.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	1.00	1.00	0.00	0	0	0	0	
9	Const. of road from PMGSY Mundaymar Marhote point to Tola Haji Mumtaz	Surankote	XXVI	2021-22	2.00	25.55	229.96	255.51	0.00	0.00	0.00	0.00	68.99	68.99	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	2.00	0.00	0	0	0	0	

PWD(R&B) DIVISION POONCH

YEAR 2021-22 UNDER (NABARD) RIDF XX ONWARDS ROADS & BRIDGES SECTOR ENDING 6/2021

S.No	Sector/Scheme	Constituency	RIDF	Date of Start	Length	Project Cost			Cum. Expdtt ending 3/2021			Releases 2021-22			Exdtt. 2021-22 ending 06/2021			Breakup	Physical									Date of Completion
						SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total		BT (Kms)	MT (Kms)	SH (Kms)	E/W (Kms)	Imptt/ Width (Kms)	D-xings (Nos)	Walling (Mtrs	Drain (Mtrs)	Bridge	
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	4
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
10	Const. of road from Eidgah Marhote to Solian Surankote	Surankote	XXVI	2021-22	3.00	29.14	262.29	291.43	0.00	0.00	0.00	0.00	78.69	78.69	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
11	Const. of road from Lassana Bachianwali to Sultanpura	Surankote	XXVI	2021-22	3.00	29.73	267.56	297.29	0.00	0.00	0.00	0.00	80.27	80.27	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
	Total Surankote Constituency					**337.49**	**3019.60**	**3357.09**	**31.24**	**1723.14**	**1754.38**	**0.00**	**357.95**	**357.95**	**0.00**	**0.00**	**0.00**	**Cumm. Ach. 3/2021**	**7.30**	**13.50**	**16.75**	**19.55**	**0.00**	**31**	**2860**	**0**	**0**	
																		Target 2021-22	**10.75**	**6.75**	**3.50**	**9.70**	**0.00**	**0**	**0**	**0**	**0**	
																		Achvt. Ending 6/2021	**0.00**	**0.00**	**1.00**	**1.00**	**0.00**	**0**	**0**	**0**	**0**	
1	Const. of road from Band Para to Nar Samuthi	Mendhar	XX	2015-16	4.00	37.10	333.90	371.00	35.00	333.90	368.90	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	1.30	4.00	0.00	14	100	0	0	
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
2	Improvement/ Up-gradation of Sakhimaidan Kalai road Km 11th to 19th	Mendhar	XXI	2016-17	9.00	71.96	647.60	719.56	71.00	647.60	718.60	0.00	0.00	0.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	9.00	9.00	9.00	0.00	0.00	4	200	200	0	
																		Target 2021-22	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
3	Const. of road from PMGSY Gursai Morh to Gursai Nallah via Mohalla Gursai	Mendhar	XXII	2017-18	3.50	39.93	269.42	309.35	0.00	264.62	264.62	0.00	4.80	4.80	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	3.50	3.50	3.50	0.00	12	50	0	0	3/2022
																		Target 2021-22	3.50	0.00	0.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
4	Const. of Sakhimaidan Kalai to Charoon Gali via Nak Nabni	Mendhar	XXIII	2018-19	2.00	25.06	225.57	250.63	0.00	116.90	116.90	0.00	30.00	30.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	2.00	0.00	2	125	0	0	3/2023
																		Target 2021-22	0.00	2.00	2.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
5	Const. of link road from Keni to Breela via Bagiote	Mendhar	XXIV	2018-19	3.50	26.08	234.72	260.80	0.00	53.11	53.11	0.00	40.00	40.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	3.50	0.00	3	0	0	0	3/2022
																		Target 2021-22	3.50	3.50	3.50	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.50	0.00	0.00	0	0	0	0	
6	Const. of road from Bassa to Peer gali Zairat Dharati Mendhar	Mendhar	XXV	2019-20	2.00	23.33	209.88	233.21	0.00	30.77	30.77	0.00	20.00	20.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	2.00	0.00	0	75	0	0	3/2023
																		Target 2021-22	0.00	2.00	2.00	0.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
7	Const. of road from Dak Bungalow Mendhar to Golad upto Behrote Balakote Km 7th to 9th Rd 500	Mendhar	XXV	2019-20	3.50	20.15	181.32	201.47	0.00	22.65	22.65	0.00	20.00	20.00	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.20	0.00	0	0	0	0	3/2023
																		Target 2021-22	0.00	0.00	0.00	3.30	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.30	0.00	0	0	0	0	
8	Const. of road from PMGSY Sanjiote toad to Chappla Chandyal	Mendhar	XXVI	2021-22	3.00	58.69	528.25	586.94	0.00	0.00	0.00	0.00	158.47	158.47	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
9	Const. of road from PMGSY Ari Saruthi to Kharooni via Sar	Mendhar	XXVI	2021-22	3.00	40.71	366.39	407.10	0.00	0.00	0.00	0.00	109.92	109.92	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
10	Const. of road from Kaloon to Haji Sharik Hardyala via Dharana	Mendhar	XXVI	2021-22	3.00	26.83	241.48	268.31	0.00	0.00	0.00	0.00	72.44	72.44	0.00	0.00	0.00	Cumm. Ach. 3/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	3/2024
																		Target 2021-22	0.00	0.00	0.00	3.00	0.00	0	0	0	0	
																		Achvt. Ending 6/2021	0.00	0.00	0.00	0.00	0.00	0	0	0	0	
	Total Mendhar Constituency					**332.74**	**2904.63**	**3237.37**	**71.00**	**1135.65**	**1206.65**	**0.00**	**455.63**	**455.63**	**0.00**	**0.00**	**0.00**	**Cumm. Ach. 3/2021**	**9.00**	**12.50**	**12.50**	**11.20**	**0.00**	**21**	**450**	**200**	**0**	
																		Target 2021-22	**7.00**	**7.50**	**7.50**	**12.30**	**0.00**	**0**	**0**	**0**	**0**	
																		Achvt. Ending 6/2021	**0.00**	**0.00**	**0.50**	**0.30**	**0.00**	**0**	**0**	**0**	**0**	
	Total District Sector					**936.78**	**8322.42**	**9259.20**	**137.24**	**4149.02**	**4286.26**	**0.00**	**1164.08**	**1164.08**	**0.00**	**0.00**	**0.00**	**Cumm. Ach. 3/2021**	**20.30**	**28.00**	**37.25**	**44.75**	**0.00**	**69**	**4185**	**200**	**0**	
																		Target 2021-22	**21.75**	**20.25**	**17.00**	**29.50**	**0.00**	**0**	**0**	**0**	**0**	
																		Achvt. Ending 6/2021	**1.80**	**2.00**	**2.50**	**1.30**	**0.00**	**0**	**0**	**0**	**0**	

Executive Engineer
P.W.D (R&B) Division
Poonch